



Order No. EA-12-049

RS-13-121

August 28, 2013

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555-0001

LaSalle County Station, Units 1 and 2
Facility Operating License Nos. NPF-11 and NPF-18
NRC Docket Nos. 50-373 and 50-374

Subject: First Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049)

References:

1. NRC Order Number EA-12-049, "Issuance of Order to Modify Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," dated March 12, 2012
2. NRC Interim Staff Guidance JLD-ISG-2012-01, "Compliance with Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," Revision 0, dated August 29, 2012
3. NEI 12-06, "Diverse and Flexible Coping Strategies (FLEX) Implementation Guide," Revision 0, dated August 2012
4. Exelon Generation Company, LLC's Initial Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated October 25, 2012
5. Exelon Generation Company, LLC Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated February 28, 2013 (RS-13-021)
6. NRC Order Number EA-12-050, "Issuance of Order to Modify Licenses with Regard to Reliable Hardened Containment Vents," dated March 12, 2012
7. NRC Order Number EA-13-109, "Issuance of Order to Modify Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," dated June 6, 2013

On March 12, 2012, the Nuclear Regulatory Commission ("NRC" or "Commission") issued an order (Reference 1) to Exelon Generation Company, LLC (EGC). Reference 1 was immediately effective and directs EGC to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event. Specific requirements are outlined in Attachment 2 of Reference 1.

Reference 1 required submission of an initial status report 60 days following issuance of the final interim staff guidance (Reference 2) and an overall integrated plan pursuant to Section IV, Condition C. Reference 2 endorses industry guidance document NEI 12-06, Revision 0 (Reference 3) with clarifications and exceptions identified in Reference 2. Reference 4 provided the EGC initial status report regarding mitigation strategies. Reference 5 provided the LaSalle County Station, Units 1 and 2 overall integrated plan.

Reference 1 requires submission of a status report at six-month intervals following submittal of the overall integrated plan. Reference 3 provides direction regarding the content of the status reports. The purpose of this letter is to provide the first six-month status report pursuant to Section IV, Condition C.2, of Reference 1, that delineates progress made in implementing the requirements of Reference 1. The enclosed report provides an update of milestone accomplishments since the last status report, including any changes to the compliance method, schedule, or need for relief and the basis, if any.

As described in Reference 5, full implementation of NRC Order EA-12-049 required mitigation strategies is dependent upon implementation of reliable hardened containment venting capability established in accordance with NRC Order EA-12-050 (Reference 6). NRC Order EA-13-109 (Reference 7) issued by the NRC on June 6, 2013, rescinded the requirements of Order EA-12-050 and established revised schedule timelines and implementation dates for reliable hardened containment vents capable of operation under severe accident conditions. The revised schedule and implementation timeline contained in Order EA-13-109 delays the ability to achieve full implementation of the mitigation strategy requirements of Order EA-12-049. This need for relaxation from the implementation requirements of Order EA-12-049 is described in Section 5 of the enclosed update report. The request for relaxation of the full implementation schedule requirements of Order EA-12-049 will be submitted separately.

This letter contains no new regulatory commitments. If you have any questions regarding this report, please contact David P. Helker at 610-765-5525.

I declare under penalty of perjury that the foregoing is true and correct. Executed on the 28th day of August 2013.

Respectfully submitted,



Glen T. Kaegi
Director - Licensing & Regulatory Affairs
Exelon Generation Company, LLC

Enclosure:

1. LaSalle County Station, Units 1 and 2 First Six-Month Status Report for the Implementation of Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events

cc: Director, Office of Nuclear Reactor Regulation
NRC Regional Administrator - Region III
NRC Senior Resident Inspector - LaSalle County Station, Units 1 and 2
NRC Project Manager, NRR - LaSalle County Station, Units 1 and 2
Ms. Jessica A. Kratchman, NRR/JLD/PMB, NRC
Mr. Robert J. Fretz, Jr, NRR/JLD/PMB, NRC
Mr. Robert L. Dennig, NRR/DSS/SCVB, NRC
Mr. Eric E. Bowman, NRR/DPR/PGCB, NRC
Illinois Emergency Management Agency - Division of Nuclear Safety

Enclosure

LaSalle County Station, Units 1 and 2

**First Six-Month Status Report for the Implementation of Order EA-12-049, Order
Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-
Design-Basis External Events**

(9 pages)

Enclosure

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events

1 Introduction

LaSalle County Station, Units 1 and 2 developed an Overall Integrated Plan (Reference 1 in Section 8), documenting the diverse and flexible strategies (FLEX), in response to Reference 2. This enclosure provides an update of milestone accomplishments since submittal of the Overall Integrated Plan, including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

None

3 Milestone Schedule Status

The following provides an update to Attachment 2 of the Overall Integrated Plan. It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed.

The revised target completion dates impact the order implementation date. An explanation of the impact of these changes is provided in Section 5 of this enclosure.

Milestone Schedule

Site: LaSalle

Activity	Target Completion Date	Activity Status	Revised Target Completion Date
Submit 60 Day Status Report	Oct 2012	Complete	
Submit Overall Integrated Plan	Feb 2013	Complete	
Contract with Regional Response Center (RRC)		Complete	
Submit 6 Month Updates:			
Update 1	Aug 2013	Complete with this submittal	
Update 2	Feb 2014	Not Started	
Update 3	Aug 2014	Not Started	

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

Activity	Target Completion Date	Activity Status	Revised Target Completion Date
Update 4	Feb 2015	Not Started	
Update 5	Aug 2015	Not Started	
Update 6	Feb 2016	Not Started	
Update 7	Aug 2016	Not Started	
Submit Completion Report	Sep 2017	Not Started	See Section 5 of this enclosure
Modification Development & Implementation:			
Unit 1 Modification Development (All FLEX Phases)	Jan 2015	Started	
Unit 1 Modification Implementation (All FLEX Phases)	Mar 2016	Not Started	
Unit 2 Modification Development (All FLEX Phases)	Jan 2014	Started	
Unit 2 Modification Implementation (All FLEX Phases)	Feb 2015	Not Started	
Procedures:			
Create Site-Specific Procedures	Feb 2015	Not Started	
Validate Procedures (NEI 12-06, Sect. 11.4.3)	Feb 2015	Not Started	
Create Maintenance Procedures	Feb 2015	Not Started	
Perform Staffing Analysis	Oct 2014	Not Started	
Storage Plan and Construction	Feb 2015	Started	
FLEX Equipment Acquisition	Feb 2015	Started	
Training Completion	Feb 2015	Not Started	
Regional Response Center Operational	Dec 2014	Started	
Unit 1 FLEX Implementation	Mar 2016	Started	See Section 5 of this enclosure
Unit 2 FLEX Implementation	Feb 2015	Started	See Section 5 of this enclosure
Full Site FLEX Implementation	Mar 2016	Started	See Section 5 of this enclosure

4 Changes to Compliance Method

Attachment 3 of Reference 1 contained conceptual sketches of the water supply and electrical power supply strategies. On the electrical sketch, a power supply route from 480V SWGR 135Y was shown to the pre-staged FLEX pump. After further evaluation, it has been determined that this power supply route is not required since the pre-staged FLEX pump will have one power supply path through 480V SWGR 136Y (Primary Strategy) and another possible power supply route directly from the 480VAC FLEX Generator via the Mobile Distribution Panel (Alternate Strategy). The conceptual electrical power supply sketch has been marked up to show the deletion of the power supply path from 480V SWGR 135Y and is attached (Attachment 1).

In addition, Reference 1 contained descriptions of the alternate FLEX water supply strategy in the "Identify Modifications" section of various functions that stated, "...install water piping in hardened vent pipe chase on east side of reactor buildings with external connection at ground elevations and internal connections at 761 feet elevation...and 843 feet elevation for injection to the spent fuel pools..." After further review, the conceptual design has moved the upper penetration from 843 feet to 820 feet elevation for the spent fuel pool connection point. It is planned that hoses, vice piping, would be run from the 761 ft elevation and 820 ft elevation connection points to the existing B.5.b RHR connections and the spent fuel pools, respectively.

No other changes to the FLEX strategies have been identified at this time.

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

This section provides a summary of needed relief/relaxation only. The specific details will be submitted in a separate document at a later date.

NRC Order EA-12-049 requires implementation of Mitigation Strategies to include procedures, guidance, training, and acquisition, staging, or installing of equipment needed for the strategies. Reference 1 provided the LaSalle County Station response to NRC Order EA-12-049. The cover letter to this enclosure identifies that delays in implementing the Hardened Containment Vent System as required by NRC order EA-12-050 will also affect implementation of the Mitigation Strategies Order EA-12-049 actions.

The Reference 1 enclosure describes the LaSalle County Station Mitigation Strategies that are based on venting the containment using the Hardened Containment Vent System. It also describes that a modification to install a Hardened Containment Vent System (HCVS) is required. Thus, the LaSalle County Station NRC Order EA-12-049 response provided in Reference 1 was premised on installation and use of a Hardened Containment Vent System as required by NRC Order EA-12-050.

Upon issuance of NRC Order EA-13-109 on June 6, 2013, the NRC revised the technical and schedule requirements applicable to the Hardened Containment Vent System and rescinded the requirements of NRC Order EA-12-050.

As a result, full compliance to the Mitigation Strategies required by NRC Order EA-12-049 and described in Reference 1 for LaSalle County Station Units 1 and 2 will not be achieved until compliance to NRC Order EA-13-109 is achieved. Compliance with NRC Order EA-13-109 wetwell vent requirements is

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

required by startup from the U2 refuel outage in the Spring of 2017 and by startup from the U1 refuel outage in the Spring of 2018. Compliance with NRC Order EA-13-109 drywell vent requirements is required by startup from the U2 refuel outage in the Spring of 2019 and by startup from the U1 refuel outage in the Spring of 2018. Relief/relaxation from the NRC Order 12-049 IV.A.2 requirements is required.

LaSalle County Station will be in compliance with the aspects of the Reference 1 Unit 1 and Unit 2 Mitigation Strategies that do not rely upon a Hardened Containment Vent System unless otherwise described.

6 Open Items from Overall Integrated Plan and Draft Safety Evaluation

The following tables provide a summary of the open items documented in the Overall Integrated Plan or the Draft Safety Evaluation (SE) and the status of each item.

Section Reference	Overall Integrated Plan Open Item	Status
Sequence of Events (p.5)	The times to complete actions in the Events Timeline are based on operating judgment, conceptual designs, and current supporting analyses. The final timeline will be time validated once detailed designs are completed and procedures developed.	Not Started
Sequence of Events (p.10)	Initial evaluations were used to determine the fuel pool timelines. Formal calculations will be performed to validate this information during development of the spent fuel pool cooling strategy detailed design.	Not Started
Sequence of Events (p.10)	Analysis of deviations between Exelon's engineering analyses and the analyses contained in BWROG Document NEDC-33771P, "GEH Evaluation of FLEX Implementation Guidelines and documentation of results on Att. 1B, "NSSS Significant Reference Analysis Deviation Table." Planned to be completed and submitted with August 2013 Six Month Update.	Completed. Attached to this 6-Month Update (Attachment 2).
Strategy Deployment (p.11)	Transportation routes will be developed from the equipment storage area to the FLEX staging areas. An administrative program will be developed to ensure pathways remain clear or compensatory	Started

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

	actions will be implemented to ensure all strategies can be deployed during all modes of operation. Identification of storage areas and creation of the administrative program are open items.	
Programmatic Controls (p.12)	An administrative program for FLEX to establish responsibilities, and testing & maintenance requirements will be implemented.	Not Started
Core Cooling Phase 1 (p.17)	Additional work will be performed during detailed design development to ensure Suppression Pool temperature will support RCIC operation, in accordance with approved BWROG analysis, throughout the event.	Not Started
Fuel Pool Cooling Phase 1 (p.35)	Complete an evaluation of the spent fuel pool area for steam and condensation.	Not Started
Safety Functions Support Phase 1 (p.44)	Evaluate the habitability conditions for the Main Control Room and develop a strategy to maintain habitability.	Not Started
Safety Functions Support Phase 1 (p.44)	Evaluate the habitability conditions for the Auxiliary Electric Equipment Room (AEER) and develop a strategy to maintain habitability.	Not Started
Safety Functions Support Phase 2 (p.48)	Develop a procedure to prop open battery room doors upon energizing the battery chargers to prevent a buildup of hydrogen in the battery rooms.	Not Started
	Draft Safety Evaluation Open Item	Status
	N/A	N/A

7 Potential Draft Safety Evaluation Impacts

There are no potential impacts to the Draft Safety Evaluation identified at this time.

8 References

The following references support the updates to the Overall Integrated Plan described in this enclosure.

1. LaSalle County Station's Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049)," dated February 28, 2013.
2. NRC Order Number EA-12-049, "Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," dated March 12, 2012.
3. NRC Order EA-13-109, "Issuance of Order to Modify Licenses with Regard to reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," dated June 6, 2013.
4. LS-MISC-017, Rev. 1, "MAAP Analysis to Support Initial FLEX Strategy," LaSalle Units 1 and 2.
5. Proprietary NEDC-33771P, GEH Evaluation of FLEX Implementation Guidelines, Revision 1, January 2013.
6. NRC Order EA-12-050, "Order to Modify Licenses with Regard to Reliable Hardened Containment Vents," dated March 12, 2012.


9 Attachments

1. FLEX Simplified Design Electrical Schematic
2. NSSS Significant Reference Analysis Deviation Table

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

Attachment 1

CHANGE FOR AUGUST 2013
6-MONTH UPDATE



FILE: ELECTRICAL-LASALLE POWER/11-4001 (02)01 - 115KV SWGR - 02/08/2011 10:50 AM
 USER: DAVID WHEAT
 PROJECT: LASALLE COUNTY GENERATING STATION - SIMPLIFIED FLEX DESIGN MITIGATION STRATEGIES

 NEXUS CONSULTING		
 Exelon LASALLE COUNTY GENERATING STATION		
PROJECT: 11-4001		
NO.	DATE	DESCRIPTION
1	08/28/13	FINAL SUBMITTAL
EXELON NUCLEAR LASALLE COUNTY GENERATING STATION SIMPLIFIED FLEX DESIGN MITIGATION STRATEGIES 2601 NORTH 1ST ROAD MARSEILLES, ILLINOIS 61341		
SIGNATURE BLOCK		DATE
DESIGNED BY	[Signature]	10/20/11
CHECKED BY	[Signature]	10/20/11
APPROVED BY	[Signature]	10/20/11
PROJECT: 11-4001		
BUILDING:		
FLOOR:		
SHEET NAME:		
FLEX 115KV SWGR DESIGN ELECTRICAL SCHEMATIC 'C'		
DATE:	10/28/13	SCALE: NONE
DRAWN BY:	DWY	
CHECKED BY:	DWY	
1 OF 2		

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

Attachment 2

NSSS Significant Reference Analysis Deviation Table

(Attachment 1B in the Overall Integrated Plan Report)

Item	Parameter of Interest	NEDC-33771P Value	NEDC-33771P Page	Plant Applied Value	Gap and Discussion
NOTE					
NEDC-33771P Rev 1 Table 4.5.2-4b (Containment WW Venting, BWR/5, RCIC Suction from CST) is closest to the LaSalle strategy for Maintaining Containment Integrity. The "Plant Applied Value" column is from LaSalle evaluation LS-MISC-017, Rev. 1 (Reference 4 to this Enclosure). Differences between the GEH SHEX case and the MAAP analysis of the LaSalle strategy are listed below.					
Input Parameter Values					
1	Core thermal power	Note 1	18	3546 MWT	The GEH analysis used a higher core thermal power level. The LaSalle analysis used the current licensed thermal power level.
2	Primary System Leakage	Note 1	7	100 gpm	The LaSalle analysis used 100 gpm primary system leakage to account for reactor recirc pump seal leakage.
3	RPV Depressurization Rate	Note 1	8	20°F/hr	LaSalle procedure LOA-AP-101(201) specifies a less than or equal to 20°F/hr cooldown rate in the SBO response section (Attachment K).
4	Drywell Free Volume	Note 1	11	220402.4 ft ³	The differences in model plant structural design and minor differences in assumed parameter values at time zero should have a negligible effect on the progression of the event after a few hours.
5	Initial Drywell Temperature	Note 1	11	105°F	
6	Initial Drywell Pressure	Note 1	11	14.32 psia	
7	Initial Drywell Humidity	Note 1	11	45%	
8	Wetwell Free Volume	Note 1	9	165100 ft ³	
9	Initial Wetwell Pressure	Note 1	9	14.32 psia	The differences in model plant structural design and

LaSalle County Station, Units 1 and 2 First Six Month Status Report for the Implementation of FLEX
August 28, 2013

10	Suppression Pool Volume	Note 1	10	130657 ft ³	minor differences in assumed parameter values at time zero should have a negligible effect on the progression of the event after a few hours.
11	Suppression Pool Temperature	Note 1	10	105°F	
12	RCIC Suction Source	Note 1		Suppression Pool	
Resultant Parameter Values					
13	Maximum Suppression Pool Temperature	Note 1	39	234°F	In the LaSalle strategy, containment venting starts at 12 psig (then maintained at 8 psig) in the suppression chamber using a 10" vent pipe. These results are from Case 3.e in Reference 4.
14	Maximum Wetwell Temperature	Note 1	39	245°F	
15	Peak Wetwell Pressure	Note 1	39	26.32 psia	
16	Maximum Drywell Temperature	Note 1	39	261°F	
17	Maximum Drywell Pressure	Note 1	39	31.22 psia	

Note 1: The values are GEH proprietary values and have been excluded from this report. The values can be found in NEDC-33771P.