

10 CFR 21.21

May 6, 2016

U.S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, DC 20555-0001

**SUBJECT: INTERIM 10 CFR PART 21 REPORT REGARDING A WELD DEVIATION ON  
STRUCTURAL MODULE CB36 FOR THE VOGTLE UNIT 3 AP1000® PROJECT**

The attachment to this letter provides an interim report in accordance with 10 CFR 21.21 pertaining to a nonconforming weld on structural module CB36 being supplied for the Vogtle Unit 3 AP1000® project. Based on information in a Nonconformance and Disposition (N&D) report, a weld deviation was found on the CB36 module that requires further evaluation.

Evaluation of reportability in accordance with 10 CFR Part 21 is not able to be completed within the 60-day evaluation period due to the need for additional time to collect and evaluate the necessary information. It is currently expected that the evaluation of these conditions will be completed by July 7, 2016.

If you have any questions pertaining to this information, please contact Curtis Castell, Licensing Manager, at 980-859-6373.

Sincerely,



David C. Durham  
President  
WECTEC LLC

cc: Regional Administrator, USNRC, Region II

Attachment

IE19  
NRD

**INTERIM 10 CFR PART 21 REPORT REGARDING A WELD DEVIATION ON  
STRUCTURAL MODULE CB36 FOR THE VOGTLE UNIT 3 AP1000@ PROJECT**

This report is being provided as an interim report in accordance with 10 CFR 21.21.

(i) Name and address of the individual or individuals informing the Commission.

David C. Durham  
President  
WECTEC LLC  
128 S. Tryon St., Suite 1000  
Charlotte, NC 28202

(ii) Identification of the facility, the activity, or the basic component supplied for such facility or such activity within the United States which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. Based on information in a Nonconformance and Disposition (N&D) report, a weld deviation was found on the Vogtle Unit 3 CB36 structural module that requires further evaluation. The CB36 structural module is an inside containment building module for the Passive Core Cooling System (PXS) Accumulator Room wall.

(iii) Identification of the firm constructing the facility or supplying the basic component which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The weld deviation is associated with the CB36 structural module, which was supplied by CB&I Lake Charles, 3191 West Lincoln Rd., Lake Charles, LA 70605.

(iv) Nature of the defect or failure to comply and the safety hazard which is created or could be created by such defect or failure to comply.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. Evaluation of the condition is expected to be completed by July 7, 2016.

(v) The date on which the information of such defect or failure to comply was obtained.

The discovery date of the deviation that requires evaluation is March 9, 2016, based on the date of the N&D report that originally identified the nonconformance. Evaluation of reportability in accordance with 10 CFR Part 21 is not able to be completed within the 60-day evaluation period due to the need for additional time to collect and evaluate the necessary information. It is currently expected that the evaluation of these conditions will be completed by July 7, 2016.

(vi) In the case of a basic component which contains a defect or fails to comply, the number and location of these components in use at, supplied for, being supplied for, or may be supplied for, manufactured, or being manufactured for one or more facilities or activities subject to the regulations in this part.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(vii) The corrective action which has been, is being, or will be taken; the name of the individual or organization responsible for the action; and the length of time that has been or will be taken to complete the action.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(viii) Any advice related to the defect or failure to comply about the facility, activity, or basic component that has been, is being, or will be given to purchasers or licensees.

None at this time.

(ix) In the case of an early site permit, the entities to whom an early site permit was transferred.

Not applicable.