

AUG 3 1976

Distribution

Docket Nos. 50-369  
and 50-370

Docket File  
NRC PDR  
Local PDR  
LWR #2 File  
Attorney, ELD  
JRutberg, ELD  
RCDeYoung  
KKniel  
IVillalva  
JLee  
FJWilliams  
HSmith  
BScott, PM  
IE (3)  
NDube, MIPC  
MJinks, OA (w/4 enls  
per docket)  
WMiller, ADM

ACRS (16)  
HDenton, DSE  
VAMoore, DSE  
RHVollmer, DSE  
MLErnst, DSE  
WPGammill, DSE  
RHeineman, SS  
JKnight, SS  
DFRoss, SS  
RLTedesco, SS  
BScharf, OA (15 copies)  
DSkovholt  
EHughes  
EP Project Manager  
EP Licensing Assistant  
TBAbernathy, TIC  
bcc: JRBuchanan, NSIC  
ARosenthal, ASLAB  
NHGoodrich,  
ASLBP

Mr. William O. Parker, Jr.  
Vice President, Steam Production  
Duke Power Company  
P. O. Box 2178  
422 South Church Street  
Charlotte, North Carolina 28242

Dear Mr. Parker:

In response to your letters dated December 30, 1975 and July 1, 1976 requesting an extension of the completion dates for the William B. McGuire Nuclear Station, Units 1 and 2, the Nuclear Regulatory Commission has issued an Order extending the construction completion dates. In lieu of the latest completion date of February 1, 1976, the construction completion date of Construction Permit No. CPPR-83 has been extended to August 1, 1978; in lieu of the latest completion date of March 1, 1977, the construction completion date of Construction Permit No. CPPR-84 has been extended to August 1, 1979.

A copy of the Order and the staff's evaluation are enclosed for your information. The Order has been forwarded to the Office of the Federal Register for publication.

Sincerely,

Original signed by  
K. Kniel

Karl Kniel, Chief  
Light Water Reactors  
Branch No. 2  
Division of Project Management

Enclosures:

- 1. Order Extending Construction Completion Dates
- 2. Staff Evaluation

cc: See page 2

OFFICE >	DPM:LWR #2	DPM:LWR #2	DPM:LWR #2			
SURNAME >	JLee:mt	IVillalva	KKniel			
DATE >	7/ /76	7/ /76	7/ /76			

Mr. William O. Parker, Jr.

cc: Mr. W. L. Porter  
Duke Power Company  
P. O. Box 2178  
422 South Church Street  
Charlotte, North Carolina 28242

Mr. Richard H. Payne, Head  
Environmental Radiation Section  
U. S. Environmental Protection Agency  
1421 Peachtree Street, N. E.  
Atlanta, Georgia 30309

Mr. R. S. Howard  
Power Systems Division  
Westinghouse Electric Corporation  
P. O. Box 355  
Pittsburgh, Pennsylvania 15230

Dr. Neill Thomasson (AW-459)  
Chief, Energy Systems Analysis Branch  
Office of Radiation Programs  
U. S. Environmental Protection Agency  
401 M Street, S. W.  
Washington, D. C. 20460

Mr. E. J. Keith  
EDS Nuclear Incorporated  
220 Montgomery Street  
San Francisco, California 94104

Mr. J. E. Houghtaling  
NUS Corporation  
2536 Countryside Boulevard  
Clearwater, Florida 33515

Mr. Jesse L. Riley, President  
The Carolina Environmental Study Group  
854 Henley Place  
Charlotte, North Carolina 28207

Troy B. Conner, Jr., Esq.  
Conner, Hadlock & Knotts  
1747 Pennsylvania Avenue, N. W.  
Suite 1050  
Washington, D. C. 20006

Office of Intergovernmental Relations  
116 West Jones Street  
Raleigh, North Carolina 27603

The Honorable Glenn C. Blaisdell  
County Manager of Mecklenburg County  
720 East Fourth Street  
Charlotte, North Carolina 28202

OFFICE ➤						
SURNAME ➤						
DATE ➤						

DUKE POWER COMPANY

WILLIAM B. MCGUIRE NUCLEAR STATION, UNITS 1 AND 2

DOCKET NOS. 50-369 AND 50-370

ORDER EXTENDING CONSTRUCTION COMPLETION DATES

Duke Power Company is the holder of Construction Permits Nos. CPPR-83 and CPPR-84 issued by the Atomic Energy Commission\* on February 28, 1973, for construction of the William B. McGuire Nuclear Station, Units 1 and 2 presently under construction at the Company's site on the shore of Lake Norman in Mecklenburg County, North Carolina.

On December 30, 1975, Duke Power Company filed a request for an extension of the completion dates. Duke Power Company submitted additional information in support of its request on July 1, 1976. The extension has been requested because construction had been delayed due to, among other things, (1) increased delivery time of materials and components due in part to changing design requirements and the inability of many suppliers to deliver materials at the required time, (2) expected slower rate of load growth than originally anticipated and unfavorable conditions in the financial markets which made it difficult to obtain financial resources on reasonable terms necessary to maintain their previous construction schedule, and (3) decrease in rate of construction progress due to a reduction in work force.

\*Effective January 20, 1975, the Atomic Energy Commission became the Nuclear Regulatory Commission and Permits in effect on that day were continued under the authority of the Nuclear Regulatory Commission.

OFFICE >						
SURNAME >						
DATE >						

This action involves no significant hazards consideration; good cause has been shown for the delay; and the requested extension is for a reasonable period, the bases for which are set forth in a staff evaluation, dated August 3, 1976.

Copies of the above documents and other related material are available for public inspection and copying at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the Public Library of Charlotte and Mecklenburg County, 310 North Tryon Street, Charlotte, North Carolina 28202.

IT IS HEREBY ORDERED THAT THE latest completion dates are extended for CPPR-83 from February 1, 1976 to August 1, 1978 and for CPPR-84 from March 1, 1977 to August 1, 1979.

FOR THE NUCLEAR REGULATORY COMMISSION

Original Signed By  
R. C. DeYoung

R. C. DeYoung, Deputy Director  
Division of Project Management  
Office of Nuclear Reactor Regulation

Date of Issuance:

OFFICE >	DPM:LWR #2	DPM:LWR #2	ELD	DPM:LWR #2	DPM:DD	
SURNAME >	JLee:mt	IVillalva		KKniel	RCDeYoung	
DATE >	7/ /76	7/ /76	7/ /76	7/ /76	7/ /76	

EVALUATION OF REQUEST FOR EXTENSION OF  
PROVISIONAL CONSTRUCTION PERMITS NOS. CPPR-83 AND CPPR-84  
FOR THE WILLIAM B. MCGUIRE NUCLEAR STATION, UNITS 1 AND 2  
DOCKET NOS. 50-369 AND 50-370

Introduction

On December 30, 1975, Duke Power Company (the applicant) requested an extension of the completion dates for the construction of the William B. McGuire Nuclear Station, Units 1 and 2. In its letter of December 30, 1975, the applicant stated that construction schedules have been revised for various reasons resulting in a total construction delay of approximately 27 months and requested an extension of the construction completion dates from February 1, 1976 to April 1, 1978 for Unit No. 1 and from March 1, 1977 to April 1, 1979 for Unit No. 2. Subsequently, in its letter dated July 1, 1976, the applicant submitted information which discussed the details concerning the construction delays, and requested a further extension for completion until August 1, 1978 and August 1, 1979 for Units 1 and 2, respectively.

Discussion

Duke Power Company attributes the delay to (1) late delivery of materials and components, (2) financial market conditions and expected slower rate of load growth and (3) decrease in the rate of construction progress due to a reduction in work force. An additional delay in the projected commercial operation date for Unit 1 has incurred due to extra time required to perform excavation and delay in shipment of steam generators. Details concerning the delays are as follows:

- (1) The overall delay caused by late delivery of materials and components resulted in an extension of eight and six months respectively of the commercial operation dates of Units 1 and 2. This delay was due to a combination of events, including (a) late delivery of tanks, other equipment and engineering drawings which resulted in a delay in auxiliary building concrete, (b) late release of drawings, late delivery of reinforcing steel, inclement weather, and the complexity of placing reinforcing steel which resulted in a delay in concrete for the reactor building, (c) late delivery of material causing a delay in erection of the containment plate and (d) late finishing of caisson work, inclement weather, and late delivery of embedded condenser circulating water pipe resulting in delays in turbine building substructure concrete and condenser circulating

OFFICE >	water discharge structures.				
SURNAME >					
DATE >					

- (2) The applicant states that critical conditions in the financial markets, such as high interest rates, tight credit, and the depressed stock market made it difficult to obtain financial resources on reasonable terms necessary to maintain its previous construction schedule. In addition, the applicant expects a slower rate of load growth than originally anticipated. As a result of rescheduling and to reduce cash flow, the construction work force was reduced by nearly 400. The combination of critical financial conditions and slower rate load growth culminated in the applicant's announcement of a fourteen and sixteen month delay in commercial operation of Units 1 and 2 respectively.
  
- (3) Based upon the rate of construction progress with the smaller work force and without scheduled overtime, the applicant expects to complete Units 1 and 2 by August 1, 1978 and August 1, 1979 respectively.

Conclusions

Based on our review of Duke Power Company's request, we conclude that the above factors are beyond the applicant's control, are reasonable, and that Duke Power Company has shown good cause for the delay in completion of the construction. Based on our evaluation of the causes for the delay, we have determined that the requested extension is for a reasonable period of time.

As a result of our review of the McGuire Final Safety Analysis Report to date and considering the nature of the delays, we have identified no area of significant safety considerations in connection with the extension of the construction completion dates. In addition, we find that the only modification proposed by Duke Power Company to the existing construction permits is an extension of the construction completion dates which does not allow any work to be performed involving new safety information of a type not considered by a previous Commission safety review of the facility and that is not already allowed by the existing construction permits. Therefore, we find that (1) this action does not involve a significant hazards consideration, (2) there is reasonable assurance that the health and safety of the public will not be endangered by extension of the construction completion dates, and (3) good cause exists for the issuance of an order extending the completion dates.

OFFICE >						
SURNAME >						
DATE >						

Accordingly, issuance of an order extending the latest completion dates for the construction of the William B. McGuire Nuclear Station, Unit No. 1 to August 1, 1978 and Unit No. 2 to August 1, 1979 is reasonable and should be authorized.

Original signed by

I. Villalva, Project Manager  
Light Water Reactors  
Branch No. 2  
Division of Project Management

Original signed by  
K. Kniel

Karl Kniel, Chief  
Light Water Reactors  
Branch No. 2  
Division of Project Management

Dated: AUG 3 1976

OFFICE >	DPM:LWR #2	DPM:LWR #2	ELD	DPM:LWR #2		
SURNAME >	JLee:mt	IVillalva		KKniel		
DATE >	7/ /76	7/ /76	7/ /76	7/ /76		