Docket No. STN 50-483

Mr. D. F. Schnell Vice President - Nuclear Union Electric Company Post Office Box 149 St. Louis, Missouri 63166

DEC 1 2 1983

Dear Mr. Schnell:

Subject: Order Extending the Construction Completion Date for Callaway Plant, Unit 1

In response to your letter, dated October 28, 1983, the Nuclear Regulatory Commission has issued an Order extending the latest construction completion date for the Callaway Plant, Unit 1 from December 31, 1983 to June 30, 1985.

A copy of the Order granting the extension and the staff's Safety Evaluation of your request are enclosed for your information and use. The Order has been forwarded to the Office of the Federal Register for publication.

> Sincerely, . NV

Darrell G. Eisenhut, Director Division of Licensing Office of Nuclear Reactor Regulation


/83

Enclosures:

1. Order

2. Staff Evaluation

cc: See next page



DEC 1 2 1983

Mr. D. F. Schnell Vice President - Nuclear Union Electric Company Post Office Box 149 St. Louis, Missouri 63166

cc: Mr. Nicholas A. Petrick Executive Director - SNUPPS 5 Choke Cherry Road Rockville, Maryland 20850

> Gerald Charnoff, Esq. Thomas A. Baxter, Esq. Shaw, Pittman, Potts & Trowbridge 1800 M Street, N. W. Washington, D. C. 20036

Mr. J. E. Birk Assistant to the General Counsel Union Electric Company Post Office Box 149 St. Louis, Missouri 63166

Mr. John Neisler U. S. Nuclear Regulatory Commission Resident Inspectors Office RR#1 Steedman, Missouri 65077

Mr. Donald W. Capone, Manager Nuclear Engineering Union Electric Company Post Office Box 149 St. Louis, Missouri 63166

A. Scott Cauger, Esq.
Assistant General Counsel for the Missouri Public Service Comm.
Post Office Box 360
Jefferson City, Missouri 65101

Ms. Barbara Shull Ms. Lenore Loeb League of Women Voters of Missouri 2138 Woodson Road St. Louis, Missouri 63114

Ms. Marjorie Reilly Energy Chairman of the League of Women Voters of University City, MO 7065 Pershing Avenue University City, Missouri 63130 Mayor Howard Steffen Chamois, Missouri 65024

Mr. Fred Luekey Presiding Judge, Montgomery County Rural Route Rhineland, Missouri 65069

Professor William H. Miller Missouri Kansas Section, American Nuclear Society Department of Nuclear Engineering 1026 Engineering Building University of Missouri Columbia, Missouri 65211

Mr. Robert G. Wright
Assoc. Judge, Eastern District
County Court, Callaway County,
Missouri
Route #1
Fulton, Missouri 65251

Kenneth M. Chackes Chackes and Hoare Attorney for Joint Intervenors 314 N. Broadway St. Louis, Missouri 63102

Mr. Earl Brown School District Superintendent Post Office Box 9 Kingdom City, Missouri 65262

Mr. Samuel J. Birk R. R. #1, Box 243 Morrison, Missouri 65061

Mr. Harold Lottman Presiding Judge, Dasconade County Route 1 Owensville, Missouri 65066

Eric A. Eisen, Esq. Birch, Horton, Bittner and Moore Suite 1100-1140 Connecticut Avenue, N. W. Washington, D. C. 20036

Mr. D. F. Schnell

cc (cont'd):

Mr. John G. Reed Route ∄l Kingdom City, Missouri 65262

Mr. Dan I. Bolef, President Kay Drey, Representative Board of Directors Coalition for the Environment St. Louis Region 6267 Delmar Boulevard University City, Missouri 63130

Mr. Donald Bollinger, Member Missourians for Safe Energy 6267 Delmar Boulevard University City, Missouri 63130

Mr. James G. Keppler U. S. Nuclear Regulatory Commission Region III 799 Roosevelt Road Glen Ellyn, Illinois 60137

Presiding Judge Callaway County Court Fulton, Missouri 65251

Attorney General Supreme Court Building Jefferson City, Missouri 65101

A-95 Coordinator Division of Planning Office of Administration P. O. Box 809, State Capitol Building Jefferson City, Missouri 65101

7590-01

UNITED STATES NUCLEAR REGULATORY COMMISSION

UNION ELECTRIC COMPANY

CALLAWAY PLANT, UNIT NO. 1

DOCKET NO. STN 50-483

ORDER EXTENDING CONSTRUCTION COMPLETION DATE

Union Electric Company is the holder of Construction Permit No. CPPR-139 issued on April 16, 1976 by the U. S. Nuclear Regulatory Commisson for construction of the Callaway Plant, Unit No. 1 located in Callaway County, Missouri.

By letter, dated October 28, 1983, Union Electric Company filed an application for extension of the latest construction completion date for the Callaway Plant, Unit No. 1 Construction Permit. It was requested that Construction Permit CPPR-139 be extended from December 31, 1983 to June 30, 1985. The reasons given for the requested extension in time were: (1) the exacting nature of the work during latter stages of construction; (2) the slow progress of construction due in part to increasingly stringent quality requirements; and (3) numerous changes and additional requirements for plant design, including those required as a result of the Commission's regulatory review of the Three Mile Island accident.

This action involves no significant hazards consideration, good cause has been shown for the delays, and the requested extension is for a reasonable period, the bases for which are set forth in the staff's safety evaluation for this extension.



-2-

The Commission has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact statement or negative declaration and environmental impact appraisal need not be prepared in connection with this action.

The applicant's letter, dated October 28, 1983, and the NRC staff's safety evaluation supporting the Order are available for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the Fulton City Library, 709 Market Street, Fulton, Missouri.


IT IS HEREBY ORDERED that the latest construction completion date for CPPR-139 be extended from December 31, 1983 to June 30, 1985.

FOR THE NUCLEAR REGULATORY COMMISSION

Original signed by Darrell C Fine day

Darrell G. Eisenhut, Director Division of Licensing Office of Nuclear Reactor Regulation

Date of Issuance: DEC 1 2 1983





UNITED STATES NUCLEAR REGULATORY COMMISSION WASHINGTON, D. C. 20555

STAFF SAFETY EVALUATION FOR EXTENSION OF THE

LATEST CONSTRUCTION COMPLETION DATE FOR THE

CALLAWAY PLANT, UNIT 1

Introduction

The Nuclear Regulatory Commission (NRC) authorized the construction of the Callaway Plant, Unit 1 by issuing Construction Permit No. CPPR-139 to Union Electric Company. The latest date for completion of the Callaway Plant, Unit 1 is December 31, 1983.

By letter dated October 28, 1983, Union Electric Company submitted an application for amendment of the construction permit to reflect the new "latest completion date" for Callaway Plant, Unit 1. The applicant requested an additional time of 18 months for completion of construction. This would extend the completion date to June 30, 1985.

In accordance with 10 CFR Section 50.55(b), the NRC staff, having found good cause shown, recommends that the latest completion date of June 30, 1985 be granted for reasons stated below.

Analysis

8312210325 831212 PDR ADOCK 05000483

PDR

Union Electric Company stated in the October 28, 1983 letter that the extension of time for completion of construction was needed because of the following:

- 1. The exacting nature of the work during the latter stages of construction.
- 2. Construction has not progressed as rapidly as projected, due in part to increasingly stringent quality requirements.
- 3. Numerous changes and additional requirements for plant design and analysis have been incorporated, including those required by the Commission as a result of the Three Mile Island accident and during the course of the NRC's regulatory review.

The NRC staff has reviewed the cause for delay stated in the October 28, 1983 letter and has concluded that the applicant has shown good cause for the delay in accordance with the requirements of 10 CFR Section 50.55(b). The NRC staff recommends that the construction permit be extended an additional 18 months to provide for schedule delays as requested by the applicant.

As a result of the review of the Final Safety Analysis Report to date and considering the nature of delays, the NRC staff has identified no area of significant safety consideration in connection with the extension of the construction permit completion date. This is the only change proposed by the applicant and the extension will not allow any work to be performed involving new safety information of a type not considered by previous Commission safety reviews of the facility and that is not already allowed by the existing construction permit. Therefore, the staff finds that (1) this action does not involve a significant hazards consideration, (2) prior public notice of this action is not required, (3) there is reasonable assurance that the health and safety of the public will not be endangered by the requested extension of the construction completion dates, and (4) good cause exists for issuance of an Order extending the latest construction completion date.

Conclusion

The Commission's staff has reviewed the information provided in the applicant's submittal and has concluded that the factors discussed above are reasonable and constitute good cause for delay. Therefore, the NRC staff has concluded that the latest construction completion date for the Callaway Plant is reasonable and justifiable.

The NRC staff finds that this action does not involve a significant hazards consideration, and that good cause exists for the issuance of an Order extending the latest completion date for Construction Permit No. CPPR-139 from December 31, 1983 to June 30, 1985.

The NRC staff has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact statement, or negative declaration and environmental impact appraisal, need not be prepared in connection with this action.

ORIGINAL SIGNED BY:

Joseph J. Holonich, Project Manager Licensing Branch No. 1 Division of Licensing ORIGINAL SIGNED BY:

B. J. Youngblood, Chief Licensing Branch No. 1 Division of Licensing

Date of Issuance: DEC 1 2 1983

LB#1 MRushbrook:kab JHodonich 11/28/83 11/7

LB#1:DL BJYoungblood 12/7/83