

NOV 15 1982

Docket Nos.: STN 50-456
and STN 50-457

Mr. Louis O. DelGeorge
Director of Nuclear Licensing
Commonwealth Edison Company
Post Office Box 767
Chicago, Illinois 60690

Dear Mr. DelGeorge:

Subject: Order Extending Construction Completion Dates for the
Braidwood Station, Units 1 and 2

In response to your letter dated September 30, 1982, the Nuclear Regulatory Commission has issued an Order extending the latest construction completion dates for the Braidwood Station, Units 1 and 2. The referenced Order extends Construction Permit CPPR-132 for Unit 1 from November 1, 1982 to April 30, 1987 and Construction Permit CPPR-133 for Unit 2 from November 1, 1983 to April 30, 1988.

A copy of the Order granting the extension and staff's evaluation of your request are enclosed for your information and use. The Order has been forwarded to the Office of the Federal Register for publication.

Sincerely,

Original signed by
Darrell G. Eisenhut
Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Enclosures:

- 1. Order
- 2. Staff Evaluation

cc: See next page

No legal objection subject to four comments.

8212010014 821115
PDR ADOCK 05000456
A PDR

OFFICE	DL:LB#1	DL:LB#1	DL:ELD	DL:BJ	DL:AD/L	DL:DIR
SURNAME	MRushbrook: cw	LOshan	Hassell	BJYoungb Food	CTNyak	DEisenhut
DATE	10/5/82	10/22/82	10/26/82	10/8/82	10/1/82	10/15/82

Mr. Louis O. DelGeorge
Director of Nuclear Licensing
Commonwealth Edison Company
Post Office Box 767
Chicago, Illinois 60690

NOV 15 1982

cc: Mr. William Kortier
Atomic Power Distribution
Westinghouse Electric Corporation
Post Office Box 355
Pittsburgh, Pennsylvania 15230

Paul M. Murphy, Esq.
Isham, Lincoln & Beale
One First National Plaza
42nd Floor
Chicago, Illinois 60603

C. Allen Bock, Esq.
Post Office Box 342
Urbana, Illinois 61801

Thomas J. Gordon, Esq.
Waalder, Evans & Gordon
2503 S. Neil
Champaign, Illinois 61820

Ms. Bridget Little Rorem
Appleseed Coordinator
117 North Linden Street
Essex, Illinois 60935

Mr. Edward R. Crass
Nuclear Safeguards and Licensing Division
Sargent & Lundy Engineers
55 East Monroe Street
Chicago, Illinois 60603

U. S. Nuclear Regulatory Commission
Resident Inspectors Office
RR#1, Box 79
Braceville, Illinois 60407

Mr. James G. Keppler
U. S. NRC, Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

UNITED STATES NUCLEAR REGULATORY COMMISSION
COMMONWEALTH EDISON COMPANY
BRAIDWOOD STATION, UNITS 1 AND 2
DOCKET NOS. 50-456 AND 50-457
ORDER EXTENDING CONSTRUCTION COMPLETION DATES

Commonwealth Edison Company is the holder of Construction Permit Nos. CPPR-132 and CPPR-133 issued on December 31, 1975 by the U. S. Nuclear Regulatory Commission for construction of the Braidwood Station, Units 1 and 2 to be located in Will County, Illinois, in North Central Illinois near the town of Braidwood, Illinois.

By letter dated September 30, 1982, Commonwealth Edison Company filed a request for extension of the latest construction completion dates for the Braidwood Station, Units 1 and 2 Construction Permits. It was requested that Construction Permit No. CPPR-132 for Unit 1 be extended from November 1, 1982 to April 30, 1987, and Construction Permit No. CPPR-133 for Unit 2 be extended from November 1, 1983 to April 30, 1988. The reasons given for the requested extension in time were: (1) extended construction period caused by a work stoppage after a denial of an increase in rates and requalifying and retraining contract personnel after construction resumed when the increase was approved, (2) improvements in the manner of implementing NRC requirements including increased amounts of design work and installation labor required to complete installation of various components, pipes, cables, and structural members, and NRC regulatory requirements some of which resulted from the Three Mile Island incident, and (3) implementation of work requirements

OFFICE							
SURNAM							
DA							
A							

8212010017 821115
PDR ADOCK 05000456
PDR

at a pace consistent with the need to spread financial requirements evenly throughout the construction period in order to maintain annual financial requirements within the capabilities of Commonwealth Edison Company.

This action involves no significant hazards consideration, good cause has been shown for the delays, and the requested extension is for a reasonable period, the bases for which are set forth in the staff's safety evaluation for this extension.

The Commission has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact statement or negative declaration and environmental impact appraisal need not be prepared in connection with this action.

The applicant's letter, dated September 30, 1982, and the NRC staff's safety evaluation supporting the Order are available for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the Wilmington Township Public Library, 201 S. Kankakee Street, Wilmington, Illinois 60481.

IT IS HEREBY ORDERED that the latest construction completion date for CPPR-132, Unit 1, be extended from November 1, 1982 to April 30, 1987, and for CPPR-133, Unit 2, be extended from November 1, 1983 to April 30, 1988.

FOR THE NUCLEAR REGULATORY COMMISSION

Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Date of Issuance: NOV 15 1982

See previous yellow for concurrences

OFFICE	DL:LB#1	DL:LB#1	OELD ✗	DL:LB#1	DL:AD/L	DL:DIR
SURNAME	Rushbrook:cw	LOlshan		BJYoung/Good	Novak	DEisenhut
DATE	11/1/82	11/2/82	11/1/82	11/1/82	11/12/82	11/15/82

at a pace consistent with the need to spread financial requirements evenly throughout the construction period in order to maintain annual financial requirements within the capabilities of Commonwealth Edison Company.

This action involves no significant hazards consideration, good cause has been shown for the delays, and the requested extension is for a reasonable period, the bases for which are set forth in the staff's safety evaluation for this extension.

The Commission has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact *statement or negative declaration and environmental impact appraisal*, need not be prepared in connection with this action.

The applicant's letter, dated September 30, 1982, and the NRC staff's safety evaluation supporting the Order are available for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the Wilmington Township Public Library, 201 S. Kankakee Street, Wilmington, Illinois 60481.

IT IS HEREBY ORDERED that the latest construction completion date for CPPR-132, Unit 1, be extended from November 1, 1982 to April 30, 1987, and for CPPR-133 Unit 2, be extended from November ~~30~~, 1983 to April 30, 1988.

FOR THE NUCLEAR REGULATORY COMMISSION

Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Date of Issuance:

OFFICE	DL:LB#1	DL:LB#1	QELD	DL: BJ	DL:AD/L	DL:DJR	
SURNAME	MRushbrook: cw	LOlshan		BJYoungblood	TNovak	DEisenhut	
DATE	10/1/82	10/22/82	10/ /82	10/ /82	10/ /82	10/5/82	

STAFF SAFETY EVALUATION FOR EXTENSION OF THE
LATEST CONSTRUCTION COMPLETION DATES FOR THE
BRAIDWOOD STATION, UNITS 1 AND 2

INTRODUCTION

The Nuclear Regulatory Commission authorized the construction of the Braidwood Station, Units 1 and 2 by issuing Construction Permit No. CPPR-132 and Construction Permit CPPR-133 to the Commonwealth Edison Company on December 31, 1975. The latest date for completion of Unit 1 was November 1, 1982 and for Unit 2 was November 1, 1983.

By letter, dated September 30, 1982, Commonwealth Edison Company submitted an application for amendment of the construction permits to reflect new "latest completion dates" for each of the two units. The application requested an additional time of fifty-four months for each unit, i.e., CPPR-132 for Unit 1 would be extended to April 30, 1987 and CPPR-133 for Unit 2 would be extended to April 30, 1988.

In accordance with 10 CFR Section 50.55(b), the NRC staff, having found good cause shown, recommends that the latest completion dates of April 30, 1987 for Unit 1 and April 30, 1988 for Unit 2 be granted for the reasons stated below.

ANALYSIS

Commonwealth Edison Company stated in the September 30, 1982 letter that the following factors led to the overall delay in the completion of construction of the facility:

1. The need for an extension of time beyond the present construction permit completion dates is a result of a work stoppage which occurred at Braidwood from September 1979 to March 1980. In September 1979 Commonwealth Edison Company halted work at Braidwood following the Illinois Commerce Commission's denial of a substantial portion of Commonwealth Edison's request for an interim increase in rates. Following the Illinois Commerce Commission's final decision on February 7, 1980 authorizing increased rates, construction was resumed. Due to effort involved in restoring buildings, equipment and services, and requalifying and retraining contractor personnel following the work stoppage, the period of delay attributable to the work stoppage was substantially in excess of the seven month period during which construction was halted. As of August 1982, the rate of construction, in terms of manpower, was back to the level which existed prior to the stoppage.

2. The need for extension is also based upon improvements in the manner in which Commonwealth Edison Company is implementing NRC requirements, some of which resulted from the NRC's response to the Three Mile Island incident. These changes have increased the amount of design work and installation labor required to complete the installation of each component, pipe, cable and structural member.

OFFICE									
SUI	B212010020	B21115							
	PDR	ADOCK	05000456						
A		PDR							

- 3. The above additional measures have been and are being implemented at a pace consistent with the Company's need to spread financing requirements more evenly throughout the construction period in order to keep annual financing requirements within Commonwealth Edison's capabilities.

Commonwealth Edison Company stated that the 54 months' extension for each Braidwood unit has been requested to avoid another construction completion date extension at some future time should any unanticipated delays in construction actually occur. However, the present fuel load dates for Braidwood 1 and 2 of April 30, 1985 and April 30, 1986, respectively, are still considered attainable.

The NRC staff has reviewed the cause for the delay stated in the letter of September 30, 1982 and concludes that the applicant has shown good cause for the delay in accordance with the requirements of 10 CFR Section 50.55(b). The NRC staff recommends that the construction permits be extended an additional 54 months' each for Braidwood Units 1 and 2 to provide for schedule delays as requested by the applicant.

As a result of the review of the Final Safety Analysis Report to date and considering the nature of the delays, the NRC staff has identified no area of significant safety consideration in connection with the extension of the construction permit completion dates for the Braidwood Station, Units 1 and 2. The only change proposed by the Permittee to the existing construction permits is an extension of the latest construction completion dates. This extension will not allow any work to be performed involving new safety information of a type not considered by previous Commission safety reviews of the facility and that is not already allowed by the existing construction permits. Therefore, the staff finds that (1) this action does not involve a significant hazards consideration, (2) prior public notice of this action is not required, (3) there is reasonable assurance that the health and safety of the public will not be endangered by the requested extension of the construction completion dates, and (4) good cause exists for issuance of an Order extending the latest construction completion dates.

CONCLUSION

The Commission's staff has reviewed the information provided in the applicant's submittal and concludes that the factors discussed above are reasonable and constitute good cause for delay; and that extension of the latest construction completion dates for the Braidwood Station, Units 1 and 2 are reasonable and justifiable.

The NRC staff finds that this action does not involve a significant hazards consideration, and that good cause exists for the issuance of an Order extending the latest completion dates in Construction Permit Nos. CPPR-132 and CPPR-133 to April 30, 1987 and April 30, 1988, respectively.

OFFICE ▶
SURNAME ▶
DATE ▶

The NRC staff has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact statement, or negative declaration and environmental impact appraisal, need not be prepared in connection with this action.

15/

Leonard Olshan, Project Manager
Licensing Branch No. 1
Division of Licensing

15/

B. J. Youngblood, Chief
Licensing Branch No. 1
Division of Licensing

Dated: NOV 8 1982

OFFICE	DL:LB#1	DL:LB#1	DL:AD/1				
SURNAME	MRushbrook: cw	LOlshan	BJYoungblood				
DATE	11/4/82	11/8/82	11/8/82				

DISTRIBUTION FOR ORDER EXTENDING CONSTRUCTION - BRAIDWOOD

NOV 15 1982

Document Control STN 50-456 and STN 50-457

NRC PDR

L PDR

PRC System

NSIC

LB#1 Rdg

LOlshan

MRushbrook

BJYoungblood

Attorney, OELD

DEisenhut/RPurple

ELJordan, DEQA:IE

JMTaylor, DRP:IE

LJHarmon, IE File (2)

JSauder

WMiller

IDinitz

WJones, OA

TBarnhart

BPCotter, ASLBP

ARosenthal, ASLAP

ACRS (16)

FPagano, IE

cc: Licensee Service List