


JAN 27 1982

DISTRIBUTION:
Docket File
LB#2 File
DEisenhut/RPurple
RTedesco
ASchwencer
RAuluck
EHylton
Paton, OELD
OI&E
Region V
Resident Inspector

Docket No. 50-397



Mr. Robert L. Ferguson
Washington Public Power Supply System
3000 George Washington Way
Post Office Box 968
Richland, Washington 99352

bcc: TERA
NSIC
NRC PDR
L PDR
ACRS (16)

Dear Mr. Ferguson:

Subject: Order Extending Construction Completion Date - Washington Public Power Supply System Nuclear Project No. 2 (WNP-2)

In response to your request of September 4, 1981, the Nuclear Regulatory Commission has issued an Order extending the construction completion date for the WPPSS Nuclear Project No. 2. The latest completion date has been extended to February 1, 1984.

A copy of the Order granting the extension and the staff's evaluation of your request are enclosed for your information. The Order has been forwarded to the Office of the Federal Register for publication.

Sincerely,

Original signed by
Darrell G. Eisenhut

Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Enclosures:

- 1. Order Extending Construction Completion Date
- 2. Staff Evaluation

cc w/enclosure:
See next page

8202030170 820127
PDR ADOCK 05000397
A PDR

LB#2
HService
12/1 181

See next page for distribution 1-15-82

OFFICE	DL:LB#2	DL:LB#2	OELD	DL:ADP	DL:DIR		
SURNAME	RAuluck:ph	ASchwencer	Wilton	RTedesco	DEisenhut		
DATE	12/21/81	12/21/81	12/21/81	12/26/81	01/26/81		

WASHINGTON PUBLIC POWER SUPPLY SYSTEM

WPPSS NUCLEAR PLANT NO. 2

DOCKET NO. 50-397

ORDER EXTENDING CONSTRUCTION COMPLETION DATE

Washington Public Power Supply System (WPPSS) is the holder of Construction Permit No. CPPR-93 issued by the Atomic Energy Commission* on March 19, 1973 and extended on August 29, 1978, for construction of the WPPSS Nuclear Plant No. 2 which is presently under construction at the Permittee's site in Benton County, Washington. On September 4, 1981, the Permittee filed a request pursuant to the Code of Federal Regulations, Title 10, Part 50, Section 50.55(b) for an extension of the construction completion date for WNP-2 because construction has been delayed due to the following factors:

1. Changes in the scope of the project including increases in the amount of material and engineering required as a result of regulatory actions, in particular those subsequent to the TMI-2 accident.
2. Construction delays and lower than estimated productivity, which resulted in delays in installation of material and equipment and delays in completion of systems necessitating rescheduling of pre-operational testing.
3. Strikes by portions of the construction work force.
4. Changes in plant design.
5. Delays in delivery of equipment and materials.

*Effective January 19, 1975, the Atomic Energy Commission became the Nuclear Regulatory Commission and Permits in effect on that day were continued under the authority of the Nuclear Regulatory Commission.

8202030174 820127 PDR ADDCK 05000397 A PDR
DATE ▶

This action involves no significant hazards consideration; good cause has been shown for the delays; and the requested extension is for a reasonable period, the bases for which are set forth in the staff's evaluation of the request for extension.

The Commission has determined that this action will not result in any significant environmental impact and, pursuant to 10 CFR 51.5(d)(4), an environmental impact statement, or negative declaration and environmental impact appraisal, need not be prepared in connection with this action.

The NRC staff evaluation of the request for extension of the construction permit is available for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the Richland Public Library, Richland, Washington 99352.

IT IS HEREBY ORDERED THAT the latest completion date for CPPR-93 is extended from December 1, 1981 to February 1, 1984.

FOR THE NUCLEAR REGULATORY COMMISSION

Original signed by
Darrell G. Eisenhut

Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Date of Issuance: JAN 27 1982

*See previous page for initials

OFFICE	DL:LB#2	DL:LB#	OELD	DL:AD:L	DL:DIR		
SURNAME	*Luck: p	ASchwencer	WPaton	RTedesco	DEisenhut		
DATE	12/21/81	12/21/81	12/21/81	12/21/81	12/21/81		

EVALUATION OF A REQUEST FOR EXTENSION
OF CONSTRUCTION PERMIT NO. CPPR-93
WASHINGTON PUBLIC POWER SUPPLY SYSTEM
NUCLEAR PROJECT NO. 2 (WNP-2)
DOCKET NO. 50-397

Introduction

Construction Permit No. CPPR-93 was issued to the Washington Public Power Supply System (WPPSS) on March 19, 1973 for the WPPSS Nuclear Plant No. 2 (WNP-2) located on the Permittee's site in Benton County, Washington. In a letter dated December 28, 1976, WPPSS requested that the latest completion date for construction permit be extended from September 1, 1978 to December 1, 1981. WPPSS was granted such an extension in a letter dated August 29, 1978. The Permittee requested, in a letter dated September 4, 1981, that this latest completion date further be extended to February 1, 1984 and the earliest completion date for purposes of this extension is December 1, 1982.

Discussion

The Permittee's letter stated that the delay in completion of the WNP-2 was due the following factors:

1. Changes in the scope of the project including increases in the amount of material and engineering required as a result of regulatory actions, in particular those subsequent to the TMI-2 accident.
2. Construction delays and lower than estimated productivity, which resulted in delays in installation of material and equipment and delays in completion of systems necessitating rescheduling of pre-operational testing.
3. Strikes by portions of the construction work force.
4. Changes in plant design.
5. Delays in delivery of equipment and materials.

Factors 1, 2, 3 and 4 cited above as reasons for the construction delay are conditions beyond the control of the Permittee. However, they directly affected the Permittee's ability to schedule the previously planned construction program. The Permittee stated in a letter dated January 8, 1982 that Factor 2

OFFICE	8202030176 820127 PDR ADDCK 05000397						
SURNAME	A						
DATE							

contributed about 20 months to the construction delay which included a 12 month NRC stop work order from June 1980 to June 1981 and a change in the construction completion contractor. The strike by portions of the construction work force lasted from June 1980 to November 1980. The Permittee further stated that factors 1, 4 and 5 contribute another 7 months to the construction delay. As a consequence, the staff believes that these factors constitute good cause for the requested extension. We have identified no significant hazards considerations in connection with the extension of the construction completion date.

The only environmental consequence of the proposed action will be the presence of the work force in the site area for a longer period. Since the staff previously determined (CP-FES, P IV-4) that the environmental impact of the presence of the work force in the site area was minimal, its continued presence in the area during the extension period would be environmentally benign, particularly since the site area will have made the environmental adjustments to the impacts previously evaluated by the staff as minimal.

In addition, we find that because the request is only for additional time to complete construction of a facility whose general design and design criteria have already been reviewed and approved, neither the probability nor the consequences of postulated accidents previously considered will be increased, nor will any safety margins associated with this facility be decreased. Therefore, we find that (1) this action does not involve a significant hazards consideration, (2) there is reasonable assurance that the health and safety of the public will not be endangered by extension of the construction completion date, and (4) good cause exists for issuance of an Order extending the completion date.

Conclusions

Accordingly, issuance of an Order extending the latest completion date for construction of the WPPSS Nuclear Project No. 2 to February 1, 1984 should be authorized.

JAN 27 1982

OFFICE ▶
SURNAME ▶
DATE ▶