


TENNESSEE VALLEY AUTHORITY BROWNS FERRY NUCLEAR PLANT UNIT 1 RESTART STATUS



Attachment 2

**TENNESSEE VALLEY AUTHORITY
BROWNS FERRY NUCLEAR PLANT
UNIT 1 RESTART STATUS**

**NRR/Region II - Rockville, MD
February 10, 2003**

Agenda

- | | |
|--|-------------------|
| • Introduction | - John Scalice |
| • Background | - Ashok Bhatnagar |
| • Unit 1 Restart Project Objectives | - Jon Rupert |
| • Unit 1 Restart Organization | - Jon Rupert |
| • Unit 1 Project Overview and Schedule | - Jon Rupert |
| • Unit 1 Engineering Activities Status | - Joe Valente |
| • Impact on Operating Units | - Rick Drake |
| • Unit 1 Maintenance & Modifications Status | - Rick Drake |
| • Regulatory Activities Status | - Tim Abney |
| • Corrective Action Program/Self Assessments | - Tim Abney |
| • Nuclear Assurance Oversight | - Steve Tanner |
| • Summary and Conclusion | - John Scalice |

Background

- All three BFN Units are essentially identical GE BWR4, Mark I Containment reactors
- Designed and constructed by TVA
- Units 1, 2, and 3 licensed in 1973, 1974, and 1976 respectively
- All three BFN units voluntarily shutdown by TVA in March 1985, because of regulatory and management issues
 - TVA committed to obtain NRC approval prior to restart of any BFN unit
 - TVA submitted the Nuclear Performance Plan, Volume 3, in August 1986. It outlined the steps needed to recover the BFN units and was specifically directed to Unit 2

Background

- TVA executed Unit 2 restart plan, obtained NRC approval, and restarted Unit 2 on May 24, 1991
- TVA proposed regulatory framework for restart of Units 1 and 3 in July 1991, outlining improvements to the Unit 2 restart plan
- NRC approved the regulatory framework proposed by TVA in April 1992
- TVA executed the Unit 3 restart plan, obtained NRC approval, and restarted Unit 3 on November 19, 1995
- TVA Board of Directors decided on May 16, 2002, to restart Unit 1 after detailed study and favorable Supplemental Environmental Impact Statement

Unit 1 Restart Project Objectives

- Unit Fidelity
 - Return Unit 1 to service operationally the same as Units 2 and 3
 - Utilize current design criteria
 - Utilize existing TVA procedures, programs and processes
- Project Integration
 - Extensive integrated planning and scheduling which incorporated lessons learned from Units 2 and 3
 - Touch each component, system, and plant area only once
- Return Unit 1 in condition to operate safely, efficiently, and reliably




Unit 1 Restart Organization

- Dedicated resources for Unit 1 restart
- TVA management team with experience on restart of Units 2 and 3
- Bechtel is primary engineering contractor, Stone and Webster is primary maintenance and modifications contractor
- Unit 1 team closely integrated with operating units' team
- Organizational structure and strong team in place for restart effort

Unit 1 Project Overview and Schedule

- Work Scope Required for Unit 1 Restart
 - Nuclear Performance Plan Special Programs
 - Engineering analyses
 - Extensive design changes consistent with Units 2/3 restart
 - Design changes implemented since Units 2/3 restart
 - Future design changes in 5-year BFN Project Plan
 - Corrective/Preventive maintenance
 - Regulatory issues
 - Licensing actions
 - Inservice inspections
 - Restart testing



Unit 1 Engineering Activities Status


- Program Activities
 - Design Criteria Documents - complete
 - Safe Shutdown Analysis - complete
 - Operation Mode Calculations - complete
 - Generic Letter 89-10 Calculations - complete
 - EQ Basis Calculations - complete
 - Analytical Limits Calculations - complete
 - Drywell Related Baseline Calculations - complete
 - Reactor Building Baseline Calculations - in progress
 - License Renewal Activities - in progress

Unit 1 Engineering Activities Status

- Design Change Packages
 - Approximately 360 design change packages required for restart
 - 60 design changes issued
 - All design changes for the drywell are issued
 - Currently, 70 design changes in progress and on schedule for Reactor Building, Control Bay and Turbine Building, and yard
- Challenges
 - Modifications interface
 - Material supplier interactions

Impact on Operating Units

- Access Control
 - Physical access accommodations
 - Personnel Identification
 - Training
 - Unit color codes
 - Unit 1 equipment required for Unit 2/3 operation identification



Rick Drake

Impact on Operating Units

- Work Control Reviews
 - Experienced Work Control Personnel in Unit 1
 - Work schedules evaluated by operating units' personnel

Unit 1 Maintenance & Modifications Status

- Completed Activities
 - Drywell piping removal
 - Drywell cable determinations
 - Drywell decontamination
- Near-Term Planned Work
 - Asbestos abatement
 - Extraction steam piping removal
 - Condenser retube preparation
 - Modifications inside drywell
- Challenges
 - Human performance
 - Industrial safety
 - Constructability of designs

Regulatory Activities Status

- Proposed Regulatory Framework for Unit 1 Restart Submitted December 13, 2002
- Licensing Actions
 - Relief Requests PD-1 and PD-2 submitted October 25, 2002
 - ISI Program update submitted November 8, 2002
 - Detailed Schedules being developed for 18 license amendments

Corrective Action Program/Self Assessments

- Corrective Action Program Being Used to Monitor and Improve Quality
 - Management Review Committee Subcommittee reviews all Unit 1 Problem Evaluation Reports (PERs)
 - Extensive efforts to encourage contractors to write PERs
 - Analysis of PER data to identify trends requiring further action
- Self Assessments Completed
 - Drywell Disassembly
 - Drywell Structural Steel Design
 - Asbestos Abatement
 - Contractor Control

Corrective Action Program/Self Assessments

- Self Assessments Planned FY 03
 - Mechanical Baseline Calculations
 - Reactor Water Cleanup Design Change Notice
 - Auxiliary Power System Analysis
 - Appendix R Analysis
 - Engineering Training
 - Unit Barrier Separations
 - Work Plan/Work Order
 - Drywell Steel Modification Implementation
 - Materials Process
 - Drawing Improvement Program
 - Corrective Action Program
 - Work Control
 - Rad Chem Activities
 - Integrated Data base (ITEL)
- Findings from PERs and Self Assessments

Nuclear Assurance Oversight

- Nuclear Assurance Staffing
 - Quality Control, Quality Programs, and Quality Assessments
 - Inspections, Source Surveillances, Assessments, and Evaluation and Analysis
 - Experienced Nuclear Assurance staff
- Assessments
 - Routine Observations
 - ◆ Drywell preparatory work
 - ◆ Program and support activities
 - Formal Planned/Scheduled
 - ◆ Engineering Walkdown Program (Completed)
 - ◆ Vertical Slice of RHR System Design (In-progress)
 - ◆ Engineering, Maintenance & Modifications, Support, and Operations
- Conclusions
 - No significant issues identified to date
 - Demonstrated ability to self-identify and resolve problems in Corrective Action Program

Summary and Conclusion