SANDIA NATIONAL LABORATORIES

۲

i

YUCCA MOUNTAIN PROJECT

MONTHLY PROGRESS REPORT

AUGUST 1994

WMrll of

140015

PDR 🗠

9410140250 940831 PDR WASTE WM-11 PDF

DISCLAIMER

Quality assurance checks on data contained or referenced in this report have been performed only to determine that the data have been obtained and documented properly. The SNL Project Department cautions that any information is preliminary and subject to change as further analyses are performed or as an enlarged and perhaps more representative data base is accumulated. These data and interpretations should be used accordingly. Milestones have been baselined and are included to show status.

1.2.3 Site Investigations

3

Progress During Report Period

Systematic Acquisition of Site-Specific Subsurface Information: Coring of hole USW SD-9 resumed on August 23 at depth of 1489 feet in rocks of the upper tuffs of Calico Hills. Total cored depth was 1492 feet as of August 24. The perched-water problem encountered in late July was resolved by reaming the 6-inch borehole to a diameter of 8-1/2 inches and setting 7-inch casing with an inflatable packer to a depth of 1489 feet. Thus far, the perched-water interval, first encountered at approximately 1353 feet, appears to have been sealed off. Completion of hole SD-9 is a precursor to Sandia level 3 milestones 0S84 and 0S85.

Drilling of hole USW SD-12 was suspended at a total cored depth was 1401 ft on August 19, because of continuing problems with the mechanical integrity of weld-joints on the dual-wall drill pipe. Completion of hole SD-12 is a precursor to Sandia level 3 milestones 0S82 and 0S83.

Pad construction for drill hole USW SD-7 is complete. SD-7 is a combined ESF South Ramp/Systematic Drilling Program drill hole located at the approximate location where the Main Test Level drift and South Ramp meet.

Three-Dimensional Rock Characteristics Models: Geostatistical models constructed in support of repository-design activities evaluating thermal effects have been used in a number of thermal calculations using the finite-element computer code, COYOTE. Two-dimensional thermal profiles at various times after "emplacement" of waste in a "repository," resulting from thermal modeling of the geostatistical images, have been compared against "baseline" thermal models involving (1) uniform, homogeneous material properties; (2) homogeneous, horizontally layered properties; and (3) homogeneous, sloped-layer properties. Two SAND reports have been drafted to summarize both the geostatistical and thermal modeling and are in internal SNL review.

Significant progress has been made in implementing the soft-data link between the GSLIB sequential Gaussian simulation algorithm, SGSIM and three-dimensional geologic information contained in geometric ("geologic") models constructed using the Lynx GMS modeling technique. FORTRAN coding of several code segments has been written in prototype format. These segments include programming necessary to identify the failure of the simulation algorithm to locate any conditioning information within the data-search subroutine. An updated status report describing recent developments in this software development effort is was submitted as SNL Level 3 Milestone 0S79 on August 31,1994.

Determination of Heat Capacity: All of the heat capacity samples have been crushed and splits of the powders allocated for chemical analysis. These data will be used to calculate theoretical heat capacities with measured values.

Laboratory Thermal Expansion Testing: SNL Level 3 Milestone 0S89, "TDIF Submittal, Sample Size Effects on Thermal Expansion", was submitted on August 5, 1994.

Laboratory Determination of Mechanical Properties of Intact Rock : In the study of the mechanical properties of NRG drill hole samples at NER, the testing of NRG-7/7A samples from depth range 898-1451 feet was completed in July and the results were submitted on TDIF numbers 303340 and 303384. A set of additional samples have been received from NRG-6. These samples will be tested at elevated pressures of 5 and 10 MPa in order to begin the characterization of the pressure effect on mechanical properties at a wide range of porosities. Data analysis is continuous as the data are collected, including comparison with previous data from smaller samples.

SNL Level 3 Milestone 0S104, "Report on Experimental Results on NRG-7 Samples", was met on August 19, 1994 by the submittal of SNL Report SAND94-1996.

Laboratory Determination of Mechanical Properties of Fractures: SNL Level 3 Milestone 0S101, "Report on Experiment Data on NRG-7 Samples", was met on August 24, 1994 by the submittal of SAND94-1995.

Retardation Sensitivity Analysis: During this month, additional progress was made on reports describing the evaluation of the LEHGC code. A model simulating transport in discrete fracture-media has been developed to test LEHGC. The model was patterned after the one described by Grisak and Pickens in their article Solute Transport Through Fractured Media, published in the August 1980 volume of Water Resources Research. A preliminary configuration was run in LEHGC with promising results, however, after modifications were made to duplicate the tests described by Grisak and Pickens, it was apparent that LEHGC is not duplicating their models output. Attempts to solve two CHEMVAL test problems continued. The results of the SNL calculations are similar to those of the other CHEMVAL participants. A version of LEHGC previously modified to perform the chemical equilibrium calculations in parallel on the nCUBE is being used to carry out timing studies to evaluate the benefit of executing LEHGC on a massively parallel platform.

Preparation of the Study Plan for Sandia activities under this WBS Element continued; completion of final draft for review is expected during September.

A draft letter report describing the status of the LEHGC2.0 was completed.

DELIVERABLES COMPLETED THIS MONTH

<u>EVENT</u>	WBS_NUMBER	DUE DATE	EXPECTED DATE	COMPLETED	SLIP	DESCRIPTION
0\$79	1.2.3.2.2.2.2	01-SEP-94	01-SEP-94	31-AUG-94	0	Progress Report on Linked Modeling Software.
0589	1.2.3.2.7.1.2	31-JUL-94	11-AUG-94	05-AUG-94	4	Report on Sample Size Effects on Thermal Expansion.
0S104	1.2.3.2.7.1.3	29-JUL-94	30-AUG-94	19-AUG-94	14	Report on Experiment Results on NRG-7 Samples.
05101	1.2.3.2.7.1.4	29-JUL-94	30-AUG-94	24-AUG-94	17	Report on Experiment Data on NRG-7 Samples.

н н. Н

.

. . .

α^π βταγγαγματίζατας με το ποιοιογία το π

3

...

and the production

•

۰.

١.

.

. .

COMMENTS

~

.

.

DELIVERABLES PAST DUE

EVENT	WBS NUMBER	DUE DATE	EXPECTED	COMPLETED	SLIP	DESCRIPTION
0\$69	1.2.2.4.3	14-JUN-94	30-SEP-94		75	Report on Backfill Thermal Conductivity Experiment.
0582	1.2.3.2.2.2.1	01-JUN-94	31-0CT-94		105	Submit Initial TDIF Data Transfer Report SD-12.
0\$83	1.2.3.2.2.2.1	02-NOV-94	31-MAY-95		140	Submit Final TDIF Drillhole & Data Report SD-12.
0\$84	1.2.3.2.2.2.1	26-SEP-94	31-0CT-94		24	Submit Initial TDIF Data Transfer Report SD-9.
0\$85	1.2.3.2.2.2.1	28-FEB-95	30-JUN-95		86	Submit Final Drillhole & Data Report SD-9.
0588	1.2.3.2.2.2.1	31-JUL-94	30-SEP-94		43	Summary Evaluation on Surface Transects/ Down-Hole Sampling.
0\$12	1.2.3.2.6.2.1	02-MAY-94	13-0CT-94		114	SAND Rpt Summary of Data Collection and Analysis for NRG holes.
0S155	1.2.3.2.6.2.1	18-JAN-94	30-SEP-94		179	Ltr Rpt Summary of Available Drillhole 2C Data.
0\$156	1.2.3.2.6.2.1	15-JUN-94	01-MAR-95		174	Ltr Rpt Summary of Available Design Package 8B.
0s108	1.2.3.2.7.1.1	15-SEP-94	30-SEP-94		10	Report on Sample Characterization.
0s109	1.2.3.2.7.1.1	31-AUG-94	30-SEP-94		21	Report on Results of Heat Capacity Measurements.
0591	1.2.3.2.7.1.2	15-SEP-94	30-SEP-94		10	Report on Thermal Expansion Data.
0\$105	1.2.3.2.7.1.3	31-AUG-94	01-MAY-95		163	SAND Report for Experiments on Sample SD-12.
0\$80	1.2.3.2.8.3.3	30-SEP-94	31-MAY-95		163	Develop Models for Earthquake Ground Motion.
0s116	1.2.3.4.1.5.1	01-APR-94	30-SEP-94		126	SAND Rpt on Verification/Validation of LEHGC 1.0.

. - -

4

ċ

COMMENTS

۰.,

•

٠

۰. ۲ DELIVERABLES PAST DUE (cont.)

EVENT	WBS NUMBER	DUE DATE	EXPECTED	COMPLETED DATE	SLIP	DESCRIPTION	COMMENTS
0596	1.2.3.6.2.1.6	15-SEP-94	31-0CT-94		31	Report on Application of Regional-Local Climate Transformation Methods.	
0\$75	1.2.4.2.1.1.4	30-sep-94	30-MAR-95		120	Conduct In Situ Design Verification Experiments.	
0\$124	1.2.4.2.3.1	30-SEP-94	15-SEP-95		238	Develop Hybrid Numerical Models.	
P654	1.2.5.4.1	23-DEC-93	16-SEP-94		181	Nominal Case Scenario Description.	
0\$131	1.2.5.4.1	15-SEP-94	15-SEP-95		249	Rpt on Tectonics Scenario Selection.	
0\$132	1.2.5.4.1	15-SEP-94	15-SEP-95		249	Rpt on Human Intrusion Scenario Selection.	
0\$157	1.2.5.4.1	15-SEP-94	14-0CT-95		20	Submit Memo on Status of Features, Events and Processes (FEP) Database.	
05144	1.2.5.4.6	19-JAN-94	30-SEP-94		178	Memo Report on Progress of Report Development on Geochemical Experimentation and Modeling In Support of Caisson Experiment.	
0s152	1.2.5.4.6	15-AUG-94	20-SEP-94		24	Submit SAND Report on Measurement of Sorption under Unsaturated Conditions.	
0\$154	1.2.5.4.7	14-SEP-94	14-oct-94		21	SAND Report Based on Sensitivity Analysis.	

-

5

:

8

DELIVERABLES EXPECTED TO COMPLETE NEXT MONTH

EVENT	WBS NUMBER	DUE DATE	EXPECTED	COMPLETED DATE	SLIP	DESCRIPTION	COMMENTS
0569	1.2.2.4.3	14-JUN-94	30-SEP-94		75	Report on Backfill Thermal Conductivity Experiment.	
0588	1.2.3.2.2.2.1	31-JUL-94	30-SEP-94		43	Summary Evaluation on Surface Transects/ Down-Hole Sampling.	
OS155	1.2.3.2.6.2.1	18-JAN-94	30-SEP-94		179	Ltr Rpt Summary of Available Drillhole 2C Data.	T. Sullivan requested that data for more than drill hole 2C be included in report
0S108	1.2.3.2.7.1.1	15-SEP-94	30-SEP-94		10	Report on Sample Characterization.	
0\$109	1.2.3.2.7.1.1	31-AUG-94	30-SEP-94		21	Report on Results of Heat Capacity Measurements.	
0590	1.2.3.2.7.1.2	30-SEP-94	30-SEP-94		0	Report on Saturation Effects on Thermal Expansion.	
0591	1.2.3.2.7.1.2	15-SEP-94	30-SEP-94		10	Report on Thermal Expansion Data.	
0594	1.2.3.2.7.1.2	30-SEP-94	30-SEP-94		0	Report on Data Analysis for Thermal Properties.	
0\$106	1.2.3.2.7.1.3	30-SEP-94	30-SEP-94		0	Report on Time Dependent Mechanical Properties of Intact Tuff.	
OS116	1.2.3.4.1.5.1	01-APR-94	30-SEP-94		126	SAND Rpt on Verification/Validation of LENGC 1.0.	
0\$98	1.2.3.6.2.1.6	14-SEP-94	14-SEP-94		0	Report on Current Climate Validation Analysis.	
0s71	1.2.4.2.1.1.2	30-SEP-94	30-SEP-94		0	Submit Study Plan 8.3.1.15.1.6.	
0S119	1.2.4.2.1.2	30-SEP-94	30-SEP-94		0	Report on Lab Testing on Jointed Structur	es.
0S120	1.2.4.2.1.2	30-SEP-94	30-SEP-94		0	Report on Plans for Rock Mass Creep Issue	25.
05121	1.2.4.2.1.2	30-SEP-94	30-SEP-94		0	Conduct Analyses on Silica Phase Transfor	mation.
0\$122	1.2.4.2.3.1	30-SEP-94	30-SEP-94		0	Report on Development of Continuum Joint	Model.
0 \$100	1.2.4.6.1	30-SEP-94	30-SEP-94		0	Develop Sealing Design Strategy Report.	

6

:

•

.

.

DELIVERABLES EXPECTED TO COMPLETE NEXT MONTH (cont.)

EVENT	WBS_NUMBER	DUE DATE	EXPECTED DATE	COMPLETED		DESCRIPTION
0S81	1.2.4.6.2	30-SEP-94	30-SEP-94		0	Conduct Initial Field Verification of Borehole Sealing Performance.
0S134	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Report on Single Fracture Model Development.
0S135	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Report on Nonisothermal Process Information.
05136	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Report on Model for Geochemical Retardation Effects.
0s137	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Report on TOSPAC Enhancements.
05127	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Progress Report on Nonisothermal Modeling and Experiments.
05128	1.2.5.4.1	15-sep-94	15-SEP-94		0	Report on Conduct of Thermal Evaluation of Geostatistical Property Models.
0\$129	1.2.5.4.1	15-SEP-94	15-SEP-94		0	Report Results of Sensitivity of GWIT Simulations.
OS144	1.2.5.4.6	19-JAN-94	30-SEP-94		178	Memo Report on Progress of Report Development on Geochemical Experimentation and Modeling In Support of Caisson Experiment.
05152	1.2.5.4.6	15-AUG-94	20-SEP-94	a	24	Submit SAND Report on Measurement of Sorption under Unsaturated Conditions.

.

•

. .

. -

COMMENTS

1

•// • (///4			YMI Particij	P PLANNING A MONTHL pant: SNL	ND CONTROL S Y COST/FTE R	YSTEM(PAC EPORT PERIOD:	S) AUG 94			
WBS ELEMENT (3rd)	ACTUAL COSTS	PARTICIPANT** HOURS	SUBCON. HOURS	PURCHASE COMMITMENTS	SUBCON. COMMITMENTS	ACCRUED* COSTS		APPROVED BUDGET	APPROVED FUNDS	CUMULATIVE COSTS
1.2.1	20000	53	208.00	1123.00	9016.43	N/A		182000	171382	105000
1.2.2	- 1000	0	0.00	0.00	0.00	N/A		50000	49999	50000
1.2.3	489000	2168	4432.00	83832.00	2131013.65	N/A		4729000	4814618	3313000
1.2.4	249000	925	2528.00	20775.00	99618.29	N/A		2554000	3041956	2577000
1.2.5	242000	1843	624.00	104779.23	437819.69	N/A		4500000	4960500	4133000
1.2.6	33000	248	112.00	0.00	352.50	N/A		120000	120001	116000
1.2.9	117000	880	736.00	2269.58	88928.70	N/A		1400000	1357149	1126000
1.2.11	68000	280	736.00	2096.00	62146.28	N/A		1000000	999999	844000
1.2.12	129000	291	2928.00	6606.00	68823.84	N/A		500000	499999	451000
1.2.15	-60000	490	-1344.00	8348.80	38908.43	N/A		495000	494999	439000
lotal	1286000	7178	10960.00	229829.61	2936627.81			15530000	16510602	13154000

** Participant hours negative due to one-time balance of hours reported with actual SNL Financial System Hours expended

.

۰.

. .

•

SNL FTEs: 49.5 Contractor FTEs: 68.5

DISCLAIMER:

The Commitment Amounts displayed on this report represent estimates based upon the best available data and should be treated as approximations.

* Note: The SNL Financial system reports Accruais as Actual Costs.

Participant SNL			Yuc	Yucca Mtn. Site Char. Project-Planning & Control System PACS Participant Work Station (PPWS)								01-Aug-94 to 31-Aug-94 Page - 1				I-Aug-94 Page - 1
Prepared - 09/14/94	:11:37:25				WBS S	tatus She	et (WB	\$02)	-				In	c. Dolla	ers in Ti	nousands
WBS NO.	- 1.2															•
WBS Title	- 1000/	A MOUNTAIN I	PROJECT									•				
Parent WBS No.	-															•••
Parent WBS Title	•											Eleme	nt ID		- zz	
Statement of Work																
See	the curre	nt WBS Dict	ionary													
		·····				Cost	t/Sched	ule Perfo	rmance		<u> </u>					
• •	•	atabte-			Curr	ent Perio	od	~	FY	1994 Cur	nulative	to Date	C 1/	FY1994	at Comp	letion
10	Desc	FIDTION	PTNC	BCWS 1/	BCWP 1A	AUWP TO	5V ^	CV 1A	BLWS 1AO	140	AUWP 175	SV ∩	24 24	8AU 187	145	VAC 17
1.2.2	1215 21211	ENG ENGINEE		14 N	3	0	3	- 10	50	39	50	-11	-11	50	50	ő
1.2.3	SITE	INVESTICAT	TONS	355	804	460	449	344	4521	4039	3904	-482	135	4864	4526	338
124	PEPO	SITORY	1042	149	220	77	71	143	2406	2461	2654	55	-193	2554	2847	-293
125	REGU	ATORY		353	586	340	233	246	4156	4096	4473	-60	-377	4500	4778	•278
126	FYPI	ORATORY STU	DIES FACILI	6	6	4		- 2	114	114	120	Õ	-6	120	120	Ō
1.2.9	PROJ	ECT MANAGEM	ENT	114	114	88	ō	26	1286	1286	1214	Û	72	1400	1400	0
1.2.11	OUAL	ITY ASSURAN	CE	79	79	82	ŏ	-3	921	921	926	ō	-5	1000	1000	Ó
1.2.12	INFO	RMATION MAN	AGEMENT	40	40	-85	ŏ	125	461	461	366	0	95	500	500	0
1 2 15	SUPP	ORT SERVICE	Ŝ	37	37	57	ŏ	-20	458	458	496	ŏ	-38	495	496	-1
Total				1147	1903	1053	756	850	14542	14044	14338	-498	-294	15665	15882	-217
	,			Re	source Di	stributi	ons by	Element d	of Cost							
Fiscal Year 1994 Budgeted Cost of Wo	rk Schedu	led														
bugered cost of we	Oct	Nov	Dec	Jan	Feb	Маг		Apr	May	յու	n	Jul	Aug	Se	5	Total
IRRHRS	7703	7862	7939	8144	8229	86	62	8594	7913	7	882	7029	7309	7	160	94426
LAROR	639	638	638	643	647	6	95	708	632	-	627	498	536	1	524	7425
CIRC	485	543	588	555	597	5	80	580	555		556	505	526		513	6583
13003 ATUED	154	155	145	141	142	1	30	124	130		130	91	85		86	1522
CADITAL	1.74		10	141	142		0	0			0	125	0		Õ	135
Total POUS	1278	1336	1381	1330	1386	14	14	1412	1317	1	313	1219	1147	1	123	15665
										<u>.</u>						

.

-

۰.

..

.

Prepared - 09/14/94:11:37:25 UBS Status Sheet (UBS02) Inc. Dollars in UBS No. - 1.2 -YUCCA MOUNTAIN PROJECT Resource Distributions by Element of Cost Fiscal Year 1994 Actual Cost of Work Performed Lasons Nov Dec Jan Feb Her Apr Hay Jun Jul Aug Sep Secure 2015	Partic	ipent SNL			Yucca Mtn. Site Char. Project-Planning & Control System PACS Participant Work Station (PPWS)										:o 31-Aug-94 Page - 2
VICCA MOUNTAIN PROJECT Resource Distributions by Element of Cost Fiscal Year 1994 Actual Cost of Work Performed Nov Data State St	Prepar	ed - 09/14/	/94:11:37:2	5			WBS Statu	s Sheet (WB	s02)				In	c. Dollars i	n Thousands
Resource Distributions by Element of Cost Actual Cost of Work Performed Optimized Larmes Gat Nov Dec Jan Feb Mar April May Jun Jul Aug Sep Larmes Gat Sign Colspan="2">Sign Colspan="2">Sign Colspan="2">Jun Jul Aug Sign Colspan="2">Sign Colspan="2"Sign Colspa= Sign Colspan="2"Sign Colspan="2"Sign Colspan="2"Sign C	WBS NO	•	- 1.2		-YUCCA	MOUNTAIN PR	OJECT								
Fiscal Year 1994 Actual Cost of Work Performed LBRRRS 654.1 15060 21033 31781 -33623 9364. Apr Hay Jun Jul Aug Sep LABOR 547 650 734 647 657 766 976 545 756 545 52 644 553 0 01885 311 272 545 734 647 647 7819 7533 8645 7178 7462 0 01885 10 10 10 10 0 0 0 0 0 0 0 0 0 0 0 0 0						Res	ource Distri	butions by	Element of	Cost					
Lisk Did C 1 M Dick Dec Jan Feb Mar Apr Hay Jun Jul Aug Sep LARRE 547 689 754 647 -33523 9685 7178 7492 533 8685 7178 7492 543 0 SUBS 316 272 551 609 736 964 543 387 644 529 533 0<	Fiscal	Year 1994 Cost of W	ork Perform	ed											
LaRRES 6341 15060 21603 31781 -33623 9344 7819 7333 6665 7178 7492 0 SUES 316 272 551 669 736 665 772 565 582 644 529 563 0 SUES 316 272 551 669 736 944 543 337 404 665 523 0 CAPITAL 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 131 0 0 Total ACMP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 1053 0 Fiscal Year 1994 Oct Nov Dec Jan Feb Mar Apri Nay Jun Jul Aug Sep BCMS 1278 1336 1339 1339 1366 1474 1472 1317 1313 1219 Aug Sep BCMS 1278 1336 1339 1356 1339 1325 1055 1140 1122 211 147 1053 0 ACMP 964 1141 1474 1477 1319 2027 1227 1015 1222 1417 1053 0 ECC 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			Oct	Nov	Dec	Jan	Feb	Mar	Apr	Мау	Jun	Jul	Aug	Sep	Total
LABOR 347 689 134 697 736 967 726 903 972 641 543 367 404 655 523 0 OTHER 101 180 169 221 -62 291 119 46 176 72 73 33 0 CAPITAL ACMP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 1053 0 Fiscal Year 1994 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep BCMS 1278 1336 1330 1357 1135 1326 1330 1267 1135 1325 1055 1145 1462 951 1147 1023 0 ETC 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	LBRHRS		6341	15060	21603	31781	-33623	9344	7819	7333	8685	7178	7492	0	89013
DTRR CAPITAR 100 180 169 221 162 291 110 160 176 72 -33 0 CAPITAL 0 0 0 221 162 291 110 140 176 72 -33 0 0 CAPITAL 0 0 0 0 0 131 0 0 Total ACMP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 1053 0 Fiscal Year 1994 Cct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep BCMS 1273 1336 1331 1335 1325 1035 1140 1147 1123 ACMP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 103 0 BCMP 15134 15665 28	LABOR		547	689 272	/24 551	647 609	005 736	772	202 543	282 387	044 404	529	203 523	0	6927 5990
CAPITAL Total ACUP 0 0 0 0 0 0 0 0 131 0 0 Fiscal Year 1994 Oct Nov Dec Jan Feb Mar Apr Nay Jun Jul Aug Sep BCUP 1311 1416 1279 1354 1399 1386 1414 1412 1313 1210 1147 1123 BCUP 1311 1416 1279 1355 1135 1339 1386 1414 1412 1317 1313 1210 1147 1123 0	OTHER		101	180	169	221	-82	291	119	46	176	72	-33	õ	1260
Total ACUP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 1053 0 Fiscal Year 1994 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep BCWS 1278 1336 1381 1339 1386 1414 1412 1317 1313 1210 1143 1013 0 BCWP 1311 1416 1279 1367 1135 1325 1055 1140 1162 951 1003 0 ACWP 964 1141 1477 1319 2027 1227 1015 1224 1417 1053 0 ETC 0 0 0 0 0 0 0 0 0 1247 1053 0 EDMS 15134 15655 22045 36946 52136 52622 60678 56645 42605 0 <td>CAPITA</td> <td>L</td> <td>Ö</td> <td>0</td> <td>0</td> <td>0</td> <td>Ō</td> <td>Ó</td> <td>0</td> <td>0</td> <td>0</td> <td>131</td> <td>0</td> <td>Ó</td> <td>131</td>	CAPITA	L	Ö	0	0	0	Ō	Ó	0	0	0	131	0	Ó	131
Fiscal Year 1994 Occ Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep BCMS 1278 1336 1381 1339 1386 1414 1412 1317 1313 1219 1147 123 BCMP 1311 1416 1279 1367 1355 1325 1355 1140 1162 951 1903 0 ACWP 964 1141 1477 1319 2027 1227 1015 1224 1417 1033 0 <t< td=""><td>Т</td><td>otal ACWP</td><td>964</td><td>1141</td><td>1474</td><td>1477</td><td>1319</td><td>2027</td><td>1227</td><td>1015</td><td>1224</td><td>1417</td><td>1053</td><td>0</td><td>14338</td></t<>	Т	otal ACWP	964	1141	1474	1477	1319	2027	1227	1015	1224	1417	1053	0	14338
Fiscal Year 1994, Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep BCUP 1311 1336 1381 1339 1386 1414 1412 1317 1313 1219 1147 1123 BCUP 1311 1416 1279 1367 1135 1325 1055 1140 1162 951 1903 0 ACMP 964 1141 1474 1477 1319 2027 1227 1015 1224 1417 1053 0 <td></td> <td><u> </u></td> <td></td> <td></td> <td></td> <td></td> <td>Resour</td> <td>ce Distribu</td> <td>tions</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		<u> </u>					Resour	ce Distribu	tions						
BCUS 1278 1336 1381 1339 1386 1414 1412 1317 1313 1219 1147 1123 ACUP 954 1141 1477 1315 1325 1055 1140 1162 951 1903 0 ACUP 964 1141 1477 1319 2027 1227 1015 1224 1417 1053 0 ETC 0 0 0 0 0 0 0 0 0 0 1543 ETC 0 0 0 0 0 0 0 0 0 0 0 0 1543 BCWS 15134 15665 28045 36946 52135 56262 60678 56845 42605 0 0 0 BCWP 15467 14044 0 0 0 0 0 0 0 0 0 0 0 0 0 <td< td=""><td>Fiscal</td><td>Year 1994</td><td>Oct</td><td>Nov</td><td>Dec</td><td>Jan</td><td>Feb</td><td>Mar</td><td>Apr</td><td>May</td><td>Jun</td><td>Jul</td><td>Aug</td><td>Sep</td><td>Total</td></td<>	Fiscal	Year 1994	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Total
BCMP 1311 1416 1279 1367 1139 1227 1035 1222 1015 1222 121 1313 1131 1217 1053 0	ł	BCWS	1278	1336	1381	1339	1386	1414	1412	1317	1313	1219	1147	1123	15665
ETC 0 0 0 0 0 0 0 0 0 0 1544 Prior FY1994 FY1995 FY1996 FY1997 FY1998 FY1999 FY2001 FY2002 FY2003 Future BCWP 1513.4 15665 28045 36946 52136 56262 60678 56845 42600 FY2003 Future BCWP 15447 14647 14647 0 <td< td=""><td></td><td>A CUP BCWP</td><td>1511</td><td>1410</td><td>1279</td><td>1307</td><td>135</td><td>2027</td><td>1000</td><td>1015</td><td>1224</td><td>1417</td><td>1053</td><td>0</td><td>14338</td></td<>		A CUP BCWP	1511	1410	1279	1307	135	2027	1000	1015	1224	1417	1053	0	14338
Fiscal Year Distribution Prior FY1994 FY1995 FY1996 FY1997 FY1998 FY1999 FY2001 FY2002 FY2003 Future BCWS 15134 15665 28045 36946 52136 56262 60678 56845 42605 0	ļ	ETC	0	0	0	0	0	0	0	0	0	0	0	1544	1544
Prior FY1995 FY1995 FY1995 FY1996 FY1997 FY1998 FY198 FY1998 FY198 FY1998 FY198 FY1998 FY1998 FY198 FY1998 FY198 FY1998 FY1998 FY1998 F		- •					Fiscal	Year Distr	ibution		2004		ev2007	.	At
BCUP 14647 14044 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	lacus	PF10F 1513/	FY1994 15445	FT1995 28045	FT 1996 3604.6	FT1997 52136	FT 1998 56262	FT 1999 60678	5684	5 FT	2001 F 42605	12002	12003	ruture	364316
ACUP 13393 14338 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	BCWS	14647	14044	20045	0	0	0	00070	2004	ó	0	Ö	ŏ	ŏ	204310
ETC 0 1544 29703 36428 52446 56698 60768 56589 42504 0 0 0	ACWP	13393	14338	Ō	0	0	0	0		0	0	0	0	0	
	ETC	0	1544	29703	36428	52446	56698	60768	5658	9	42504	0	Q	0	364411
]														
	1														
	1														
	1														
															• •

.•

•

.

PARTICIPANT: SNL PEM: TYNAN WBS: 1.2.3.2.2.1

WBS TITLE: SYSTEMATIC ACQUISITION OF SITE-SPECIFIC SUBSURFACE INFO.

P&S ACCOUNT: 0S32221

	FY 1994 Cumulative to Date									FY 1994 at Completion						
BCWS	BCWP	ACWP	SV	<u>×</u>	SPI	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u>	IEAC	TCPI		
415	250	158	- 165	-39.8	60.2	92	36.8	158.2	455	185	270	59.3	288	759.3		

Analysis

Cumulative Schedule Variance:

Drilling at SD-12 has proceeded more slowly than anticipated, due in part to repeated blocking of the kelly pipe/hose that conducts cuttings from the rig to the cyclone during the reaming portion of the drilling cycle and continuing problems with the mechanical integrity of weld-joints on the dual-wall drill pipe. An additional issue is the use of only a single crew shift on this hole, thus resulting in significant lost time starting up and shutting down each day.

The late start of SD-9 is also contributing to the behind schedule variance. SD-9 was scheduled to start on March 31, 1994, but did not start until May 17, 1994.

The reduction in crew shifts and the slower than anticipated drilling schedule will push completion of SD-12 from May 1, 1994 to the currently estimated date of January 1, 1994. The delayed start of SD-9 will push its scheduled completion from August 8, 1994 to at least October 8, 1994. These late completion dates will have a significant impact on the completion of Level 2 Milestone T282.

This variance is unrecoverable unless a decision is made to use 3 crew shifts per day, and even then the schedule will only be partially recoverable. An alternative would be to rebaseline the entire Systematic Drilling Program.

Analysis (cont.)

Variance at Completion:

This variance is a direct result of being behind schedule. SNL will underrun this effort in FY94 because much of the work has been delayed to FY95.

The forecasted impact is a reduction of \$270,000 in the WBS 1.2.3.2.2.1 EAC for FY94. The FY95 EAC has been increased to reflect the delay of work into FY95.

This variance is unrecoverable unless a decision is made to use 3 crew shifts per day, and even then the variance will only be partially recoverable. An alternative would be to rebaseline the entire Systematic Drilling Program.

+ B Dovin for Chris Rautman. 9-15-94 P&S ACCOUNT MANAGER DATE

E Sharptr <u>9|16/9</u>4 | **DATE** TPO

· . .

Page 2

PARTICIPANT: SNL PEM: TYNAN WBS: 1.2.3.2.2.2.2

WBS TITLE: THREE-DIMENSIONAL ROCK CHARACTERISTICS MODELS

P&S ACCOUNT: 0532222

		FY	1994 C	umulati	ve to D		FY 1994 at Completion							
BCWS	BCWP	ACWP	_sv	<u>×</u>	SPI	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u>	IEAC	TCPI
278	254	397	-24	-8.6	91.4	-143	-56.3	64.0	302	451	-149	-49.3	472	88.9

Analysis

Cumulative Cost Variance:

This variance is primarily due to unplanned support required to set up various work stations with Lynx modeling software and other software. Additionally, several new people were added to this effort in FY94. The cost required to bring them up the learning curve was not factored into the planning for WBS 1.2.3.2.2.2.2.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.3 has been increased.

This overrun cannot be recovered without receiving additional budget to cover the unplanned activities.

Variance at Completion:

See the Cumulative Cost Variance above.

Vet B. Dovin 1 .. 9-15-94

E Sharpton f.

Chr. ; Ra-t---

Page 1

DATE

PARTICIPANT: SNL . PEM: SULLIVAN WBS: 1.2.3.2.6.2.1

WBS TITLE: SURFACE FACILITIES EXPLORATION PROGRAM

P&S ACCOUNT: 0S32621

		FY	1994	Cumulati	ve_to Da	FY 1994 at Completion								
BCWS	BCHP	ACUP	<u> sv</u>	<u>×</u>	SPI	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u>	IEAC	TCPI
203	201	272	-2	-1.0	99.0	-71	-35.3	73.9	220	290	-70	-31.8	298	105.6

Analysis

Variance At Completion:

This variance is due to the following:

- 1) Unanticipated planning of the characterization program for non-lithified tuffs at Exile Hill (out-of-scope).
- 2) Unplanned documentation of results of investigations of nonlithified tuffs at Exile Hill (out-of-scope).

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.3. has been increased.

This overrun can only be recovered by increasing the budget to cover the out-of-scope work that was authorized by the PWBS Manager.

SE Sharstn UNI MANAGER

Page 1

PARTICIPANT: SNL PEM: SULLIVAN WBS: 1.2.3.2.6.2.3

SURFACE FACIL. FIELD TESTS & CHAR. MEAS. WBS TITLE:

P&S ACCOUNT: 0S32623

		FY	1994 CL	mulati	ve to Da		FY 1994 at Completion							
BCWS	BCWP	ACUP	SV	<u>×</u>	SP1	CV	<u>×</u>	<u>CP1</u>	BAC	EAC	VAC	<u>×</u>	IEAC	TCPI
390	459	488	69	17.7	117.7	-29	-6.3	94.1	425	532	-107	-25.2	452	-77.3

Analysis

Variance At Completion:

This variance is due to the following:

- 1)
- Unplanned trenching on Exile Hill (out-of-scope). Encountering a soil deposit when rock was anticipated. 2)
- Unplanned rock mass quality for surface outcrops (out-of-3) scope).
- Additional surface mapping for the South Ramp (out-of-scope). 4)
- Unplanned boreholes at 2C and 2D (out-of-scope). 5)
- Unplanned structural log for UZ14 (out-of-scope). 6)

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.3. has been increased.

This overrun can only be recovered by increasing the budget to cover the out-of-scope work that was authorized by the PWBS Manager.

<u>9//6/94</u> / DATE ACCOUNT MANAGER

1E Ahaptr L

Page 1

PARTICIPANT: SNL PEM: BOYLE WBS: 1.2.3.2.7.1.1

WBS TITLE: LABORATORY THERMAL PROPERTIES

P&S ACCOUNT: 0S32711

		FY	1994 C	umulati	ve to Da	te				FY_1	1994 at	Complet	ion	
BCWS	BCWS BCWP ACWP SV X SPI CV X CPI									EAC	VAC	<u>×</u>	IEAC	TCPI
808	762	690	-46	-5.7	94.3	72	9.4	110.4	880	690	190	21.6	797	0.0

Analysis

Variance At Completion:

This effort will underrun because much of the work will not be completed until FY95. This is due to delayed receipt of samples for testing, samples breaking during the test process, and breakage of test equipment during the test process.

The EAC has been reduced for FY94. The amount of this reduction has been added to FY95.

This variance is unrecoverable in FY94 primarily because of the unavailability of samples that were planned to be tested in FY94. However, this variance will be recovered in FY95.

CCOUNT MANAGER

16 Sharpt 2/16/94 DATE

Page 1

PARTICIPANT: SNLPEM: BOYLEWBS: 1.2.3.2.7.1.4WBS TITLE:LAB. DETERMINATION OF THE MECH. PROP. OF FRACTURES

P&S ACCOUNT: 0S32714

		FY	1994 C	umulati	ive to Da	te		· · · · · ·		FY 1	994 at	Complet	ion -	
BCWS	BCWS BCWP ACWP SV X SPI CV X CPI									EAC	VAC	<u>×</u>	_IEAC	TCP1
517	353	317	- 164	-31.7	68.3	36	10.2	111.4	550	346	204	37.1	494	679.3

Analysis

Cumulative Schedule Variance:

This effort is behind schedule due to a delay in receiving samples. Late drilling, late sample selection, and longer than anticipated sample processing are the primary causes of this delay.

At this time there is no impact to any Level 2 milestones or successor activities.

This underrun is unrecoverable because the additional manpower required to make up for the lost time is unavailable.

Variance At Completion:

Due to a delay in receiving samples (late drilling, late sample selection, and longer than anticipated sample processing), approximately \$164,000 of this effort will not be completed in FY94, resulting in a Cumulative Cost Variance for FY94. In addition, a contract for sample preparation that was planned will not be needed, resulting in a further expected underrun of approximately \$40,000.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.3. has been reduced for FY94 and increased for FY95.

This underrun is unrecoverable because the additional manpower required to make up for the lost time is unavailable.

SE Sharpton of 9/16/94 TPO DATE <u>9/16/94</u> Date PES ACCOUNT MANAGER

PARTICIPANT: SNL PEM: CRAWLEY WBS: 1.2.3.6.2.1.6

WBS TITLE: FUTURE REGIONAL CLIMATE AND ENVIRONMENTS

P&S ACCOUNT: 0S36216

		FY	1994 C	umulati	ive to Da	ate				FY 1	994 at	Complet	tion	
BCWS	BCWP	ACWP	SV	<u>_X</u>	SPI	193	BAC	EAC	VAC	_%	_IEAC	TCPI		
593	605	252	12	2.0	102.0	353	58.3	240.1	615	586	29	4.7	256	3.0

Analysis

Cumulative Schedule Variance:

WBS 1.2.3.6.2.1.6 is under-accrued by approximately \$300,000 in the subcontracts cost element.

At this time there is no impact to any Level 2 milestones or successor activities.

These charges will be accrued in September 1994.

9/16/94 DATE

So Sharpton fr 9/16/94 TPO DATE

Page 1

PARTICIPANT: SNL PEM: WHITE WBS: 1.2.4.2.1.1.4

WBS TITLE: IN SITU DESIGN VERIFICATION

P&S ACCOUNT: 0S42114

		FY	1994 C	umulati	ive to Da	ate				FY 1	994 at	Complet	:10n	
BCWS	BCWP	ACWP	SV	*	<u>SPI</u>	CPI	BAC	EAC	VAC	<u>×</u>	TEAC	TCPI		
420	415	588	-5	-1.2	98.8	-173	-41.7	70.6	455	648	- 193	-42.4	644	66.7

Analysis

Cumulative Cost Variance:

This variance is primarily due to delaying the Access Convergence Study to FY95. Effort which was to have been completed as part of the Access Convergence Study had to be completed under the In Situ This effort is out-of-scope and unfunded. Design Verification. out-of-scope activity that was completed was Another the instrumentation of the Starter Alcove. Also, certain instrumentation installation that was budgeted for FY93 was delayed by construction and had to be completed in FY94, without any carryover funding.

This work was discontinued in April with the following impacts:

1. Installation of the pressure cells at the end of the starter tunnel to measure initial stress relaxation around the tunnel as the TBM begins excavation cannot be completed.

2. Data reports cannot be completed (Level 3 Milestone 0S75) and scientific notebook records of the instrumentation in the starter tunnel cannot be processed into the records system.

3. Geotechnical support, closure measurements, and other instrumentation that is planned as part of the TBM excavations will not be ready to support the start of TBM operations in August 1994.

4. Level 2 Milestones Z927, Z928, and Z929 cannot be completed without data from the In Situ Design Verification Experiments.

P&S ACCOUNT: 0S42114

Analysis (cont.)

This variance cannot be recovered without additional funding. A letter was sent on 01/19/94 requesting an additional \$200,000 of funding that was removed from the Access Convergence Study on 10/04/93 and placed in Management Reserve. This money was to have been released to SNL pending determination of how much additional funding would be required to complete those efforts necessary to the In Situ Design Verification that were to have been completed as part of the Access Convergence Study.

Variance At Completion:

See the Cumulative Cost Variance above.

ACCOUNT MANAGER

E Sharpton for

Page 2

PARTICIPANT: SNL PEM: WHITE WBS: 1.2.4.2.3.1

WBS TITLE: CERTIFICATION OF DESIGN METHODS

P&S ACCOUNT: 0S4231

٦

		FY	1994 CL	mulat	ive to Da	te				FY '	1994 at	Complet	ion	
BCWS BCWP ACWP SV X SPI CV X CPI									BAC	EAC	VAC	<u>×</u>	1EAC	TCPI
438	456	480	18	4.1	104.1	-74	-5.3	95.0	452	525	-73	-16.2	476	-8.9

Analysis

Variance at Completion:

This WBS will overrun because SNL was directed by the Assistant Manager for Engineering and Field Operations to complete the work without receiving the necessary funding. After substantially completing this effort, SNL was informed that no funding was available.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.4 has been increased.

This overrun cannot be recovered without receiving additional budget to cover the scope of work. However, work on several activities has been terminated to reduce the magnitude of the overrun.

ACCOUNT MANAGER

E Sharpton f

. . . .

Page 1

9-15-14 DATE

PARTICIPANT: SNL PEM: WHITE WBS: 1.2.4.2.3.2

WBS TITLE: DESIGN ANALYSIS

P&S ACCOUNT: 0S4232

		FY	1994 C	umulati	ve to Da	ate			_	FY 1	994 at	Complet	ion	
BCWS BCWP ACWP SV % SPI CV % CPI									BAC	EAC	VAC	<u>×</u> _	IEAC	TCPI
337	337	409	-2	-0.6	99.4	-74	-22.1	81.9	365	425	-60	-16.4	446	187.5

Analysis

Variance at Completion:

This effort will overrun due to an accelerated schedule and to the additional requirement of a second deliverable. More effort than anticipated was required to produce the first deliverable because the M&O requested SNL to accelerate the schedule in order to meet the M&O's Design Schedule. In addition, after the M&O received the first deliverable, an unplanned/out-of-scope deliverable was requested, also at an accelerated level of effort.

An additional \$60,000 has been added to the Estimate to Complete. At this time there is no impact to any Level II milestones or successor activities.

This overrun is unrecoverable unless the out-of-scope effort is funded.

MANAGER ACCOUNT

Sharptr for

Page 1

PARTICIPANT: SNL PEM: GIL WBS: 1.2.5.1.1

WBS TITLE: REGULATORY COORDINATION AND PLANNING

P&S ACCOUNT: 08511

		FY	1994 C	umulati	ive to D	ate				FY '	1994 at	Complet	ion	
BCWS	BCWP	ACWP	SV	<u>×</u>	SP1	CV	_%_	CPI	BAC	EAC	VAC	<u>×</u> _	TEAC	TCP1
184	184	323	0	0.0	100.0	- 139	-75.5	57.0	200	350	-150	-75.0	351	59.3

Analysis

Cumulative Cost Variance:

This variance is caused by unanticipated effort associated with preparing for and attending the Technical Progress Review (TPR) and planning for Scenario A. Neither of these efforts were budgeted for.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC of WBS 1.2.5. has been increased.

This overrun is unrecoverable unless the out-of-scope effort, which was authorized by the WBS Manager, is funded.

Variance At Completion:

See the Cumulative Cost Variance above.

9/15/94 1E Ahaptn fr P&S ACCOUNT MANAGER DATE

Page 1

PARTICIPANT: SNL PEM: GIL WBS: <u>1.2.5.2.2</u>

WBS TITLE: SITE CHARACTERIZATION PROGRAM

P&S ACCOUNT: 0S522

		FY	1994 CL	umulati	ive to Da	ate				<u> </u>	1994 at	Complet	ion	
BCWS	BCWP	ACWP	SV	<u>×</u>	SPI	CV	<u>×</u>	CPI	BAC	EAC	VAC		IEAC	TCPI
244	244	128	0	0.0	100.0	116	47.5	190.6	286	150	136	47.6	150	190.9

Analysis

Cumulative Cost Variance:

This effort will underrun in FY94 because fewer resources than planned have been requested to support intra- and inter-agency interactions. Also, fewer resources than planned have been needed to support study plans and the Semi-Annual Report.

There is currently no impact to any milestones or deliverables. The EAC for this effort has been reduced.

This variance is unrecoverable unless more support is required for the efforts mentioned above.

Variance at Completion:

See the Cumulative Cost Variance above.

OUNT/MANAGER

L 7/16/94 SE Sharpt & 9/16/94 R /DATE TPO

PARTICIPANT: SNL PEM: SMISTAD WBS: 1.2.5.4.1

WBS TITLE: TOTAL SYSTEM PERFORMANCE ASSESSMENT

P&S ACCOUNT: 08541

		FY	1994 C	umulati	ve to Da	ate				FY.	1994 at	Complet	ion	
BCWS	ICWS BCWP ACWP SV X SPI CV X CPI									EAC	VAC	<u>×</u>	IEAC	TCPI
1226	1195	1447	-31	-2.5	97.5	-252	-21.1	82.6	1305	1505	-200	-15.3	1580	189.7

Analysis

Cumulative Cost Variance:

This variance is due to the greater than anticipated effort to prepare the TSPA-II report for submittal to the DOE. The budget for this report was based on the costs incurred on the TSPA-I report. However, TSPA-II turned out to be more than twice as big as TSPA-I, requiring more effort to write, review, and produce it than planned. Also, much of the computational work for TSPA-II that was scoped and budgeted for in FY93 was actually accomplished in FY94, with no FY93 carryover. Additionally, SNL was required to prepare for and attend several out-of-scope meetings requested by the DOE to present the TSPA-II report's progress. Another factor was 264 hours for the Sandia Expert Panel Review Team, which was unbudgeted.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC for WBS 1.2.5 has been increased.

This overrun is unrecoverable, unless the out-of-scope effort is funded.

Variance At Completion:

See the Cumulative Cost Variance above.

9/15/94 E Sharptr f DATE

P&S ACCOUNT MANAGER

PARTICIPANT: SNL PEM: SMISTAD WBS: 1.2.5.4.5

WBS TITLE: INTERACTIVE GRAPHICS INFORMATION SYSTEM

P&S ACCOUNT: 0S545

		FY	1994 Cu	<u>umulati</u>	ive to Da	ate				FY 1	1994 at	Complet	tion	
BCWS	BCWP	ACWP		<u>×</u>	SP1	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u> _	IEAC	TCPI
344	344	430	0	0.0	100.0	-86	-25.0	80.0	375	440	-65	-17.3	469	310.0

Analysis

Cumulative Cost Variance:

The level of effort required to maintain adequate computer systems support for SNL is much higher than was anticipated when this effort was planned. Requests for support on UNIX, Novell LAN, and personal computer systems have greatly exceeded what was budgeted. Additionally, establishing SNL-YMP computer network operations at the BDM Bldg. was budgeted for and scoped in FY93 but accomplished in FY94 with no FY93 carryover.

At this time there is no impact to any Level 2 milestones or successor activities. However, the EAC for WBS 1.2.5 has been increased.

This overrun is unrecoverable unless the effort associated with FY93 is funded. A CSCR was submitted to YMSCO in May 1994 to request funding for this effort. Efforts are currently underway to determine if any types of support can be eliminated. By doing this, SNL hopes to keep the overrun under \$125,000 (the amount that is associated with establishing the SNL-YMP network in FY94).

Variance At Completion:

See the Cumulative Cost Variance above.

E Sharptn fr 9/16/9

PARTICIPANT: SNL PEM: SPENCE WBS: 1.2.11.5

WBS TITLE: QUALITY ASSURANCE - QUALITY ENGINEERING

P&S ACCOUNT: 0SB5

		FY	1994 CL	mulati	ve to Da	ate				<u>FY 1</u>	1994 at	Complet	tion	
BCWS	BCWP	ACWP	SV	<u>×</u>	SP1	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u>	_IEAC	TCPI
134	134	215	0	0.0	100.0	-81	-60.4	62.3	146	240	-94	-64.4	234	48.0

Analysis

a ta je v

Variance At Completion:

This variance is due to underestimation of the level of support that has been required to implement QA procedures throughout SNL-YMP organizations in FY94.

At this time there is no impact to any Level 2 milestones or successor activities. The EAC of WBS 1.2.11 will remain the same because this overrun is offset by underruns in other 1.2.11 areas.

This overrun can only be recovered by increasing the budget to cover the out-of-scope work that was authorized by the PWBS Manager.

9/16/94 ACCOUNT MANAGER

E Sharptr fr

. .

PARTICIPANT: SNL PEM: GANDI WBS: <u>1.2.12.2.2</u>

WBS TITLE: LOCAL RECORDS CENTER OPERATION (LRC)

P&S ACCOUNT: 0SC22

		FY	<u>1994 C</u>	umulat	ive to Da	ate			FY	1994 at	Comple	tion		
BCWS	BCWP	ACWP	SV	<u>×</u>	SPI	CV	<u>×</u>	CPI	BAC	EAC	VAC	<u>×</u>	IEAC	TCPI
378	378	270	0	0.0	100.0	108	28.6	140.0	410	399	11	2.7	293	24.8

Analysis

Variance at Completion:

This WBS is under-accrued by approximately \$100,000 in the subcontracts cost element.

At this time there is no impact to any Level 2 milestones or successor activities.

These charges will be accrued in September 1994.

ACCOUNT MANAGER /

9/15/94 A& Ahapton 9/16

1

۰.

Distribution: Temporary approval authority for Name: L. E. Shephard Level: Department Org. 6302 YMP Technical Proj. Officer is delegated to the individual(s) listed below for the stated dates. EFFECTIVE DATES Approval authority is delegated to: Organization From date Through S. E. Sharpton 6352 9/16/94 9/16/	Manager in direct line authority within	the absent principal's	organization.	loove to a
Temporary approval authority for Name: L. E. Shephard Level: Department Org. 6302 YMP Technical Proj. Officer is delegated to the individual(s) listed below for the stated dates. Approval authority is delegated to: Organization S. E. Sharpton 6352 9/16/94	Distribution:			
Name: L. E. Shephard Level: Department Org. 6302 YMP Technical Proj. Officer is delegated to the individual(s) listed below for the stated dates. Approval authority is delegated to: Organization S. E. Sharpton 6352 9/16/94	Temporary approval authority for			
is delegated to the individual(s) listed below for the stated dates. Approval authority is delegated to: Organization S. E. Sharpton 6352 9/16/94 9/16/	Name: <u>L. E. Shephard</u>	Level: Department Org. 6302		
Approval authority is delegated to: Organization From date Through S. E. Sharpton 6352 9/16/94 9/16/	is delegated to the individual(s) listed below	for the stated dates.		
Approval authority is delegated to: Organization From date Inrough S. E. Sharpton 6352 9/16/94 9/16/		EFFECTIVE DATES		
S. E. Sharpton 6352 9/16/94 9/16/	Approval authority is delegated to:	Organization	From date	Inrough date
	S. E. Sharpton	6352	9/16/94	9/16/94
			<u> </u>	
	i			
			19 PP	1
achi C		0	(Chi	

Check appropriate blocks below for distribution:

SNL, ALBUQUERQUE

- 153 Capital Accounting Services (2 copies)
- 7616 **Property Management Systems**
- 7437-1 Visitor Access & Administration Section
- SNL, LIVERMORE
- 153 **Capital Accounting Services**
- 8523 Financial & Technical Library
- 8532 **Property Management**
- Notify Dept. 8523 by telephone.

Copy to:

INSTRUCTIONS:

- · Each copy must bear an original, or reproduction of the original signature of the delegating Manager.
- · Both "From" and "Through" dates must be completed.

Date

- The original form is to be filed in the Originating Organization. • The temporary delegation will be in effect only for the stated
- period and will be void upon the return of the principal. Related SLI: SLI 1050