

UNITED STATES NUCLEAR REGULATORY COMMISSION WASHINGTON, D. C. 20555

Reply to:

301 E. Stewart Ave., #203 Las Vegas, NV 89101

Tel: (702) 388-6125

TO:

Joseph Holonich, Director, HLPD, M/S 4 H 3

FROM:

Sr. On-Site Licensing Representatives Office, Las Vegas

DATE:

MAY 6, 1993

SUBJECT:

YUCCA MOUNTAIN SITE OFFICE (YMSO) FIELD ACTIVITY REPORT ENDING

APRIL 16, 1993

Please find enclosed the above-referenced report.

There is nothing requiring specific management attention in the report.

cc: w/enc.: Charlotte Abrams, M/S 4 H 3 Rosetta Virgilio, M/S 3 D 23

Dean Kunihiro, Region 5

JSP:nan

Enclosures as stated

170127

9305190006 930506 PDR



Department of Energy

Yucca Mountain Site Characterization Project Office P. O. Box 98608 Las Vegas, NV 89193-8608 WBS 1.2.7.3 QA: N/A

APR 29 1993

Carl P. Gertz, Project Manager, YMP, NV

YUCCA MOUNTAIN SITE OFFICE (YMSO) FIELD ACTIVITY REPORT

Barrier W. Street

The following are the significant field activities for the week ending April 16, 1993:

Field Operations Center, (YHSO)

A. Management and Administration

- a. The Site Manager and FOC staff participated in and provided operational and logistical support to several tours conducted during this period. These were: Kenny Guinn JHS; Orr Jr. High; Mary Louis Wager; Project Property Administrators; Our Lady of Las Vegas and UNR-Mackey School of Mines.
- b. The Site Manager and the FOC Safety & Health personnel performed their "management review" of the 50% Design Review of ESF Package 1B.
- c. Site Manager and staff also made a design review of the Access Road for NRG-4 Borehole.
- d. The Site Manager submitted his monthly update reports of YMP Vehicular Fleet Handling, Area 25 and Portable Radio assignments to REECo.
- e. Provide operations, administrative, and security support to the Yucca Mountain Site Manager and his DOE staff.
- f. Provided operational and administrative support for site characterization activities in the field.
- g. Provided administrative support for issuing vehicles, first aid kits, fire extinguishers, and other necessary equipment to personnel performing field duty.
- h. Prepared and transmitted daily operations reports to NORSOC, and the biweekly reports to HQ OCRWM.
- Created and issued ORPS Report 93-0002 concerning damage to archaeological site.

Carl P. Gertz

- j. Provided duty officer support for ESF swing shift operations. Continued work on revised Duty Officer procedures to support shift operations.
- k. Completed revision to FOI 4705, "YMP Work Site and Area Access and Controls" and submitted to Site Manager.
- 1. Processed eight (8) Work Order Requests.
- m. Continued planning for office reorganization within the FOC building.
- n. JCWSI photographers commenced 2 shift work schedules in support of ESF activities.
- o. Made recommendations to DOE/YMPO for DNA agreement allocation for next 3 years to support YMP activities.
- p. Set up stills and video for upcoming NWTRB and Media Tours.
- q. The Bullfrog Planning Commission continuing with development of data base for Facilities Management Program.
- r. Discussed comments on RSN's draft Trade Study on proposed facility sitting with representative of RSN.
- t. Attended Site Development Committees meeting.

B. Project Safety and Health, (DOE/SAIC)

- a. Completed Roads and Traffic Enhancement Committee meeting. Drafted minutes and distributed.
- Discussed and resolved blasting notification procedure with FOC Manager.
- c. Completed work on draft implementing line procedure "DOE Employee Safety and Health Program."
- d. Continued REECo Safety and Health function appraisal.
- e. Completed draft of Safety and Health section of Self-Assessment Implementation Plan. Turned over to POCD for input concerning Environmental.
 - f. Reviewed first draft of OCRWM Safety & Health Plan.

- g. Completed two surveillance: UZ-16, vacuum cleaning of Hole; and random check of fire extinguisher monthly inspection compliance in Area 25 buildings.
- h. Began internal audit on First-Aid kit program.
- i. Escorted EH-1 Representative through Building 4015. Discussed issues related to fire protection variance.
- j. Conducted air quality studies after detonations at ESF tunnel entrance. Air quality good, report submitted.
- k. Conducted illumination survey of ESF Worksite.
- Occurrence Reports three awaiting for FM Signature.
 REECo six outstanding: 3 awaiting FM Signature;
 3 rejected (09/22/92 and 2 on 4/15/93).
 - 3 rejected (09/22/92 and 2 on 4/15/93).

 2. SAIC 1 outstanding: 1 initial notification (4/15/93).

2. Raytheon Services Nevada, (RSN)

A. Field Support

- a. Geologic mapping survey of Ghost Dance Fault, Phase II is scheduled for April 1993.
- b. GSF test pits surveyed. Calculations and plotting remain. Survey of booster pump station test pits complete. Survey and calculations of percolation test boreholes are complete. MTL tests are ongoing.
- c. Survey for Geologic Mapping of North Portal Box Cut, Phase III and IV are complete, calculations remain.
- d. Re-survey of trenches CF1 and T8 complete. Calculations remain.
- e. Field alignment of LM-300 rig completed.
- f. Survey and calculation of centerline profile for North Portal Box Cut Complete.
- g. Survey of Geophone locations for Construction monitoring is completed.
- h. Survey of NRG-5 drill pad and access road completed, calculations remain.

- i. Survey NRG-4 centerline complete, calculations remain.
- j. Issued six (6) Work Initiations in support of ongoing and upcoming job packages.
- k. Field Engineering continues to provide support to JP: 91-9 Rev. 3; 92-2; 92-5; 92-8; 92-12; 92-17; 93-03 and 92-20.
- 1. Field Engineering continues to check Trench 14, JP 91-2, daily to insure suitability for operations.
- m. Survey crew continuing work on the Area 25 Survey Control Net.
- n. Survey of Starter Tunnel, support is ongoing.

B. Quality Control

- Performed verification activities on NRG-5 Road and Pad construction.
- b. Closed field verification Plan FVP-93-038.0. Documentation package for USW VF7 well and sent records to RSN Records Coordinator.
- c. Started verification of activities on UZ-14 borehole, utilizing the LM-300 drill rig.

3. Sample Management Facility, (SMF/SAIC)

- a. Began drilling on UZ-14.
- b. Supported SOC meeting, 4/14.
- c. Shipped 3 boxes of specimens from UZ-16, UE25 C-1, C-2, C-3, and B-14 to USGS for examination.
- d. Laid out 79 boxes of core from UZ-16 and 75 from NRG-6 for Core Party.

4. YMP Hydrologic Research Facility, (USGS)

The following activities were accomplished by USGS Staff:

- a. Magnetic logging of UZ-16.
- b. Installing and programming automated tracer gas injection system on UZ-14 and train others on system.

Carl P. Gertz

- c. Prome Religio mapping of ESF North Portal Ramp.
- d. Conduct mapping in 40-Mile Wash.
- e. Install small diameter packer in well H-5.
- f. Gas sampling from UZ-16 Borehole.
- g. Log UZ-16 with neutron, gamma and caliper tools.
- h. Conduct geodetic leveling studies in Yucca Mountain Area.
- i. Clean exposures and map trenches in Busted Butte and Crater Flats.
- j. Calibrate Well P#1 and H-5, and conduct water level measurements on H-5 and J-12.

5. Reynolds Electrical and Engineering Co., Inc., (REECo)

A. Drilling

- a. JP 92-17, UZ-14, LM-300 drill rig, cored to 11.07 feet.
- b. USW WT-7 Work Program, finished running and hanging new tubing and screen. Rigged down and moved off location.
- c. JP 92-11, NRG-6, finished laydown core rod and moved rig off location.

B. Logistics

- a. Continued requisitioning supplies, materials, and services for YMP Field Operations Center.
- c. Supported tours during the week.
- d. Supported construction efforts in Area 25.

C. Construction

a. JP 92-20, "ESF North Portal Pad and Facilities....REECo began placing and compacting bedding material in trench bottom for 48" RCP at access road; continued screening rip-rap for drainage channel; continued road work and ditch work at topsoil and rock storage access road.

6. Los Alamos National Laboratory, (LANL)

- Continued monitoring construction activities at the North Portal Box Cut.
- M&O determined that shotcreting the crown was required to maintain safety. LANL, USBR, and Field Test Coordinator agreed with this and shotcreting was applied.
- Continued to obtain list of individuals available for shift work for the Field Test Coordinator.
- JFT Agapito Assoc. located geophones on ESF Pad. Geophones recorded data from blasts and peak particle velocity was determined.

Document and Records Center, (CRWMS M&O) 7.

Received and Issued to following Controlled Documents:

Job Packages: N/A

Test Planning Packages: N/A

Specifications: N/A

Drawings: N/A

Work Programs: N/A

FCRs:

FCR 93/250, "Additional Test Fitting for 6" RTRP."
FCR 93/290, "Addition of TFM Reporting Requirements."
FCR 93/288, "Changes to the Rock Bolt Required Test

Load (RTL)."

FCR 93/165, "Relaxation of Dimensional Tolerance on FCR

#93/007."

FCR 93/254, "Changes to Rockbolts and Accessories Spec

to Incorporate Installation...Bolts."

FCR 93/190, "Add Hold H-15, Switchgear Bldg. Foundation."

B. Reproduction: 9,491 pages copied. 273 drawings copied. Documents Issued: 420 Controlled documents.

420 FCR's

0 DWG's

0 WP's

0 JP's

235 information copies.

D. DTAR Logoffs: 217.

Field Training, (SAIC)

- General Employee Radiological Training, 32 people attended.
- b. Standard First Aid, 13 people attended and were certified.
- 4 GET 1.5 exams were administered. All examines passed. c.
- Radiological Control Technician Testing conducted. A d. total of 9 took the testing.
- New Miner Training, 13 people attended.

Winfes a. Wilson

Winfred A. Wilson Site Manager

YMP:WAW-93/107

CC:

R. M. Cameron, CRWS M&O/YMSO, Mercury, NV

M. D. Voegele, SAIC, Las Vegas, NV

R. R. Schneider, SAIC/YMSo, Mercury, NV

G. K. Beall, SAIC, Las Vegas, NV

C. L. Lugo, SAIC, Mercury, NV

E. M. Gardiner, SAIC, Las Vegas, NV

C. J. Cotten, SAIC, Las Vegas, NV

G. D. Milligan, SAIC/YMSO, Mercury, NV

M. B. Blanchard, YMP, Las Vegas, NV

R. V. Barton, YMP, Las Vegas, NV

J. R. Dyer, YMP, Las Vegas, NV

S. B. Jones, YMP, Las Vegas, NV

D. R. Williams, YMP, Las Vegas, NV

J. T. Sullivan, YMP, Las Vegas, NV

R. B. Baumeister, YMP/YMSO, Mercury, NV

W. R. Tunnel, YMP/YMSO, Mercury, NV

R. J. White, YMP/YMSO, Mercury, NV

Phil Justus NRCreLas Wegas 75NV

bcc:

A. C. Bonk, REECo, Las Vegas, NV