

*Rec'd with letter dated  
9/21/94*

**SUMMARY OF THE JULY 27, 1994,  
U. S. NUCLEAR REGULATORY COMMISSION/U.S. DEPARTMENT OF ENERGY  
TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY**

Staff from the Nuclear Regulatory Commission met with representatives of the Department of Energy (DOE) to discuss items of mutual concern regarding design, the design control process, the architectural document hierarchy and the imminent start-up of tunnel boring at DOE's Exploratory Studies Facility (ESF) at Yucca Mountain. Representatives of the State of Nevada (NV) and the NV Nuclear Waste Task Force attended the meeting. The Affected Units of Local Government had been notified of the meeting, but did not attend. Also in attendance were representatives of the DOE Civilian Radioactive Waste Management System Management and Operating Contractor, and the Nuclear Waste Technical Review Board. Attachment 1 is an attendance list. Copies of presenters' handouts are included as Attachment 2. A copy of the agreements reached by the NRC staff and the representatives of DOE is Attachment 3.

Among the topics discussed at the meeting was DOE's response to the March 30, 1994, NRC letter on the ESF design and design control process. The DOE response is contained in the handout (See Attachment 2) titled: "DOE-NRC Technical Meeting on the Exploratory Studies Facility Introduction." The NRC staff will review this information and discuss its response with DOE at the next ESF Technical Meeting, which is scheduled for November 8, 1994.


In response to a request from the NRC staff, DOE made a presentation to stress the distinction between design stages and design phases in the repository program. A design stage corresponds to the major stages of facility design, eg. Title I, Title II, Advanced Conceptual Design, License Application Design, Procurement and Construction Design and Title III or As-Built Design. Design phases correspond to the phased approach to ESF design that are captured in sequential design packages, eg. Package 1A, 1B, 2A, 2B, 2C, etc. The DOE explained what type of information was expected to be available at each design stage. Several questions regarding the relationship of design stages to other parts of the repository program were asked by the meeting participants. These included questions on: the completion of analyses of alternatives relative to the design phases, the relationship of design activities to the schedules of activities associated with DOE's proposed program approach, and the relationship of the Title II design to development of the Environmental Impact Statement. The participants agreed that these questions would be discussed further at the November ESF meeting.


The evolution of the ESF Q-List was also discussed. Of particular interest is the fact that, as part of its commitment to worker safety, DOE is expanding the ESF Q-List. The Q-List will now include structures, systems, and components important to fire protection, physical protection, and occupational exposure, even if they do not otherwise affect safety or waste isolation. The NRC staff believes that this shows an appropriate understanding of the importance of making the grading process a fully-integrated part of the repository program.

*1028*

During the discussion of ESF Design and Construction Progress, DOE stated that the tunnel boring machine was scheduled to begin operations on August 8, 1994. The NRC staff then asked some questions regarding two June 21, 1994 staff letters discussing pneumatic pathways concerns which might be impacted by tunnel boring activities. In one of the June 21, 1994, letters, the staff closed Site Characterization Analysis comment 123 open items on the pneumatic testing issue. In the other the staff asked for further information on how the DOE was addressing a concern raised by the State of Nevada, and had requested further information as to why DOE believes this was not a concern. The NRC staff believes that its questions related to hydrochemical testing and the NV concern regarding characterization of pneumatic pathways should be addressed before TEM start-up. DOE agreed to address these concerns in a telecon, prior to August 8, 1994, and to provide a follow up response in writing.

At the conclusion of the meeting, the NRC project manager and a representative of DOE agreed that three commitments had been made at this meeting and produced and signed Attachment 3, listing those commitments.

 8/11/94  
Mark S. Delligatti, Project Manager  
High-Level Waste & Uranium Recovery  
Projects Branch  
Division of Waste Management  
Office of Nuclear Material Safety  
and Safeguards  
U.S. Nuclear Regulatory Commission

 8/12/94  
Christian E. Einberg  
Regulatory Integration Branch  
Office of Civilian Radioactive  
Waste Management  
U.S. Department of Energy

# ATTENDANCE

NRC/DOE EST MEETING July 27, 1994


NAME	ORG.	Phone
MARK DELLICATTI	NRC/DWM	415-6620
JIM REPLOGUE	DOE/YMP/ESF	702 794 7929
WILLIAM BOYLE	DOE/YMSCO/AMSP	702 794 7595
KEITH. LOBO	SAIC/PE	702 794 1929
Robin N. Datta	M&O/WCFS	702 794-1832
JOHN H. PYE	M&O/M-K	702-794-5330.
Shann-Jung chern	NRC/DWM	301-415-6613
Thomas Bierstedt	DOE/YMSCO	702-794-7590
TOM GEEB	MTO/DUKE	702/794-7868
Thomas Rogers	M&O/WCFS	702/488-2320
Chris Einberg	DOE	(202)586-8869
RAM B. MURPHY	DOE	202-556-1239
Baker Ibrahim	DWM	301. 415-6651
Steve Nesbit	MTO/Duke	702-794-1910
Jim York	Weston	202-646-6650
Steve Freshman	State of NV	702/687-3744
Judy Truchil	the nuclear waste task force	712-248-1171
NORMAN I. SIMMS	MTO/DUKE	702-794-7314
Lee Holonich	NRC/DWM	301 415 6643

## ATTENDANCE

NAME	ORG	Phone
JOHN TRAPP	NRC	301-415-8063
R. McFARLAND	NWTRB	703/235 4423
APRIL GIL	USDOE/YMSCO	(702) 794-7622
Mike Bell	NRC/ENGB	301-415-7286
Heidi McConnell	NRC/ENGB	301-415-7289
Mysore Nataraja	NRC/ENGB	301-415-6695
JACK SPRAUL	NRC/QA	301-415-6715

U.S. DEPARTMENT OF ENERGY

**YUCCA  
MOUNTAIN**



**YUCCA MOUNTAIN**

**SITE CHARACTERIZATION**

**PROJECT**

# **DOE-NRC TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY**

**DESIGN AND CONSTRUCTION PROGRESS**

*PRESENTED BY:*

**JAMES M. REPLOGLE**




**JULY 27, 1994  
ROCKVILLE, MD**

# **PRESENTATION PARAMETERS**

- **ESF design and construction progress information is based on projected budgets of:**
  - **FY94 = \$55M**
  - **FY95 = \$101M**
  - **FY96 = \$114M**
  - **FY97 = \$119M**
- **ESF packages are described either by configuration items (where defined) or projected scope**

# EXPLORATORY STUDIES FACILITY DESIGN



# **PACKAGE 1A: NORTH PORTAL SITE PREPARATION**

## **Configuration items:**

- **Tunnel Boring Machine (TBM), TBM starter tunnel, pad and access road, pad water drainage system; switchgear building, underground utilities on pad (electric, sewer, H2O, firewater, waste water) rock and topsoil storage area, Test Alcove 1**

## **Design Status**

- **All items complete and accepted for construction**



# **PACKAGE 1A: NORTH PORTAL SITE PREPARATION**

## **Construction status:**

- **Complete**
  - **TBM starter tunnel**
  - **Pad and access road**
  - **Rock and topsoil storage area**
  - **Test Alcove #1**
  - **TBM Assembly**
  
- **In process**
  - **TBM Operational Readiness Review**
  - **Switchgear building**
  - **Pad water system**
  - **TBM launch chamber**

**Acceptance status: Pending**

# **PACKAGE 1B: NORTH PORTAL SURFACE FACILITIES AND UTILITIES**

## **Configuration items:**

- **Change House building, Shop building, pad sewer system, pad electrical system, pad waste water system, pad and access road, water system, surface rail, finish grading and paving**

## **Design Status**

- **All items complete and accepted for construction**

# **PACKAGE 1B: NORTH PORTAL SURFACE FACILITIES AND UTILITIES**

**(CONTINUED)**

## **Construction status:**

- **In process**
  - Pad sewer system
  - Pad electrical system
  - Pad waste water system
  - Pad water systems
    - \* Potable
    - \* Non Potable
- **Complete FY95**
  - Change House building
  - Shop building
  - Pad extension
  - Explosive storage area
  - Finish grade

## **Acceptance status: TBD**

Preliminary Draft Information Only

ESFD&CJR5.PM4.1267-27-94

# **PACKAGE 1C: NORTH PORTAL SURFACE FACILITIES AND UTILITIES**

## **Configuration items:**

- **Compressed air systems, standby power**

## **Design Status**

- **In process, complete mid-FY94**

## **Construction Status: Complete FY95**

- **Compressed air systems**
- **Standby power**

## **Acceptance Status: TBD**

# **PACKAGE 1D: NORTH PORTAL SURFACE FACILITIES AND UTILITIES**

## **Design Scope:**

- **Muck storage area, conveyor access road & oily water containment**
- **Integrated data/control system (IDCS) system description & procurement specifications**
- **Fuel storage system**
- **Remaining site lighting**
- **Fence grounding**
- **Air compressor and stand-by generator foundations**

## **Design Status**

- **In 90% Review process, by July 94**
- **Complete expected by Sept 94**

**Construction Status: Start FY95 - Complete FY96**

**Acceptance Status: Pending**

# **PACKAGE 2A:**

**Configuration Items: None. Components only**

**Design Status: Complete**

**Construction Status: Procurement only,  
complete FY95**

**Acceptance Status: Complete**

# **PACKAGE 2B:**

## **Configuration items:**

- **Mapping Gantry, locomotives, rolling stock, precast concrete inverts, ventilation system**

## **Design Status**

- **90% Design Review complete**

**Construction Status: Procurement only FY94**

**Acceptance Status: Complete**

# **PACKAGE 2C: NORTH RAMP TO TOPOPAH SPRING LEVEL (TSL)**

## **Configuration items:**

- **North Ramp Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor systems**

## **Design Status**


- **In review process - Complete late FY94  
90% review held May 2, 1994,  
release for construction expected  
August 1994**

**Construction Status: Start FY94 - Complete FY95**

**Acceptance Status: Pending**



# NORTH RAMP ALCOVE CONFIGURATION



## Alcove/Primary Test

- #1 Starter Tunnel (Antisotropy/Hydrochemistry)
- #2 Bow Ridge (Mech. Prop of Faults/Hydrochem/In-situ seals)
- #3 Antisotropy/Hydrochem/Plate loading/In-situ seals
- #4 In-situ seals
- #5 Contact/Hydrochem/In-situ seals
- #6 Antisotropy/Hydrochem/In-situ seals
- #7 Contact/Hydrochem/In-situ seals
- #8 Geochem of WP environments/Repos. Near-field Hydrologic properties
- #9 In-situ seals
- #10 Overcore stress/Heater in TSW1/Plate loading
- #11 Antisotropy/Hydrochemistry
- #12 In-situ seals
- #13 Hydrochem/In-situ seals
- #14 Excavation effects
- #15 Hydro Prop of Major Faults/Hydrochemistry

# **PACKAGE 3A: SOUTH PORTAL SITE PREPARATION**

## **Design Scope:**

- **Pad and access roads, pad water and sewer systems, pad drainage**

## **Design Status**

- **Start FY95 - Complete FY96**

**Construction Status: Start FY95 - Complete FY96**

**Acceptance Status: Pending**

# **PACKAGE 3B: SOUTH PORTAL FACILITIES AND UTILITIES**

## **Design Scope:**

- **Fan/Airlock structure, portal control building, shop building, warehouse building, pad utilities**

## **Design Status**

- **Start FY95 - Complete FY95**

**Construction Status: Start FY95 - Complete FY96**

**Acceptance Status: Pending**

# **PACKAGE 4: SOUTH RAMP TO TOPOPAH SPRING LEVEL (TSL)**

## **Design Scope:**

- **South Ramp Excavation/breakthrough, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY95 - Complete FY96**

**Construction Status: Start FY96 - Complete early FY97**

**Acceptance Status: Pending**

# **PACKAGE 5: NORTH RAMP TO CALICO HILLS LEVEL (CH)**

## **Design Scope:**

- **North Ramp To Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY96 - Complete FY97**

**Construction Status: Start FY98 - Complete FY00**

**Acceptance Status: Pending**

# **PACKAGE 6: SOUTH RAMP TO CALICO HILL LEVEL (CH)**

## **Design Scope:**

- **South Ramp To Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY96 - Complete FY97**

**Construction Status: Start FY97 - Complete FY99**

**Acceptance Status: Pending**

# **PACKAGE 7: CALICO HILL (CH) DRIFTING**

## **Design Scope:**

- **Calico Hills Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY96 - Complete FY97**

**Construction Status: Start FY99 - Complete FY01**

**Acceptance Status: Pending**

# **PACKAGE 8A: TOPOPAH SPRING LEVEL (TSL) MAIN DRIFT**

## **Design Scope:**

- **TSL main drift excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY94 - Complete FY95**

**Construction Status: Start FY95 - Complete FY96**

**Acceptance Status: Pending**



# **PACKAGE 8B: TOPOPAH SPRING LEVEL (TSL) NORTH RAMP EXTENSION**

## **Design Scope:**

- **North Ramp Extension Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY95 - Complete FY96**

**Construction Status: Start FY97 - Complete FY98**

**Acceptance Status: Pending**

# **PACKAGE 8C: TOPOPAH SPRING LEVEL (TSL) SOUTH RAMP EXTENSION**

## **Design Scope:**

- **South Ramp Extension Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY95 - Complete FY96**

**Construction Status: Start FY97 - Complete FY98**

**Acceptance Status: Pending**

# **PACKAGE 9: TOPOPAH SPRING LEVEL (TSL) MAIN TEST AREA**

## **Design Scope:**

- **TSL Main Test Area Excavation, linings and ground support, subsurface electrical systems, subsurface mechanical systems, subsurface fire protection, subsurface monitoring and warning systems, subsurface conveyor system**

## **Design Status**

- **Start FY95 - Complete FY96**

**Construction Status: Start FY96 - Complete FY98**

**Acceptance Status: Pending**

# **PACKAGE 10: OPTIONAL SHAFT**

## **Design Scope:**

- **Optional shaft excavation, linings and ground support, support utilities, site and pad preparation**

## **Design Status**

- **Start FY97 - Complete FY98**

**Construction Status: Start FY98 - Complete FY00**

**Acceptance Status: Pending**

# **Other Near-Term ESF Design Activities**

- **Integrated Data Control System (IDCS)**
  - **50% Review - June 7, 1994 (complete)**
  - 90% Review - August, 1994**
- **Alcove design - (North Ramp test alcoves, Ghost Dance Drifts, Heater Test Drifts)**
  - **50% Review - 8/1/95**
- **Mechanical Excavation Methods Study**
  - **Recommendation by end of FY1994**
- **Calico Hills Access Alternatives Study**
  - **Early FY1995 Start**

# **North Ramp Construction Schedule**

- **TBM start up, testing phases are expected to begin August 8, 1994**
- **Initial operations can be characterized as a “Startup Testing Phase followed by a Shakedown Phase”**
- **Advance rate will be low during this period due to:**
  - **Training of operational personnel**
  - **Startup testing of the TBM systems**
  - **Encounter with Bow Ridge Fault at approximately 1+90 meters**
  - **Negotiation of “Rainier Mesa” material from Bow Ridge to approximately Station 2+70**
  - **Rail haulage of muck until conveyor installation in early to mid-1995**
  - **Completion of North Ramp (to 28+00) - Early FY1996**

## Main

[illegible]









# SECTION VIEW

0 50 100  
SCALE

## SYMBOLS



# PLAN VIEW



SYMBOL	DESCRIPTION
[Symbol]	NEW NRB-7A (IN PROGRESS)
[Symbol]	NEW NRB-7B
[Symbol]	ME25 NRB-1
[Symbol]	ME25 NRB-2
[Symbol]	ME25 NRB-3
[Symbol]	ME25 NRB-4
[Symbol]	ME25 NRB-5
[Symbol]	ME25 NRB-6
[Symbol]	ME25 NRB-7
[Symbol]	ME25 NRB-8
[Symbol]	ME25 NRB-9
[Symbol]	ME25 NRB-10
[Symbol]	ME25 NRB-11
[Symbol]	ME25 NRB-12
[Symbol]	ME25 NRB-13
[Symbol]	ME25 NRB-14
[Symbol]	ME25 NRB-15
[Symbol]	ME25 NRB-16
[Symbol]	ME25 NRB-17
[Symbol]	ME25 NRB-18
[Symbol]	ME25 NRB-19
[Symbol]	ME25 NRB-20
[Symbol]	ME25 NRB-21
[Symbol]	ME25 NRB-22
[Symbol]	ME25 NRB-23
[Symbol]	ME25 NRB-24
[Symbol]	ME25 NRB-25
[Symbol]	ME25 NRB-26
[Symbol]	ME25 NRB-27
[Symbol]	ME25 NRB-28
[Symbol]	ME25 NRB-29
[Symbol]	ME25 NRB-30
[Symbol]	ME25 NRB-31
[Symbol]	ME25 NRB-32
[Symbol]	ME25 NRB-33
[Symbol]	ME25 NRB-34
[Symbol]	ME25 NRB-35
[Symbol]	ME25 NRB-36
[Symbol]	ME25 NRB-37
[Symbol]	ME25 NRB-38
[Symbol]	ME25 NRB-39
[Symbol]	ME25 NRB-40
[Symbol]	ME25 NRB-41
[Symbol]	ME25 NRB-42
[Symbol]	ME25 NRB-43
[Symbol]	ME25 NRB-44
[Symbol]	ME25 NRB-45
[Symbol]	ME25 NRB-46
[Symbol]	ME25 NRB-47
[Symbol]	ME25 NRB-48
[Symbol]	ME25 NRB-49
[Symbol]	ME25 NRB-50
[Symbol]	ME25 NRB-51
[Symbol]	ME25 NRB-52
[Symbol]	ME25 NRB-53
[Symbol]	ME25 NRB-54
[Symbol]	ME25 NRB-55
[Symbol]	ME25 NRB-56
[Symbol]	ME25 NRB-57
[Symbol]	ME25 NRB-58
[Symbol]	ME25 NRB-59
[Symbol]	ME25 NRB-60
[Symbol]	ME25 NRB-61
[Symbol]	ME25 NRB-62
[Symbol]	ME25 NRB-63
[Symbol]	ME25 NRB-64
[Symbol]	ME25 NRB-65
[Symbol]	ME25 NRB-66
[Symbol]	ME25 NRB-67
[Symbol]	ME25 NRB-68
[Symbol]	ME25 NRB-69
[Symbol]	ME25 NRB-70
[Symbol]	ME25 NRB-71
[Symbol]	ME25 NRB-72
[Symbol]	ME25 NRB-73
[Symbol]	ME25 NRB-74
[Symbol]	ME25 NRB-75
[Symbol]	ME25 NRB-76
[Symbol]	ME25 NRB-77
[Symbol]	ME25 NRB-78
[Symbol]	ME25 NRB-79
[Symbol]	ME25 NRB-80
[Symbol]	ME25 NRB-81
[Symbol]	ME25 NRB-82
[Symbol]	ME25 NRB-83
[Symbol]	ME25 NRB-84
[Symbol]	ME25 NRB-85
[Symbol]	ME25 NRB-86
[Symbol]	ME25 NRB-87
[Symbol]	ME25 NRB-88
[Symbol]	ME25 NRB-89
[Symbol]	ME25 NRB-90
[Symbol]	ME25 NRB-91
[Symbol]	ME25 NRB-92
[Symbol]	ME25 NRB-93
[Symbol]	ME25 NRB-94
[Symbol]	ME25 NRB-95
[Symbol]	ME25 NRB-96
[Symbol]	ME25 NRB-97
[Symbol]	ME25 NRB-98
[Symbol]	ME25 NRB-99
[Symbol]	ME25 NRB-100

## STRATIGRAPHIC NOMENCLATURE DEVELOPED BY USGS

- [Symbol] NEW NRB-7A (IN PROGRESS)
- [Symbol] NEW NRB-7B
- [Symbol] ME25 NRB-1
- [Symbol] ME25 NRB-2
- [Symbol] ME25 NRB-3
- [Symbol] ME25 NRB-4
- [Symbol] ME25 NRB-5
- [Symbol] ME25 NRB-6
- [Symbol] ME25 NRB-7
- [Symbol] ME25 NRB-8
- [Symbol] ME25 NRB-9
- [Symbol] ME25 NRB-10
- [Symbol] ME25 NRB-11
- [Symbol] ME25 NRB-12
- [Symbol] ME25 NRB-13
- [Symbol] ME25 NRB-14
- [Symbol] ME25 NRB-15
- [Symbol] ME25 NRB-16
- [Symbol] ME25 NRB-17
- [Symbol] ME25 NRB-18
- [Symbol] ME25 NRB-19
- [Symbol] ME25 NRB-20
- [Symbol] ME25 NRB-21
- [Symbol] ME25 NRB-22
- [Symbol] ME25 NRB-23
- [Symbol] ME25 NRB-24
- [Symbol] ME25 NRB-25
- [Symbol] ME25 NRB-26
- [Symbol] ME25 NRB-27
- [Symbol] ME25 NRB-28
- [Symbol] ME25 NRB-29
- [Symbol] ME25 NRB-30
- [Symbol] ME25 NRB-31
- [Symbol] ME25 NRB-32
- [Symbol] ME25 NRB-33
- [Symbol] ME25 NRB-34
- [Symbol] ME25 NRB-35
- [Symbol] ME25 NRB-36
- [Symbol] ME25 NRB-37
- [Symbol] ME25 NRB-38
- [Symbol] ME25 NRB-39
- [Symbol] ME25 NRB-40
- [Symbol] ME25 NRB-41
- [Symbol] ME25 NRB-42
- [Symbol] ME25 NRB-43
- [Symbol] ME25 NRB-44
- [Symbol] ME25 NRB-45
- [Symbol] ME25 NRB-46
- [Symbol] ME25 NRB-47
- [Symbol] ME25 NRB-48
- [Symbol] ME25 NRB-49
- [Symbol] ME25 NRB-50
- [Symbol] ME25 NRB-51
- [Symbol] ME25 NRB-52
- [Symbol] ME25 NRB-53
- [Symbol] ME25 NRB-54
- [Symbol] ME25 NRB-55
- [Symbol] ME25 NRB-56
- [Symbol] ME25 NRB-57
- [Symbol] ME25 NRB-58
- [Symbol] ME25 NRB-59
- [Symbol] ME25 NRB-60
- [Symbol] ME25 NRB-61
- [Symbol] ME25 NRB-62
- [Symbol] ME25 NRB-63
- [Symbol] ME25 NRB-64
- [Symbol] ME25 NRB-65
- [Symbol] ME25 NRB-66
- [Symbol] ME25 NRB-67
- [Symbol] ME25 NRB-68
- [Symbol] ME25 NRB-69
- [Symbol] ME25 NRB-70
- [Symbol] ME25 NRB-71
- [Symbol] ME25 NRB-72
- [Symbol] ME25 NRB-73
- [Symbol] ME25 NRB-74
- [Symbol] ME25 NRB-75
- [Symbol] ME25 NRB-76
- [Symbol] ME25 NRB-77
- [Symbol] ME25 NRB-78
- [Symbol] ME25 NRB-79
- [Symbol] ME25 NRB-80
- [Symbol] ME25 NRB-81
- [Symbol] ME25 NRB-82
- [Symbol] ME25 NRB-83
- [Symbol] ME25 NRB-84
- [Symbol] ME25 NRB-85
- [Symbol] ME25 NRB-86
- [Symbol] ME25 NRB-87
- [Symbol] ME25 NRB-88
- [Symbol] ME25 NRB-89
- [Symbol] ME25 NRB-90
- [Symbol] ME25 NRB-91
- [Symbol] ME25 NRB-92
- [Symbol] ME25 NRB-93
- [Symbol] ME25 NRB-94
- [Symbol] ME25 NRB-95
- [Symbol] ME25 NRB-96
- [Symbol] ME25 NRB-97
- [Symbol] ME25 NRB-98
- [Symbol] ME25 NRB-99
- [Symbol] ME25 NRB-100

## PRELIMINARY RAMP DATA

Station No.	Depth	Unit	Remarks
1	0.0	ME25 NRB-1	
2	0.5	ME25 NRB-2	
3	1.0	ME25 NRB-3	
4	1.5	ME25 NRB-4	
5	2.0	ME25 NRB-5	
6	2.5	ME25 NRB-6	
7	3.0	ME25 NRB-7	
8	3.5	ME25 NRB-8	
9	4.0	ME25 NRB-9	
10	4.5	ME25 NRB-10	
11	5.0	ME25 NRB-11	
12	5.5	ME25 NRB-12	
13	6.0	ME25 NRB-13	
14	6.5	ME25 NRB-14	
15	7.0	ME25 NRB-15	
16	7.5	ME25 NRB-16	
17	8.0	ME25 NRB-17	
18	8.5	ME25 NRB-18	
19	9.0	ME25 NRB-19	
20	9.5	ME25 NRB-20	
21	10.0	ME25 NRB-21	
22	10.5	ME25 NRB-22	
23	11.0	ME25 NRB-23	
24	11.5	ME25 NRB-24	
25	12.0	ME25 NRB-25	
26	12.5	ME25 NRB-26	
27	13.0	ME25 NRB-27	
28	13.5	ME25 NRB-28	
29	14.0	ME25 NRB-29	
30	14.5	ME25 NRB-30	
31	15.0	ME25 NRB-31	
32	15.5	ME25 NRB-32	
33	16.0	ME25 NRB-33	
34	16.5	ME25 NRB-34	
35	17.0	ME25 NRB-35	
36	17.5	ME25 NRB-36	
37	18.0	ME25 NRB-37	
38	18.5	ME25 NRB-38	
39	19.0	ME25 NRB-39	
40	19.5	ME25 NRB-40	
41	20.0	ME25 NRB-41	
42	20.5	ME25 NRB-42	
43	21.0	ME25 NRB-43	
44	21.5	ME25 NRB-44	
45	22.0	ME25 NRB-45	
46	22.5	ME25 NRB-46	
47	23.0	ME25 NRB-47	
48	23.5	ME25 NRB-48	
49	24.0	ME25 NRB-49	
50	24.5	ME25 NRB-50	
51	25.0	ME25 NRB-51	
52	25.5	ME25 NRB-52	
53	26.0	ME25 NRB-53	
54	26.5	ME25 NRB-54	
55	27.0	ME25 NRB-55	
56	27.5	ME25 NRB-56	
57	28.0	ME25 NRB-57	
58	28.5	ME25 NRB-58	
59	29.0	ME25 NRB-59	
60	29.5	ME25 NRB-60	
61	30.0	ME25 NRB-61	
62	30.5	ME25 NRB-62	
63	31.0	ME25 NRB-63	
64	31.5	ME25 NRB-64	
65	32.0	ME25 NRB-65	
66	32.5	ME25 NRB-66	
67	33.0	ME25 NRB-67	
68	33.5	ME25 NRB-68	
69	34.0	ME25 NRB-69	
70	34.5	ME25 NRB-70	
71	35.0	ME25 NRB-71	
72	35.5	ME25 NRB-72	
73	36.0	ME25 NRB-73	
74	36.5	ME25 NRB-74	
75	37.0	ME25 NRB-75	
76	37.5	ME25 NRB-76	
77	38.0	ME25 NRB-77	
78	38.5	ME25 NRB-78	
79	39.0	ME25 NRB-79	
80	39.5	ME25 NRB-80	
81	40.0	ME25 NRB-81	
82	40.5	ME25 NRB-82	
83	41.0	ME25 NRB-83	
84	41.5	ME25 NRB-84	
85	42.0	ME25 NRB-85	
86	42.5	ME25 NRB-86	
87	43.0	ME25 NRB-87	
88	43.5	ME25 NRB-88	
89	44.0	ME25 NRB-89	
90	44.5	ME25 NRB-90	
91	45.0	ME25 NRB-91	
92	45.5	ME25 NRB-92	
93	46.0	ME25 NRB-93	
94	46.5	ME25 NRB-94	
95	47.0	ME25 NRB-95	
96	47.5	ME25 NRB-96	
97	48.0	ME25 NRB-97	
98	48.5	ME25 NRB-98	
99	49.0	ME25 NRB-99	
100	49.5	ME25 NRB-100	


## BOREHOLE PROJECTIONS

Station	Depth	Unit	Remarks
1	0.0	ME25 NRB-1	
2	0.5	ME25 NRB-2	
3	1.0	ME25 NRB-3	
4	1.5	ME25 NRB-4	
5	2.0	ME25 NRB-5	
6	2.5	ME25 NRB-6	
7	3.0	ME25 NRB-7	
8	3.5	ME25 NRB-8	
9	4.0	ME25 NRB-9	
10	4.5	ME25 NRB-10	
11	5.0	ME25 NRB-11	
12	5.5	ME25 NRB-12	
13	6.0	ME25 NRB-13	
14	6.5	ME25 NRB-14	
15	7.0	ME25 NRB-15	
16	7.5	ME25 NRB-16	
17	8.0	ME25 NRB-17	
18	8.5	ME25 NRB-18	
19	9.0	ME25 NRB-19	
20	9.5	ME25 NRB-20	
21	10.0	ME25 NRB-21	
22	10.5	ME25 NRB-22	
23	11.0	ME25 NRB-23	
24	11.5	ME25 NRB-24	
25	12.0	ME25 NRB-25	
26	12.5	ME25 NRB-26	
27	13.0	ME25 NRB-27	
28	13.5	ME25 NRB-28	
29	14.0	ME25 NRB-29	
30	14.5	ME25 NRB-30	
31	15.0	ME25 NRB-31	
32	15.5	ME25 NRB-32	
33	16.0	ME25 NRB-33	
34	16.5	ME25 NRB-34	
35	17.0	ME25 NRB-35	
36	17.5	ME25 NRB-36	
37	18.0	ME25 NRB-37	
38	18.5	ME25 NRB-38	
39	19.0	ME25 NRB-39	
40	19.5	ME25 NRB-40	
41	20.0	ME25 NRB-41	
42	20.5	ME25 NRB-42	
43	21.0	ME25 NRB-43	
44	21.5	ME25 NRB-44	
45	22.0	ME25 NRB-45	
46	2		

# **CONSTRUCTION PROGRESS PICTORIALS**

# **ESF Strategy within the Proposed Program Approach (PPA) (Scenario A)**

# Exploratory Studies Facility Topopah Spring Level



# **Excavation Sequence**

- **Complete North Ramp with 7.62 meter TBM (TBM #1)  
Alcoves 1 (existing), 2, 3, 4 and 5 concurrent with TBM ops.**
- **Acquire second TBM (lease or buy, new or used) (TBM #2)  
during FY 95**
- **Begin excavation of North Ramp Extension (NRE) with TBM  
#2 early FY1996**
- **TBM #1 proceeds with TSL Main Drift excavation in parallel  
with NRE excavation**

# **Excavation Sequence**

(CONTINUED)

- **When TBM #1 clears Ghost Dance Fault (GDF) Drift locations, excavate GDF drifts (approximately 150-200 meters each)(Alcoves 6 & 7)**
- **TBM #1 resumes TSL Main Drift and proceeds toward daylight at South Portal**
- **TBM #2 completes NRE, goes to Calico Hills excavation (if needed)**
- **Heater Test drifting is done off the north side of the NRE when drift sites are cleared by TBM #2**

# **BACKUP CHARTS**



# **Mechanical Excavation Methods Under Consideration**

- **Colorado School of Mines (CSM) Alcove Machine**
- **Boretec CUB**
- **Robbins Borepak**
- **Wirth Continuous Mining Machine (CMM)**
- **TM 60 Roadheader**
- **USBM Radial Rock Splitter**
- **Plasma Blaster**
- **Sunburst System**

# **Calico Hills Access Alternative Study**

**The CH Access Study would consider:**

- **Requirements of a CH Test Program**
- **Ability to fulfill requirements using either access method**
- **Cost of Alternatives**
- **Schedule for execution**

# **North Ramp Construction Schedule**

## **Schedule Variables Still to be Resolved Include:**

- **Schedule for acquisition & installation of muck conveyor**
- **Electrical equipment niches**
- **TBM advance rate for planning**

# **Evolution of the MGDS Q-List**

**Thomas C. Geer**

**July 27, 1994**

**LV-MD-94-047**

**Preliminary Draft**

**B&W Fuel Company  
Duke Engineering & Services, Inc.  
Fluor Daniel, Inc.  
INTERA Inc.**

**JK Research Associates, Inc.  
E. R. Johnson Associates, Inc.  
Logicon RDA**

**Morrison Knudsen Corporation  
TRW Environmental Safety Systems Inc.  
Winston & Strawn  
Woodward-Clyde Federal Services**

# **QA Classification & the Q-List**

- **Classification applies only to permanent items**
- **QA classifications consistent with QARD 2.2.3A as per M&O QAP-2-3: QA-1 through QA-7**
- **M&O recommends changes to the Q-List to DOE**
- **Q-List currently controlled via AP-6.17Q**
- **Transitioning to revised approach with acceptance of QAP-2-3**

## **QA Classification**

- **QAP-2-3 invokes QARD 2.2.3A for permanent items with a “QA function” in the permanent repository**
- **QA-1: Important to Radiological Safety**
- **QA-2: Important to Waste Isolation**
- **QA-3: Important to Radwaste**
- **QA-4: Important to Fire Protection**
- **QA-5: Important to Potential Interaction**
- **QA-6: Important to Physical Protection**
- **QA-7: Important to Occupational Exposure**

# **Q-List**


- **Contains items determined by analysis, consensus, or direct inclusion to be important**
- **Analyses may supersede or clarify consensus or direct inclusion**
- **Classification via QAP-2-3 leads to procedural recommendation to change Q-List**
- **Evaluation of recommendation per AP-6.17Q**

# **Transition to QAP-2-3/Technical Document Preparation Plan**

- **Acceptance by OCRWM QA of QAP-2-3**
- **AP-6.17Q does not address all QARD criteria**
- **Transition will delete AP-6.17Q, recognize QAP-2-3 as procedure for doing permanent item classification**
- **DOE review will take place via technical review of DIES in accordance with the Technical Document Preparation Plan (TDPP) for the Q-List**
- **TDPP will contain review criteria for review of DIE and associated Document Action Request for change to Q-List**



# Process Flow



## **AGENDA**

**U.S. NUCLEAR REGULATORY COMMISSION/U.S. DEPARTMENT OF ENERGY (DOE)**

**BI-MONTHLY EXPLORATORY STUDIES FACILITY (ESF) MEETING**

**JULY 27, 1994**

**ROCKVILLE, MARYLAND**

<b>8:30</b>	<b>Opening Remarks</b>	<b>DOE, NRC, State of Nevada (NV), Affect Units of Local Government (LG's)</b>
	<b>Action Item Status</b>	<b>DOE/NRC</b>
<b>8:45</b>	<b>DOE Response to NRC's 3/30/94 Letter on ESF Design and Design Control Process</b>	<b>DOE</b>
<b>9:15</b>	<b>Site Characterization Plan Baseline (SCPB) Relationship to Project Documents</b>	<b>DOE</b>
<b>10:00</b>	<b>BREAK</b>	
<b>10:15</b>	<b>M&amp;O Design Process Improvement Plan Update</b>	<b>DOE</b>
<b>10:30</b>	<b>Definition of DOE Design Phases</b>	<b>DOE</b>
<b>10:45</b>	<b>Evolution of ESF Q-List</b>	<b>DOE</b>
<b>11:30</b>	<b>LUNCH</b>	
<b>1:00</b>	<b>ESF Design and Construction Progress</b>	<b>DOE</b>
<b>1:20</b>	<b>Drilling Program Update</b>	<b>DOE</b>
<b>1:40</b>	<b>Integration of Test Data into ESF Design</b>	<b>DOE</b>
<b>2:00</b>	<b>BREAK</b>	
<b>2:30</b>	<b>NRC Comments</b>	<b>NRC</b>
	<b>Items of Concern to State of Nevada</b>	<b>NV</b>
	<b>Items of Concern to Local Governments</b>	<b>LG's</b>
	<b>Closing Remarks</b>	<b>All</b>
<b>3:00</b>	<b>Adjourn</b>	

**Note: TIME WILL BE ALLOTTED FOR DISCUSSION FOLLOWING EACH AGENDA TOPIC.**

# **Definition of DOE Design Stages**

**July 27, 1994**

**T. C. Geer**

**LV-MD-94-049**

**Preliminary Draft**

**B&W Fuel Company  
Duke Engineering & Services, Inc.  
Fluor Daniel, Inc.  
INTERA Inc.**

**JK Research Associates, Inc.  
E. R. Johnson Associates, Inc.  
Logicon RDA**

**Morrison Knudsen Corporation  
TRW Environmental Safety Systems Inc.  
Winston & Strawn  
Woodward-Clyde Federal Services**

# Presentation Outline

- **Purpose**
- **Background**
- **MGDS Development Approach**
- **Summary**


# Purpose

- Describe and Define the DOE Design Stages
- Identify the Relationship of these Stages with YMP Design Activities and NRC Milestones

# Background

- **Many factors influence the progression through the Design Stages**
  - **Development of designs often requires development of portions of the design earlier than others**
  - **Design Studies and other factors may cause the design to re-enter a stage which had been completed**

# ESF Timeline Background



# DOE Design Stages

- What is expected of the Conceptual Design
  - it will identify how the top level mission needs can be achieved
  - it will provide a common baseline from which all work will proceed
  - it will provide a record of major design decisions and identify design issues
  - Life Cycle Cost will be developed



# DOE Design Stages

- What is expected of the Preliminary Design - Title I
  - Refined, revised technical requirements
  - Preliminary analyses, trade studies, performance predictions, etc.
  - General arrangement drawings
  - Updated Life Cycle Cost estimates


# DOE Design Stages

- What is expected of the Definitive Design - Title II
  - Revised design requirements
  - Drawings and specifications in sufficient detail to permit construction, fabrication, assembly, installation and checkout of facilities and equipment
  - Updated Life Cycle Costs estimates

# DOE Design Stages

- What is expected of the “As Built” Design - Title III
  - Revised drawings and specifications to reflect the “As Built” configuration of the physical system
  - Drawings and specifications maintained current through the life of the system

# DOE Design Stages Flow



# MGDS Development Approach

The Mission Plan (DOE/RW-0005) identifies a two-phase, four-stage approach

**Phase 1      Conceptual Design Phase**

**Stage 1. Conceptual Design for the SCP**

**Stage 2. Advanced Conceptual Design**

**Phase 2      Title I and Title II Design**

**Stage 3. License-Application Design (LAD) (~~AGD~~)**

**Stage 4. Final Procurement and Construction Design (FP & CD)**

# **Repository/Engineered Barrier Design Stages**

## **Conceptual Design Phase**

### **Stage 1 Conceptual Design for the SCP**

- completed and documented in the SCP - CDR (SAND 24-2691)
- basis for the Site Characterization Test Program
- Produced a Total System Life Cycle Cost estimate

### **Stage 2 Advanced Conceptual Design**

- initiated upon completion of Conceptual Design
- will identify design related licensing issues
- will explore design alternatives as required by 10 CFR 60.21
- will consider recommendations from oversight organizations
- will utilize new data from site characterization and laboratory testing
- Firmly fix the design and refine the design criteria
- will update Total System Project baseline cost estimate

# **Repository/Engineered Barrier Design Stages (Continued)**

## **Title I and Title II Design Phase**

### **Step 3 License Application Design**

- will commence after completion of relevant ACD portions
- will provide for detailed resolution of design and licensing issues
- will demonstrate compliance with design requirements and performance objectives
- detailed safety and reliability analyses will be conducted and form the basis of the Safety Analysis Report
- will revise the Total System Life Cycle Cost


# **Repository/Engineered Barrier Design Stages (Continued)**

## **Stage 4 Final Procurement and Construction Design**

- will complete the design**
- detailed drawings and specifications will be prepared to support procurement, fabrication and construction**
- design modifications resulting from NRC interaction on the LAD and SAR will be implemented**
- final procurement and construction bid packages will be prepared**
- final schedule and cost estimates will be prepared and issued**



# Design Phases



# Summary

- **Provided Answers to:**
  1. **To NRC request for definition of DOE Design Stages**
  2. **The relationship of YMP design activities to DOE Design Stages and NRC milestones**

# **M&O MGDS Design Control Improvement Plan (DCIP)**

**Thomas C. Geer**

**July 27, 1994**

**LV-MD-94-051**

**Preliminary Draft**

**B&W Fuel Company  
Duke Engineering & Services, Inc.  
Fluor Daniel, Inc.  
INTERA Inc.**

**JK Research Associates, Inc.  
E. R. Johnson Associates, Inc.  
Logicon RDA**

**Morrison Knudsen Corporation  
TRW Environmental Safety Systems Inc.  
Winston & Strawn  
Woodward-Clyde Federal Services**

# **M&O MGDS Design Control Improvement Plan (DCIP)**

- **MGDS DCIP closed out May 20, 1994**
- **Four Action Items Which Are Ongoing**
  - **All Series-3 procedures re-written to be more user friendly**
  - **Implementation and classroom training on all revised Series-3 procedures completed**
  - **Incorporate relevant RSN BFD sections for Package 1A into M&O BFD; prepare baseline change for combined BFD (FY95)**
  - **Revise RSN drawings, specifications, calculations for new traceability; adopt fully as M&O products (FY95)**

# **M&O MGDS Design Control Improvement Plan (DCIP)**

- **Three procedures have not been completed**
  - **QAP-3-6 “CIs and CI Identifiers”**
  - **QAP-3-12 “Transmittal of Design Input”**
  - **QAP-3-13 “Document Identifiers”**
- **Implementation and classroom training are completed on all procedures that are complete**
- **The last two items will not be closed out until FY95**

# **M&O Design Control Improvement Program (DCIP)**

- **Purpose - Identify improvements to M&O design control process and provide uniform understanding of policy, objectives, responsibilities, procedures and requirements of the process.**
- **Objectives**
  - **Identify issues impeding effectiveness of design activities**
  - **Ensure accurate understanding of M&O design control process**
  - **Ensure effective internal training programs are in place to educate personnel**

# **M&O Design COnTrol Improvement Program (DCIP)**

- **Revision 0 of the M&O DCIP was issued in March 1994**
- **Revision 1 is being prepared to provide enhancements and to include appropriate considerations from the recent DOE audit of the M&O QA Program**
- **Revision 1 is expected to be completed in August 1994**

# **SCPB Relationship to Project Documents**

**July 27, 1994**

**Thomas C. Geer**

**LV-MD-94-048**

**Preliminary Draft**

---

B&W Fuel Company  
Duke Engineering & Services, Inc.  
Fluor Daniel, Inc.  
INTERA Inc.

JK Research Associates, Inc.  
E. R. Johnson Associates, Inc.  
Logicon RDA

Morrison Knudsen Corporation  
TRW Environmental Safety Systems Inc.  
Winston & Strawn  
Woodward-Clyde Federal Services



# Presentation Outline

- Purpose
- Background
- SCPB Relationship to Project Documentation
- Summary

# Purpose


- **Describe the relationship of the SCPB to the Yucca Mountain Project Technical Hierarchy Documents and Design Products (Drawings and Specifications)**
- **Respond to and close Action Item #12 from the prior ESF Technical Exchange**

# Background

# **MGDS Governing Documents**

- **There are three categories of documents that are directly relevant to the MGDS design**
  - 1. Project Plans**
  - 2. Technical Requirements Documents**
  - 3. Architecture Documents**
- **Top level documents for categories 1 and 2 are pictured in the OCRWM Document Hierarchy**

# OCRWM DOCUMENT HIERARCHY



# **Roles of the Documents**

## **Plans**

**The purpose of the plans is to provide a contract between DOE management and the engineering contractor with respect to “how” the design will be performed**

## **Technical Requirements**

**The requirements documents establish the design basis for the system to direct the engineer on “what” the system must do**

## **Architecture**

**The architecture documents capture the physical aspect of what the configuration items (Structures, Systems, and Components (SSCs) “look like”**

# **What Document “Tells” the MGDS Designer What His Design Must Do?**

- **The YMP DRDs identify the technical performance requirements and regulatory constraints that apply to each MGDS Segment (Repository, Engineered Barrier, ESF, etc.)**
- **The DRDs includes those 10 CFR 60 requirements that are applicable to the particular MGDS Segment**
- **The designer translates the requirements into more detailed design criteria from which drawings and specifications can be prepared**

# SCPB Relationship to Project Documentation



# **The Current SCPB**

- **Currently the SCPB contains**
  - **Site Program Test Objectives**
  - **Performance Allocation Tables**
  - **6 Repository/ESF interface drawings**
  - **Descriptive text for Surface/Subsurface Testing Program**
- **The SCPB is being revised (this FY) to**
  - **correct editorial errors**
  - **update interface drawings**
  - **remove performance allocation Tables (will remain CCB controlled) and Test Objectives (currently in the Site Design & Test Requirements document)**

# **SCPB Fy 95 Revision**


- **SCPB will be reformatted to include**
  - **Concept of operations (the Repository/EBS Concept of Operations will evolve to address FCRG Chap 7 requirements)**
  - **High level facility descriptions (general arrangements, etc.)**
  - **Overview of Site Characterization Testing**
  - **Interfaces between Repository/Engineered Barrier System, Exploratory Studies Facility, Surface Based Testing Facilities, & Site Characterization Testing Program**
  - **Trace to Design Requirements Documents and participant baselines based on Configuration Items**

# **New SCPB Role**

- **it will no longer be advertised as the location where all changes (changes are reported in Semi Annual Progress Report) to the SCP are captured**
- **it will be used by YMSCO to describe and control (CCB level II) the ESF, SBTF, Repository and Engineered Barrier System concepts and interfaces**
- **it will be used to describe how the ESF and SBTF are to be incorporated into the potential GROA**
- **it will be the source of high level MGDS descriptive information available to oversight organizations (NRC, NWTRB, etc.)**
- **it will be traceable to the Technical Requirements Hierarchy and the more detailed A&E designs based on Configuration Items**

# **How the SCPB Will Be Used to Control A&E Designs**

- **The SCPB will identify the general configuration of all MGDS Segments (Repository, ESF, etc.)**
- **The MGDS designer is required to “fit” his design into the general configuration controlled in the SCPB**
- **The A&E Design Baselines will capture greater level of detail based on the results of the Title I (Preliminary) design and Title II (Detailed) design**



\* CAPTURED IN THE SCPB, CCB CONTROLLED IN THE PROJECT BASELINE (PROPOSED)

\*\* CAPTURED IN THE PARTICIPANT CCB CONTROLLED BASELINE (PROPOSED)

# Summary

# Summary

- **Provided Answers to:**

1. **Relationship of the SCPB to the Project Documents**

- **Requirements: RDR, EBDR, SD&TRD, ESFDR, and SBTFRD**
- **Architecture: Participant Design (ie. ESF Technical Baseline) drawings and specification**

2. **Purpose of SCPB document**

- **Provide YMSCO control (at an appropriate level of detail) of MGDS Designs and Interfaces**
- **Provide YMSCO a communication tool to keep oversight organizations informed of project progress**

# **DOE-NRC TECHNICAL MEETING EXPLORATORY STUDIES FACILITY DESIGN AND CONSTRUCTION UPDATE**

- **Opening Remarks**
  - **Welcome**
  - **Agenda for this meeting**
  - **Status of action items from previous meetings**
  - **Response to letter from Mr. Joseph J. Holonich to Mr. D. Shelor dated March 30, 1994**



**DOE-NRC TECHNICAL MEETING DRAFT AGENDA  
EXPLORATORY STUDIES FACILITY DESIGN AND CONSTRUCTION UPDATE**

**July 27, 1994**      **Rockville, Maryland**

<b>8:30</b>	<b>Opening Remarks Action Item Status</b>	<b>DOE, NRC, State, Counties, Affected Parties</b>
<b>8:45</b>	<b>Response to NRC's 3/30/94 Letter</b>	<b>DOE (Replogle-YMSCO)</b>
<b>9:15</b>	<b>SCPB Relationship to Project Documents (Action Item # 12)</b>	<b>DOE (Geer-M&amp;O)</b>
<b>10:00</b>	<b>BREAK</b>	
<b>10:15</b>	<b>M&amp;O Design Process Improvement Plan Update</b>	<b>DOE (Geer-M&amp;O)</b>
<b>10:30</b>	<b>Definition of DOE Design Phases</b>	<b>DOE (Geer-M&amp;O))</b>
<b>10:45</b>	<b>Evolution of ESF Q-List (Action Item #14)</b>	<b>DOE (Geer-M&amp;O)</b>
<b>11:30</b>	<b>LUNCH</b>	
<b>1:00</b>	<b>ESF Design and Construction Progress</b>	<b>DOE (Replogle-YMSCO)</b>
<b>1:20</b>	<b>Drilling Program Update</b>	<b>DOE (Boyle-YMSCO)</b>
<b>1:40</b>	<b>Integration of Test Data into ESF Design (Action Item #6)</b>	<b>DOE (Pye-M&amp;O)</b>
<b>2:00</b>	<b>BREAK</b>	
<b>2:30</b>	<b>NRC Comments</b>	<b>NRC</b>
	<b>Items of Concern to State of Nevada</b>	<b>NV</b>
	<b>Items of Concern to Local Governments</b>	<b>LG</b>
	<b>Closing Remarks</b>	<b>All</b>
<b>3:00</b>	<b>Adjourn</b>	

**Note: TIME WILL BE ALLOTTED FOR DISCUSSION FOLLOWING EACH AGENDA TOPIC.**

TOPICS DISCUSSED	DATES DISCUSSED	ACTION ITEMS	STATUS OF ACTION ITEMS
(1) Management of the Project Baseline	10/93, 12/93, 2/94	Yes #(2)	#(2) Open
(2) Scientific Investigation Control Process	10/93, 12/93	No	-----
(3) Design / Construction Process	10/93, 12/93, 2/94, 4/94	No	-----
(4) Design / Control Improvement Plan	10/93, 12/93, 2/94, 4/94	No	-----
(5) ESF Design Strategy	10/93, 12/93	No	-----
(6) Phased Approach to ESF Design and Construction	10/93, 12/93	No	-----
(7) Determination of Importance Evaluations	10/93, 12/93, 4/94	Yes #(3), #(5) & #(14)	#(3) Closed Out #(5) Closed Out #(14) Closed Out
(8) Document Hierarchy	10/93, 12/93, 2/94, 4/94	Yes #(1), #(12) & #(13)	#(1) Closed Out #(12) Closed Out #(13) Closed Out
(9) Proposed ESF Design Changes	10/93, 12/93, 2/94	Yes #(4) & #(9)	#(4) Closed Out #(9) Closed Out
(10) ESF Seismic Design Basis	10/93, 2/94	Yes #(7) & #(8)	#(7) Open #(8) Closed Out
(11) Consideration of Fault Displacement Hazards in Geologic Repository Design	2/94	No	-----
(12) ESF Ventilation Impact on Testing	10/93	No	-----
(13) Fire Suppression	10/93	No	-----

<b>TOPICS DISCUSSED</b>	<b>DATES DISCUSSED</b>	<b>ACTION ITEMS</b>	<b>STATUS OF ACTION ITEMS</b>
(14) Impact of Underground Diesel Emissions in ESF	10/93	No	-----
(15) Roof Bolts & Ground Control Options	10/93	No	-----
(16) Process for DOE Acceptance of ESF	12/93, 4/94	No	-----
(17) Interfaces Between Waste Package, Repository Designs and ESF	10/93	No	-----
(18) Strategy of the Drilling Program	2/94, 4/94	Yes #(6)	#(6) Closed Out
(19) New Topic Request (Test Alcoves)	2/94	Yes #(10)	#(10) Closed Out
(20) New Topic Request (Trade-Off Studies)	2/94	Yes #(11)	#(11) Closed Out
(21) Surface Based / Underground Based Test Interfaces	10/93	No	-----
(22) Tunnelling Past Bow Ridge Fault	4/94	No	-----
(23) Reportable Geologic Conditions	4/94	No	-----

**From these topics that have been discussed at the Technical Exchange on October 4-5, 1993 and the ESF Technical Meetings on December 8, 1993, February 3, 1994 and April 19, 1994 the following additional information was requested:**

- (1) It would assist the NRC staff in better understanding the ESF design process if DOE could indicate all DOE and M&O documents (e.g., implementing procedures, instructions, drawings) in a schematic or flowdown chart accompanied by a brief explanation of what each document is intended to accomplish. - 10/4-5/93 (Closed Out - Presentation "ESF Technical Baseline" given by Bob Sandifer at the April 19, 1994 meeting.)

Representatives of NRC, State of Nevada, and Clark and Nye Counties agreed that additional discussion of DOE's document hierarchy for the ESF was needed. The discussion should provide insight into how the different documents in the hierarchy are used and are related to each other. It was also suggested that DOE provide examples by following requirements through the entire design control process to illustrate how a requirement is incorporated into the design and provide an example of a design change and how that change would be dealt with in the design process. - 2/8/93 (Closed Out - Presentation "ESF Technical Baseline" given by Bob Sandifer at the April 19, 1994 meeting.)

- (2) The NRC staff noted that the Site Characterization Program Baseline document, that contains the objectives and descriptions of the site characterization program, contains editorial inconsistencies and should be revised. - 12/8/93 (Open - SCPB revision #11 is in progress.)
- (3) A copy of the current Q-list was requested by the NRC staff. - 12/8/93 (Closed Out - Letter with enclosures from Mr. Dwight E. Shelor of the DOE to Mr. C. William Reamer of the NRC, dated January 12, 1994)
- (4) The State of Nevada representative asked for a future briefing on the decision process for the enhanced design, to include information on the rationale for, and documentation of, design decisions and who was involved in those decisions. - 12/8/93 (Closed Out - Presentation "The Enhanced ESF Layout - Rationale and Process" given by Dan McKenzie at the 2/3/94 meeting.)
- (5) The State of Nevada representative requested that explanations of the Determination of Importance Evaluation (DIE) and how DIEs are integrated with the design are needed. - 2/3/94 (Closed Out - Presentation "ESF Technical Baseline" given by Bob Sandifer at the April 19, 1994 meeting.)

- (6) The NRC staff agreed with the Nye County representative's comment that there appears to be no formal mechanism for integrating technical data into the design and requested additional discussion on this topic at future meetings. - 2/3/94 (Closed Out - Presentation "Integration of Test Data into the ESF Design" given by John Pye at the July 27, 1994 meeting.)

The Nye County representative expressed concerns about the potential impact of striking water at UZ-14 and SD-12 on the ESF design and test interference evaluations. The integration of test data into the ESF design process and test plans should be addressed at a future ESF meeting. - 4/19/94 (Closed Out - Presentation "Integration of Test Data into the ESF Design" given by John Pye at the July 27, 1994 meeting.)

- (7) The NRC staff stated that it does not understand the rationale for the seismic design values presented for underground permanent items. DOE agreed to provide a statement of the rationale. - 2/3/94 (Open)
- (8) The NRC staff requested a copy of DOE STD 1021-92, "Natural Phenomena Hazards Performance Categorization Criteria for Structures, Systems and Components". - 2/3/94 (Closed Out - Letter with enclosures from Mr. Dwight E. Shelor of the DOE to Mr. Joseph J. Holonich of the NRC, dated May 4, 1994.)
- (9) The NRC staff requested a copy of the description and rationale for the enhanced ESF design. - 2/3/94 (Closed Out - Letter with enclosures from Mr. Dwight E. Shelor of the DOE to Mr. Joseph J. Holonich of the NRC, dated May 4, 1994.)
- (10) The State of Nevada representative requested that DOE explain how decisions related to test alcove locations and excavation are integrated with technical test requirements. - 2/3/94 (Closed Out - Presentation "ESF Test Alcoves" given by William Boyle at the 4/19/94 meeting.)
- (11) The Clark County representative requested that DOE provide some examples of trade-off studies that were conducted. - 2/3/94 (Closed Out - A list of trade-off studies were presented at the April 19, 1994 meeting.)
- (12) The NRC staff requested that the graphical presentation of the document hierarchy be simplified and illustrate how the SCPB links with the other documents. - 4/19/94 (Closed Out - Presentation "SCPB Relationship to Project Documents" given by Tom Geer at the July 27, 1994 meeting.)

- (13) The NRC staff and Nye County representative requested a copy of the "Managed Document List". - 4/19/94 (Closed Out - Letter with enclosures from Mr. Dwight E. Shelor of the DOE to Mr. Joseph J. Holonich of the NRC, dated June 13, 1994.)
- (14) The NRC staff requested that the process of how items are placed on the Q-list should be addressed at the next meeting. - 4/19/94 (Closed Out - Presentation "Evolution of ESF Q-List" given by Peter Hastings at the July 29, 1994 meeting.)
- (15) The NRC staff would like to see a "Scenario A timeline" for site suitability and licensing processes. - 4/19/94 (Open)

**It is DOE's understanding that the above represents the outstanding items. This does not preclude additional questions if the need arises.**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 1**

## **NRC Issue**

- **NRC wishes to continue surveillance of the design process, and if necessary conduct their own audits to verify the effectiveness of corrective actions**
  - **DOE encourages the NRC to continue surveillance of the design process through the design review process, and the list of scheduled audits and surveillance given to them. Our design is done under a QA program**

## **NRC Issue**

- **NRC feels there is no formal process in place to integrate SC drilling technical data into the design process**
  - **Technical data from the drilling program are transmitted to the DOE by interchange meetings, correspondence, reports and the YMSCO Technical Data Management System**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 2**

- **Some examples of how this data was transmitted for the 2C Package are:**
  - **ESF North Ramp Geology Design Analysis**
  - **TS North Ramp Stability Analysis**
  - **TS North Ramp Rock Mass Classification**
  - **TS North Ramp Ground Scoping**
  - **North Ramp Layout Calculation**
- **These Documents were included in the 2C Design Package**



# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 3**

## **NRC issue**

- **DOE should provide a detailed action plan providing for M&O design deficiencies, root cause analysis, and verification of effectiveness of corrective actions to the plan**
  - **DOE considers this issue closed since they presented the improved design plan. DOE, however, agrees that additional surveillance and verification of the plan's implementation should be an on going issue**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 4**

## **NRC issue**

- **Staff requested a formal submittal date of a controlled baseline ESF design integrated with a conceptual GROA design**
  - **NRC further divided the request into subsections:**
    - \* **NRC noted that 2 of the 9 referenced documents cited by DOE "that would provide an understanding of ESF design & integration with GROA conceptual design" had not been transmitted to the NRC. Therefore, "a detailed evaluation could not be performed"**
    - \* **How are these Documents integrated?**
    - \* **What is the control mechanism in place to assure design documents are integrated with study plans, etc., that discuss plans to gather information needed as input to design**
    - \* **How are the ESF construction sequenced and schedules integrated with other schedules for gathering of information needed for ESF design and testing**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 5**

- **DOE response**
  - **At the time of DOE's Nov 18, 1993 response, all documents but 2 have been transmitted. The two documents were subsequently transmitted on Jan 12, 1994, as "Not Readily References".**
  - **The documents integration will be discussed with the agenda item "SCPB relation to Project Documents"**
  - **The control process of how design documents are integrated were presented during the December 8, 1993 DOE-NRC meeting**
  - **SBT data needs are scheduled by the drilling program, once collected a technical data information form is used to transmit this data to the participants**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 6**

- **NRC issue - No detailed information is provided on how the integration [of ESF/GROA design documents] has been done and cites this example . . . "DOE has indicated in its response that the YM SCPB is a critical document in the identification of interrelationships between the ESF and the potential repository. However, its status can not be determined in the document hierarchy". The NRC also wants to see a clear demonstration of how the SCPB, or its replacement, is integrated with other documents in the OCRWM hierarchy**
- **DOE response - ESF and repository groups work together to ensure continuity. ESF design is concurrent with repository ACD, the current North Ramp design in Package 2C is consistent with repository ACD**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 7**

- **DOE response** (continued)
- **When approved changes to ESF and/or repository are promoted by data obtained from site characterization activities, changes are incorporated into the SCPB**
  - **Example**

**A change request has been approved to incorporate the results of "Description and rationale for enhancement to baseline ESF configuration" into the SCPB**
  - **This document has been transmitted to the NRC**
  - **The ESF/GROA interface drawings were submitted to the NRC for analysis**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 8**

- **A presentation to clarify the relation of the SCPB to other program and project documents will follow as an item on the agenda of this meeting**
- **NRC issue**

**A cursory verification was performed and numerous discrepancies were found during a spot check of the SCPB**

**- DOE response**

**DOE agrees, and has initiated an editorial review of the SCPB to correct inconsistencies**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 9**

## **NRC issue**

- **DOE provided a Generic Scientific Investigation Control Process (GSICP) package that discussed the change control and QA process for test planning, implementation, and evaluation. NRC feels the "GSICP does not show how the control process ensures that the existing study plans are modified to account for the changes in the ESF configuration and design requirements"**
  - **DOE response**  
**At the time the NRC letter was written the NRC had study plan "Excavation investigation" which contained outdated information on ESF configuration and testing**
  - **The NRC March 30, 1994 letter states DOE "needs to demonstrate by example how the control process has been implemented"**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 10**

## **DOE response (continued)**

- **The "excavation investigations" study plan provides a good example on how the control process works (although slowly)**
- **July 15, 1992 baseline change in ESF configuration**
- **August 1992, revisions of impacted study plans initiated**
- **May 5, 1994 updated version transmitted to NRC**

**From a September 16, 1993, question on the QA procedural system to provide design changes and effects to Pls for SP and data collection evaluation, DOE had stated that QAP 6.2, AP3.3Q and AP3.5Q would be used to integrate the ESF design change & SP revisions**

- **NRC also notes that "DOE may need to revise the GSICP to reflect this stated control process".**
  - **The third view graph presented during the GSICP presentation showed how the test planning process and the QA procedures govern and control this process**



# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 11**

**This view graph also made it clear that the baseline design requirements feed to study plan preparation and AP6.2Q, 3.3Q and 3.5Q are implemented when a change to the ESF baseline configuration has an impact on the specific study**

## **NRC issue**

- NRC staff questioned how ESF design documents are integrated with study plans and plans for gathering information needed as input to design (performance assessment). NRC staff has also determined that evaluation of this process "can not be performed with the information presented by DOE "and expects that further evaluation will be necessary through audits and design package reviews".**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 12**

- **DOE response**

- **Yucca Mountain Site Characterization Plan (SCP) includes the basis for 22 Studies, outlining 42 associated test activities, which require some level of underground field implementation in the ESF**
- **Each requires development, approval, and NRC review of a formal Study Plan**
- **Defined objectives are included in the SCPB which provides a controlled, documented basis for all ESF testing activities**
- **Each ESF test identified in the SCPB is addressed in the ESFDR Appendix B; providing test descriptions, locations, and high-level functional requirements, performance criteria, and test-related constraints on ESF facility design**
- **A formal, procedural process of requesting, developing, transmitting and incorporating detailed supplemental design information and requirements is iteratively implemented between the ESF design organization and the ESF Test Coordination Office (TCO)**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 13**

- **DOE response** (CONTINUED)

- **This supplemental design information provides detailed, lower-level testing requirements necessary to ensure the ESF can support all construction-phase and deferred testing activities**
- **Each ESF design package is procedurally reviewed for test program compatibility prior to final design package approval and release for construction**
- **ESF design process is closely integrated with procedural development of formal test planning packages, job packages, and detailed work plans**
- **Test planning utilizes same requirements/constraints basis developed for facility design, and identifies any design or field changes necessary**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 14**

- **DOE response** (CONTINUED)
  - **All required reviews include criteria to check against pertinent SCP Study Plan(s) for consistency**
  - **If inconsistencies or newly defined concepts related to the design or implementation of test activities are identified, a formal revision of the Study Plan is initiated**
  - **Required study plan revisions must be complete prior to initiation of field activities**
  - **All ESF-related Study Plans and other revisions are reviewed by the TCO for design and test planning consistency**
  - **This carefully integrated and controlled process ensures that the SCP program of underground testing is fully and efficiently fielded in a manner consistent with NRC-reviewed Study Plans**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 15**

- **NRC issue**

**NRC concern relates to integration of long range ESF construction sequences and schedules with other schedules of ESF gathering of information needed for ESF design and testing**

- **DOE response**

**This issue should be discussed at bimonthly DOE-NRC meetings and since this issue is closely tied to funding, long range plans would not provide NRC useful information**

- **NRC issue**

**NRC feels that DOE did not directly answer how the integration process works and will continue to observe the integration of testing and ESF construction schedules**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 16**

## **DOE response**

- **The ESF must interface with several different program areas. They include:**
  - **Repository design program**
  - **ESF testing program**
  - **Surface based testing program**
  - **Environmental program**
- **Repository design - 10CFR 60.15 requires design and construction of the ESF to be closely linked to GROA planning activities in order to limit adverse effects of the ESF on the ability of the site to isolate waste**
- **Title II design of the ESF and ACD of the GROA are scheduled to proceed concurrently**
- **The two design teams interact on a daily basis**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 17**

- **Official interaction occurs during design reviews and technical reports**
- **Members of both teams serve as reviewers of products developed by either of these teams**
- **ESF testing program**
  - **Communication between the testing program and the ESF occur on a daily basis**
  - **LANL serves as the test coordinator and provides linkage between ESF and PI's (USGS, SNL, LLNL, and LANL) who have responsibility for various ESF test programs**
  - **The process by which information flows from PI's to ESF, or from ESF to PI is as follows:**
    - 1) **ESFDR Appendix B for test community requirements**
    - 2) **TCO in design reviews of ESF**
    - 3) **Detailed "specs" for test planning & Job Package**
    - 4) **Integrated Schedule**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 18**

**In addition day to day coordination occurs by:**

- \* Meeting held between the TCO and ESF**
- \* TCO then interacts with PI's or ESF and acquires needed information**
- \* Project letters document the actions and results under the appropriate TPO signature to close out the interactions between participants**
- \* This letter also serves as a record of the events for the project**

- Surface based testing (SBT) program**

- The SBT program is a significant source of design input data for ESF and GROA design efforts, frequent interaction is required to request and transmit information**
  - Certain aspects of the SBT are closely linked to the ESF and GROA. They are:**



# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 19**

- \* Deep drilling programs**
  - \* The unsaturated zone (UZ) program**
  - \* Systematic drilling (SD) program**
  - \* North/south ramp geology (NRG-SRG) soils and rock properties programs**
  - \* Data from certain trenching activities**
- 
- Design Organizations present their needs to the SBT group in letter form under authority of TPO signature**
  - Work conducted under Study Plan, Test Planning Package, and Job Packages**
  - Response to needs and data requested are transmitted to the requester in letter form under the signature of the appropriate TPO**
  - These letters form a project record of the action and information that has been exchanged**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 20**

- SBT and ESF schedules are linked in areas of mutual interest including design data acquisition and pneumatic pathways program
- **Environmental program**
  - "Scheduled "land access and environmental compliance" application" are made to the environmental group via project procedure YAP-30.2
  - The application contains information such as location, size, nature of planned disturbance and schedule for construction
  - Pre-activity surveys are scheduled and conducted which include:
    - \* RAD survey
    - \* Cultural resources survey
    - \* Biological survey for endangered species (plants and animal)

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 21**

- If a finding is made ESF group is informed and facilities are rerouted or replanned**
- NRC issue 4**
  - DOE response**  
**No issues were identified which require response**
- NRC issue 5**

**NRC staff expressed concern with the process used to resolve NRC staff concerns identified during QA audits and surveillances in addition to design reviews. DOE's November 18, 1993 response was satisfactory with the NRC staff**

- DOE response**  
**As observers the NRC staff is invited to comment on all packages and discuss these comments and potential resolutions throughout the design meeting**

# **Response To Letter From B.J. Youngblood To D. Shelor Dated March 30, 1994**

**Page 22**

- DOE makes a conscientious effort to respond to all observer comments**
- Beginning with design Package 2C DOE/YMSCO will meet with NRC on site representatives for discussion of responses to NRC comments and will transmit these comment response packages to the NRC staff requesting NRC acknowledgments and evaluation of responses for feedback**
- DOE responses for design package 2B were informally transmitted to NRC site rep on March 29, 1994; however the NRC has not acknowledged receipt of these responses to provide feedback to DOE**


# **DOE/NRC Technical Meeting On The Exploratory Studies Facility July 27, 1994**

## **INTEGRATION OF TEST DATA INTO ESF DESIGN**

**John H. Pye  
July 27, 1994**

# **DOE/NRC Technical Meeting On The Exploratory Studies Facility Integration Of Test Data Into ESF Design**

- **Site Data Used in the Following Design & Geotechnical Areas:**
  - **Geological Models**
  - **Empirical Estimates Rock Mass Properties**
  - **Laboratory Testing of Core Specimens**
  - **Empirical Design Methods**
  - **Modeling & Analysis**



# **DOE/NRC Technical Meeting On The Exploratory Studies Facility Integration Of Test Data Into ESF Design**

- **Geological Modeling (LYNX System)**
  - **Volume Model of ESF Site & ESF Tunnel Alignments**
  - **Produce Profiles & Sections of Site Geology ESF Tunnels**
  - **Display Lithostratigraphic or Thermo-Mechanical Units**



# **DOE/NRC Technical Meeting On The Exploratory Studies Facility Integration Of Test Data Into ESF Design**

- Geological Modeling (LYNX System) (continued)**

**Used to Determine Line & Grade of North Ramp**

**Used to Locate Test Alcoves**

**Define Physical Extent of the Thermo-Mechanical  
Units on TS North Ramp Alignment**

# **DOE/NRC Technical Meeting On The Exploratory Studies Facility Integration Of Test Data Into ESF Design**

- **Geological Modeling (LYNX System) (continued)**
  - **Engineering Data**
    - » **3D Coordinate System**
    - » **Database - Geotechnical**
    - » **Geostatistical Information**


**Used to Develop 10 Key Cross-Sections**



# ESF NORTH RAMP CROSS SECTION

LYNX THERMAL/MECHANICAL MODEL (G.N1.M.N1)  
 ENHANCED ROCK QUALITY DESIGNATION (Erqd) - 1mm = 10%

0 100%  
 SCALE  
 RQD



**Table 2. Detailed Distances and Volumes for Thermal/Mechanical Units Encountered Along the ESF North Ramp Tunnel**

<b>FAULT BLOCK**</b>	<b>THERMAL/MECHANICAL UNIT OR STRUCTURE</b>	<b>START STA. (m)</b>	<b>CALC. TUNNEL DIST. (m)</b>	<b>ESTIMATED VOLUME (m<sup>3</sup>)</b>
<b>A</b>	TCw Bow Ridge Fault	0+60	136.58	6,228.5
<b>B</b>	UO-N (nonlithified)	1+97	52.99	2,416.5
	UO-L (lithified)	2+50	91.94	4,193.0
	TCw Imbricate fault	3+42	107.88	4,919.5
<b>C</b>	TCw Imbricate fault	4+49	67.36	3,072.0
<b>D</b>	TCw Imbricate fault	5+17	56.80	2,590.5
<b>E</b>	TCw Imbricate fault	5+74	71.87	3,277.5
<b>F</b>	TCw Imbricate fault	6+45	130.55	5,953.5
<b>G</b>	TCw Imbricate fault	7+76	30.29	1,381.5
<b>H</b>	TCw	8+06	75.88	3,460.5
	PTn Imbricate fault	8+82	128.84	5,875.5
<b>I</b>	PTn	10+11	47.02	2,144.5
	TSw1	10+58	47.78	2,179.0
	Imbricate fault			
<b>J</b>	PTn	*11+06	0.00	3.0
	TSw1	11+06	996.11	45,426.5
	Drill Hole Wash Structure			
<b>K</b>	TSw1	21+02	465.57	21,231.5
	TSw2	25+67	229.81	10,480.0
	End of North Ramp Design Pkg 2C	28+00.182	62.83	
<b>TOTAL VOLUME (m<sup>3</sup>)</b>				<b>124,833.0</b>

Notes: \* At station 11+06 m, unit PTN occurs only in the crown of the excavation.

\*\* Fault blocks are identified in Figure 4.

**TABLE 1**


**Rock and Joint Properties Used in TS North Ramp Stability Analysis**

PROPERTY	TCw	PTn	TSw1	TSw2
Uniaxial Compressive Strength	122.63 MPa	7.79 MPa	58.79 MPa	161.50 MPa
Tensile Strength	10.39 MPa	1.27 MPa	6.21 MPa	10.15 MPa
Poisson's Ratio	0.21	0.21	0.24	0.20
Modulus of Elasticity	28.40 GPa	3.2 GPa	22.27 GPa	30.01 GPa
Density	2115 Kg/m <sup>3</sup>	1268 Kg/m <sup>3</sup>	2207 Kg/m <sup>3</sup>	2257 Kg/m <sup>3</sup>
Intact Rock Cohesion	1.7 MPa	0.4 MPa	1.3 MPa	2.1 MPa
Intact Rock Angle of Internal Friction	54°	17°	44°	49°
Joint Cohesion *	7.3 MPa	2.4 MPa	1.3 MPa	7.3 MPa
Joint Angle of Friction *	46°	36°	36°	46°
Joint Tensile Strength **	3.65 MPa	1.2 MPa	0.65 MPa	3.65 MPa

\* The joint properties are from Table D-7, Reference 8.10.

\*\* One half of joint cohesion is used for joint tensile strength in the analysis.









# **DOE/NRC Technical Meeting On The Exploratory Studies Facility Integration Of Test Data Into ESF Design**

- **Empirical Design Methods**

- **Rock Mass Quality “Q” (NGI)**
- **Rock Mass Rating (RMR)**

## **Used to Determine Range of Anticipated Tunneling Conditions**

- **Rock Support Recommendations**
- **Develop Site Specific Ground Support Categories**

DEPTH (FT)	CORE		FRACTURES										ROCK QUALITY DESIGNATION-RQD (%)					FRACTURES (PER 10 FT)			ESTIMATED % LITHOPHYSEAL AND OTHER CAVITIES					Argillite Lithoph. Vapor Ph. Devitification Welding Geology	LITHOLOGIC DESCRIPTION AND STRATIGRAPHY
	INTERVAL	% RECOVERY (GUM MOD-6)	LOST CORE & RUBBLE	FRAC. TYPE	PLANARITY	BOUNDRY	INFILL	THICKNESS AND	MINERALS	DP	INDUCED	PERCENT LITHITE	VERY POOR	POOR	FAIR	GOOD	EXCELLENT	NATURAL AND SUBTERMINATE (< INDUCED)	10	20	30	10	20	30	40	50	
680	RUN 133	81 (1.6)	0.074 0.092	I	IR	C	C	C	95	90	90	.62				40%											Topopah Spring— Crystal-Poor Upper Lithophyseal Zones (continued) Light mottled red-gray (10R 3/2), densely welded, devitified, medium-large lithophyses; ~10% flat pumice with vapor-phase replacement, ~8% sanidine, plagioclase and biotite phenocrysts. Medium to very large lithophyses with four levels of vapor-phase mineralization below: (1) vapor-phase minerals (0.5-2 mm long) coat the interior of lithophyseal cavities and have euhedral terminations that project into the cavity; (2) light gray to light pink vapor-phase alteration rims on lithophyses up to 30-mm diameter; (3) light gray rims typically have a thin 1-2 mm reddish purple border (SRP4-5); (4) very fine-grained blue-based vapor-phase recrystallization of the groundmass (SRP6/2), up to 10% is pumice with 8:1 flattening; zones of most intense vapor-phase mineralization contain microcrystals of bladed specularite.
685	RUN 134	79 (0)	0.16	I	IR	C	C	C	90	85	90					0%											
690	RUN 135	83 (1.8)	0.051	I	IR	C	C	C	95	90	90	.39				33%											695.5-717.0 ft. Increase in larger, closer-spaced lithophyses, light gray 5-7 mm vapor-phase halo around white vapor-phase minerals after flat pumice - very weak blue-gray vapor-phase alteration 2-mm halo.
695	RUN 136	76 (3.1)	0.06	I	IR	C	C	C	90	80	90	.50															
700																											

# YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

## Core Hole Structural Data Summary

Hole USW NRO-7/7A

Interval—80-300 ft, PTn Unit

Sando National Laboratories

Print Date: 3/7/94

WBS 1:23262

QA QA


Revision 0

BASE OF 10-FT INTERVAL	STRATI- GRAPHY ZONE	THERMO- MECHANICAL STATE	CORE RQD <sup>a</sup> %	EXPANDED RQD <sup>b</sup> %	ESTIMATED % CAVITIES	LOST CORE (ft)	RUBBLE ZONE (ft)	WEATHERING (ft in 10-ft interval)					RAWDNESS (ft in 10-ft interval)										SOIL			
													ROCK													
								F	S	M	I	D	1	2	3	4	5	6	7	8	9	10				
80	T.C. Sandstone	PTn	90	75	0	1.1			1.0	4.2	4.0								1.0	4.2	4.0					
100	T.C. Sandstone	PTn	90	75	0	1.3				10.1											4.0	4.0				
110	Bedded	PTn	91	74	0	0.8	2.4			3.1											1.0	3.1				
120	T.M. Ash-Sand	PTn	90	74	0	0.4	0.7			2.9												2.9				
130	T.M. Ash-Sand	PTn	91	74	0	0.0	1.7			3.1												3.0				
140	T.M. Ash-Sand	PTn	90	74	0	0.0	0.9			3.0												10.0				
150	T.M. Ash-Sand	PTn	90	74	0	0.4	2.1			10.0												4.0	3.7			
160	T.M. Ash-Sand	PTn	90	74	SW	0.3				4.0												0.3	4.0			
170	Bedded	PTn	90	74	0	0.4	2.0			3.1													3.1			
180	P.C. Ash-Sand	PTn	90	74	0	0.4	1.4			3.0													3.0			
190	P.C. Ash-Sand	PTn	91	74	0	0.3	0.1			10.0													10.0			
200	P.C. Ash-Sand	PTn	90	74	0	1.0	1.4			10.0														10.0		
210	P.C. Ash-Sand	PTn	90	74	0	2.5	0.8			4.0													0.1	0.9		
220	P.C. Ash-Sand	PTn	90	74	0	0.0	0.9			10.0													6.7	0.7		
230	P.C. Ash-Sand	PTn	90	74	0	0.0	1.1			10.0													10.0			
240	P.C. Ash-Sand	PTn	91	74	0	1.0	1.0			3.0													4.3	3.7		
250	P.C. Ash-Sand	PTn	90	74	0	1.0	1.0			3.0													6.0	3.1		
260	P.C. Ash-Sand	PTn	90	74	0	0.3	0.2			2.2	1.5													0.1		
280	P.C. Ash-Sand	PTn	91	74	0	0.1	0.3			0.0	1.5													1.0	0.5	
270	T.S. H. Sandstone	PTn	90	74	0	0.0	2.3			1.0		0.0												1.0	0.0	
290	T.S. H. Sandstone	PTn	90	74	0	0.0	2.1				0.0		0.0												0.0	
280	T.S. H. Sandstone	PTn	90	74	0	1.2	1.0			4.0	3.2													4.0	3.2	
300	T.S. H. Sandstone	PTn	90	74	0	1.0	0.8	4.2	1.2					4.2										1.2	0.7	

\* CORE RQD Determined from piece lengths formed by all types of fractures (C, I, R and V).

\*\* EXPANDED RQD Determined by sharing the effects of fractures classified as early induced (Type C) from the piece lengths.

\*\*\* Footage in interval may not equal 10 ft because of lost core, rubble, or omission during logging.



Figure(2) Example of Rock Structure Summary Log

## YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

Estimated Rock Mass Quality Indices Based on Core Log Data

Hole USW NRG-77A

Interval—FTa Unit, 80-300 A

END DEPTH	STRATI- GRAPHY ZONE	THERMO- MECHANICAL UNIT	Q CLASSIFICATION SYSTEM Barton et al. (1974)										Q-CORE VALUES			
			RQD <sup>a</sup> (%)	J <sub>a</sub> <sup>b</sup>	J <sub>r</sub>	J <sub>s</sub>	J <sub>w</sub>	SRF <sup>c</sup>	Q <sup>d</sup>	J <sub>a</sub> -Core	SRF-Core	Q-Core	0.10	1.00	10.00	100.00
80	T.C. Basal Nonwelded	FTa	89	8.00	1.87	1.87	1.00	1.00	11.80	6.60	1.00	9.08				
100	T.C. Basal Nonwelded	FTa	80	8.00	4.00	1.00	1.00	1.00	25.00	6.60	1.00	30.77				
110	Bedded	FTa	31	8.00	3.00	1.00	1.00	1.00	18.60	6.60	1.00	14.31				
120	Y.M. Ash-flow	FTa	39	8.00	2.00	1.00	1.00	1.00	15.80	6.60	1.00	12.00				
130	Y.M. Ash-flow	FTa	14	9.00	1.25	2.80	1.00	1.00	0.78	6.60	1.00	1.06				
140	Y.M. Ash-flow	FTa	48	7.00	2.50	1.40	1.00	1.00	12.24	6.60	1.00	13.19				
150	Y.M. Ash-flow	FTa	0	9.00	3.00	1.37	1.00	1.00	2.43	6.60	1.00	0.34				
160	Y.M. Ash-flow	FTa	0	9.00	3.00	1.37	1.00	1.00	2.43	6.60	1.00	0.34				
170	Bedded	FTa	28	8.00	4.00	1.00	1.00	1.00	20.00	6.60	1.00	15.38				
180	P.C. Ash-flow	FTa	48	8.00	2.82	1.00	1.00	1.00	16.91	6.60	1.00	20.82				
190	P.C. Ash-flow	FTa	61	9.00	2.50	1.00	1.00	1.00	16.94	6.60	1.00	23.45				
200	P.C. Ash-flow	FTa	54	7.00	3.00	1.00	1.00	1.00	23.14	6.60	1.00	24.82				
210	P.C. Ash-flow	FTa	50	8.00	1.80	1.00	1.00	1.00	15.00	6.60	1.00	11.64				
220	P.C. Ash-flow	FTa	53	7.00	2.29	1.00	1.00	1.00	17.31	6.60	1.00	15.67				
230	P.C. Ash-flow	FTa	66	7.00	3.00	1.00	1.00	1.00	28.29	6.60	1.00	30.46				
240	P.C. Ash-flow	FTa	61	9.00	2.67	1.00	1.00	1.00	16.07	6.60	1.00	25.05				
250	P.C. Ash-flow	FTa	56	8.00	3.00	1.00	1.00	1.00	21.00	6.60	1.00	25.55				
260	P.C. Ash-flow	FTa	76	7.00	3.00	1.00	1.00	1.00	32.57	6.60	1.00	38.08				
270	T.S. U. Nonwelded	FTa	58	8.00	3.00	6.00	1.00	1.00	3.63	6.60	1.00	4.46				
280	T.S. U. Nonwelded	FTa	4	9.00	3.00	1.37	1.00	1.00	2.43	6.60	1.00	1.38				
290	T.S. U. Nonwelded	FTa	58	7.00	2.67	1.00	1.00	1.00	22.10	6.60	1.00	23.62				
300	T.S. U. Nonwelded	FTa	26	8.00	1.48	1.00	1.00	1.00	7.84	6.60	1.00	8.60				

J<sub>a</sub><sup>b</sup>, SRF<sup>c</sup> = interval values generated by Monte Carlo simulation; to calculate Q<sup>d</sup>.J<sub>a</sub>-Core, SRF-Core = average values of assumed distribution; to calculate Q-Core.RQD<sup>a</sup>: If RQD is less than 10, the value 10 is used in the calculation of Q<sup>d</sup> as per Barton et al. (1974).

If RQD is 0, the value 1 is used in the calculation of Q-Core.

<sup>a</sup> Barton, N., R. Lien, and J. Lunde, "Engineering Classification of Rock Masses for the Design of Tunnel Support,"

Rock Mechanics, 6:199-234 (Springer Verlag, 1974).

<sup>b</sup> Bieniawski, Z.T., "The Geomechanics Classification in Rock Engineering Applications," Proceedings, 4th International

Congress on Rock Mechanics, Montreux, Switzerland, 2:41-43 (A. A. Balkema, 1979).

J<sub>a</sub> — Joint Set NumberJ<sub>r</sub> — Joint Roughness NumberJ<sub>s</sub> — Joint Alteration NumberJ<sub>w</sub> — Joint Water Reduction Factor

SRF — Stress Reduction Factor

$$Q = (RQD/J_a)^2 (J_r/J_s)^2 (J_w/SRF)$$

Figure(5) Example Q Classification System.

**YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT**  
 Estimated Rock Mass Quality Indices Based on Core Log Data  
 Hole USW NRG-77A  
 Interval—PTn Unit, 80-300 ft

END DEPTH	STRATI- GRAPHY ZONE	THERMO- MECHANICAL UNIT	RMR CLASSIFICATION SYSTEM Barton (1977)						RMR VALUES
			C	RQD-I	JS	JC	JW	RMR	
90	T.C. Basal Nonwelded	PTn	1	13	8	17.0	15	64.0	90
100	T.C. Basal Nonwelded	PTn	2	13	8	30.0	15	68.0	100
110	Bedded	PTn	1	8	8	28.5	15	60.5	110
120	Y.M. Ash-flow	PTn	1	8	8	23.5	15	58.5	120
130	Y.M. Ash-flow	PTn	1	3	8	12.8	15	39.8	130
140	Y.M. Ash-flow	PTn	2	8	8	23.5	15	60.5	140
150	Y.M. Ash-flow	PTn	1	3	8	27.1	15	51.1	150
160	Y.M. Ash-flow	PTn	1	3	8	27.1	15	51.1	160
170	Bedded	PTn	1	8	8	30.0	15	62.0	170
180	P.C. Ash-flow	PTn	1	8	8	27.5	15	59.5	180
190	P.C. Ash-flow	PTn	1	13	8	24.0	15	61.0	190
200	P.C. Ash-flow	PTn	1	13	8	28.5	15	65.5	200
210	P.C. Ash-flow	PTn	1	13	8	18.8	15	58.8	210
220	P.C. Ash-flow	PTn	2	13	8	22.2	15	60.2	220
230	P.C. Ash-flow	PTn	1	13	8	28.5	15	65.5	230
240	P.C. Ash-flow	PTn	1	13	8	28.5	15	65.5	240
250	P.C. Ash-flow	PTn	1	13	8	28.5	15	65.5	250
260	P.C. Ash-flow	PTn	1	17	8	28.5	15	69.5	260
270	T.S. U. Nonwelded	PTn	2	13	8	12.8	15	50.8	270
280	T.S. U. Nonwelded	PTn	1	3	8	27.1	15	54.1	280
290	T.S. U. Nonwelded	PTn	1	13	8	27.0	15	64.0	290
300	T.S. U. Nonwelded	PTn	2	8	8	19.4	15	62.4	300


Jn°, SRF° = interval values generated by Monte Carlo simulation; to calculate Q°.  
 Jn-Core, SRF-Core = average values of assumed distribution; to calculate Q-Core.  
 RQD°: If RQD is less than 10, the value 10 is used in the calculation of Q° as per Barton et al. (1974).  
 If RQD is 0, the value 1 is used in the calculation of Q-Core.

**RMR**  
 C— Strength Index  
 RQD-I— RQD Index  
 JS— Joint Spacing Index  
 JC— Discontinuity Condition  
 JW— Groundwater Condition


$$RMR = C + RQD-I + JS + JC + JW$$

- <sup>1</sup> Barton, N., R. Lien, and J. Lunde, "Engineering Classification of Rock Masses for the Design of Tunnel Support," Rock Mechanics, 6:189-236 (Springer Verlag, 1974).  
<sup>2</sup> Bieniawski, Z.T., "The Geomechanics Classification in Rock Engineering Applications," Proceedings, 4th International Congress on Rock Mechanics, Montreux, Switzerland, 2:41-48 (A. A. Balkema, 1979).

Figure(6) Example of Rock Mass Rating (RMR) Classification System




# TUNNELING QUALITY INDEX Q






# TUNNELING QUALITY INDEX Q



PROJECTED RANGE OF GROUND SUPPORT FOR TSW1



**FIGURE 3** Geomechanics Classification of Rock Masses; Output for Tunneling and Mining. The Symbols Indicate Case Histories.

**TABLE 5** Estimates of Q and RMR Values for TCw Unit

TCw UNIT	ROCK MASS QUALITY CATEGORY				
	1	2	3	4	5
Q	0.25	0.72	2.1	5.6	13.23
AVERAGE RMR	41	48	56	63	70

**TABLE 6** Estimates of Q and RMR Values for PTw Unit

PTw UNIT	ROCK MASS QUALITY CATEGORY				
	1	2	3	4	5
Q	3.33	5.71	9.98	27	50.29
AVERAGE RMR	50	57	63	70	76

**TABLE 7** Estimates of Q and RMR Values for TS w1 Unit

TS w1 UNIT	ROCK MASS QUALITY CATEGORY				
	1	2	3	4	5
Q	0.29	1.06	3.5	8	14.09
AVERAGE RMR	38	50	57	64	70



# JOB TITLE : TS NORTH RAMP MOHR-COULOMB MODEL STATION 18+00 M (H/V=1) GROUND SUPPORT

**FLAC (Version 3.22)**

## LEGEND


5/02/1994 14:34

step 4100

-1.000E+01 <x< 1.000E+01

-1.000E+01 <y< 1.000E+01


Boundary plot



Axial Force on

Structure	Max. Value
Cable # 1	-7.351E+02
Cable # 2	-3.126E+02
Cable # 3	-2.748E+02
Cable # 4	-1.629E+02
Cable # 5	-7.522E+02
Cable # 6	-3.051E+02
Cable # 7	-2.567E+02
Cable # 8	-2.191E+02

CRWMS M & O



-900 -700 -600 -500 -400 -300 -200 -100 .100 .300 .500 .700 .900  
( $\times 10^1$ )

( $\times 10^1$ )

.900

.700

.500

.300

.100

-.100

-.300

-.500

-.700

-.900

# JOB TITLE : TS NORTH RAMP STATION 18+00 M (H/V=1) SEISMIC ANALYSIS

**FLAC (Version 3.22)**

## LEGEND


5/02/1994 14:48

step 10100

-1.000E+01 <x< 1.000E+01

-1.000E+01 <y< 1.000E+01


Boundary plot



Axial Force on

Structure	Max. Value
Cable # 1	-1.426E+03
Cable # 2	-1.308E+05
Cable # 3	-2.303E+04
Cable # 4	-2.340E+03
Cable # 5	-1.423E+03
Cable # 6	-1.523E+05
Cable # 7	-2.925E+04
Cable # 8	-3.294E+03

CRWMS M & O



-9.00 -7.00 -5.00 -3.00 -1.00 .100 .300 .500 .700 .900  
(<sup>10^1</sup>)

(<sup>10^1</sup>)

.900

.700

.500

.300

.100

-.100

-.300

-.500

-.700

-.900

JOB TITLE : TS North Ramp Stability Analysis Station 18+00 m - Excavated & Unsupported

UDEC (Version 2.00)

LEGEND


5/02/1994 14:53

cycle 6000

time 1.280E+00 sec

block plot

CRWMS M & O



JOB TITLE : TS North Ramp Stability Analysis Station 18+00 m - Excavated & Unsupported

UDEC (Version 2.00)


LEGEND

5/02/1994 14:57  
cycle 6000  
time 1.280E+00 sec

block plot  
principal stresses  
minimum =  $-1.135\text{E}+07$   
maximum =  $5.845\text{E}+05$



CRWMS M & O






JOB TITLE : TS North Ramp Stability Analysis Station 18+00 m - Excavated & Unsupported

UDEC (Version 2.00)


LEGEND

5/02/1994 14:58  
cycle 6000  
time 1.280E+00 sec

boundary plot  
displacement vectors  
maximum = 1.519E-03



CRWMS M & O



JOB TITLE : TS North Ramp Stability Analysis Station 18+00 m - Excavated & Unsupported


( $\times 10^{-1}$ )

**UDEC (Version 2.00)**

**LEGEND**

5/02/1994 14:58  
cycle 6000  
time 1.280E+00 sec

boundary plot  
shear displacements on joints  
max shear disp = 3.611E-04  
each line thick = 7.222E-05



CRWMS M & O

U.S. DEPARTMENT OF ENERGY

**DOE  
NRC  
WM**



**YUCCA MOUNTAIN  
SITE CHARACTERIZATION  
PROJECT**

**DOE-NRC TECHNICAL MEETING  
ON THE EXPLORATORY  
STUDIES FACILITY**


**DRILLING, SAMPLING, AND TESTING  
PROGRAM UPDATE**

**PRESENTED BY  
WILLIAM J. BOYLE**



**JULY 27, 1994  
ROCKVILLE, MD**

# Borehole And Trench Locations



# **Drilling\Sampling\Testing Program April - June 1994**

<b>UZ-14</b>	<b>Cored from 1616' to 2223' Depth of Water = 1885</b>
<b>SD-9</b>	<b>Cored to 1430'. Trickle at ~1350'. Standing water at ~1480' depth.</b>
<b>SD-12</b>	<b>Cored 320' to 1065'</b>
<b>UZ-16</b>	<b>Gas Testing &amp; Air Permeability</b>
<b>NRG 6 and 7</b>	<b>Gas Testing</b>
<b>ESF Alcove 1</b>	<b>Air Permeability &amp; Hydrochemistry Testing</b>
<b>Large Block Test</b>	<b>Finished Sawing - Continued Excavating &amp; Sampling</b>
<b>Trench NRT-1</b>	<b>Plate Load Tests and In Situ Permeability</b>
<b>Ghost Dance Fault</b>	<b>Trenches Excavated at Split Wash &amp; Whaleback Ridge for Dating of Fault Displacements</b>
<b>C-Wells</b>	<b>Pipeline to Spreading Basin Constructed - Spreading Basin Under Construction</b>

# **Borehole Geophysical Logging**

**Completed April 1 - June 30, 1994**

- **Prototype Nuclear Magnetic Resonance logging at UE-25 UZ-16.**
- **Slimhole, Gyro and Video logging at USW NRG-7/7A and UE-25 NRG-2a, 2b, 2c & 2d.**
- **Conventional logging at USW NRG-7/7a.**
- **Spectral Gamma Ray logging at UE-25 NRG-2a & 2b.**

# **Drilling\Sampling\Testing Program**

**July - October 1994**


<b>SD-7</b>	<b>Pad Construction &amp; Drilling</b>
<b>SD-9</b>	<b>Drilling &amp; Sampling</b>
<b>SD-12</b>	<b>Drilling &amp; Sampling</b>
<b>UZ-7A</b>	<b>Drilling &amp; Sampling</b>
<b>NRG-7/7A and NRG-6</b>	<b>Air Permeability &amp; Monitoring</b>
<b>ESF Alcove 1</b>	<b>Hydrochemistry &amp; Air K Tests</b>
<b>Large Block Test</b>	<b>Continue Excavating &amp; Test Preparation</b>
<b>Ghost Dance Fault</b>	<b>Map Split Wash &amp; Whale- back Ridge Trenches</b>
<b>C-Wells</b>	<b>Complete Spreading Basin, Test Equipment, Begin Test</b>
<b>Stagecoach Road Fault</b>	<b>Drill &amp; Sample 2 Bore- holes in the Hanging Wall to Determine Slip Rates</b>
<b>Regional Seismic Line</b>	<b>Twenty 200' Shotholes</b>

# **Borehole Geophysical Logging**


**Planned July 1 - November 1, 1994**

- **Conventional, Gyro and Video logging at the following boreholes:**
  - **USW SD-9**
  - **USW SD-12**
  - **USW UZ-14**
  - **USW UZ-7**
  - **USW SD-7**
- **Tool characterization to implement use of latest available technology.**





- LEGEND**
- Proposed Shothole
  - Proposed Seismic Reflection Line



Contour Interval 200 ft


**YUCCA MOUNTAIN  
SITE CHARACTERIZATION PROJECT  
PROPOSED SEISMIC REFLECTION LINES**



TMF-94-218.0

853384011  
8540000m

856666021  
8550000m



116° 37' 30"

116° 30' 00"

116° 22' 30"

# TRENCHES

- Existing
- ◆ Backfilled
- Planned



- A. Conceptual Perimeter Drift Boundary
- B. Test and Waste Isolation Evaluation Zone



## YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT TRENCHES

# **Seismic Activity**

## **April - June 1994**


**July 1, 1994**

**17:57 GMT**

**Near Epicenter of 1992 Little  
Skull Mountain Earthquake**

**Magnitude ~ 3.9**

**Depth - 11km**



ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	FY94												FY95												FY96												FY97											
			JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC																		
NORTH RAMP PACKAGE 2C																																																		
◇ ISSUE FOR CONSTRUCTION - PACKAGE 2C																																																		
■■																																																		

ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	FY94												FY95												FY96												FY97											
			JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC																		
			MAIN DRIFT PACKAGE BA																																															
			50% DESIGN REVIEW - PACKAGE BA																																															
			90% DESIGN REVIEW - PACKAGE BA																																															
			MAIN DRIFT PACKAGE BA CONSTRUCT																																															
			NRG-7a																																															
			NRG-7a AIR PERM. TESTING																																															
			NRG-7a WELHEAD BOX INSTALLATION																																															
			NRG-7a MOVE-IN & INSTRUMENT INSTALLATION																																															
			NRG-7a INSTRUMENT TESTING & WI																																															
			NRG-7a GROUTING																																															
			NRG-7/7a LONG TERM MONITORING																																															
			SD-12																																															
			SD-12 DRILLING PHASE 2 (to water table @ 1980')																																															
			SD-12 GEOPHYSICAL LOGGING (Water Table @ 1980')																																															
			SD-12 DRILLING PHASE 2 (to TD @ 2300')																																															
			SD-12 GEOPHYSICAL LOGGING (to Total Depth)																																															
			SD-12 GAS PHASE TESTING #1																																															
			SD-12 AIR PERM. TESTING																																															
			SD-12 GAS PHASE TESTING #2																																															
			SD-12 WELHEAD BOX INSTALLATION																																															
			SD-12 MOVE-IN & INSTRUMENT INSTALLATION																																															
			SD-12 GROUTING & MOVE OUT																																															
			SD-12 LONG TERM MONITORING																																															
			SD-9																																															
			SD-9 DRILLING PHASE 1 (to 1200')																																															
			SD-9 DRILLING PHASE 1 (Second Shift)																																															
			SD-9 GEOPHYSICAL LOGGING (to 1200')																																															
			SD-9 DRILLING PHASE 2 (to 2175')																																															
			SD-9 DRILLING PHASE 2 (to 2175' - second shift)																																															
			SD-9 PHASE 2 GEOPHYSICAL LOGGING (to Total Depth)																																															
			SD-7																																															
			SD-7 PAD CONSTRUCTION																																															
			SD-7 DRILLING PHASE 1 (to 1190')																																															
			SD-7 DRILLING PHASE 1 (Second Shift)																																															
			SD-7 PHASE 1 GEOPHYSICAL LOGGING (to 1190')																																															
			SD-7 DRILLING PHASE 2 (to Water Table @ 2030')																																															
			SD-7 DRILLING PHASE 2 (Water Table - Sec. Shift)																																															
			SD-7 GEOPHYSICAL LOGGING (Water Table @ 2030')																																															
			SD-7 DRILLING PHASE 2 (to TD @ 2075')																																															
			SD-7 DRILLING PHASE 2 (TD - Second Shift)																																															
			SD-7 GEOPHYSICAL LOGGING (to Total Depth)																																															
			SD-7 GAS PHASE TESTING																																															
			SD-7 AIR PERM. TESTING																																															
			SD-7 WELHEAD BOX INSTALLATION																																															
			SD-7 MOVE-IN & INSTRUMENT INSTALLATION																																															
			SD-7 GROUTING & MOVE OUT																																															
			SD-7 LONG TERM MONITORING																																															
			UZ-7a																																															
			UZ-7a PAD CONSTRUCTION																																															
			UZ-7a DRILLING (to 1910')																																															
			UZ-7a GEOPHYSICAL LOGGING																																															
			UZ-7a GAS PHASE TESTING #1																																															
			UZ-7a AIR PERM. TESTING																																															
			UZ-7a GAS PHASE TESTING #2																																															
			UZ-7a WELHEAD BOX INSTALLATION																																															
			UZ-7a MOVE-IN & INSTRUMENT INSTALLATION																																															
			UZ-7a GROUTING & MOVE OUT																																															
			UZ-7a LONG TERM MONITORING																																															

PLAN DATE: 12-01-95  
DATE: 12-01-95  
PROJECT: SBT  
PROJECT PART: 0001-100

RAYTHEON SERVICES NEVADA  
YNP SBT ACTIVITY SCHEDULE FY93-FY95  
MAIN DRIFT PACKAGE Ba

DATE OF NEXT REVIEW: 12-01-96

WSP SBT ACTIVITY SCHEDULE FY93-FY95  
DATE: 12-01-95  
PROJECT: SBT  
PROJECT PART: 0001-100

ACTIVITY DESCR:PTION	EARLY START	EARLY FINISH	FY94												FY95												FY96												FY97											
			JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC																		
SOUTH RAMP PACKAGE 4																																																		
50% DESIGN REVIEW - PACKAGE 4			50% DESIGN REVIEW - PACKAGE 4																																															
90% DESIGN REVIEW - PACKAGE 4			90% DESIGN REVIEW - PACKAGE 4																																															
SOUTH RAMP PACKAGE 4 CONSTRUCT			SOUTH RAMP PACKAGE 4 CONSTRUCTION																																															
SD-7																																																		
SD-7 PAD CONSTRUCTION			SD-7 PAD CONSTRUCTION																																															
SD-7 DRILLING PHASE 1 (to 1190')			SD-7 DRILLING PHASE 1 (to 1190')																																															
SD-7 DRILLING PHASE 1 (Second Shift)			SD-7 DRILLING PHASE 1 (Second Shift)																																															
SD-7 PHASE 1 GEOPHYSICAL LOGG			SD-7 PHASE 1 GEOPHYSICAL LOGGING (to 1190')																																															
SD-7 DRILLING PHASE 2 (to Water Table)			SD-7 DRILLING PHASE 2 (to Water Table @ 2030')																																															
SD-7 DRILLING PHASE 2 (Water Table - Sec. Shift)			SD-7 DRILLING PHASE 2 (Water Table - Sec. Shift)																																															
SD-7 GEOPHYSICAL LOGGING (Water Table @ 2030')			SD-7 GEOPHYSICAL LOGGING (Water Table @ 2030')																																															
SD-7 DRILLING PHASE 2 (to TD @ 2800')			SD-7 DRILLING PHASE 2 (to TD @ 2800')																																															
SD-7 DRILLING PHASE 2 (TD - Se - Second Shift)			SD-7 DRILLING PHASE 2 (TD - Second Shift)																																															
SD-7 GEOPHYSICAL LOGGING (to Total Depth)			SD-7 GEOPHYSICAL LOGGING (to Total Depth)																																															
SD-7 GAS PHASE TESTING			SD-7 GAS PHASE TESTING																																															
SD-7 AIR PERM TESTING			SD-7 AIR PERM TESTING																																															
SD-7 WELLHEAD BOX INSTALLATION			SD-7 WELLHEAD BOX INSTALLATION																																															
SD-7 MOVE-IN & INSTRUMENT INSTALLATION			SD-7 MOVE-IN & INSTRUMENT INSTALLATION																																															
SD-7 GROUTING & MOVE OUT			SD-7 GROUTING & MOVE OUT																																															
SD-7 LONG TERM MONITORING			SD-7 LONG TERM MONITORING																																															
SRG-3																																																		
SRG-3 PAD CONSTRUCTION			SRG-3 PAD CONSTRUCTION																																															
SRG-3 DRILLING (to 650')			SRG-3 DRILLING (to 650')																																															
SRG-3 GEOPHYSICAL LOGGING			SRG-3 GEOPHYSICAL LOGGING																																															
SRG-3 AIR PERM TESTING			SRG-3 AIR PERM TESTING																																															
SRG-3 WELLHEAD BOX INSTALLATION			SRG-3 WELLHEAD BOX INSTALLATION																																															
SRG-3 MOVE IN & INSTRUMENT INSTALLATION			SRG-3 MOVE IN & INSTRUMENT INSTALLATION																																															
SRG-3 INSTRUMENT TESTING & WIR			SRG-3 INSTRUMENT TESTING & WIRING																																															
SRG-3 GROUTING & MOVE OUT			SRG-3 GROUTING & MOVE OUT																																															
SRG-3 LONG TERM MONITORING			SRG-3 LONG TERM MONITORING																																															
SRG-2																																																		
SRG-2 PAD CONSTRUCTION			SRG-2 PAD CONSTRUCTION																																															
SRG-2 DRILLING (to 400')			SRG-2 DRILLING (to 400')																																															
SRG-2 GEOPHYSICAL LOGGING (to Total Depth)			SRG-2 GEOPHYSICAL LOGGING (to Total Depth)																																															
SRG-1																																																		
SRG-1 PAD CONSTRUCTION			SRG-1 PAD CONSTRUCTION																																															
SRG-1 DRILLING (to 150')			SRG-1 DRILLING (to 150')																																															
SRG-1 GEOPHYSICAL LOGGING (to Total Depth)			SRG-1 GEOPHYSICAL LOGGING (to Total Depth)																																															

AGREEMENTS REACHED AT THE NRC/DOE ESF MEETING

JULY 27, 1994

1. DOE Response to March 30, 1994 Youngblood/Shelor Letter.

DOE provided responses to items in letter at ESF Meeting and will not formally transmit those responses via letter.

NRC staff agreed to review those responses and provide feedback at the November 8, 1994 ESF Meeting.

2. Relationship of PPA to Design Phases.

DOE agreed to further investigate and discuss at the next ESF Meeting.


3. Several questions related to the June 22, 1994 letters on issues associated with pneumatic pathways relate to TBM startup.

DOE agrees to investigate status of responses and provide update via telephone prior to August 8th TBM startup.

 7/27/94

Mark S. Delligatti, Project Manager  
Division of Waste Management

US Nuclear Regulatory Commission

 7/27/94

Christian E. Einberg  
Regulatory Integration  
Division

US Department of Energy