

TPO MEETING

STATUS OF ESF

PRESENTED BY

DR. WILLIAM B. SIMECKA


DIVISION DIRECTOR, ENGINEERING AND DEVELOPMENT DIVISION
YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

DECEMBER 16, 1993

102

Need with Bill Att. 1/20/94
94080017 940121
ENCLOSURE 1C

PLANNED ESF DESIGN/CONSTRUCTION ACTIVITIES FY 93 - 96



ESF DESIGN MILESTONES

<u>Milestone/Activity</u>	<u>Planned</u>	<u>Expected</u>
Start Title II design activity Packages 1 and 2	10/1/92	10/1/92(A)
Start 50% review, Package 1B	4/12/93	4/12/93(A)
Start 50% review, Package 2	4/22/93	4/19/93(A)
Start 90% review, Package 2A	7/19/93	7/19/93(A)
Start 90% review, Package 1B	8/11/93	8/2/93(A)
Start 90% review, Package 2B	11/15/93	12/13/93(A)
Start 90% review, Package 2C	2/21/94	2/21/94(E)

ESF CONSTRUCTION MILESTONES

<u>Milestone/Activity</u>	<u>Planned</u>	<u>Expected</u>
Start excavation of North Ramp starter tunnel	4/2/93	4/2/93(A)
Award TBM contract	4/15/93	5/27/93(A)
Award underground construction contract	10/15/92	8/2/93(A)
Complete 61 meters (200ft) starter tunnel	9/20/93	9/9/93(A)
Receive final TBM shipment	4/4/94	4/4/94(E)

ESF ACCOMPLISHMENTS

- **Design**
 - **Started 90% Design Review for Package 2B (M&O)**
 - **Submitted design package 2A to YMPO for acceptance (M&O)**
 - **Released early procurement package for geologic mapping platform and gantry**

ESF PLANNED ACTIVITIES FY94

- **Procure and install water system**
- **Procure and install sanitary sewer system**
- **Procure surface conveyor system**
- **Prepare and install compressed air system**
- **Prepare and install electrical distribution system**
- **Complete 69kV system**
- **Erect Switchgear building**
- **Receive and set up Tunnel Boring Machine**

ESF PLANNED ACTIVITIES FY94

(CONTINUED)

- **Operate TBM for approximately 1 month**
- **Install subsurface utilities**
- **Procure spares for TBM**
- **Procure and install rail system**
- **Complete design of Package 1, 2 and 8B (North Ramp extension)**
- **Start design of Package 8A (TSL Main Drift)**

TPO MEETING

DECEMBER 93 STATUS (FY 94)

SITE CHARACTERIZATION PROGRAM

PRESENTED BY

J. RUSSELL DYER, DIRECTOR
REGULATORY AND SITE EVALUATION DIVISION

DECEMBER 16, 1993

\$ = actual
 --- = current
 - = planned

Planning and Control System (PACS)

SUMMARY NETWORK 1.2.3

SORT: code5.es

SELECTION: FY1994 RSED Priorities

GROUP: code5

Activity Bar Legend

<input type="checkbox"/> Baseline Network: z3sumb	<input checked="" type="checkbox"/> Progress
<input type="checkbox"/> Current Network: z3sum	<input type="checkbox"/> Critical
<input type="checkbox"/> Rev. Finish	

Current Status Date
1-nov-1993

Activity Start	Description Finish	Base_Start	Base_Finish	FY 1994												FY 1995		
				OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
SYSTEMATIC DRILLING PROGRAM																		
B1AA01	SD-12			-----														
30-sep-1993	27-may-1994	30-sep-1993	2-may-1994	-----														
B1AA02	SD-9			-----														
28-nov-1993	24-aug-1994	29-nov-1993	6-oct-1994	-----														
B1AA01A	COMPLETE DRILLING SD-12			-----														
28-may-1994	27-may-1994	3-may-1994	1-may-1994	-----														
B1AA02A	COMPLETE DRILLING SD-9			-----														
25-aug-1994	24-aug-1994	7-oct-1994	6-oct-1994	-----														
SOIL & ROCK PROPERTIES RAMP BOREHOLES																		
B1AC01	NRG-7			-----														
21-oct-1993	8-mar-1994	2-dec-1993	12-apr-1994	-----														
B1AC01A	COMPLETE DRILLING NRG-7			-----														
8-mar-1994	8-mar-1994	13-apr-1994	12-apr-1994	-----														
STRATIGRAPHY/STRUCTURE FOR ESF DESIGN SUPPORT																		
B1AE	STRATIGRAPHY/STRUCTURE FOR ESF DESIGN SUPPORT			-----														
1-oct-1993	2-nov-1994	1-oct-1993	4-oct-1994	-----														
B1AE02	RPT: MAGNETICS/GRAVITY ACROSS GHOST DANCE FAULT			-----														
1-oct-1993	29-apr-1994	1-oct-1993	15-dec-1993	-----														
B1AE02A	RPT: MAGNETICS/GRAVITY ACROSS GHOST DANCE FAULT			-----														
2-may-1994	29-apr-1994	16-dec-1993	15-dec-1993	-----														
GEOPHYSICS																		
B1A01	NORTH RAMP BOREHOLE GEOPHYSICAL LOGGING			-----														
1-nov-1993	15-apr-1994	1-oct-1993	2-may-1994	-----														
B1A01A	NRG-7 GEOPHYSICAL LOGGING			-----														
16-apr-1994	15-apr-1994	3-may-1994	2-may-1994	-----														
GEOLOGIC MAPPING OF THE ESF																		
B2BA	GEOLOGIC MAPPING OF THE ESF			-----														
1-oct-1993	16-sep-1994	1-oct-1993	16-sep-1994	-----														

Planning and Control System (PACS)

SUMMARY NETWORK 1.2.3

SORT: code5.es
GROUP: code5

SELECTION: FY1994 RSED Priorities

Activity Bar Legend

<input type="checkbox"/> Baseline Network: z3sumb	<input checked="" type="checkbox"/> Progress
<input type="checkbox"/> Current Network: z3sum	<input type="checkbox"/> Critical
	▽ Rev. Finish

Current Status Date
1-nov-1993

Activity Start	Description Finish	Base_Start	Base_Finish	FY 1994												FY 1995				
				OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
B2BA01	GEOLOGIC MAPPING FY-94	1-oct-1993	5-oct-1994	1-oct-1993	16-sep-1994	[Progress bar from Oct 1993 to Sep 1994]														
B2BA01A	COMPLETE FY-94 GEOPHYSICAL LOGGING	6-oct-1994	5-oct-1994	17-sep-1994	16-sep-1994															
GEOLOGIC STUDIES																				
B2BC	GEOLOGIC STUDIES	1-oct-1993	30-sep-1994	30-sep-1993	30-sep-1994	[Progress bar from Oct 1993 to Sep 1994]														
PNEUMATIC & HYDRAULIC PROPERTIES TESTING BEFORE TBM																				
B2BE	PNEUMATIC & HYDRAULIC PROPERTIES TESTING BEFORE TB	1-oct-1993	23-jan-1997	1-oct-1993	31-dec-1996	[Progress bar from Oct 1993 to Dec 1996]														
B2BE01	DRILL HYDRO-CHEMISTRY HOLES 1st ALCOVE	20-oct-1993	19-nov-1993	12-oct-1993	1-nov-1993															
B2BE02	RADIAL BOREHOLES 1st ALCOVE	22-nov-1993	29-jul-1994	12-nov-1993	2-aug-1994	[Progress bar from Nov 1993 to Aug 1994]														
B2BE02A	COMPLETE BOREHOLES 1ST ALCOVE	17-feb-1994	16-feb-1994	11-feb-1994	10-feb-1994															
GEOPHYSICS																				
B2BI	GEOPHYSICS	1-oct-1993	7-jun-1994	1-oct-1993	7-jun-1994	[Progress bar from Oct 1993 to Jun 1994]														
B2BI01	STANDARD & PROTO TYPE ESF LOGGING	1-oct-1993	7-jun-1994	1-oct-1993	7-jun-1994	[Progress bar from Oct 1993 to Jun 1994]														
B2BI02	SURFACE BASED GEOPHYSICAL LOGGING	1-oct-1993	7-jun-1994	1-oct-1993	7-jun-1994	[Progress bar from Oct 1993 to Jun 1994]														
TECTONICS/SEISMICITY MEASUREMENTS																				
B3CC01	HISTORICAL & CURRENT SEISMICITY	1-sep-1993	30-sep-1994	1-oct-1993	4-oct-1994	[Progress bar from Sep 1993 to Oct 1994]														
C-WELL TESTING																				
B4DA	C-WELL TESTING	1-oct-1992	17-dec-1996	1-oct-1992	17-dec-1996	[Progress bar from Oct 1992 to Dec 1996]														

Planning and Control System (PACS)

SUMMARY NETWORK 1.2.3

SORT: code5.es

SELECTION: FY1994 RSED Priorities

GROUP: code5

Activity Bar Legend

<input type="checkbox"/> Baseline Network: z3sumb	<input checked="" type="checkbox"/> Progress
<input type="checkbox"/> Current Network: z3sum	<input type="checkbox"/> Critical
<input type="checkbox"/> Rev. Finish	

Current Status Date
 1-nov-1993

Activity	Description	Base_Start	Base_Finish	FY 1994												FY 1995				
				OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
FRAMEWORK STUDIES																				
B4DC	FRAMEWORK STUDIES	28-jun-1993	30-sep-1994	28-jun-1993	4-oct-1994	[Activity bar: hatched, with critical path markers]														
B4DC01	SELECT SEISMIC CONTRACTOR	1-oct-1994	31-mar-1994	5-oct-1994	4-oct-1994	[Activity bar: hatched]														
UZ PERCOLATION																				
B4DE01	UZ-14	29-jul-1993	15-dec-1993	29-jul-1993	15-nov-1993	[Activity bar: hatched]														
B4DE01A	COMPLETE UZ-14 DRILLING	15-dec-1993	14-dec-1993	16-nov-1993	15-nov-1993	[Activity bar: hatched]														
B4DE02	UZ-16	8-jun-1994	3-aug-1994	8-jun-1994	3-aug-1994	[Activity bar: hatched]														
B4DE02A	COMPLETE UZ-16(INST/STEM)	4-aug-1994	3-aug-1994	4-aug-1994	3-aug-1994	[Activity bar: hatched]														
TECTONICS																				
B4DM05	GHOST DANCE FAULT STUDY	1-nov-1993	31-aug-1994	15-oct-1993	2-sep-1994	[Activity bar: hatched]														
B4DM02	BARE MOUNTAIN STUDY PROGRAM	8-nov-1993	31-aug-1994	1-nov-1993	2-sep-1994	[Activity bar: hatched]														
B4DM03	BOW RIDGE FAULT STUDY	15-dec-1993	31-may-1994	15-dec-1993	2-jun-1994	[Activity bar: hatched]														
B4DM07	MIDWAY VALLEY STUDY	1-mar-1994	31-may-1994	1-aug-1994	1-nov-1994	[Activity bar: hatched]														
B4DM03A	FINAL RPT: BOW RIDGE FAULT	1-jun-1994	31-may-1994	3-jun-1994	2-jun-1994	[Activity bar: hatched]														
B4DM07A	FINAL SUMM RPT:TDIF MID-VALLEY	1-jun-1994	31-may-1994	2-nov-1994	1-nov-1994	[Activity bar: hatched]														
B4DM05A	PROGRESS REPORT GHOST DANCE FAULT	1-sep-1994	31-aug-1994	6-sep-1994	2-sep-1994	[Activity bar: hatched]														

Site Characterization Field Activities in Progress

<u>SCP ACTIVITY</u>	<u>TITLE</u>	<u>ACTIVITY</u>
8.3.1.3.2.1	Mineralogy, Petrology, and Rock Chemistry of Transport Pathways	Outcrop Sampling
8.3.1.2.1.1	Precipitation and Meteorological Monitoring for Regional Hydrology	On-going measurements
8.3.1.2.1.2	Runoff and Streamflow	On-going measurements
8.3.1.2.2.1	Unsaturated Zone Infiltration	Logging of neutron access holes; ponding tests
8.3.1.2.2.2	Water Movement Tracer Tests	CI-36 measurements
8.3.1.2.2.3	Percolation in the Unsaturated Zone	UZ drilling/testing
8.3.1.2.2.6	Gaseous Phase Movement in the Unsaturated Zone	UZ drilling/testing
8.3.1.2.2.7	Unsaturated Zone Hydrochemistry	UZ drilling/testing
8.3.1.2.3.1	Site Saturated Zone Groundwater Flow System	On-going monitoring
8.3.1.2.3.2	Saturated Zone Hydrochemistry	On-going monitoring

As of 12/16/93

Site Characterization Field Activities in Progress continued

<u>SCP ACTIVITY</u>	<u>TITLE</u>	<u>ACTIVITY</u>
8.3.1.3.2.2	Mineralogic and Geochemical Alteration	Outcrop Sampling
8.3.1.4.2.2	Structural Features Within Site Area	Surface & ESF Mapping
8.3.1.8.5.1	Characterization of Volcanic Features	Test pits, Trenching
8.3.1.14.2	Soil and Rock Properties of Potential Location of Surface Facilities	Test pits, trenching, ramp, exploration holes
8.3.1.15.1.8	In Situ Design Infiltration	Construction monitoring
8.3.1.17.4.2	Location and Recency of Faulting Near Prospective Surface Facilities	Trench mapping testing
8.3.1.17.4.3	Quaternary Faulting Within 100 km of Yucca Mountain	Surface mapping
8.3.1.17.4.4	Quaternary Faulting in NE-Trending Fault Zones	Surface mapping
8.3.1.17.4.6	Quaternary Faulting Within Site Area	Trench Mapping
8.3.1.17.4.10	Geodetic Leveling	Traversing

C-WELL TESTING

Study Plan: 8.3.1.2.3.1

- **Status:**

- Packer strings installed and tested in UE-25 c#3.
- Preliminary installation and testing of packer strings underway in UE-25 c#2.

- **Concerns:**

- Packer string on UE-25 c#2 was pulled and defective packer tubing replaced. Packer string on UE-25c#3 will also have to be pulled to replace defective tubing.

- **Planned Activities:**

- Begin pipeline construction; move USGS equipment from Raymond Quarry to NTS.

GEOPHYSICAL SEISMIC REFLECTION SURVEY Study Plan: 8.3.1.4.2.1

- **Planned Start Date:**
 - FY 1994.
- **Status:**
 - Activity scheduled for FY 1994.
- **Concerns:**
 - Ability to obtain subcontractor(s) for FY 1994;
availability of funds in FY 1994.
- **Solutions:**
 - Reduce number of RFP's (of 3 originally planned).
 - Encourage USGS to expedite contracting process;
identify additional FY 1994 funds for seismic lines,
address impacts of potential test delay.
 - Plan for REECo to drill deep shotholes.

VOLCANISM STUDIES

Study Plans: 8.3.1.8.1.1 and 8.3.1.8.5.1

- **Status:**
 - LANL Technical Report (draft) completed March 4, 1993 -- final report due December 17, 1993.
 - Effects Studies underway.
 - Geophysics review underway: external consultant George Thompson -- Stanford University, preliminary results from Thompson indicate that additional geophysics may be required (magnetics and modeling).
 - Expert elicitation of E1 and E2 probability calculations and methodology underway.
- **Concerns:**
 - Geochronology Problems: $^{40}\text{Ar}/^{39}\text{Ar}$ data will soon be finalized for Lathrop Wells; Potential Magma Chambers can be investigated by Teleseismic Tomography.
- **Solutions:**
 - Continue Geochronology Program -- Completing Lathrop Wells Study and starting Sleeping Butte/ Crater Flat Study.

ESF TESTING

- **Status:**

- North Ramp completed to approximately Station 1+94' (60 meters) as of September 10, 1993.
- Alcove construction underway. Wire mesh and rock bolts installed. Alcove walls washed prior to USBR mapping. Instrumentation holes drilled. Preparing for shotcrete (at Alcove Station 0+90' (27 meters)). Alcove completion awaiting delivery of drilling equipment.
- Geologic mapping, photography and sampling were initiated in the Alcove.
- Hydrochemistry testing underway.

ESF Testing Planning Prioritization

ESF TEST PLANNING--PHASE I

TCO Test Event Name	Test Name --(SCP Activity	WBS Number SCP Number	Construction or Deferred	Start Date in Field
Geologic Mapping - North Portal Wall and Slot	Underground Geologic Mapping	1.2.3.2.2.1.2 8.3.1.4.2.2 R2	Construction	Completed June, 1993

ESF TEST PLANNING--PHASE II

Geologic Mapping - Starter Tunnel	Underground Geologic Mapping	1.2.3.2.2.1.2 8.3.1.4.2.2 R2	Construction	April 2, 1993
Perched Water - Started Tunnel (contingency)	Perched Water Testing in the ESF	1.2.3.3.1.2.4 8.3.1.2.2.4 R1	Construction	Contingency April 2, 1993
Consolidated Sampling - Starter Tunnel	Matrix Hydrologic Properties Testing	1.2.3.3.1.2.3 8.3.1.2.2.3	Construction/ Deferred	May 3, 1993
	History of Mineralogic and Geochemical Alteration of YM	1.2.3.2.1.1.2 8.3.1.3.2.2	Construction/ Deferred	May 1993
	Chloride and Chlorine-36 Measurements of Percolation at Yucca Mountain	1.2.3.3.1.2.2 8.3.1.2.2.2 R1	Construction/ Deferred	May 1993
Construction Monitoring - Starter Tunnel	Evaluation of Mining Methods	1.2.4.2.1.1.4 8.3.1.15.1.8	Construction	April 2, 1993
	Monitoring of Ground Support Systems	1.2.4.2.1.1.4 8.3.1.15.1.8	Construction	April 22, 1993

As of 12/16/93

ESF Testing Planning Prioritization continued

ESF TEST PLANNING--PHASE IIA

TCO Test Event Name	Test Name--(SCP Activity)	WBS Number SCP Number	Construction or Deferred	Start Date in Field
Radial Borehole Testing	Radial Borehole Tests in the ESF	1.2.3.3.1.2.4 8.3.1.2.2.4	Deferred	January 1994
Hydrologic Testing	Hydrochemistry Tests in the ESF	1.2.3.3.1.2.4 8.3.1.2.2.4	Construction/ Deferred	Nov 1993
Hydrologic Properties of Major Faults	Hydrologic Properties of Major Faults Encountered in the ESF	1.2.3.3.1.2.4 8.3.1.2.2.4	Construction/ Deferred	TBD

UZ PERCOLATION

USW UZ-16

- **Status**

- Completed Drilling March 11, 1993. TD 1686.16' (514 m).
- Testing Underway:
 - » CO₂, CH₄, SF₆ monitored during evacuation of Tracer gas (October 1- 8) to achieve borehole conditions.
 - » CO₂ collection for C₁₄ dating (October 5, 1993).
- Gas composition changes monitored from 4 intervals.
- Completed standard and prototype borehole geophysical logging in July, 1993; two zero-offset and two walk-away VSP using clamped geophone completed in August 1993.

- **Planned Activities:**

- Continue Testing (Air Permeability).
- Planning continues for walk-away VSP using 96 grouted geophones; May, 1994 test date expected.

UZ PERCOLATION USW UZ-14

- **Status:**

- Drilling Started April 15, 1993.
- Core Depth as of December 13, 1993 - 1442.11' (440 m);
Ream Depth 1421.64' (433 m).
- Phase IV concrete grouting completed, Phase V -
borehole has been plugged below 1315' (401 m) and
casing set.

- **Planned Activities:**

- LM-300 to be de-mobilized, moved to SD-12 in January.
- UZ-14 to be completed to TD~2000' (610 m) for water
table data at a later date.

HISTORICAL AND CURRENT SEISMICITY - STUDY PLAN

8.3.1.17.4.1

- **Status:**
 - Seven additional digital stations to be installed in the spring or summer of FY 1994 as part of the second node digital upgrade.

MIDWAY VALLEY

Study Plan: 8.3.1.17.4.2

- **Status:**
 - Soil description complete in all test pits in Midway Valley.
- **Planned Activities:**
 - Complete Midway Valley final report and provide to DOE by May 31, 1994.

QUATERNARY FAULTING - REGION

Study Plan: 8.3.1.17.4.3

- **Status:**
 - Preparation of strip map along Bare Mountain fault is nearly complete.
 - Mapping of Furnace Creek fault is in progress.
 - Mapping of trench BMT-1 is underway, see photo (South Wall BMT-1).
- **Planned Activities:**
 - Excavate Test Pits at Bare Mountain TP-1 through -5.
 - Excavate trench BMT-3.

QUATERNARY FAULTING - NE TRENDING FAULTS STUDY PLAN 8.3.1.17.4.4

- **Status:**
 - Trench locations on Rock Valley fault identified by USGS and provided to DOE.
- **Planned Activities:**
 - Excavate Rock Valley trenches in February, 1994.

QUATERNARY FAULTING - SITE AREA

Study Plan: 8.3.1.17.4.6.2

- **Status:**
 - Trenches at MWV T-3 and A-1 at the north end of Paintbrush Canyon fault on the west side of Alice Ridge were completed December 10, 1993.
 - Plans for trenches across Ghost Dance fault are being finalized by USGS.
- **Planned Activities:**
 - Trench mapping at MWV T-3 and A-1.




Figure 5.3 - Planned FY94 Trenches and Test Fits in Regional Investigations (Proposed locations).

ES138401
ES400C

ES444811
ES500C

ES1147511
ES400C





Figure 5.2 - Planned FY94 Trenches in the Site Area (Proposed Locations).

Note: locations shown on figure are approximate. Do not use for calculations.

VERTICAL AND LATERAL DISTRIBUTION OF STRATIGRAPHIC UNITS / STUDY PLAN 8.3.1.4.2.1

- **Status:**
 - Completed logging (density, neutron, caliper, induction logs) of the North Ramp boreholes December 8, 1993 except directional surveys.
 - Developing log correlations for ramp boreholes in support of soil and rock studies and ESF design.
- **Planned Activities:**
 - North Ramp borehole directional surveys planned for January, 1994.
 - Preparing modified logging program for USW UZ-14.

STRUCTURAL FEATURES

Study Plan: 8.3.1.4.2.2

- **Status:**
 - Ghost Dance fault pavement cleaning complete pending inspection.
- **Planned Activity:**
 - Initiate Ghost Dance fault pavement mapping, December, 1993.
- **Related New Activities:**
 - Three shallow reflection seismic profiles completed for road extending from west of USW -WT2 to UE-25 UZ-16, along Yucca Crest, and near North Ramp alignment to define character of Ghost Dance fault at repository level depths. (10/28/93)
 - VSP completed in WT2, NRG-6 and UZ-16; good velocity and stratigraphic control for interpretation of Ghost Dance Fault location.
 - Gravity and magnetic profiles acquired (completed) parallel to one of the high resolution seismic lines (WT2-UZ-16) crossing the Ghost Dance fault zone.

SYSTEMATIC DRILLING PROGRAM STUDY PLAN 8.3.1.4.3.1

- **Status:**
 - SD-12 pad and ramp complete, LM-300 to be mobilized in January.
 - SD-9 Pad - planning in progress.

SOIL AND ROCK PROPERTIES RAMP BOREHOLES / Study Plan: 8.3.1.14.2


- **Status:**

- Three seismic reflection lines across Bow Ridge fault at NRG-2 complex completed December 9, 1993 (SNL).
- NRG-7a core depth 802.62' (245 m) as of December 13, 1993, Tsw₁/Tsw₂ contact at 763' (232 m); core recovery in Upper Lithophysal (Tsw₁) averaging 67%.
- Ramp borehole material properties testing data submittals to support ESF design are on schedule.

- **Planned Activities:**

- NRG-2c, NRG-2d auger holes at Exile Hill planned for January.
- Trenches NRT-1, NRT-2 at Exile Hill excavated December 13 - December 17, 1993.
- North Ramp cross section to be delivered to YMPO in January.

Current and Proposed ESF Alignment Completed FY93/94 Geophysics Testing Program



STUDY PLAN STATUS

	Initial Plans	Revisions
Not Submitted to YMPO	38	0
In Screening Review	0	0
In Project Office Review	0	1
Awaiting Comment Resolution	4	2
In Project Office Verification Audit	5	1
Awaiting Project Office Approval	0	1
Awaiting Submission to the NRC	0	0
NRC Phase 1 Review	8	5
NRC Acceptance	<u>49</u>	<u>5</u>
Total:	104	15

As of 12/16/93

Att from FY94 Ann Plan

*** ESTIMATED SCHEDULE FOR THE SUBMISSION OF STUDY PLANS TO THE NRC DURING FY 1994**

* Indicates study plan will be submitted to the NRC for the first time

TO BE SUBMITTED:

Early FY 1994

Characterization of the YM UZ in the ES, R2
Characterization of Igneous Intrusive Features*
Fluid Flow in Unsaturated, Fractured Rock, R1
Laboratory Determination of the Mechanical Properties of Fractures*
Characterization of the Site Ambient Thermal Conditions*

Mid FY 1994

Ground Water Chemistry Model*
Batch Sorption Studies and Development of Sorption Models*
Dynamic Transport Column Experiments*
Characterization of Future Regional Climates and Environments*
Excavation Investigations, R1
Ground Motion from Regional Earthquakes and UNE's*
Engineered Barrier System Field Tests*

Late FY 1994

Three Dimensional Rock Characteristics Models*
Characterization of Modern Regional Climate*
Laboratory Determination of the Mechanical Properties of Intact Rock, R1
In-Situ Thermomechanical Properties*
→ In-Situ Mechanical Properties*
Characterization of Site Ambient Stress Conditions, R1
Tectonic Models and Synthesis*
Characterization of Chemical and Mineralogical Changes in the Postemplacement Environment*
Hydrologic Properties of the Waste Package Environment*
Effects of Man-Made Materials on Water Chemistry*

→ dropped - not funded.

STATUS OF COST REDUCTION EFFORTS

PRESENTED TO
TPO MEETING

PRESENTED BY
R. GLENN VAWTER
DEPUTY SITE MANAGER, M&O

DECEMBER 16, 1993

YMP has several ongoing efforts to examine cost reduction strategies

MAJOR COST REDUCTION/ COST ANALYSIS INITIATIVES

- **YMP cost reduction study**
- **Infrastructure Reduction Assessment Team (IRAT)**
- **Bottoms up “Belt Tightening”**
- **Value Engineering**
- **Cost Reduction Steering Committee**
- **YMP cost classification**

YMP COST REDUCTION STUDY CONSIDERED 144 COST CENTERS IN SIX AREAS

**Design, Construction and Operations
Testing Programs
Infrastructure
Performance Assessment/Regulatory
Early Decisions
Environmental**

COST REDUCTION STUDY - FINAL REPORT

TOTAL POTENTIAL SAVINGS (UNESCALATED \$)

FROM MISSION 2001 COST PROFILE

Within Program Control (Category 1)		Outside Program Control (Category 2)	
<u>A</u>	<u>B</u>	<u>A</u>	<u>B</u>
\$254.9M - \$288.4M	\$512.9M	\$44.5M - \$135.5M	\$2.6B

A = Near term implementation, simple, potentially non-controversial

B = Longer term implementation, complex, potentially controversial

INFRASTRUCTURE REDUCTION ASSESSMENT TEAM (IRAT) FORMED TO EVALUATE NON-SCIENTIFIC COSTS

- **IRAT found current field work initiation process**
 - **Governed by multiple procedures**
 - **Requires numerous signatures for initiation of work or a change**
- **IRAT recommended combining**
 - **AP 5.21Q Field Work Activation**
 - **AP 5.32Q Test Planning and Implementation Requirements**
 - **AP 5.37 Job Package Engineering Cost Estimates**
 - **AP 6-22Q Job Package Completion and Records**
- **Gertz approved recommendation and requested**
 - **One procedure focusing on "high level" requirements that apply across the Project**
 - **A checklist to indicate that the necessary prerequisites have been satisfied**
 - **A user friendly process**

EXAMPLES OF "BELT TIGHTENING"

ESF Cost Reduction Study

Design, Construction, Operations Working Group; Category (1A)

- **Reduced number of TBMs from 4 in Mission 2001 to to 2 in current planning**
 - ~\$25M savings
- **Scaled back power upgrade (no new line to YM Site and reduction in upgrade to NTS power distribution system)**
 - ~\$15M savings

EXAMPLES OF "BELT TIGHTENING"

(CONTINUED)

Surface Based Drilling Programs

- **Doubled depth per shift of LM300 by**
 - Integrating information from bit testing program
 - Better drilling controls
 - Improving teamwork

- **Reduced number of single purpose boreholes by**
 - Working with designers and scientists to jointly pick location of multi-purpose hole
 - Using first 1200' of SD-12 to provide ESF design data
 - Using lower 900' to provide samples for systematic drilling program (i.e. geostatistical sampling distribution)
 - ~\$.5M savings per hole

EXAMPLES OF VALUE ENGINEERING

ESF Design

- **Value engineering (VE) used to evaluate alternatives to initial design of ESF starter tunnel box cut stabilization**
- **Initial design for ARMCO corrugated liner ~ \$1M**
- **VE efforts considered safety, aesthetics, redesign efforts and time**
- **Recommended alternative**
 - **Reduces length of reinforcement**
 - **Uses off-the-shelf precast roof units**
 - **Minimizes redesign**
 - **Potential savings ~ \$640K**

COST REDUCTION STEERING COMMITTEE

- **Formed in late FY 93**
- **Representatives from all participants**
- **Chartered to develop cost reduction initiatives for approval by YMPO management**
- **Action teams formed**
- **Results expected next year**

ESF Design Data Input, Design Verification, and Construction Monitoring

Dave S. Kessel

YMP Management Department

John Pott

YMP Performance Assessment Applications Department

TPO Meeting


December 16, 1994

Las Vegas, Nevada

Sandia National Laboratories



ESF Design Data Input, Design Verification and Construction Monitoring



Soil & Rock Properties

- **Geological and Geotechnical Data Provides Input to ESF Design**
- **Stratigraphic Cross Sections**
- **Rock Mass Quality (RQD, Q, RMR)**
- **Rock Mechanical/Thermal Properties**
- **Rock Mass Mechanical Properties**
- **Detailed Characterization of Localized Conditions as Required**

Current Geotechnical Information

- **Encountered ~ 90 ft Thick Interval of Nonlithified Ash Flow and Air Fallout Tuff in NRG-2B**
- **North Ramp will Encounter This Material After Crossing the Bow Ridge Fault**
 - **Potentially Impacts 250 ft of the Ramp Construction**
- **Existance of Nonlithified Material is Also Inferred by Data from Holes NRG-2, NRG-2A and NRT-2**

Planned Characterization Activities

- **High-Resolution Seismic Reflection and Refraction Survey**
- **Borehole Video Survey of Hole Stability as the Casing is Removed from Hole**
 - **NRG-2B**
 - **NRG-2A**
- **Trenches NRT-1 and NRT-2**
- **Drilling of NRG-2C, NRG-2D and NRG-2E**
 - **Drilled with Soil Auger**
 - **Intermittent Sampling and Borehole Testing**

Parameters to be Obtained from Trenches

- **Soil Classification and Stratigraphy**
- **Bulk Samples for Laboratory Testing and Characterization**
 - **Gradation**
 - **Moisture Content**
 - **Void Space**
 - **Grout Compatibility**
 - **Post-Grouting Strength**

Parameters to be Obtained from Trenches

- **In Situ Density**
- **Penetrometer Tests**
 - **Unconfined Compressive Strength**
- **Plate Bearing Tests**
 - **Allowable Bearing Pressure**
- **In Situ Grout Tests**


Parameters to be Obtained from Boreholes

- **Stratigraphy and Soil Classification**
- **Samples for Laboratory Testing and Characterization**
 - **Gradation**
 - **Moisture Content**
 - **Void Space**
 - **Shear Strength**
 - **Suction Pressure**
 - **Permeability**
 - **Grout compatibility**
 - **Post-Grouting Strength**

Parameters to be Obtained from Boreholes (cont.)

- **In Situ Permeability**
- **Standard Penetration Resistance Allowable Bearing Pressure**
- **In Situ Grout Tests**


ESF Design Data Input, Design Verification and Construction Monitoring



FW 11081

0001 0001

0001 0001




NIGHT SHOT OF ESF STARTER TUNNEL
VIEW FROM PORTAL TO W.P. FACE
@1+92

089100Z

089100Z

089100Z

089100Z



Two Closely Related Activities



Design Verification (WBS 1242114)

- Study Plan 8.3.1.15.1.8
- Permanently Installed Instruments
- Data to be Used to:
 - Verify ESF Design Methodology
 - Safety Evaluations
 - Basis for Repository Design

Construction Monitoring


- No Study Plan
- Temporarily Installed Instruments
- Data to be Used to:
 - Supply Information to the M&O for Their Safety Evaluations

Design Verification Activities



ACTIVITY	INSTRUMENTATION
Blast (Seismic) Monitoring	Seismograph
Blast Damage Assessment	Borehole Televiewer
Rock Mass Quality	Measuring Tape
Monitoring Ground Support	Rock Bolt Load Cells
Monitoring Drift Stability	Convergence Pins MPBX Stress Gages

Design Verification Instrumentation



Design Verification Activities

Data Flow



Blast (Seismic) Monitoring: Verify Drill & Blast Construction Methodology

- Data Provided to Constructor
 - Used In LLNL Large Block Experiment

Blast Damage Assessment: Verify Drill & Blast Construction Methodology

- Currently Being Conducted

Rock Mass Quality: Correlate With Data From Other Activities.

- Report Submitted to M&O (10-6-93)
 - M&O Using to Evaluate Their Ground Support Design
- Report Submitted to SNL PDA with associated TDIF (10-6-93)

Design Verification Activities

Data Flow



Rock Bolt Load Cells: Verify Ground Support Selection Methodology

- Data Provided Weekly to Constructor
- Monthly Submittals to SNL PDA with associated TDIFs

Convergence Pins: Determination of Drift Stability

- Data Provided Weekly to Constructor
- Monthly Submittals to SNL PDA with associated TDIFs


MPBX: Determination of Drift Stability

- Instruments Currently Being Installed

Stress Gages: Determination of Drift Stability, Verify Analytic Methods

- Instruments Currently Being Installed

Construction Monitoring Instrumentation



Construction Monitoring Activities

Data Flow



Rock Bolt Load Cells: Provide Data for M&O Safety Evaluations

- Data Provided Weekly to Constructor
- Weekly Submittals to SNL PDA with associated TDIFs

Convergence Pins: Provide Data for M&O Safety Evaluations

- Data Provided Weekly to Constructor
- Weekly Submittals to SNL PDA with associated TDIFs

Concluding Remarks



Future Plans

Sand Report of All Data Collected Up to March 1994 (June 1994)

Regular Data Submittals from Installed Instruments

Design Verification of ESF Alcove/NRST Construction

Design Verification of ESF North Ramp Construction

Access Convergence Test in North Ramp (Study 8.3.1.15.1.5.1)

Revised stratigraphic nomenclature and macroscopic identification of lithostratigraphic units at Yucca Mountain, Nevada

An Open-File Report in progress for publication

David Buesch	USGS Las Vegas
Richard Spengler	USGS Denver
Thomas Moyer	SAIC Nevada Test Site
Jeffery Geslin	SAIC Nevada Test Site

Summary presented to YMP TPO meeting, December 16, 1993

Introduction Summary

**Revised nomenclature for the southwestern Nevada volcanic field
Application of this nomenclature to the Yucca Mountain Project**

Criteria for identification of lithologic units

**Correlation of lithostratigraphic, thermal-mechanical, and
hydrogeologic units**

Revised stratigraphic nomenclature of the southwestern Nevada volcanic field

Sawyer and others, in review (has Directors approval)

Previous

Paintbrush Tuff (formation)
Tiva Canyon Member
Yucca Mountain Member
Pah Canyon Member
Topopah Spring Member

Proposed

Paintbrush Tuff Group
Tiva Canyon Tuff (formation)
Yucca Mountain Tuff
Pah Canyon Tuff
Topopah Spring Tuff

Hierarchy of symbol nomenclature

1 Age

2 Group

3 Formation

4 unit - change in magma chemistry
or eruption dynamics

5-6 zones welding and crystallization

6-7 subzone

7-8 interval

T Tertiary

p Paintbrush Group

t Topopah Spring Tuff

r crystal-rich unit

v vitric

l vitrophrye subzone

Tpcplnc2 - Tiva Canyon Tuff, crystal-poor (unit), lower-nolithophysal (zone)
columnar (subzone), clay-altered pumice (interval)

Macroscopic criteria for identifying lithostratigraphic formations, zones, and subzones

Phenocrysts (result of magma chemistry)

Abundance: Crystal-rich (> 10%) versus crystal-poor (< 5%)

Mineral assemblage: Felsic (sanidine, plagioclase, quartz)

Mafic (biotite, pyroxene, hornblende)

Accessory (sphene)

Textures and structures associated with deposition

Grain shape and composition, sorting and grading of grains, imbrication, cross-bedding

Pyroclastic flow (poorly sorted, ash-rich); Fallout tephra (well sorted)

Zones of welding and crystallization (post deposition)

Welding: Nonwelded, Partially welded, Moderately welded, Densely welded

Crystallization: Vitric zone

Zone of high-temperature crystallization (spherulites, granophyre, color)

Zone of vapor-phase crystallization and alteration (corroded pumice)

Lithophysal zone (lithophysae and light-gray rims, and light-gray spots)

Geometry and surface roughness of fractures (mechanical properties)



Geometry (in core): High-angle (nonlithophysal zones) versus low-angle (lithophysal zones)

Planar (nonlithophysal zones) versus Irregular (lithophysal zones)

Surface roughness (semiquantitative): High (Tpc1nh), Moderate (Tpc1l), Low (Tpcmn, Tpc1nc)

Roughness coefficients of freshly broken surfaces in lithostratigraphic zones of the Tiva Canyon Tuff from surface exposures and qualitative roughness of samples from core.

Zone	Roughness coefficient in surface exposures	Zone/subzone	Roughness coefficient in subsurface
upper cliff			
> 10 m from base	7 - 18	crystal-rich nonlithophysal lithophysae-bearing	rough to very rough
< 10 m from the base	3 - 6		semi-smooth
upper lithophysal	6 - 10	upper lithophysal	semi-rough
middle nonlithophysal		middle nonlithophysal	smooth to semi-smooth
upper contact	2 - 4		
lower contact	2 - 8		
lower lithophysal	8 - 12	lower lithophysal	rough
lower nonlithophysal		lower nonlithophysal	
hackly	12 - 18	hackly	very rough
		columnar	semi-smooth
		vitric	
		vitrophyre	smooth to semi-smooth
		moderately welded	semi-smooth
		nonwelded	semi-smooth




**Stratigraphic nomenclature:
Correlation of lithostratigraphic units**

<u>Scott and Bonk, 1984</u>			<u>Buesch and others, in review</u>	
Topopah Spring Member	Tpt		Tpt	Topopah Spring Tuff
caprock zone	tc		tr_ trv	<u>crystal-rich unit</u> vitic zone
nonwelded		→	rv3 rv2 rv1	nonwelded moderately welded vitrophyre
vitrophyre devitrified				
rounded zone	tr	→	tm	nonlithophysal zone
thin lithophysal zone (at top): ttl		→	trl	lithophysal zone
rounded zone (continued)		→	tp_ tpf	<u>crystal-poor unit</u> lithic-rich zone
red lithophysal zone	trl	→	tpun tpul	upper nonlithophysal zone upper lithophysal zone
other facies: tul, tll, tl				
nonlithophysal zone	tnl		tpmn ml	middle nonlithophysal zone middle lithophysal subzone
orange-brick lithophysal: tobl				
other facies: tgnl, to, tb, tob, tbob				
grayish-red lithophysal zone	tgrl		tpll	lower lithophysal zone
other facies: torl, tml, tpbl, trbb, tbol				
mottled zone	tm		tpln tpv	lower nonlithophysal zone vitic zone
vitrophyre zone	tv		pv3 pv2 pv1	vitrophyre moderately welded nonwelded to partially welded
partially welded zone	tpw	→		


**Stratigraphic nomenclature:
Correlation of lithostratigraphic units**

<u>Scott and Bonk, 1984</u>				<u>Buesch and others, in review</u>
Tiva Canyon Member	Tpc		Tpc	Tiva Canyon Tuff
caprock zone	ccr		cr_ crv	<u>crystal-rich unit</u> virtic zone
nonwelded		→	rv3	nonwelded
vitrophyre		→	rv2	moderately welded
brown devitrified		→	rv1	vitrophyre
yellow-brown devitrified		→	crn	nonlithophysal zone
brown-gray devitrified		→	m4	subvitrophyre
upper cliff zone	cuc	→	m3	pumice-poor
		→	m2	mixed-pumice
		→	m1	upper lithophysal transition
upper lithophysal zone	cul		cp_ cpul	<u>crystal-poor unit</u> upper lithophysal zone
clinkstone/rounded step zone	cks/crs	→	cpmn	middle nonlithophysal zone
middle lithophysal : cml				minor lithophysal subzones
other facies: clc, cgks, crks cuks, clks				
lower lithophysal zone	cll		cp11 cp1n	lower lithophysal zone lower nonlithophysal zone
hackly zone	ch	→	lnh	hackly zone
columnar zone	cc	→	lnc	columnar zone (3 intervals)
			cpv	vitric zone
vitrophyre		→	pv3	vitrophyre
flattened pumice		→	pv2	moderately welded
basal		→	pv1	nonwelded to partially welded


- | | | |
|---------------------------------------|--|-------------------------------|
| Zones of welding (W) | Zones of crystallization (C) | Phenocryst content (P) |
| Moderately to Densely (O-lithophysae) | Devitrified / Devit. + vapor-phase mins. | > 10 percent |
| Partially to moderately | Vitric / Vitric + vapor-phase mins. | 5 - 10 percent |
| Partially | Altered (a) / to clay (c) / to zeolite (z) | < 5 percent |
| Nonwelded | | |



USW UZ 16



USW UZN37



Conclusions

Revised stratigraphic nomenclature for the Yucca Mountain Project is simplified, systematic, and detailed

Identification of lithologic units

Formations (Tiva Canyon, Yucca Mountain, Pah Canyon, Topopah Spring)

Zones: Tiva Canyon = 7 Topopah Spring = 9

Subzones: Tiva Canyon = 13 Topopah Spring = 6

Multiple criteria enables more consistent identification than with single criteria.

mineral assemblage

depositional textures

welding and crystallization

fracture geometry and roughness

Correlation of lithostratigraphic, thermal-mechanical, and hydrogeologic units occurs at boundaries of lithostratigraphic zones or subzones produced from welding and crystallization

Conclusions

Geologic history of deposition, welding, crystallization (high- T° and lithophysal development, and low- T°), and faulting controls the hydrogeologic and thermal-mechanical characteristics of rocks

Identification and continued revision of lithologic units involves interaction with hydrogeologic and thermal-mechanical studies

Lithostratigraphic units provide a detailed framework from which hydrogeologic and thermal-mechanical can be group

Lithostratigraphic units can be mapped and provide boundary conditions for models that examine variations within the lithostratigraphic units

**Civilian Radioactive Waste
Management System**

**Management & Operating
Contractor**



**TRW Environmental Safety
Systems Inc.**

**The University/Community College
of Nevada System
Employment and Intern Program at YMP**

C. Dale Van Natta

December 16, 1993

**B&W Fuel Company
Duke Engineering & Services, Inc.
Fluor Daniel, Inc.**

**INTERA Inc.
JK Research Associates, Inc.
E. R. Johnson Associates, Inc.**

**Logicon RDA
Morrison Knudsen Corporation
Woodward-Clyde Federal Services**

ENCLOSURE 1H

1993 Program

- UNLV - Informal
- UNR - Formal (11 students)
- CCSN - None

Issues & Concerns

- **Institutionalize Program for Entire System**
- **Stable Funding**
- **Summer Employment vs Internships**
- **Interview Process**
- **Housing**

UNR Proposal

• Administration	\$ 42,000
• Interns	
– Undergraduates (5)	41,000
– Graduates (10)	133,000
– Faculty Placements (1)	26,000
– Professional Exchange (1)	<u>7,000</u>
	\$249,000

Recommendations

1. Institutionalize a Student Employment Program for the University and Community College System

- 1994 Summer Employment

Cost: Undergraduates = \$1500/mo

Graduates = \$2000/mo

- Part-time Work Program

Cost: Varies

- Need: Position Descriptions by January 10

Recommendations (cont'd)

2. Partially Fund UNR Intern Proposal in 1994

Cost: Undergraduates = \$1500/mo

Graduates = \$2000/mo

Need: Position Descriptions by January 10


3. Institutionalize and Fully Fund University and Community College System Intern/Cooperative Program in 1995

Cost: Approximately \$500,000


Proposed 1994 Schedule

- **January 10** **Position Descriptions**
- **January 20** **Campus Advertisements**
- **February 15** **Application Deadline**
- **March 1-20** **Interviews**
- **May 1** **Offers Completed**


DETAILED ALCOVE SECTION - TOP VIEW




OVERVIEW OF EXCAVATION



ALCOVE SECTION A-A




SAMPLE BAR CODE #	DATE COLLECTED	LOCATION
SPC 00500782	12/9/93	CS 0+32.6 (44.6'), 2 m (6.6') ABOVE INVERT, RIGHT RIB
SPC 00500779	12/9/93	CS 0+28 (92'), 2.5 m (8.2') FROM THE LEFT RIB AND 2.1 m (7') ABOVE INVERT AT FACE
SPC 00500778	12/9/93	CS 0+28 (92'), 2.1 m (7.1') FROM THE RIGHT RIB AND 2.0 m (6.7') ABOVE INVERT AT FACE
SPC 00500777	12/9/93	CS 0+23.7 (84.3'), 1.9 m (6.2') ABOVE INVERT, RIGHT RIB
SPC 00500776	12/9/93	CS 0+16.1 (52.9'), 1.9 m (6.2') ABOVE INVERT, RIGHT RIB



- LEGEND:**
- CENTER LINE OF RAMP -----
 - UNEXCAVATED MATERIAL -----
 - EXCAVATED RAMP -----
 - SAMPLE LOCATION ----- ⊗
 - CONVERGENCE PINS ----- ●
 - LOAD CELLS ----- ○
 - PHOTOGRAMMETRY TARGET LOCATIONS ----- ⊕
 - MAPPING PROGRESS ----- [stippled box]
 - EXCAVATION PROGRESS ----- [cross-hatched box]

COMMENTS:
 ALCOVE CENTER LINE AT 0+43m (CS 1+40)
 ALCOVE EXCAVATION TO APPROX. 23 m (75')
 THE REQUIRED DEPTH OF ALCOVE #1 WILL BE DETERMINED IN THE FIELD AFTER EXCAVATION HAS ADVANCED THROUGH THE SHEAR ZONE.

ALCOVE #1 DETAIL FOR SAMPLE LOCATION



LOS ALAMOS NATIONAL LABORATORY
 TEST COORDINATION OFFICE - YUCCA MOUNTAIN PROJECT

PROJECT: **GEOLOGIC MAPPING/CONSOLIDATED SAMPLING AND CONSTRUCTION MONITORING IN ALCOVE #1**

CAD FILE: ALCRPR16.DWG	AUTOCAD R12	SCALE: A	NOTED	REVISION: A1
DRN BY: B.J. WEAVER	APPROVED BY: M.Z. ELKINS	DATE DRN: 12-14-93		

NOTES: ADMINISTRATIVE/ILLUSTRATIVE USE ONLY

ENCLOSURE 2
 TMS-EES-13-LV-12-93-44
 ATTACHMENT 2
 1 PAGE


STATION
 0+60 (1977) 0+34.9 (1977) 0+48.9 (1977) 0+42.7 (1977) 0+36.5 (1977) 0+30.5 (1977) 0+24.4 (1977) 0+18.3 (1977) 0+12.2 (1977) 0+6.1 (1977) 0+00 METERS (1977)

ALCOVE #1

BOREHOLE PRESSURE CELLS
 LOCK OUT: HOLE 1 - 14"
 HOLE 2 - 2"
 HOLE 3 - 8"

APPROX. 3.0m (10')

PLAN VIEW OF TUNNEL SECTION



TBM DIA OF 7426 (237)

MPBX LOCATIONS

CONVERGENCE PINS


STATION	QUANTITY
0+16.5 (347)	8 PINS
0+33.5 (1107)	3 PINS
0+42.7 (1407)	4 PINS
0+56.4 (1857)	8 PINS
0+37.9 (1907)	5 PINS

TBM DIA OF 7426 (237)
 THREE 762 (237) PRESSURE CELL HOLES COLLARED AS CLOSE AS PRACTICAL

APPROX. 4m (137)


TUNNEL SECTION PROFILE
 TUNNEL FACE - CS 0+60 (1977)

BOREHOLE PRESSEURE CELLS




STARTER TUNNEL HIGHWALL
 CS 0+00

HORIZONTAL ROCKBOLT LOAD CELLS



TUNNEL SECTION PROFILE CS 0+56.4 (1857)
 TUNNEL SECTION PROFILE CS 0+44.2 (1457)



TUNNEL SECTION PROFILE CS 0+33.5 (1107)
 TUNNEL SECTION PROFILE CS 0+27.4 (907)
 TUNNEL SECTION PROFILE CS 0+16.8 (557)

ROCKBOLT LOAD CELL LOCATIONS

LEGEND

- CENTER LINE OF RAMP -----
- UNEXCAVATED MATERIAL -----
- EXCAVATED RAMP -----
- MPBX HOLE -----
- BOREHOLE LOCATION -----
- PRESSURE CELLS -----
- ROCK BOLT LOAD CELL -----


REMARKS

NORTH PORTAL BOX CUT FACE AT CS 0+00
 CROWN DRIFT AND RIB SECTION EXCAVATION TO 0+60m (CS 1+977). BENCH EXCAVATION TO 0+60m (CS 1+977).
 LOCATIONS OF INSTRUMENTS FROM SHL SKETCH "INSTRUMENTATION LAYOUT," DATED 11-3-93
 RRLC = "ROCK BOLT LOAD CELL"

LOS ALAMOS NATIONAL LABORATORY			
TEST COORDINATION OFFICE - YUCCA MOUNTAIN PROJECT			
PROJECT: CONSTRUCTION MONITORING ILLUSTRATION - MPBX AND PRESSURE CELL LOCATIONS			
CAD FILE: MPBX4.BWG	AUTOCAD RISE	REVISIONS	NOTED
DRN BY: B.J. WEAVER	APPROVED BY: M.J. ELKINS/REB. OLIVER	DATE DRN: 12/21/93	REVISION: A1
NOTES: ADMINISTRATIVE/ILLUSTRATIVE USE ONLY			PLLOT DATE: 12-21-93

TMS-EES-13-LV-12-93-55
 ATTACHMENT 1
 1 PAGE

ENCLOSURE 3



MAP OF PROPOSED TRENCH AND BOREHOLE LOCATIONS NEAR THE BOW RIDGE FAULT.

VI. Final Comments by Chairman Hickey.

VII. Adjournment.

* Denotes items on which committee will take action.

Note: We are pleased to make reasonable accommodations for members of the public who are disabled and wish to attend the meeting. If special arrangements for the meeting are necessary, please notify the Research Division of the Legislative Counsel Bureau, in writing, at the Legislative Building, Capitol Complex, Carson City, Nevada 89710, or call Lyndi Payne at 687-6825, as soon as possible.

Notice of this meeting was posted in the following Carson City, Nevada, locations: Blasdel Building, 209 East Musser Street; Capitol Press Corps, Basement, Capitol Building; Carson City Courthouse, 198 North Carson Street; Legislative Building, Main Lobby; and Nevada State Library, 401 North Carson Street. Notice of this meeting was FAXED for posting to the following Las Vegas, Nevada, locations: Clark County Library, 4020 So. Maryland Parkway; and Clark County Office, 225 Bridger Avenue.

Code:HLRW-ag1

STATE OF NEVADA
LEGISLATIVE COUNSEL BUREAU

LEGISLATIVE BUILDING
CAPITOL COMPLEX
CARSON CITY, NEVADA 89710
Fax No.: (702) 687-9662

LEGISLATIVE COMMISSION (702) 687-6800

JOSEPH E. DINI, JR., Assamblman, Chairman
John B. Crowley, Director, Secretary

INTERIM FINANCE COMMITTEE (702) 687-6821

WILLIAM J. RAGGIO, Senator, Chairman
Daniel G. Miles, Fiscal Analyst
Mark W. Swanson, Fiscal Analyst



JOHN R. CROSSLAY, Director
(702) 687-4800

Wm. GARY CREWS, Legislative Auditor (702) 687-6815
ROBERT E. BACKLSON, Research Director (702) 687-6811
LOREN J. MALKIEWICZ, Legislative Counsel (702) 687-6830

MEETING NOTICE AND AGENDA

Name of Organization: Nevada Legislature's Committee on
High-Level Radioactive Waste
(NRS 459.0085)

Date & Time of Meeting: November 12, 1993
9:30 a.m.

Place of Meeting: Cashman Field Center
850 Las Vegas Blvd., N., Room 208
Las Vegas, Nevada

AGENDA

- I. Opening Remarks and Introductions by the Chairman
Senator Thomas J. Hickey
- *II. Approval of the Minutes of the February 27, 1992, Meeting in
Las Vegas, Nevada.
- *III. Discussion of Role of Committee and Member Assignments.
- IV. Reports to Committee:
 - A. Update and status of United States Department of Energy (DOE)
scientific and technical studies on:
 1. Geology
 2. Hydrology
 3. Geoengineering
 4. Geochemical. (DYER)
 - B. Update and status of the Nuclear Regulatory Commission review of
the DOE scientific and technical studies and explanation of any areas
of concern or dispute. (JUSTUS)
 - C. Update and status of Nevada's Nuclear Project Office activities and
identification of those areas of concern or disputes with the DOE
scientific and technical studies.
 - D. Update and status of activities of the affected local governments.
 - E. National Conference of State Legislatures - Update.
- V. Public Comments.
- VI. Final Comments by Chairman Hickey.
- VII. Adjournment.

* Denotes items on which committee will take action.

Note: We are pleased to make reasonable accommodations for members of the public who are disabled and wish to attend the meeting. If special arrangements for the meeting are necessary, please notify the Research Division of the Legislative Counsel Bureau, in writing, at the Legislative Building, Capitol Complex, Carson City, Nevada 89710, or call Lyndi Payne at 687-4828, as soon as possible.

Notice of this meeting was posted in the following Carson City, Nevada, locations: Biasedel Building, 300 East Mueser Street; Capitol Press Corps, Basement, Capitol Building; Carson City Courthouse, 188 North Carson Street; Legislative Building, Main Lobby; and Nevada State Library, 401 North Carson Street. Notice of this meeting was FAXED for posting to the following Las Vegas, Nevada, locations: Clark County Library, 4020 So. Maryland Parkway; and Clark County Office, 228 Bridge Avenue.

Code NLRW-eg1



NRC'S HIGH-LEVEL WASTE REPOSITORY PROGRAM


**Philip S. Justus
Sr. On-Site Licensing Representative
Division of High-Level Waste Management
Office of Nuclear Material Safety and Safeguards
Las Vegas, Nevada**

11/12/93


OUTLINE OF NRC PRESENTATION ON HLW

- NRC PERSPECTIVE OF HLW DISPOSAL
- OVERVIEW OF NRC
- INDEPENDENT REGULATORY ROLE
- IMPLEMENTATION OF NRC HLW PROGRAM
- QUALITY ASSURANCE
- LICENSE APPLICATION REVIEW PLAN
- CONCLUSIONS

REGIONS CONSIDERED FOR DISPOSAL OF HIGH-LEVEL RADIOACTIVE WASTE




ELEMENTARY REPOSITORY CONCEPT



GEOLOGIC HLW REPOSITORY PROGRAM

DOE SCHEDULE



HIGH-LEVEL WASTE REPOSITORY PERFORMANCE CRITERIA


QUANTITATIVE

EPA	NRC
<p>LIMITS AMOUNTS OF EACH RADIONUCLIDE RELEASED TO ENVIRONMENT</p>	<p>WASTE PACKAGES PROVIDE CONTAINMENT FOR 300 TO 1000 YEARS</p> <p>LIMITS RATE OF EACH RADIONUCLIDE RELEASED</p> <p>GROUND WATER TRAVEL TIME TO ACCESSIBLE ENVIRONMENT AT LEAST 1,000 YEARS</p>

BACKGROUND ON NRC

- o Independent regulatory agency**
- o Established through Energy Reorganization Act of 1974**
- o Approximately 3,000 staff members**
- o Responsible for licensing of civilian use of radioactive materials**
 - Reactors**
 - Special nuclear, source, and byproduct material**
 - Transportation**
 - Low-level and high-level waste**

U.S. NRC ORGANIZATION MAJOR PROGRAM OFFICES



NRC'S INDEPENDENT REGULATORY ROLE

- o Develops Regulation and Guidance**
 - 10 CFR Part 60**
 - License Application Format and Content Regulatory Guide**
 - License Application Review Plan**
- o Pre-application Review**
 - Early identification and resolution of issues at the staff level**
 - Pre-licensing consultation to help enable the Department of Energy (DOE) to provide complete and high quality license application**
 - Prepare preliminary site characterization sufficiency comments to be included in DOE's recommendation to the President**
- o Review of license application**
 - Burden of proof on DOE to provide complete and high quality license application that demonstrates compliance with 10 CFR Part 60**
 - NRC reviews license application and determines acceptability of DOE demonstration of compliance**

NRC POSITION ON PRE-LICENSING

- o As the Commission noted in its development of 10 CFR Part 60, during site characterization there would be no facility for storage of HLW, and therefore, no basis for the exercise of the Commission's Licensing Authority. (46 Federal Register 13971, 13975, February 25, 1981).
- o Furthermore, the Commission stated that "The Commission cannot direct the Department to comply with the provisions for involving it during site characterization activities." (44 Federal Register 70408, 70409, December 6, 1979).
- o However, the Commission also noted that "[A]lthough the Commission cannot direct the Department to comply with the provisions for involving it during the site characterization activities, any failure to do so is likely to result in imprudent expenditures and subsequent delays, and ultimately could result in the denial of the application for the proposed site."

HOW NRC STAFF IS IMPLEMENTING ITS PRE-APPLICATION RESPONSIBILITIES FOR REPOSITORY REGULATION

- o Multi-disciplinary reviews**
- o Independent modeling and research**
- o Open interactions with DOE, the State, the public, and any affected Indian tribes/units of local government**
 - Procedural Agreement**
 - Meetings**
 - Technical Exchanges**
 - Site Visits**
- o Quality Assurance reviews and observations**
- o Two On-site Representatives**

RECENT NRC PUBLIC INTERACTIONS ON HLW

AUG	24	AULG	NV	SELECTED HLW ISSUES
SEP	17	DOE	DC	DESIGN CONTROL MTG.
SEP	20-23	DOE	NV	WASTE PACKAGE WORKSHOP
OCT	4-5	DOE	NV	DESIGN CONTROL TECH EXCH.
OCT	13-15	DOE	NM	NEAR-FIELD HYDROGEOCHEMISTRY TECH. EXCH.
OCT	19-20	TRB	NV	ESF DESIGN PROCESS
NOV	9-10	NAS	NV	COMM. EPA STANDARD REVISION
NOV	12	LEGIS.	NV	LEGISLATIVE COMM. MTG. CURRENT ISSUES

NEAR-FUTURE NRC PUBLIC INTERACTIONS ON HLW

NOV	17	DOE	DC	SEISMIC HAZARD TECH. EXCH.
NOV	18	DOE	DC	MEETING ON FUTURE MEETINGS
NOV	30	DOE	NV	90% DESIGN REVIEW ESF TUNNEL
DEC	7	DOE	DC	ESF DESIGN CONTROL AND DESIGN PROCESS TECH. EXCH.
DEC	9	NYE	NV	PNEUMATIC TESTING ISSUES WORKSHOP
DEC	14-16	NRC	NV	ACNW MEETING ON UNSATURATED ZONE HYDROLOGY

Observation of the Design Review for Package 2A

- o Use of Judgement Instead of Data and Analyses
 - Determination of Importance Evaluation (DIE)
 - Amount of Water that can be Added During Construction
 - Effects of Drill and Blast on Permeability
- o Models May Not Be Sufficient for Recognized Phenomena
 - Continuum Codes for Rock Falls
 - Continuum Codes for Fracture Flow
 - Static Analyses for Dynamic Loads
- o Level of Conservatism is not Explained
 - Tunnel Support is Based on Mines and Highway Tunnels
 - Lack of Dynamic Analyses are Based on Mines and Tunnels
- o Specifications of the DIE may be Tough to Meet
 - Water use may not be Metered Correctly
 - Pressure Grouting is not Defined
- o Some Calculations may not Meet the Criteria of the Procedure

IMPORTANCE OF DOE QA

- o NRC Cannot Review or Inspect Everything
- o DOE QA
 - Provides the Framework for a Structured and Systematic Method of Obtaining Facts and Data and Performing Analyses, and Documenting These Activities
 - Provides Assurance That Work is Done Properly
- o DOE Records
 - Supporting Documentation for NRC Licensing Decision
 - Provide Traceability of Work
- o Lack of Complete Records Could Raise Issues in Licensing

STRUCTURE AND CONTENT OF THE LICENSE APPLICATION REVIEW PLAN

- o Guidance to staff in conducting its reviews**
- o Both generic and specific to Yucca Mountain**
- o 100 individual review plans**
- o Structure**

PART A: License Application Review Strategy

PART B: Review Plans for General Information

PART C: Review Plans for the Safety Analysis Report

- Natural Systems (Geologic, Hydrologic, Geochemical, Climatological, and Meteorological Subsystems)**
- Geologic Repository Operations Area**
- Engineered Barrier Systems**
- Overall System Performance Assessment**
- Repository Operations**
- Other (Performance Confirmation, Land Ownership and Control Quality Assurance, and Emergency Planning)**

LICENSE APPLICATION REVIEW STRATEGY

- o Determine the completeness and acceptability of DOE's license application**
- o Finish review within the first 18 months of the three-year mandated time period for the Commission's construction authorization decision**
- o Document the findings with respect to compliance with 10 CFR Part 60 in the safety evaluation report**

CONCLUSION

- o Facing several challenges in the program**
- o Helping to ensure DOE considers regulatory aspect in site characterization**
- o Building staff review capability**

U.S. DEPARTMENT OF ENERGY

OC
WM



YUCCA MOUNTAIN

SITE CHARACTERIZATION

PROJECT

YUCCA MOUNTAIN PROJECT UPDATE

PRESENTED TO

NEVADA LEGISLATIVE COMMITTEE
ON HIGH LEVEL RADIOACTIVE WASTE

PRESENTED BY

RUSS DYER
ACTING PROJECT MANAGER



NOVEMBER 12, 1998

ENCLOSURE 3C