



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

Reply to:
1050 East Flamingo Road
Suite 319
Las Vegas, Nevada 89119
Tel: (702) 388-6125
FTS: 598-6125

TO: John J. Linehan, Project Director, HLPD
Division of High-Level Waste Management, M/S 4-H-3

FROM: Paul T. Prestholt, Sr. On-Site Licensing Representative

DATE: March 27, 1989

SUBJECT: WEEKLY ACTIVITY REPORT, PROTOTYPE TESTING

Please find enclosed the above-referenced report, received in this office, i.e., for week ending February 19 and February 26, 1989.

PTP:nan
Enclosure

cc w/enc.: Carl Johnson
Agency for Nuclear Projects
Nuclear Waste Project Office
Capitol Complex
Carson City, Nevada 89710

8904030127 890327
PDR WASTE PDC
WM-11

FULL TEXT ASCII SCAN

102
wm-11
NH03

WEEKLY ACTIVITY REPORT
PROTOTYPE TESTING
Week Ending - February 19, 1989

ACCOMPLISHMENTS

- .TM - Readiness reviews were conducted for Prototype Perched Water and Thermal Stress Tests.
- .LLNL - Engineered Barrier: Continued data acquisition on the Horizontal Heater Test.
- .USGS - Cross Hole: No NTS activity.
 - Wet and Dry Drilling: Continued data collection on the four test holes.
 - Drill Hole Instrumentation: Data acquisition and equilibration continues.
 - Mapping: Yucca Mountain Project approval of FR (Fran Ridge) work order delayed.
 - Intact Fracture: Core barrels ordered through REECO. Delivery delayed.
 - Rubble Coring: Conducted kick-off meeting, moisture instrumentation ordered through REECO.
 - Blast Effects: Finalized criteria letter mailed to Las Vegas.
 - Excavation Effects: Finalized criteria letter mailed to SNL.
 - Perched Water: Readiness review completed.
- .LANL - Diffusion Test: Test in progress in DH #2. Drilling started in DH #3 suspended.
- .SNL - Thermal Stress: Readiness review completed.

PLANNED WORK

- .LLNL - Engineered Barrier: Continue data acquisition on Horizontal Heater Test. Develop Vertical Test criteria letter.
- .USGS - Mapping: Start FR mapping as Yucca Mountain Project authorization is obtained.
 - Cross Hole: Start deployment of packer apparatus postponed because of wiring problems. Effort rescheduled for April 17, 1989.
 - Intact Fracture: Obtain an open work order.
 - Drill Hole Instrumentation: Continue instrumentation equilibration period and data acquisition.
 - Wet and Dry Drilling: Continue data collection on test holes.
 - Rubble Coring: Obtain an open work order. Drilling to start upon completion of non-welded diffusion overcoring operation. (DH #2)
 - In-Situ Stress: Obtain a Yucca Mountain Project Office approved criteria letter.
 - Controlled Blasting: Continue consolidation of related tests and obtain an Yucca Mountain Project Office approved work order.

- Blast Effects: Obtain an open work order.
 - Excavation Effects: Obtain an open work order.
 - Optimal Rubble Size: Obtain an open work order.
 - Perched Water: Obtain an open work order.
- .LANL - Diffusion: Continue and monitor solute injection in DH#2. Reinstall packed assembly in DH #3, evaluate drilling results, obtain revised drilling procedures.
- .SNL - Thermal Stress: Obtain an open work order.

PROBLEMS/ISSUES

Prototype testing drilling is suspended. Approved pending opening of approved work orders and equipment delivery delays.

EXPENDITURES

.Prototype Testing:	Work Days Remain	157	Expended	37 %
.REECO: Current Week-Prototype Testing	\$	3,850	Year to Date \$	68,975
Current Week-G-Tunnel Operation	\$	19,016	Year to Date \$	359,188
.H&N: Current Week-Prototype Testing	\$	2,927	Year to Date \$	76,255
.F&S: Current Week-Prototype Testing	\$	*	Year to Date \$	*

*Information not available at the time of this report.

WEEKLY ACTIVITY REPORT
PROTOTYPE TESTING
Week Ending - February 26, 1989

ACCOMPLISHMENTS

- .TM - Met with F&S to expedite drilling equipment procurements.
- .LLNL - Engineered Barrier: Continued data acquisition on the Horizontal Heater Test.
- .USGS - Cross Hole: Located wiring problem in packer assemblies.
 - Wet and Dry Drilling: Continued data collection on the four test holes.
 - Drill Hole Instrumentation: Data acquisition continues.
 - Mapping: Yucca Mountain Project approval of FR (Fran Ridge) work order delayed.
 - Intact Fracture: Core barrels ordered through REECO, delivery delayed to March 6, 1989.
 - Rubble Coring: Work order opened, equipment delivery delayed to mid-March. Tentative drilling start March 21, 1989.
 - Blast Effects: Finalized criteria letter mailed to Las Vegas.
 - Excavation Effects: Finalized criteria letter mailed to SNL.
 - Perched Water: Readiness review completed.
- .LANL - Diffusion Test: Test in progress in DH #2.
- .SNL - Thermal Stress: Readiness review completed.

PLANNED WORK

- .LLNL - Engineered Barrier: Continue data acquisition on Horizontal Heater Test. Develop Vertical Test criteria letter.
- .USGS - Mapping: Start FR mapping as Yucca Mountain Project authorization is obtained.
 - Cross Hole: Field deployment effort rescheduled for April 17, 1989.
 - Intact Fracture: Obtain an open work order. Start drilling March 6, 1989.
 - Drill Hole Instrumentation: Continue instrumentation data acquisition.
 - Wet and Dry Drilling: Continue data collection on test holes.
 - Rubble Coring: Drilling to start tentatively March 21, 1989.
 - In-Situ Stress: Obtain a Yucca Mountain Project Office approved criteria letter.
 - Controlled Blasting: Continue consolidation of related tests and obtain an Yucca Mountain Project Office approved work order.
 - Blast Effects: Obtain an open work order.
 - Excavation Effects: Obtain an open work order.
 - Optimal Rubble Size: Start non-welded rubble collection ASAP.

- Perched Water: Obtain an open work order.
- .LANL - Diffusion: Continue and monitor solute injection in DH#2. Reinstall packed assembly in DH #3, evaluate drilling results, obtain revised drilling procedures.
- .SNL - Thermal Stress: Obtain an open work order.

PROBLEMS/ISSUES

Prototype testing drilling is suspended, pending opening of approved work orders and equipment delivery delays.

EXPENDITURES

.Prototype Testing:	Work Days Remain	152	Expended	39 %
.REECO: Current Week-Prototype Testing	\$	719	Year to Date \$	69,694
Current Week-G-Tunnel Operation	\$	20,810	Year to Date \$	379,998
.H&N: Current Week-Prototype Testing	\$	1,507	Year to Date \$	77,762
.F&S: Current Week-Prototype Testing	\$	*	Year to Date \$.*

*Information not available at the time of this report.