

*Rec'd with letter dtd.
8/18/95*

MINUTES OF THE JULY 19, 1995
U.S. NUCLEAR REGULATORY COMMISSION/U.S. DEPARTMENT OF ENERGY
TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY

On July 19, 1995, staff from the U.S. Nuclear Regulatory Commission met with representatives of the U.S. Department of Energy (DOE) to discuss items of mutual concern regarding progress in DOE's Exploratory Studies Facility (ESF) at Yucca Mountain: tunnel boring, the drilling, testing and sampling program, the status of ESF and seismic design and the results of NRC's in-field verification. The meeting, held by videoconference between DOE facilities in Washington, D.C. and Las Vegas, Nevada, was convened at 1:00 PM EDT. Other attendees represented the State of Nevada Nuclear Waste Project Office, the Environmental Protection Agency, the United States Geological Survey, the National Congress of American Indians, DOE's Civilian Radioactive Waste Management System Management and Operating Contractor (M&O), Weston, and NRC's Center for Nuclear Waste Regulatory Analysis. Attachment 1 provides the attendance lists at the two videoconference locations. Attachment 2 is the meeting agenda.

DOE's representatives provided an update on construction of the ESF north ramp. Attachment 3 provides details on progress of the tunnel boring machine (TBM). The head of the TBM had entered the Topopah Springs welded tuff and was still going through blocky ground requiring the use of steel sets. Progress was slightly ahead of schedule. To facilitate smoother operation of the TBM several modifications have been adopted, including the use of a turbo boost to increase oil flow, which has halved the time required for the grippers to act. The blasting for Test Alcove 2 has gone well. Controlled blasting techniques are being used throughout as required. It was noted that the blasting plan becomes part of the excavation records. At the surface, the water tanks on Exile Hill have been completed and work on the booster pump station and the change house is under way.

In its next presentation, DOE updated the ESF drilling, sampling and testing program. Attachment 4 provides an overview of work in boreholes and trenches that has been completed and is planned, the status of installing and monitoring pneumatic instrumentation, and a summary of ESF test activities. In September, testing of hydrologic properties of the Bow Ridge fault in Alcove 2 and excavation of Alcove 3 are scheduled to begin; testing in Alcove 1 continues. Photographs were shown that reveal some geologic features for which the identification is not yet fully agreed upon. They have been determined to be non-reportable geologic features. In response to a question from NRC staff, it was noted that a copy of the procedure for determining whether a geologic feature is reportable, which has been modified to address comments (effective date, July 24, 1995), will be made available to NRC's on-site representatives.

A discussion of the status of ESF design followed. Progress on ESF design packages and the design of the integrated data and control system, the North Portal standby power generators, Alcoves #3 and #4, and the ESF main drift was discussed. The determination of importance evaluation for the ESF main drift, considered the most important step prior to approving specifications and drawings, was approved July 14. A number of questions about design and construction were discussed. Invert segments are being redesigned for cost effectiveness. DOE noted that it is dividing design packages into smaller

units and will be distributed for "external review." NRC noted that its role is that of observer, rather than reviewer, and NRC should receive only information or courtesy copies. NRC desires a good flow of information, but should not be part of the approval process. The schedule for design of the ESF main drift and planning the GROA/ESF interface was presented. In answer to a question about progress on a response to the corrective action request (CAR) on requirements flowdown (YMQAD-94-C-100), DOE stated that flowdown has been addressed within the M&O and will be in the July 31 response to the CAR. Changes and considered changes to streamline the M&O review and approval process were discussed. Typically there will be no design review meeting, for example, and each review is shorter due to the reduced scope of each review. An update on improvements in the design control process was discussed in response to a prior request because design documentation was not in compliance with QA procedure requirements. An independent checking group has been established to check all design products. Several problems in process design control, their impacts and lessons applied were discussed. Finally the formation and the role of the Office of Product Integrity was discussed. In answer to a question regarding the differences in the roles of the checking group and the Office of Product Integrity (OPI), it was explained that the OPI provides assurance to management through an independent check which is simultaneous with external review. More detail is given in Attachment 5.

The last presentation addressed the revisions to the design requirements documents. The status of revisions in site design and test requirements, engineered barrier design requirements, exploratory facility design requirements, surface-based test requirements and repository design requirements are shown in Attachment 6.

In closing remarks it was agreed to set up a phone call to clarify the nature of NRC's role in receiving courtesy copies of ESF design documents.

Pauline P. Brooks 8/17/95

Pauline P. Brooks
High-Level Waste & Uranium Recovery
Projects Branch
Division of Waste Management
Office of Nuclear Material Safety
U.S. Nuclear Regulatory Commission

Christian E. Einberg 8/17/95

Christian E. Einberg
Regulatory Integration Branch
Office of Civilian Radioactive
Waste Management
U.S. Department of Energy

DOE/NRC
Exploratory Studies Facility Technical Meeting
July 19, 1995
Videoconference: DC\Las Vegas
Washington, DC Attendees

NAME	ORGANIZATION	PHONE
Chris Einberg	DOE/HQ	202-586-8869
Mark Delligatti	NRC	301-415-6620
Bret Leslie	EPA	202-233-9201
Pauline Brooks	NRC	301-415-6604
Mysore Nataraja	NRC	301-415-6695
John L. Russell	CNWRA	301-881-0289
Banad Jagannath	NRC	301-415-6653
Tom Rogers	M&O/NCFS	202-488-2320
Ray Wallace	USGS	202-586-1244
Jim York	Weston	202-646-6650
Ram Murthy	DOE/RW3.1	202-586-1239
L. J. Hopkins	NCAI	202-466-7767
Keith McConnell	NRC	301-415-7289

DOE/NRC ESF TECHNICAL MEETING

July 19, 1995

Videoconference: DC\Las Vegas

Las Vegas Attendees

NAME	ORGANIZATION	TITLE
Steve Frishman	NV/NMPO	
V. Lewis Killpack	TRW	Consultant
Phil Hammond	M&O	Sr. Engineer
William Boyle	DOE	Team Lead, Geoengineer
Nick Stellavato	Nye C.	OSR
Alden Sigrest	M&O	Mgr. MGDS Mgr.
Dana Rogers	M&O	MGDS-ESF-Subsurface
Tim Hawe	DOE	Physical Scientist
Dick Snell	M&O	Mgr.-Eng. & Integ.
Tom Fortner	DOE	Const. Mgr. DOE
Dick McDonald	M&O	Const. Mgr.
Richard Crann	DOE AMAFO	AMEFO
M. Sam Rindskoff	M&O	MGDS Requirements Mgr.
Carol Hanlon	DOE\AMSL	Physical Scientist
William Belke	NRC	OSR

**DOE-NRC TECHNICAL MEETING AGENDA
EXPLORATORY STUDIES FACILITY DESIGN AND CONSTRUCTION
VIDEOCONFERENCE**

**Bank of America Center, Blue Room, Las Vegas, Nevada
Forrestal Building, Room DC1 (1E267), Washington, DC
July 19, 1995**

10:00 PDT (1:00 EDT)	Opening Remarks	DOE, NRC, NV, AUG
10:15 PDT (1:15 EDT)	ESF Construction Update <ul style="list-style-type: none">- Alcove #2- Blasting Process- Feedback of Monitored Data	DOE
10:45 PDT (1:45 EDT)	Drilling, Testing, and Sampling Program Update	DOE
11:15 PDT (2:15 EDT)	ESF Design Status <ul style="list-style-type: none">- Design Progress Update- External Review Process- Design Control Process	DOE
11:45 PDT (2:45 EDT)	Requirements Traceability Update <ul style="list-style-type: none">- Automated Requirements Monitoring System- Requirements Traceability Network System- Requirement Document Revisions	DOE
12:15 PDT (3:15 EDT)	Closing Remarks and Discussion	DOE, NRC, NV, AUG
12:45 PDT (3:45 EDT)	Adjourn	

YUCCA MOUNTAIN PROJECT


Studies

DOE-NRC Technical Exchange Meeting on The Exploratory Studies Facility

ESF Construction Update

Presented by:

Dick McDonald
Construction Manager
Management and Operations Contractor/M-K



U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

July 19, 1995

Construction Update

Tunnel work status

- The head of the TBM is at 11 + 54.94 on 7/19/95 at 8 AM. Average advance per operated day since 5/16/95 is 13.3 M/day
- Now into Topopah Springs welded tuff
- Completed 500 hr TBM maintenance inspection*
- TBM modifications
- Underground conveyor

* Except for hardfacing on cutterhead

Construction Update

(Continued)

Alcove #2 status

- **Excavated to 0+48m**
- **Blasting plan designed by Contractor to meet A/E specifications**
- **Submittal from contractor approved by A/E after minor adjustments**
- **Excavation monitored for peak particle velocity (max 700 mm/sec @ one meter dist.)**
- **PPV stayed within planned parameters**

Construction Update


(Continued)

Surface work status

- **Surface portion of underground conveyor complete**
- **Earth works for surface conveyor and muck storage area completed**
- **Change House structural steel erection under way**
- **Booster pump station under construction**
- **Water tanks on Exile Hill complete**

TBM Progress

Baseline vs Actual




Approximate Location of TBM on / / at .

SECTION VIEW


0 100 200
SCALE

SYMBOLS



SYMBOL	DESCRIPTION	UNIT
	Timber Mountain Tuff	TD
	Yucca Canyon Tuff	TC
	Paintbrush Tuff	PT
	Calico Hills	CH
	Grater Flat Tuff	GF

PLAN VIEW



STRATIGRAPHIC NOMENCLATURE DEVELOPED BY USGS

- DRILL HOLE WASH FAULT ZONE, LOCATION AND ALTITUDE UNCERTAIN
- FAULT, ? - ALTITUDE UNCERTAIN
- PROPOSED NORTH RAMP ALIGNMENT
- APPROXIMATE
- STRIKE-SLIP SEPARATION INTO PAGE
- STRIKE-SLIP SEPARATION OUT OF PAGE

PRELIMINARY RAMP DATA QA:QA

Station End	Grade	Station, Plan (Easting)	Station, Plan (Northing)	Direction (deg)
20+00.00 (PI)		324300.0	373210.0	311.50
20+05.00		324305.0	373215.0	311.50
20+10.00		324310.0	373220.0	311.50
20+15.00		324315.0	373225.0	311.50
20+20.00		324320.0	373230.0	311.50
20+25.00		324325.0	373235.0	311.50
20+30.00		324330.0	373240.0	311.50
20+35.00		324335.0	373245.0	311.50
20+40.00		324340.0	373250.0	311.50
20+45.00		324345.0	373255.0	311.50
20+50.00		324350.0	373260.0	311.50
20+55.00		324355.0	373265.0	311.50
20+60.00		324360.0	373270.0	311.50
20+65.00		324365.0	373275.0	311.50
20+70.00		324370.0	373280.0	311.50
20+75.00		324375.0	373285.0	311.50
20+80.00		324380.0	373290.0	311.50
20+85.00		324385.0	373295.0	311.50
20+90.00		324390.0	373300.0	311.50
20+95.00		324395.0	373305.0	311.50
21+00.00 (PI)		324400.0	373310.0	311.50

BOREHOLE PROJECTIONS QA:QA

Borehole	Direction to Section Line	Distance	Offset from Section Line
LE25 NRG-1	90°	100.00	0.00
LE25 NRG-2	90°	100.00	0.00
LE25 NRG-3	90°	100.00	0.00
LE25 NRG-4	90°	100.00	0.00
LE25 NRG-5	90°	100.00	0.00
LE25 NRG-6	90°	100.00	0.00
LE25 NRG-7A	90°	100.00	0.00

REV	DATE	BY	REVISION	IMPONDED
5	1-10-01	CRB	QA:QA	QA:QA
4	1-10-01	CRB	QA:QA	QA:QA
3	1-10-01	CRB	QA:QA	QA:QA
2	1-10-01	CRB	QA:QA	QA:QA
1	1-10-01	CRB	QA:QA	QA:QA

ESF NORTH RAMP YUCCA MOUNTAIN 9/11 CHARACTERIZATION PHASE I CROSS SECTION ALONG RAMP FROM 0+00 to 28+00.36 (PI)

Sandia National Laboratories

DATE DRAWN: 08/23/01 (0-0-01) REV. SCALE: AS SHOWN
 REVISIONS: 001, 0-0-01, 0-0-01, 0-0-01, 0-0-01, 0-0-01
 DESIGNED BY: MPA/AL
 CHECKED BY: MPA/AL
 APPROVED BY: MPA/AL
 DATE: 08/23/01

Construction Progress Pictures

YUCCA
MOUNTAIN
PROJECT

Studies

DOE-NRC Technical Exchange Meeting on
The Exploratory Studies Facility

Drilling, Sampling, and Testing Program
Update

Presented by:

William J. Boyle
Geoengineering, Team Leader
U.S. Department of Energy



U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

July 19, 1995

Drilling/Sampling/Testing Completed May 1, 1995 - July 1, 1995

- SD-7** Initially monitored perched water level and subsequently enlarged borehole to a depth of 1575 ft to allow for casing and further deepening of the hole
- C-Hole
Work Period-1** Ran three pump tests; one to check integrity of pumping system for 400 gpm and two drawdown tests of 380 gpm and 350 gpm
- UZ#4** Enlarged and deepened borehole to 419 ft and completed pneumatic instrumentation
- UZ#5** Completed pneumatic instrumentation
- UZ-7a** Completed coring and reaming to 770 ft

Drilling/Sampling/Testing Completed May 1, 1995 - July 1, 1995

(Continued)

SD-12	Completed air permeability testing and gas phase sampling. Future plans include deepening of the borehole and installation of pneumatic instruments
Solitario Canyon Fault Trench	Completed excavation and began mapping
Bare Mountain Fault Trench	Completed excavations and began mapping
Rock Valley Fault Trench	Completed excavations and began mapping

Drilling/Sampling/Testing Completed May 1, 1995 - July 1, 1995

(Continued)

- **Monitoring of Pneumatic Instrumentation**
 - **NRG-4 (Nye County)**
 - **NRG-6**
 - **NRG-7a**
 - **ONC#1 (Nye County)**

Borehole Geophysical Logging Completed May 1, 1995 - July 1, 1995

- **C#3** **Water Flow Log/Spinner**
- **UZ#4** **Logs & Video**
- **UZ#5** **Logs & Video**
- **UZ-7a** **Logs & Video**
- **USW G2** **Video only**

Drilling/Sampling/Testing Planned July 1, 1995 - September 30, 1995

- | | |
|------------------|---|
| SD-7 | Complete drilling to total depth of 2675 ft |
| SD-12 | Reinitiate drilling and proceed to total depth of 2300 ft or to perched water level if encountered |
| WT-24 | Begin drilling and progress to 1000 ft |
| WT-10 | Workover existing borehole and run pump test |
| WT-11 | Workover existing borehole and run pump test |
| WT-12 | Workover existing borehole and run pump test |
| UZ-16 VSP | Upgrade roads and acquire Vertical Seismic Profile data |

Drilling/Sampling/Testing Planned July 1, 1995 - September 30, 1995

(Continued)

**Ghost Dance
Fault Trenches**

**Construct trenches for geologic
mapping**

**Sleeping Butte
Trenches**

**Construct trenches for geologic
mapping**

**Amargosa
Valley Trench**

**Construct trenches for geologic
mapping**

**Rock Valley
Surface Geophysics**

Conduct seismic reflection survey

**Repository Area
Surface Geophysics
Phase II**

**Conduct a suite of surface
geophysical surveys**

Drilling/Sampling/Testing Planned July 1, 1995 - September 30, 1995


(Continued)

- **Monitoring of Pneumatic Instrumentation**
 - **NRG-4 (Nye County)**
 - **NRG-6**
 - **NRG-7a**
 - **ONC#1 (Nye County)**
 - **UZ-4**
 - **UZ-5**


Borehole Geophysical Logging Planned July 1, 1995 - September 30, 1995


- **SD-7** **Run #1, Log & Video**
- **SD-12** **Logs & Video**
- **WT-10** **Logs & Video**
- **WT-11** **Logs & Video**
- **WT-12** **Logs & Video**
- **C#3** **Caliper only**

SBT Borehole Activities in the Vicinity of the Repository



SCHEMATIC MAP 1995 GEOPHYSICS PROGRAM





SBT Activities in the YM Region

ESF TEST ACTIVITIES SUMMARY

ACCOMPLISHMENTS AND NEAR-TERM OBJECTIVES

I. GEOHYDROLOGY (PERMEABILITY) TESTS


RECENT ACCOMPLISHMENTS:

- **CROSS-HOLE PRESSURE TESTING WAS INITIATED IN ALCOVE #1 IN LATE APRIL, 1995**
- **PRIMARY TESTING (CROSS-HOLE) IS ONGOING (ANISOTROPIC RADIAL BOREHOLES) THROUGH JULY**
- **EXCAVATION OF ALCOVE #2 (BOW RIDGE FAULT HYDROLOGIC PROPERTIES) BEGAN IN MID-MAY; ALCOVE REACHED FINAL (DESIGN) DEPTH OF 43 METERS ON JULY 11**
- **FINAL LOCATION (CS 7+60) FOR ALCOVE #3 (CONTACT RBT) WAS SELECTED BY TEST ORGANIZATION AND A/E REPRESENTATIVES DURING JUNE - JULY**

NEAR-TERM OBJECTIVES:


- **PRIMARY TESTING PHASE (CROSS-HOLE) FOR ANISOTROPIC RBT IN ALCOVE #1 WILL BE COMPLETED IN AUGUST**
- **CORE DRILLING FOR BOW RIDGE FAULT TESTING (ALCOVE #2) IS SCHEDULED TO BEGIN IN AUGUST; TESTING (SINGLE-HOLE /HYDROCHEMISTRY) WILL BEGIN IN SEPTEMBER**
- **EXCAVATION OF ALCOVE #3 (POSSIBLY USING ROADHEADER) IS SCHEDULED TO BEGIN BY EARLY SEPTEMBER**
- **LOCATION AND DESIGN MODIFICATION CRITERIA FOR ALCOVE #4 (BEDDED TUFF/TOPOPAH CONTACT RBT) WILL BE FINALIZED BY INVESTIGATORS AND ESF TEST COORDINATION OFFICE IN LATE JULY-EARLY AUGUST (APPROX. LOCATION AT CS 10+50 - 10+75)**

EXPLORATORY STUDIES FACILITY - TEST LOCATIONS




GEOHYDROLOGY TESTING STATUS

ESF ALCOVE 1



ESF ALCOVE #1, LOCATED AT APPROXIMATELY CS 0+40 m, WAS CONSTRUCTED TO INITIATE HYDROCHEMISTRY AND RADIAL BOREHOLE TESTING IN APRIL, 1994. CROSS-HOLE TESTING BEGAN IN APRIL, 1995. THE FIRST 10 METERS OF ALCOVE #1 IS BEING USED AS A DISPLAY AND INFORMATION AREA FOR UNDERGROUND TOURS OF THE ESF.

ESF ALCOVE 2



FINAL PREPARATION FOR ALCOVE #2 BEGAN IN MARCH, 1995 AND IS LOCATED AT APPROXIMATELY CS 1+70 m. THE ALCOVE WILL BE USED FOR THE TESTING OF HYDROLOGIC PROPERTIES OF THE BOW RIDGE FAULT. DURING THE CONSTRUCTION, SANDIA NATIONAL LABORATORIES IS MONITORING CONSTRUCTION EFFECTS WITH STRAIN GAGES AND ACCELEROMETERS. AS OF JULY 10, THE ALCOVE IS APPROXIMATELY 37 m LONG.

ESF ALCOVE 3



CS 7+70

CS 7+50

CS 7+60

ALCOVE #3 WILL BE PLACED SUCH THAT TWO GEOHYDROLOGIC FEATURES CAN BE TESTED: AT APPROXIMATELY 7+50, THE TIVA CANYON DENSELY WELDED TO UPPER PAINTBRUSH NONWELDED CONTACT (UPPER RIGHT) AND AT APPROXIMATELY 7+70, THE LITHOSTRATIGRAPHIC CRYSTAL POOR LOWER NONLITHOPHYSAL TO THE CRYSTAL POOR VITRIC ZONE CONTACT (UPPER LEFT). THE LOWER PHOTO SHOWS A POTENTIAL ALCOVE BREAKOUT LOCATION.

ESF TESTING ACCOMPLISHMENTS AND NEAR-TERM OBJECTIVES (CONT'D)

II. CONSTRUCTION MONITORING ACTIVITIES

RECENT ACCOMPLISHMENTS:

- **INSTRUMENTATION (CONVERGENCE PINS, STRAIN GAGES, AND ROCK BOLT INSTRUMENTATION) BEHIND TBM GROUND SUPPORT INSTALLATION CONTINUES BEYOND CS 11+00; DATA IS BEING SUBMITTED TO A/E**
- **MPBX AND SPBX INSTALLATIONS IN TBM MAIN TUNNEL CONTINUE**
- **FIRST AUTOMATED DATA ACQUISITION STATION (DAS) HAS BEEN DELIVERED FOR INSTALLATION; DAS WILL SERVICE INSTRUMENTATION IN ESF STARTER TUNNEL AND ALCOVE #1**
- **BLAST MONITORING (OBSERVATION BOREHOLES, DOWN-HOLE ACCELEROMETERS, STEEL SET ACCELEROMETERS/STRAIN GAGES, AND TUNNEL MOUNTED SEISMOMETERS) WAS CONDUCTED FOR EACH ROUND DURING INITIAL EXCAVATION OF ALCOVE #2 (MAY, 1995); SEISMIC MONITORING WAS CONDUCTED (2 STATIONS) FOR ALL REMAINING ROUNDS TO COMPLETION (JULY)**

- ON A BY-SHIFT BASIS, INSTRUMENT DATA FOR EACH ROUND WAS DOWN-LOADED, BY PI REPRESENTATIVES, REPRODUCED AND ENTERED USING APPROVED PROCEDURES, AND IMMEDIATELY PROVIDED TO A/E TITLE III REPRESENTATIVES FOR USE IN BLAST ROUND EVALUATIONS

- **DIESEL EMISSIONS AND VENTILATION EXHAUST STUDIES WERE COMPLETED UNDERGROUND IN APRIL; DATA WERE ANALYZED AND REPORTED TO DIE MANAGEMENT IN MAY**

NEAR-TERM OBJECTIVES:

- **CONTINUE GROUND SUPPORT/DRIFT STABILITY INSTRUMENTATION AND MONITORING BEHIND TBM AND IN EXCAVATED ALCOVES**
- **INITIATE IDS DATA COLLECTION USING DAS #1**
- **CONTINUE SCAN-LINE SURVEYS IN SUPPORT OF RQD DETERMINATIONS IN MAIN TUNNEL**

CONSTRUCTION MONITORING IN THE ESF



AS OF JULY 10, 1995, 26 STEEL SETS HAVE BEEN INSTRUMENTED WITH 6-POINT CONVERGENCE PINS AND A TOTAL OF 324 STRAIN GAUGES. 4 MPBXs AND 1 SPBX HAVE BEEN INSTALLED IN THE ESF NORTH RAMP, AND 1 MPBX AND 2 SPBXs WERE INSTALLED IN ALCOVE #1 FOR THE MEASUREMENT OF ROCK DEFORMATION. RQD SCAN LINES ARE CONDUCTED ON 5 METER INTERVALS BEHIND THE TBM SHIELD.

ESF TESTING ACCOMPLISHMENTS AND NEAR-TERM OBJECTIVES

(Cont'd)

III. OTHER ESF TESTING ACTIVITIES


RECENT ACCOMPLISHMENTS:

- **GEOLOGIC MAPPING OF TBM TUNNEL AND ALCOVE 2 IS CONTINUING FROM GANTRY SYSTEM BEHIND TBM SHIELDS AND FROM LIFTS (ALCOVE MAPPING)**
- **FULL-SCALE SAMPLE COLLECTION CONTINUES TO CS 10+60**
- **DRILLING OF INSTRUMENT HOLES AT FRAN RIDGE LARGE BLOCK TEST (LBT) CONTINUES (22 HOLES COMPLETED)**
- **FORMAL TEST PLANNING AND DESIGN FOR IN SITU THERMAL TESTING IN TOPOPAH SPRING (TS_w2) WAS INITIATED IN JUNE, PRELIMINARY LOCATION AND TEST CONFIGURATION HAVE BEEN DEVELOPED BY TESTING TEAM**

NEAR-TERM OBJECTIVES

- **FULL-SCALE MAPPING AND SAMPLING BEHIND TBM WITH CONVEYOR SYSTEM WILL COMMENCE LATE JULY**
- **FINAL PREPARATION OF LBT WILL BE COMPLETED IN FALL, 1995; TEST INITIATION SCHEDULED FOR EARLY CALENDAR 1996**
- **DESIGN CRITERIA DEVELOPMENT, FORMAL DESIGN, AND TEST LAYOUT/PLANNING FOR IN SITU THERMAL TEST TO CONTINUE THROUGH REMAINDER FY 1995**


GEOLOGIC MAPPING IN THE ESF




AS OF JULY 10, 1995:

FULL PERIPHERY MAPPING COMPLETED TO	-	CS 10+50 m
TUNNEL PHOTOGRAMMETRY COMPLETED TO	-	CS 10+60 m
RQD CLASSIFICATION COMPLETED TO	-	CS 10+40 m
DETAILED LINE SURVEY COMPLETED TO	-	CS 10+41 m

RECENT GEOLOGIC CONDITIONS IN THE ESF




ALTERED TUFF (T_{pbt2}) BISECTED BY FAULT PLANE AT STATION 10+31 m.
LEFT RIB



UPPER PAINTBRUSH NONWELDED (PT_n) AT APPROX. CS 7+51 m

PT_n

CONSOLIDATED SAMPLING IN THE ESF



LIST OF STUDIES SUPPORTED BY CONSOLIDATED SAMPLING PROGRAM:

- LABORATORY DETERMINATION OF MECHANICAL PROPERTIES OF INTACT ROCK
- LABORATORY DETERMINATION OF THE MECHANICAL PROPERTIES OF FRACTURES
- IN-SITU DESIGN VERIFICATION
- CHARACTERIZATION OF THE EFFECT OF INTRODUCED MATERIALS ON CHEMICAL AND MINERALOGICAL CHANGES IN THE POST-EMPLACEMENT ENVIRONMENT
- WATER MOVEMENT TESTS, REV. 1
- CHARACTERIZATION OF THE PERCOLATION IN THE UNSATURATED ZONE - SURFACE-BASED STUDY
- CHARACTERIZATION OF THE PERCOLATION IN THE UNSATURATED ZONE - ESF INVESTIGATION
- MINERALOGY, PETROLOGY, AND CHEMISTRY TRANSPORT PATHWAYS
- HISTORY OF MINERALOGIC AND GEOCHEMICAL ALTERATION OF YM
- BIOLOGICAL SORPTION AND TRANSPORT
- CHARACTERIZATION OF STRUCTURAL FEATURES IN THE SITE AREA
- CHARACTERIZATION OF YUCCA MOUNTAIN QUATERNARY REGIONAL HYDROLOGY
- UNSATURATED ZONE HYDROCHEMISTRY
- LABORATORY THERMAL PROPERTIES



AS OF JUNE 28, 1995, 668 SAMPLES HAVE BEEN COLLECTED IN THE STARTER TUNNEL, ESF NORTH RAMP AND ALCOVES IN SUPPORT OF 14 STUDY PLANS.

DIESEL EMISSIONS TESTING IN THE ESF



THE DIESEL EXHAUST EMISSIONS STUDY WAS CONDUCTED IN THE ESF NORTH RAMP AT STATION 0+70 m ON APRIL 29, 1995. THE STUDY WAS ESTABLISHED TO CARRY OUT ESF VENTILATION AIR COMPOSITION ANALYSIS BEFORE, DURING, AND AFTER THE OPERATION OF A LOCOMOTIVE DIESEL ENGINE PARKED IN THE TUNNEL'S VENTILATION AIR STREAM. AT RIGHT IS THE VOLATILE ORGANIC COMPOUNDS (VOC) SAMPLE BOTTLE.

LARGE BLOCK TESTS AT FRAN RIDGE



THE LARGE BLOCK TESTS AT FRAN RIDGE CONTINUE WITH THE CONSTRUCTION OF A CONCRETE PAD WITH CABLE WAYS AROUND THE BLOCK AND THE HORIZONTAL CORING OF HEATER AND INSTRUMENTATION EMPLACEMENT HOLES IN THE BLOCK. THE GOALS OF THE TEST ARE TO GAIN INFORMATION ON THE COUPLED THERMAL-MECHANICAL-HYDROLOGICAL-CHEMICAL PROCESSES THAT WILL BE ACTIVE IN THE NEAR-FIELD ENVIRONMENT OF A REPOSITORY; TO PROVIDE FIELD DATA FOR TESTING AND CALIBRATION MODELS; AND TO HELP IN THE DEVELOPMENT OF MEASUREMENT SYSTEMS AND TECHNIQUES.

GEOLOGIC AND FACILITY LOCATION OF ESF THERMAL TEST

GHOST DANCE FAULT

BEDS DIPPING AT 4.2 DEGREES

>10% LITHOPHYSAL ZONE
<10% LITHOPHYSAL ZONE

5 TO 40 m

<10% LITHOPHYSAL ZONE
MIDDLE NON-LITHOPHYSAL ZONE

NORTH RAMP
OR MAIN DRIFT
X-SECTION
AT CS 28+00

5.71 DEGREES
10%

100 m 77 m 50 m

THERMAL TESTING

PROFILE VIEW OF POSSIBLE BREAKOUT DRIFT (TO THE EAST)

TS#1
NON-
LITHOPHYSAL

TO NORTH
PORTAL

CS 12+00
PLANNED EXCAVATION
DATE: SEPT. '95

CS 17+00

DRILL HOLE WASH STRUCTURE

DIP DIR N80E
DIP: 4.2 DEGREES

CS 21+50

UPPER
LITHOPHYSAL

GHOST DANCE FAULT


POSSIBLE THERMAL
TESTING LOCATION

MAIN DRIFT


CS 26+00

MIDDLE NON-
LITHOPHYSAL

CS 28+00
PLANNED EXCAVATION
DATE: JAN/FEB '96



THERMAL TESTING IN THE ESF CONCEPTUAL LAYOUT APPROVED BY TEST ORGANIZATIONS



EARLY SMALL-SCALE THERMAL-MECHANICAL-HYDROLOGICAL TESTING AND INSTRUMENTATION SHAKEDOWN IS SCHEDULED TO BEGIN IN THE FALL OF 1996 AND WILL BOLSTER CONFIDENCE IN THE ABILITY TO CONSTRUCT AND INSTRUMENT THE REMAINDER OF THE TEST AND GAIN SOME THERMAL-MECHANICAL DATA NOT DERIVABLE FROM OTHER PLANNED ACTIVITIES.

AS THE SHAKEDOWN/GEOMECHANICAL AREA IS BEING CONSTRUCTED AND INSTRUMENTED, CONSTRUCTION WILL CONTINUE ON THE THERMAL TEST FACILITY. THIS WILL INCLUDE A REPOSITORY EMPLACEMENT-SCALE, HEATED DRIFT WITH SIGNIFICANT THERMAL-MECHANICAL-HYDROLOGICAL INSTRUMENTATION, WING HEATERS AND A PLATE-LOADING COMPONENT. TESTING IS SCHEDULED TO BEGIN IN THE SPRING OF 1997.

YUCCA MOUNTAIN PROJECT


Studies

DOE-NRC Technical Exchange Meeting on The Exploratory Studies Facility

ESF Design Status

Presented by:

Alden M. Segrest
Manager, MGDS Development
CRWMS Management and Operations Contractor




U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

July 19, 1995

Scope

- **Design Progress Update**
- **Review and Approval Process Changes**
- **Design Control Process Update**

Exploratory Studies Facility Design



Design Progress Update

- **ESF Design Packages**
 1. **North Portal**
 - 1E. **Surface facilities at North Portal**
 2. **North Ramp from portal to Topopah Spring Level**
 - 2C. **North Ramp from portal to TSL, specifications & drawings**
 3. **South Portal**
 4. **South Ramp from portal to TSL**
 5. **North Ramp from Calico Hills (CH) turnout to CH level**
 6. **South Ramp from CH turnout to CH level**
 7. **Full length drift at the CH level**
 - 8A. **Main Drift at TSL**
 - 8B. **North Ramp extension drift**
 9. **Main Test Level core area**
 10. **Shaft at north end - Surface to Main Test Level**

Design Progress Update

- **North Portal Standby Power Generators (1E)**
 - **Reviews of design products included external organizations**
 - **Issued to constructor June 23, 1995**
 - **Construction deferred to FY96**

Design Progress Update

- **Integrated Data & Control System**
 - **All items for FY95 have been purchased**
 - **Front End Logger on schedule for installation before end of FY95**
 - **IDCS Specification Revision 01**
 - » **Provide requirements for tests to be fielded during next quarter**
 - » **Currently in checking**

Design Progress Update

- **Alcoves #3 Design Status**
 - Drawings baselined in 1994 as part of Package 2C
 - Drawings to be updated via Baseline Change Proposal to reflect final design
 - USGS Design Criteria Letter expected to be issued by Test Coordination Office 7/21/95
 - Alcove Ground Support & Layout Analysis expected to be approved 7/28/95
 - BCP to Alcove Layout and Ground Support drawings scheduled for issue by 8/11/95
- **Alcove #4 Design Awaiting Criteria Letter**

Design Progress Update

- **ESF Main Drift Design (8A)**
 - **Maximize reuse of North Ramp (2C) products**
 - **All primary (Main Drift) analyses scheduled to be approved by 8/15/95**
 - **Drawings and specifications will be developed as the analyses are approved**
 - **Schedule for issue of specifications and drawings is highly dependent upon approval of analyses**

Design Progress Update

- **ESF Main Drift (8A) Analysis Estimated Schedule**

<u>Analysis Title</u>	<u>Ext Rvw</u>	<u>Approval</u>
Geology - ESF TS Loop	5/23/95	6/19/95
ESF Layout Calculation	6/12/95	7/06/95
Determination of Importance Evaluation	6/26/95	7/14/95
ESF Ground Support Design	7/19/95	8/03/95
General Construction Methods	7/27/95	8/16/95
Rockbolts/Shotcrete Material Dedication	7/28/95	8/22/95
Ground Support - Structural Steel	7/31/95	8/18/95

Design Progress Update

- **ESF Main Drift (8A) Analysis Estimated Schedule**

<u>Analysis Title</u>	<u>Ext Rvw</u>	<u>Approval</u>
ESF Alcove Design	8/01/95	8/24/95
Ground Support - Structural Steel Material Dedication	8/02/95	8/25/95
Invert Segment	8/07/95	8/30/95
Alcove Turnout Frame	8/16/95	9/08/95
Alcove Ground Support - Structural Steel	11/01/95	11/28/95

Design Progress Update

- **ESF Main Drift (8A) Design Output Estimated Schedule**

<u>Outputs</u>	<u>Ext Rvw</u>	<u>Issue</u>
Revised North Ramp Excavation and Layout drawings	8/01/95	9/07/95
Main Drift Layout & Excavation drawings	8/09/95	9/30/95
Revised Subsurface General Construction specification	8/28/95	9/29/95
Revised ESF Ground Support specifications and drawings	9/12/95	10/18/95

Design Progress Update

- **GROA/ESF Interface Design**
 - **6 drawings, 1 analysis, 1 technical report**
 - **Submit for baselining before end of FY95**
 - **Developing technical report to define changes**
 - **Develop coordinate geometry analysis to define layout**
 - **Revise drawings in accordance with results of analysis and conclusions of technical report**
 - **Currently in early stage of planning and analysis**

Review and Approval Process Changes

Review and Approval Process Changes


- **Replace 50% and 90% reviews with M&O External Reviews for all new and major revisions to analyses, drawings and specifications**
 - **No Design Review meeting**
 - **Packages are distributed the day the review begins rather than two weeks prior**
 - **Duration of review is shorter due to the reduced scope of each review**
- **Eliminate DOE acceptance of design input sheets**

Review and Approval Process Changes

- **Delete requirement for BFD**
- **Eliminate requirements for DOE stamp and signature on each drawing and specification**
- **Other Changes Are Being Considered**
 - **DOE receive only approved products rather than participate in review and approval**
 - **Provide stakeholders and regulators with approved copies of products**
 - **Eliminate requirement for design outputs to be baselined**


Review and Approval Process Changes

Proposed Design Analysis Development Process



Review and Approval Process Changes

Proposed Design Output Development Process



Status of Improvements Being Made to the Design Control Process

Design Control Process

- ***Overall Problem***
Lack of attention to details
- ***Impact***
Design documentation was not in compliance with QA procedure requirements
- ***Lessons Learned***
Culture shift emphasizing attention to details in all areas must be achieved

Additional reviews are required to assure QA compliance in the short term; these will be lifted when process is functioning properly (recommendation has been made to delete one of the two extra reviews)

Design Control Process

- ***Lessons Learned (continued)***

Draft root cause analysis identified the following issues:

- **Managing balance of quality, schedules and resources for reactive and routine workloads**
- **Poor communications, integration & teamwork**
- **Procedure implementation and development programs not functioning well**
- **Many workers lack relevant nuclear experience**
- **Problem identification and correction processes not effective**
- **Management expectations and standards not defined and enforced**

Process Design Control

- ***Problem***
Errors not found due to inadequate checking
- ***Impact***
CAR YM-94-065 was written identifying errors which should have been found during checking
- ***Lessons Applied***
An independent checking group was established 1/02/95 for the purpose of checking all design products

Design Control Process

Lessons Applied (continued)

- **Checking Group progress:**
 - **Checking Group accomplishments have completed the remedial action specified in CAR YM-94-065 (CAR closed 6/06/95)**
 - **Continue checking for technical adequacy and procedural compliance of all design products**
 - » **Q products: 33 completed, 25 in process**
 - » **Non-Q products: 47 completed, 36 in process**
 - **Looking for trends and inconsistencies, communicating results and instructions back to designers and supervisors**
 - **Implemented grading system to measure quality of products submitted for checking**
 - **MGDS Design Guidelines Manual issued 5/29/95**

Design Control Process

- ***Problem***
Design control procedures difficult to use
- ***Impact***
Verbatim compliance with QA requirements not accomplished
- ***Lessons Applied***
New impact review procedure will be effective 7/21/95

Procedures for preparation of non-Q design products currently in review awaiting submission of comments

New engineering calculations procedure in development

Design Control Process

- ***Problem***

Design analyses prepared in parallel with drawings and specifications

- ***Impact***

Some specifications and drawings did not address all requirements contained in the analyses

- ***Lessons Applied***

Design process and schedule modified to add more separation between preparation of analyses and preparation of drawings and specifications

DIEs are reviewed at an external review earlier in the process (DIE for Main Drift was approved July 14, 1995)

Design Control Process

- ***Problem***
Errors in BFD - difficulties in capturing all inputs and preparing accurate traceability matrices. BFD is a very difficult document to develop and revise
- ***Impact***
Flowdown of requirements to design could not be demonstrated in some cases and document was prone to errors
- ***Lessons Applied***
Simplify process for documenting basis for design

Design Control Process

- *Lessons Applied (continued)*

Revise ESFDR to:

- **Assign applicable requirements to the appropriate CI**
- **More clearly identify 10CFR60 requirements**
- **Identify which CIs are Q vs. non-Q**

**ESFDR revision scheduled to be submitted for review in
September, 1995**

Design Control Process

- **Office of Product Integrity**
 - Review design products as well as other M&O documents and processes
 - Have reviewed the following items to date, with the indicated number of recommendations:


<u>Document</u>	<u>Revws</u>	<u>Obs</u>	<u>Concern</u>	<u>Finding</u>
Analyses	4	5	2	0
DIEs	9	14	1	1
Drawings	1	0	2	0
Processes	5	20	N/A	N/A
QA Classifications	5	3	4	0
Reports	2	9	3	0
Specifications	1	2	1	0

Design Control Process

- **Office of Product Integrity (Continued)**
 - **Observation** - an issue which appears to be limited to the document under review (no generic implication) and its resolution may be accomplished during a future revision of the document
 - **Concern** - an issue which appears to have impact on more than one document (generic in nature) and its resolution may be accomplished during a future revision of the document
 - **Finding** - an issue which has immediate impact on the document under review (regardless of generic impact) and requires resolution prior to issuance or continued use of the document

Design Control Process

- **Office of Product Integrity (continued)**
 - **Overall Results of OPI reviews**
 - » **Greater involvement by line management needed to ensure adequate impact evaluations result when design inputs are revised and to ensure requirements in design outputs are implemented by the constructor**
 - » **Attention to detail has improved and products are acceptable; quality will continue to improve as individuals mature into new processes**
 - **Design Document Reviews - technical adequacy is acceptable but errors are found in supporting details (e.g., lack of consistency in documentation and incorrect references)**
 - **Reviews have been performed on checked and unchecked documents to assess effectiveness of the checking process**



ELEVATIONS (Above Sea Level)	
North Portal	3,684 ft.
South Portal	3,790 ft.
Top of Mountain	5,000 ft. at Crest
Repository	
North End	3,494 ft.
South End	3,634 ft.
Water Table	2,400 ft.

YUCCA MOUNTAIN TUNNELING

Conceptual Illustration: Not to scale

VANDESFC CDH 121/2 27-95

PRELIMINARY PREDECISIONAL DRAFT

YUCCA MOUNTAIN PROJECT

Studies

DOE-NRC Technical Exchange Meeting on The Exploratory Studies Facility

Design Requirements Documents Revisions

Presented by:

M. Sam Rinskopf
Manager, Systems Engineering Requirements
CRWMS Management and Operations Contractor



U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

July 19, 1995

Requirements Documents

- **Site Design & Test Requirements**
 - **Identifies surface and subsurface test facility requirements and testing objectives**
 - **Revision has:**
 - » **Identified SBT & ESF CIs & identified as Q or Non Q**
 - » **Allocated requirements to CIs & identified interfaces**
 - » **Captured Site Characterization Test objectives (including changes) in a separate volume**
 - » **Captured Program Approach**
 - **Status:**
 - » **Currently in QAP 6.2 comment resolution process,**
 - » **Concurrence draft sent out**

Requirements Documents

- **Engineered Barrier Design Requirements**
 - **Captures Engineered Barrier Segment design requirements**
 - **Revision has:**
 - » **Identified/defined Engineered Barrier Segment CIs**
 - » **Identified CIs as QA or Non QA**
 - » **Allocated requirements to CIs & identified interfaces**
 - » **Captured Program Approach and MPC requirements**
 - **Status:**
 - » **Currently in QAP 6.2 comment resolution process**

Requirements Documents

- **Exploratory Studies Facility Design Requirements**
 - **Captures subsurface testing facility requirements**
 - **Revision will:**
 - » **Identify CIs as QA or Non QA**
 - » **Allocate requirements to CIs & identify interfaces**
 - » **Capture Program Approach**
 - **Status:**
 - » **Currently in revision development process**

Requirements Documents

- **Repository Design Requirements**
 - **Captures surface and subsurface facility requirements**
 - **Revision will:**
 - » **Identify CIs as QA or Non QA**
 - » **Allocate requirements to CIs & identify interfaces**
 - » **Capture Program Approach & MPC requirements**
 - » **Be broken into surface and subsurface volumes**
 - **Status:**
 - » **Currently in revision development process**