

June 16, 1997

Mr. Ronald A. Milner, Director
Program Management and Integration
Office of Civilian Radioactive Waste Management
U.S. Department of Energy, RW 30
1000 Independence Avenue, S.W.
Washington, D.C. 20585

SUBJECT: MINUTES OF THE MARCH 13, 1997, EXPLORATORY STUDIES FACILITY MEETING

Dear Mr. Milner:

Enclosed are the minutes of the March 13, 1997, technical meeting between the staff of the U.S. Nuclear Regulatory Commission and the U.S. Department of Energy (DOE) on items of mutual interest regarding the Exploratory Studies Facility (ESF) Design and Construction. This meeting was held by three-way videoconference at DOE offices in Las Vegas, Nevada; NRC offices in Rockville, Maryland; and the Center for Nuclear Waste Regulatory Analyses (CNWRA) offices in San Antonio, Texas, as one of a continuing series of periodic ESF meetings.

Organizations other than NRC and DOE that were represented at the meeting were the CNWRA; DOE's Management and Operating Contractor (M&O), the U.S. Geological Society, the U.S. Nuclear Waste Technical Review Board, the State of Nevada's Nuclear Waste Project Office, and Clark and Nye Counties, Nevada.

The meeting again resulted in a good exchange of information and views between DOE and NRC. No response to this letter is required. If you have any questions regarding this letter or the enclosed meeting minutes, please contact Michael P. Lee of my staff. He can be reached at (301) 415-6677.

Sincerely,
[Original signed by]
Michael J. Bell, Acting Chief
Performance Assessment and High-Level
Waste Integration Branch
Division of Waste Management
Office of Nuclear Material Safety
and Safeguards

Y
WHG

050125

Enclosure: As stated

*on the shelf WM-11
SAMS REC # 102.2
(MINUTES of 3/13/97)*

cc: See attached list

DISTRIBUTION w/Enclosure:

DWM r/f NMSS r/f HLUR r/f
DBrooks RWeller KMcConnell

FILE CENTER
SWastler

PUBLIC
NRC

LSS
On-site Reps

ACNW CNWRA
KStablein

DOCUMENT NAME: S:\DWM\PAHL\IMPLIESFMtg06.Rpt

OFC	PAHL	E	ENGB		PAHL		PAHL		
NAME	MLee/kv <i>MPL</i>		MNataraja <i>Ray</i>		<i>Sharma</i>		<i>MBell</i>		
DATE	06/16/97	H	06/17/97		06/16/97		06/17/97		

OFFICIAL RECORD COPY

9706260130 970616
PDR WASTE
WM-11 PDR



Distribution for letter to Milner dated June 16, 1997

cc: R. Milner, OCRWM
C. Johnson, State of Nevada
B. Price, Nevada Legislative Committee
J. Meder, Nevada Legislative Counsel Bureau
W. Barnes, YMPO
C. Einberg, DOE/Wash, DC
M. Murphy, Nye County, NV
M. Baughman, Lincoln County, NV
D. Bechtel, Clark County, NV
D. Weigel, GAO
P. Niedzielski-Eichner, Nye County, NV
B. Mettam, Inyo County, CA
V. Poe, Mineral County, NV
W. Cameron, White Pine County, NV
R. Williams, Lander County, NV
L. Fiorenzi, Eureka County, NV
J. Hoffman, Esmeralda County, NV
J. Regan, Churchill County, NV
L. Bradshaw, Nye County, NV
W. Barnard, NWTRB
R. Holden, NCAI
T. Burton, NIEC
S. Brocoum, YMPO
R. Arnold, Pahrump, NV
N. Stellavato, Nye County, NV
J. Lyznicky, AMA
B. Russo, EPA
A. Gil, YMPO
R. Anderson, NEI

*we'd write letter did.
6/16/97
9706260130 970616*

ENCLOSURE

**MINUTES OF THE MARCH 13, 1997
U.S. NUCLEAR REGULATORY COMMISSION/U.S. DEPARTMENT OF ENERGY
TECHNICAL MEETING ON THE EXPLORATORY STUDIES FACILITY**

On March 13, 1997, U.S. Nuclear Regulatory Commission staff met with staff from the U.S. Department of Energy (DOE) and DOE's contractor to discuss items of mutual interest regarding progress on the excavation of DOE's Exploratory Studies Facility (ESF) at Yucca Mountain, Nevada, and technical issues related to the design of the geologic repository. The items discussed included the status of ESF construction, an update on the status of scientific studies at the ESF — including alcove testing — and some preliminary discussion of the engineering design program plans for waste package retrievability. In addition, the two staffs discussed possible technical topics that might be included as part of an expanded scope of future meetings.

This meeting was another in a continuing series of periodic ESF technical meetings. The meeting was held via a three-way videoconference at the NRC office in Rockville (Maryland); the DOE office in Las Vegas (Nevada); and Center for Nuclear Waste Regulatory Analyses (CNWRA) office in San Antonio (Texas). Representatives from the State of Nevada; Clark County and Nye County, Nevada; the U.S. Geological Survey (USGS); and the U.S. Nuclear Waste Technical Review Board also attended. The agenda is in Attachment 1. Attachment 2 contains the list of attendees.

In the first series of presentations, DOE provided an update on the status of ESF tunnel and alcove construction. (The briefing materials reviewed are contained in Attachment 3.) The topics covered included: an update on ESF tunneling operations; a discussion of testing alcove excavation sequencing, including schedules and method of excavation; tunnel boring machine (TBM) progress; South Portal construction activities; and a discussion of Thermal Test Facility Heater Drift and Single Element Heater Test alcove excavation. With respect to TBM operations, DOE reported that the current date for daylighting the TBM was now sometime in early April 1997 owing to ground conditions. In anticipation of TBM daylighting, it was reported that the South Portal box-cut was completed on February 18, 1997, and completion of the South Portal construction is anticipated by March 15, 1997.

Regarding other ESF operations, DOE staff discussed the status of the North and South Ghost Dance Fault alcove excavations as well as the status of excavation of the Thermal Test Facility Heater Drift and the Single Element Heater Test in Alcove 5. DOE noted that excavation of the Thermal Test Facility Heater Drift had been completed and the placement of the final concrete liner will be completed by March 1997. The Single Element Heater (thermo-mechanical) Test was reported to be ongoing. The heater element was energized on August 26, 1996, and the planned heat-up cycle is scheduled to end in late May 1997.

In the second series of presentations, DOE provided an update of the scientific investigations within the ESF. The first presentation was an update on the thermal testing programs involving the Large Block Tests (LBT) above-ground, and the preliminary measurements and data from the Single Element Heater and Drift-Scale Heater Tests below-ground, in Alcove 5. (The briefing materials reviewed are contained in Attachment 4.) Although this information is considered preliminary, a comparison of the predicted and measured data to date for the

102.2

9706260130 970616

Single Element Heater Test indicated good agreement. The following additional discussion points were noteworthy:

- **Large Block Tests:** The LBT heater was turned on February 28, 1997, and tests of the thermal-mechanical-hydrologic-chemical properties of the test block are in progress. The LBT status report deliverable is due the end of August 1997, and the final report deliverable is scheduled for April 2, 1998.
- **Drift Scale Heater Test:** The high range of temperatures and the heating time window for this test have been sources of concern to the NRC staff. The staff believes that an accelerated drift scale heater test at thermal loads much higher than those expected at the repository poses a risk of masking potentially important phenomena and not providing the information necessary to differentiate among alternative conceptual models. The NRC staff advocates a lower and more representative temperature at a slower rate to allow for observation of potential phenomena such as condensation and water dripping. DOE has noted that thermal tests are being changed to address this concern, and also in response to the January 23, 1997, NRC letter, and the NRC staff's comments regarding this subject. The details of these changes, which also include changes to the instrumentation, have not been completed, but are to be addressed in DOE's response to the NRC's January 23, 1996, letter.

Several questions were raised by the NRC staff regarding the excavation method in the heater drift, plans for sealing of instrumentation boreholes, and rock permeability. DOE responded that excavation of the heater drift was done with an Alpine Miner except for the drift floor which was done by the drill and blast method. DOE noted that all instrumentation boreholes with the exception of the MPBX holes will be sealed to some degree. The test results have indicated that the rock for the Drift-Scale Test is more permeable than the rock for the Single Element Heater Test. The Drift-Scale Test heating will be initiated on December 8, 1997 and terminated on December 8, 1999.

- **Single Element Heater Test:** DOE reported that this test is proceeding as planned. However, the measured temperatures near the heater are somewhat hotter than the predicted temperatures. In response to a question by Nye County, DOE noted that it is too early to determine if the difference is due to fractures and permeability.

DOE's presentation of the Borehole 16 and the Single Element Heater Test geochemistry analyses was followed by several questions by Nye County and the NRC staff. Nye County noted that drilling water seems to have complicated interpretation of the water chemistry results and asked if DOE intends to continue using drilling water. DOE responded that the preliminary results indicate low Lithium-Bromide (tracer) concentrations; therefore, this is an indication that the water is not drilling water and DOE intends to continue using drilling water. Preliminary data also suggests that the water is condensate exposed to fracture-lined minerals. NRC asked that, given the problems associated with the chemical sensors in the single heater test, is DOE planning to use different sensors. DOE responded that the "SEAMIST" sampling pads and water samples are still available and are the primary sources for data.

Following the update on thermal test activities, DOE provided an overview of other testing

activities. The activities discussed were as follows: South Portal construction¹; TBM progress²; ESF mapping status; status of work and testing in Test Alcoves² 5, 6, and 7 including a preliminary description of Ghost Dance Fault and related structures; ESF moisture monitoring and testing; three South Ramp breathing fractures; C-Well reactive tracer tests; hydrologic testing in general; and new site characterization boreholes to be included in the FY97-98 Program Enhancements. (The briefing materials that were relied on in this portion of the discussion are contained in Attachment 5.)

In this series of presentations, the following additional discussion points were noteworthy:

- **Test Alcove 6:** DOE also described the pneumatic monitoring, gas sampling, core water sampling, air injection sampling test and results, with emphasis on the Ghost Dance Fault zone and related structures in Alcove 6. The NRC asked if certain criteria were used for defining the fault zone as shown in a preliminary sketch (in one of the briefing slides). DOE responded that the sketch did not show a transition of the fault into breccia. The NRC staff's question was related to the issue of a specified "setback" to avoid potentially active fault zones. DOE responded that no criteria were used to determine a setback near potentially active faults or the thickness of fault zones. However, a planned DOE revision of the Seismic Design Topical Report II will address criteria for fault setback.
- **Test Alcove 7:** DOE reported that some additional testing would be conducted owing to the availability of monies from the \$13 million FY97-98 Program Enhancement Package.
- **2nd and 3rd Quarter Deliverables:** DOE provided a list of studies/products due to the project in the next 4 to 5 months.
- **³⁶Cl Studies:** No bomb-pulse ³⁶Cl was detected beyond ESF station 45 + 00. However, no Carbon/Iodine analyses have been conducted, at this time, to corroborate this observation.

The third major presentation of the day concerned waste package retrievability. This discussion item was a follow-up discussion to an earlier February 1997 Appendix 7 meeting on design detail for a potential 10 CFR Part 60 license application. (As a prelude to the discussion, DOE acknowledged the need to keep the staff better informed of major design decisions when they take place and as a consequence would like to hold another Appendix 7 meeting in sometime in the Summer of 1997, to further explain the current overall repository design concept including the so-called "binning" of repository structures, systems, and components.) With respect to retrievability, DOE discussed the following: the Part 60 regulatory basis for the retrievability requirement; retrievability design impacts; a description of issues related to retrieval; the current design status; current repository design assumptions related to retrievability; design events such as ground support failure, failure of control

¹ See earlier discussion in this meeting summary.

² No new developments/activities were reported in Test Alcoves 1 through 4.

systems; leaking waste packages that need to be evaluated; and off-normal scenarios that may necessitate retrieval. (The briefing materials pertinent to these discussions can be found in Attachment 6.)

As part of these discussions, DOE noted that the Fiscal Year 1997 scope of work includes an engineering study to develop a retrieval strategy as part of the Viability Assessment design. In addition, analyses will be performed to provide a preliminary design of the waste package transportation system, the mechanism for loading and unloading waste packages, the emplacement gantry — also used for retrieval — and the subsurface layout and facilities design. Other analyses will address ventilation and retrieval scenarios.

Finally, DOE noted that the current 100 years retrievability design requirement in the repository requirements document will be revised to corresponds to Part 60's regulatory requirements of 50 years. Seismic design Topical Report II and other DOE design documents state that the geologic repository will be operational for 100 years (or more).

At the end of the retrievability discussions, there was some follow-up discussion concerning the revised repository footprint. In response to a question regarding the need to rely on the lower repository block for waste emplacement, DOE's M&O contractor noted that the lower block may not be needed if the high-thermal-loads option is chosen, and that the lower block may be the only portion of the current repository design that is needed if the low-thermal-load option is chosen. However, the repository lower block is not removed from the repository design. A question related to the repository layout asked by Nye County was why is repository ventilation main located below the repository horizon. DOE indicated that it did not have the right staff in attendance at the meeting to answer this question but subsequently responded to Nye County with an explanation.


The last item on the agenda concerned the future focus of the quarterly ESF meeting (See Attachment 7.) With construction of the ESF essentially complete, both staffs recognize that the quarterly videoconferences provide a valuable opportunity to interact and remain informed of major program developments. DOE noted that it would like to see these meetings continue in the future but with broader DOE and NRC staff involvement. The proposed name of the future meetings would be *DOE/NRC Quarterly Technical Meeting*. Several ideas and recommendations for future discussion topics were made, as noted below:

- Status of DOE total-system performance assessment abstractions and hypothesis testing.
- General updates concerning new developments or changes to repository design and testing activities.
- Timely themes related to the so-called "key technical issues."
- Items that have some regulatory impact or for which DOE would need some timely regulatory (NRC) feedback.
- Respective staff efforts geared toward issue resolution. (In this regard, these meetings are an opportunity to discuss about the status of issue resolution, and to start


evaluating some of the issue resolution concepts.)

At the close of these discussions, the staff representing the State of Nevada and Clark County, Nevada, were invited to make some closing comments. Both participants declined to make comments.

Finally, scheduling for the next meeting in the series was discussed. A date in mid-June was proposed. It was also suggested that the meeting be held in Las Vegas thereby affording DOE the opportunity to discuss its repository design binning concept and in doing so, present some preliminary material on the subject, if available. Although videoconferencing is convenient and economical, it was noted that a face-to-face meeting would be a more effective way of interacting on this particular technical subject.



Michael P. Lee
Division of Waste Management
Office of Nuclear Material
Safety and Safeguards
U.S. Nuclear Regulatory Commission



Christian E. Einberg
Regulatory Coordination Division
Office of Civilian Radioactive
Waste Management
U.S. Department of Energy

**AGENDA FOR THE
DOE-NRC VIDEO CONFERENCE
ON THE STATUS OF THE
EXPLORATORY STUDIES FACILITY**

March 13, 1997
12:30 — 4:00 p.m. (EST)

NRC:
Two White Flint North, 11555 Rockville Pike, Room T2B5
Rockville, Maryland

DOE:
Summerlin I Facility
1551 Hillshire Drive, Atrium Room
Las Vegas, Nevada

<i>Time</i>	<i>Subject</i>	<i>Lead(s)</i>
12:30 p.m.	Opening Remarks	DOE, NRC, State, AUG
12:40	ESF Construction Update - Status of Tunnel and Alcove Construction - South Portal Construction	DOE
1:30	Scientific Studies Update - Status of Tunnel Mapping - Update on Thermal Test Results	DOE
2:30 — 2:45	BREAK	
2:45	Engineering Design Program - Feedback on Level of Detail Appendix 7 Meeting - Retrievability	DOE, NRC
3:15	Future Focus of this Quarterly Meeting - Topics Related to the Current Project's Activities - Ideas for Improving the Utility of this Interaction	DOE, NRC State, AUG
3:45	Closing Remarks and Additional Discussion	DOE, NRC
4:00	Adjourn	

ATTACHMENT 1

**LIST OF ATTENDEES FOR THE
DOE-NRC VIDEO CONFERENCE
ON THE STATUS OF THE
EXPLORATORY STUDIES FACILITY**

March 13, 1997

DOE

A. Gil
C. Einberg
W. Boyle
D. Bryan
P. Harrington
T. Hawe
J. Herrington
V. Iori
J. Replogle
M. Tynan

State of Nevada

J. Grubb
S. Frishman
J. Treichel

DOE M&O

K. Ashe
J. Bailey
A. Chakrabarti
K. Lobo
A. Haghi
A. Stohl

Nuclear Energy Institute

C. Henkle

Center for Nuclear Waste Regulatory Analyses

R. Green
L. McKague
J. Russell

NRC

J. Austin
B. Ibrahim
P. Justus
B. Leslie
M. Lee
M. Nataraja
J. Pohle
S. Wastler
R. Weller

NRC (Las Vegas)

W. Belke
C. Glenn

Clark County, Nevada

E.V. Tiesenhausen

Nye County, Nevada

N. Stellavato

U.S. Geological Survey

R. Wallace

U.S. Nuclear Waste Technical Review Board

R. McFarland

ATTACHMENT 3

YUCCA
MOUNTAIN
PROJECT


Studies

ESF Construction Update

Presented to:
NRC-DOE ESF Technical Meeting, Video Conference

Presented by:
Richard L. Craun
Manager for Viability Assessment
Yucca Mountain Site Characterization Office

March 13, 1997



U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

ESF Tunneling Operations Update

- ESF tunneling is currently at Station 76+46.4m as of 3/10/97
 - Approximately 232m remain to daylight at south portal
 - Current ground conditions are good (bolts/mesh)
 - Ground conditions will determine estimated holeout in April 97, although scheduled holeout date at the South Portal is 3/27/97
- Phase I excavation on North Ghost Dance Fault Alcove (#6) access drift completed to Station 1+34m on 11/23/96
 - Fault was located at Station 1+54 (fault zone from 1+43 to 1+55)
 - Phase I (single borehole testing) was completed on 3/3/97
 - Phase II excavation of nearly 65 meters (alcove across fault) has commenced (current location 1+39.2) and is scheduled for completion by 4/30/97

ESF Tunneling Operations Update (continued)

- **Excavation of Phase I access drift in the South Ghost Dance Fault Alcove (#7) has been completed to Station 1+ 34 meters, i.e., 84% complete. Schedule completion date is 4/18/97. Projected station completion 2+25 (end of Phase 2)**
 - **Horizontal (fault contact) and vertical (stratigraphic contact) drilling began on 3/3/97**
 - **Testing is schedule to commence late March (4 month duration)**
 - **Four months of testing will follow Phase I excavation completion**
 - **Phase II excavation (65 meters) completion date is 10/31/97**

ESF Tunneling Operations Update (Continued)

- Excavation of Thermal Test Facility Heater Drift was completed mid-February; all excavation now complete
 - Cast-in-place forms are on site; final invert and liner concrete placements will be performed during March 97
 - Restart of drilling test boreholes in heater drift and Access Observation Drift (AOD) will begin late March 97
- Single Element Heater Test (Thermo-Mechanical Alcove) is ongoing. Heater energized on 8/26/96 (planned heat-up cycle is scheduled to end late May 97)

ESF Tunneling Operations Update (Continued)

- **ESF South Portal Box Cut was completed on 2/18/97**
 - South Portal Pad and TBM demobilization and disassembly ramp and runway is 60% complete
 - Completion of highwall and sidewall shotcrete applications in progress
 - Completion is anticipated by 3/15/97

TUNNEL BOILING MACHINE PERFORMANCE

North Portal
Starting Date
September 20, 1994


3.1 % Behind Schedule

In terms of meters

26 Days Behind Schedule

In terms of calendar days

South Portal
Hole-out according to Baseline
March 27, 1997



Drawing Not To Scale

Scheduled
 Actual


TBMPGREV.126.CDR/10-28-96

TBM Progress

New Baseline vs Actual

TBM HOLE OUT
27 MAR 97

STATION @ 0800 HRS 03-10-97		
	METERS	FT
SCHEDULE	7843.9	25734.3
ACTUAL	7646.4	25086.3



- Actual Progress
 - New Program Baseline Plan
 - Projected 30 Days


BEST PRODUCTION TO DATE		
SHIFT	METERS	FEET
DAY	57.64	189.10
WEEK	218.30	716.20
MONTH	587.30	1926.81


11-Feb 10-Mar 07-Apr 05-May 02-Jun 30-Jun 28-Jul 25-Aug 22-Sep 20-Oct 17-Nov 15-Dec 12-Jan 09-Feb 09-Mar 06-Apr
 25-Feb 24-Mar 21-Apr 19-May 16-Jun 14-Jul 11-Aug 08-Sep 06-Oct 03-Nov 01-Dec 29-Dec 26-Jan 23-Feb 23-Mar


FY96/97


TRW


ALCOVE EXCAVATION SEQUENCING











ATTACHMENT 4

YUCCA MOUNTAIN PROJECT

Studies

YMP Thermal Test Activities

Presented to:

NRC-DOE Technical Exchange, Video Conference

Presented by:

William J. Boyle

DOE Team Leader for Performance Confirmation

March 13, 1997




U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

YMP Thermal Activities Update



- **Large Block Test**
- **ESF Thermal Tests**
 - **Drift-Scale Test**
 - **Single Heater Test**

Yucca Mountain Project Thermal Tests

SHT




LBT




DST

Large Block Test

- **To study the coupled TMHC processes in a medium of**
 - **controlled thermal boundary**
 - **controlled moisture boundary**
 - **large scale**
 - **multiple fractures and inhomogeneities**
 - **well pre- and post-test characterizations**
- **To test instrumentation in a quasi in situ environment**
- **To test waste package materials in a quasi in situ environment**
- **To investigate microbial activity**





Large Block Test

(Continued)

- **Completed characterization of ambient hydrological characteristics**

Measurements include:

- **Air permeability tracer test**
 - **Neutron probe moisture content**
 - **Electrical resistance--moisture distribution indicator**
 - **Completed mapping of fractures**
-
- **Heater was turned on at ~10:00 AM PDT on February 28, 1997**
 - **TMHC Tests are in progress**

Large Block Test

(Continued)

- **Schedules and deliverables**
 - **Report to start heating: completed 1/27/97**
 - **LBT status report : due 8/29/97**
 - **LBT Final Report 4/2/98**

Exploratory Shaft Facility Thermal Test

- **Drift Scale Test**
- **Single Heater Test**

EXPLORATORY STUDIES FACILITY - TEST LOCATIONS

TBM TESTING

- HYDROCHEMISTRY TESTS IN THE ESF
- CONSOLIDATED SAMPLING
- UNDERGROUND GEOLOGICAL MAPPING
- PERCHED-WATER TESTING IN THE ESF (CONTINGENCY)
- CONSTRUCTION MONITORING

NORTH PORTAL

UPPER TIVA CANYON ALCOVE (ALCOVE #1)

- HYDROCHEMISTRY TESTS
- RADIAL BOREHOLE TESTS (ANISOTROPIC)

BOW RIDGE FAULT ALCOVE (ALCOVE #2)

- HYDROCHEMISTRY TESTS
- HYDROLOGIC PROPERTIES OF MAJOR FAULTS (BOW RIDGE)

**9 DEFERRED ALCOVES
IN THE NORTH RAMP**

UPPER PAINTBRUSH TUFF CONTACT ALCOVE (ALCOVE #3)

- HYDROCHEMISTRY TESTS
- RADIAL BOREHOLE TESTS (TIVA CANYON/PTn CONTACT)

LOWER PAINTBRUSH TUFF CONTACT ALCOVE (ALCOVE #4)

- HYDROCHEMISTRY TESTS
- RADIAL BOREHOLE TESTS (PTn/TSwI CONTACT)

POSSIBLE NORTH RAMP EXTENSION

- DIFFUSION TESTS IN THE ESF
- PERCOLATION TESTS IN THE ESF
- CONSOLIDATED SAMPLING
- UNDERGROUND GEOLOGICAL MAPPING
- RADIAL BOREHOLE TESTS IN THE ESF
- HYDROCHEMISTRY TESTS IN THE ESF
- CONSTRUCTION MONITORING

NORTH RAMP

SOUTH PORTAL

NORTHERN GHOST DANCE FAULT ALCOVE (ALCOVE #6)

- HYDROCHEMISTRY TESTS
- HYDROLOGIC PROPERTIES OF MAJOR FAULTS (SUNDANCE/GHOST DANCE)

THERMAL TESTING FACILITY (ALCOVE #5)

- THERMAL/MECHANICAL PROPERTIES
- NEAR-FIELD HYDROLOGIC/GEO MECHANICAL PROPERTIES
- EXCAVATION INVESTIGATIONS
- SEQUENTIAL DRIFT MINING
- SINGLE HEATER TESTING
- PLATE-LOADING TESTING
- DRIFT-SCALE THERMAL TESTING

SOUTHERN GHOST DANCE FAULT ALCOVE (ALCOVE #7)

- HYDROCHEMISTRY TESTS
- HYDROLOGIC PROPERTIES OF MAJOR FAULTS (GHOST DANCE)

MAIN DRIFT


**13 DEFERRED ALCOVES
IN THE SOUTH RAMP**

SOUTH RAMP


**4 DEFERRED ALCOVES
IN THE MAIN DRIFT**

NOTES: FINAL DECISIONS ON DEFERRAL TEST/EXCAVATION, AND TESTING IN DEFERRED ALCOVES IS DEPENDENT ON OBSERVATIONS DURING EXCAVATION, EVALUATION OF EARLY TEST RESULTS, AND PROGRAM PRIORITIES.

General Location of the ESF Thermal Test




(a) Plan View



(b) Profile View

REFERENCE ONLY
(Not to Scale)

Schematic of ESF Thermal Test Facility




PRELIMINARY
(Not to Scale)

Wing Heaters ———
 Instrumentation ———
 Boreholes


Why the Drift Scale Test?


Predict and measure coupled T-M-H-C processes at an appropriate scale


- **Temperature distribution and heat transfer modes**
- **Propagation of the drying and re-wetting regions**
- **Changes in water chemistry and mineralogy**
- **Thermal expansion and deformation modulus**





WARNING
LOADING EXPLOSIVES
IN PROGRESS, AUTHORIZED
PERSONNEL ONLY












Drift Scale Test

Borehole Perspective



Observation
Drift


Connecting
Drift






- Wing Heaters
- Thermal
- - - Mechanical
- · · Hydrological
- · - · Chemical

DRAFT

Drift Scale Test

Borehole Perspective



-  Wing Heaters
-  Thermal
-  Mechanical
-  Hydrological
-  Chemical

DRAFT

DAS/Office
Niche

HYDROFRAC HOLE

AMBIENT CHARACTERIZATION HOLES

Connecting Drift

NORTH LATERAL HOLES

SOUTH LATERAL HOLES

PLATE-LOADING

HQ ARRAY 01

ACD ARRAY 01

ACD ARRAY 02

ACD ARRAY 03

ACD ARRAY 04

HQ ARRAY 02

HQ ARRAY 03

MINE BY HOLE

HQ ARRAY 04

HQ ARRAY 05

HQ ARRAY 06

MINE BY HOLE

ACD ARRAY 05

ACD ARRAY 06

ACD ARRAY 07

ACD ARRAY 08

HQ ARRAY 07

MINE BY HOLE


HQ ARRAY 08

HQ ARRAY 09

ACD ARRAY 09


Access/Observation Drift

Hosted Drift




TYPICAL MPBX CROSS SECTION
INCLUDING WING HEATERS W/
BOREHOLE PROJECTIONS

TYPICAL AOD CROSS SECTION INCLUDING WING HEATERS



TYPICAL HEATED DRIFT CROSS SECTION INCLUDING
WING HEATERS W/ BOREHOLE PROJECTIONS




Schedule for the Drift Scale Test

- **Final Test Design and Forecast Report** July 16, 1997
Initiate Heating
- **Characterization of Thermal Test Area Report** August 4, 1997
- **Initiate Heating** December 8, 1997
- **DST Early Results Report** February 2, 1998
- **DST Progress Report** September 1, 1998
- **Terminate Heating (min.)** December 8, 1999
- **Terminate Cooling** December 8, 2001
- **Submit Final Report** July 1, 2002


Why the Single Heater Test?

- **Shakedown**
- **Simpler-Smaller-Shorter**

Layout of Single Heater Test



Cross-Section of Single Heater Test





CROSS-SECTION A-A

REFERENCE ONLY
(NOT TO SCALE)


LEGEND: Boreholes

- Heater
- Thermal
- Mechanical
- Hydrological
- Chemical





Single Heater Test




THE THERMOMECHANICAL TEST BLOCK WAS COVERED WITH INSULATION IN LATE AUGUST IN PREPARATION FOR AN AUGUST 28, 1996 HEATER TURN ON.


Results to Date Single Heater Test

- **Test Proceeding as Planned**

Configuration of the Single Heater Test



Permeability Values From Test Conducted in May 1996 Single Heater Test




Single Heater Test: Measurements

Perspective Isotherms

Input Sensor Locations

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Measurements

Perspective Isotherms

Vertical Slice at Heater Midlength

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Predictions

Perspective Isotherms

Vertical Slice at Heater Midlength

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Measurements

Perspective Isotherms

Cutaway Along Heater

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Predictions

Perspective Isotherms

Cutaway Along Heater

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Measurements

Perspective Isotherms

100 Degree C Isotherm

February 17, 1997 (Day 175)




DRAFT

Single Heater Test: Predictions

Perspective Isotherms


100 Degree C Isotherm

February 17, 1997 (Day 175)



DRAFT

TMA-TC-1A-7 Single Heater Test



DRAFT




Figure 4-18. Comparison of Predicted and Measured Temperatures Along the Heater Axis ($K_{wet} = 1.671 \text{ W/m-K}$)






Figure 4-20. Comparison of Predicted and Measured Temperatures Along the Heater Axis ($K_{wet} = 2.1 \text{ W/m-K}$)

Displacement Relative to Collar (mm)



Measured Displacements for TMA-MPBX-4 (uncorrected for thermal expansion of rods; extension being positive)


Displacement Relative to Collar (mm)










Predicted Displacements for TMA-MPBX-4 (High Permeability Case)

Single Heater Test: Displacement Comparison



for MPBX-3 on November 30, 1996 (Day 96)






YUCCA MTN HEATER TEST (GPR RESULTS)


DIFF (1/15/97 - 8/22/96)




Borehole 16




Borehole 18



Borehole 16




Borehole 18



Borehole 16 Observations

- **The following volumes of water collected in zone 4:**
 - 5.5 Liters on November 25, 1996
 - 5.5 Liters on February 4, 1997
 - 1.5 Liters on February 27, 1997
- **Zone 4 (before test)**
 - Relatively low air permeability
 - Fracture at low angle lined with white mineral(s)
- **Zone 4 (during test)**
 - Temperature and relative humidity dropped significantly before water collection
 - Air permeability was lower after water collection

Geometry of the Air Injection Test in Boreholes 16 and 18



Borehole 16 Observations

(Continued)

- **Comprehensive suite of chemical and isotopic analyses are ongoing**
 - **Preliminary data suggests water is not drilling fluid**
 - **Preliminary data suggests water is condensate exposed to fracture-lined minerals**
 - **Confirms anticipated water mobilization**

Chemistry: Single Heater Test

- **Chemical sensors are faulty**
- **“SEAMIST” sampling pads and water samples are primary sources**

Chemical Analysis of 16-4 water

Parameter	SHT Hole 16 LLNL Data (mg/L)	SHT Hole 16 LANL Data (mg/L)	EQ3/6 2nd Attempt (mg/L)	J-13 (mg/L)	G4 (mg/L)	Rainer Mesa Fracture Water (mg/L)
Na	16		n.e.	45.8	57	35
Si	16.8		18.8	28.5	21	25
Ca	13		12.3	13	13	8.4
K	2.5		n.e.	5	2.1	4.7
Mg	1.63		n.e.	20.1	0.2	1.5
- pH	6.2		6.44	7.4	7.7	7.5
HCO ₃	84.4			129	139	98
F	0.44			2.18	2.5	0.25
Cl	2.54	2.1		7.1	5.9	8.5
S	0.71					
SO ₄	1.83	1.5		18.4	19	15
PO ₄	<0.03			<10		
Nitrate	<0.01					
NO ₃	1.1			8.8		
Li	<0.03			0.048	0.067	
B	0.37			0.134		
Al	<0.06			0.02		
Fe	0.74					
Sr	0.2			0.04		
Br	<0.02	0.008				
-del D	-98.2			.98	-103	
-del O	-13			-13	-13.8	

Schedule for the Single Heater Test

- **Initiate Heating (on time)** August 26, 1996
- **SHT Interim Report** February, 1997
- **Terminate Heating (min.)** May 26, 1997
- **Final Test Design and Forecast Report** July, 1997
- **Characterization of Thermal Test Area Report** August, 1997
- **Heating Phase Results Status Report** September, 1997
- **Terminate Cooling** February 26, 1998
- **Submit Final Report** June 30, 1998
- **SHT Final Report** August, 1998

ATTACHMENT 5

YUCCA MOUNTAIN PROJECT

Studies

Overview of Testing Activities

Presented to:

NRC-DOE ESF Technical Meeting, Video Conference


Presented by:

Mark C. Tynan

DOE Staff, Assistant Manager for Licensing

Yucca Mountain Site Characterization Office

March 13, 1997




U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

YM 13740 View of Calico Hills from Alice Ridge




Tunnel Boring Machine Progress



Weekly TBM Advance Rate FY96/7


plus the running average



■ Weekly TBM Advance FY96 — Running Average FY96 ■ Qrtly Avg. FY95

ESF Tunnel Production Schedule


Yucca Mountain Project



STATION @ 0800 HRS 2-26-96			
	METERS	GAIN/LOSS METERS	DAYS
ACTUAL	7491.0	0.0	- 0
PROGRAM PLAN (FY94)	6873.9	617.1	43
CURRENT BASELINE (27MAR97)	7730.9	- 239.9	- 26
CURRENT TARGET (13APR97)	7385.4	105.6	7

Thermal Test Facility

Planned vs Actual



STATION @ 0800 HRS 2-12-96


	METERS	Gain/Loss	days
ACTUAL	235.2	- 0 -	0
TCO Target Plan	235.2	- 0 -	+ 62

Actual Progress
 CMO Projection (30 Days)
 Integrated Baseline Plan (Proposed)

CMO

Northern Ghost Dance Fault Alcove

Target Schedule vs Actual



STATION @ 0800 HRS 2-26-96

	METERS (EAC)	Gain meters (EAC)	Loss meters days (EAC)
ACTUAL	199.2	- 0 -	0
Current Target	160.0	- 39.2	- 59

Excavate by Alpine Miner and Drill and Shoot
Total of 97.0 meters to Station 100.0 meters

Excavate by Controlled Blast
60.0 Meters
Station 160.0 meters

25 FEB 97 Milestone

Start Excavation 16 MAR 97

30 APR 97 Completion

- Actual Progress
- CMO Projection
- Current Baseline (160 m)

NGDF Characterization
70 Working Days
Started 17 NOV 96


25-Apr-96 23-May-96 20-Jun-96 18-Jul-96 15-Aug-96 12-Sep-96 10-Oct-96 07-Nov-96 05-Dec-96 02-Jan-97 30-Jan-97 27-Feb-97 27-Mar-97 24-Apr-97
09-May-96 06-Jun-96 04-Jul-96 01-Aug-96 29-Aug-96 26-Sep-96 24-Oct-96 21-Nov-96 19-Dec-96 16-Jan-97 13-Feb-97 13-Mar-97 10-Apr-97

FY 96-7

CMO

Southern Ghost Dance Fault Alcove

Target Schedule vs Actual



09OCT 97
Target Completion

Phase I Complete
Station 1+23.6
meters

SGDFA
Characterization
70 Work Days

28 JUL 97
Milestone

Excavate by Alpine
Miner and Drill and Shoot
Total of 190.1 meters

- Actual Progress
- Revised Target
- Current Target (157 m)

STATION @ 0800 HRS 2-26-96


	METERS	Gain/Loss meters	days
ACTUAL	134.0	- 0 -	0
Revised Target	135.0	- 1.0	- 5
Baseline	133.9	+ 0.1	- 20


30-Sep-86 28-Oct-86 25-Nov-86 23-Dec-86 20-Jan-87 17-Feb-87 17-Mar-87 14-Apr-87 12-May-87 09-Jun-87 07-Jul-87 04-Aug-87 01-Sep-87 29-Sep-87
14-Oct-86 11-Nov-86 09-Dec-86 06-Jan-87 03-Feb-87 03-Mar-87 31-Mar-87 28-Apr-87 26-May-87 23-Jun-87 21-Jul-87 18-Aug-87 15-Sep-87

FY 86-7

CMO

ALCOVE EXCAVATION SEQUENCING





ELEVATIONS (Above Sea Level)	
North Portal	3,684 ft.
South Portal	3,790 ft.
Top of Mountain	5,000 ft. at Crest
Repository	
North End	3,494 ft.
South End	3,634 ft.
Water Table	2,400 ft.

Integrated
Science
Engineering
Drift

Upper Emplacement
Block

YUCCA MOUNTAIN TUNNELING

Conceptual illustration: Not to scale
VANDESFC.CDR.12/13-7-97

ESF - Mapping Status

As of 3/3/97 with TBM at 75-29

- **Full -periphery geologic mapping completed to station 75+26**
- **Detailed line survey at the heading completed to station 75+32**
- **Stereophotography completed at the heading to station 75+46**
- **Completed Q & RMR to station 72+75**
- **Completed RQD to station 75+14**

Preliminary Draft

STATUS OF WORK IN ALCOVES 5, 6, AND 7*

Alcove 5	Heading Station	FPGM	DLS	Photo	RQD	Q/RMR
AOD	1+30	1+30	1+30	1+30	1+30	1+30
Connecting drift	0+40	NS	0+15	NS	NS	NS
Heated drift	0+60	0+39-0+60	0+22-0+60	0+60	0+40-0+60	0+40-0+60
Alcove 6	1+34	0+90	1+34	1+34	1+34	1+34
Alcove 7	1+34	NS	NS	NS	NS	NS

* As of 3-3-97

NS= Not Started
Heading Station

Detailed Line Survey = DLS
Full-Periphery Geologic = FPGM

Photography = Ph
RQD Assessment = RQD

AOD = Access Observation Drift
Q & RMR Assessment = Q/RMR


Fault at Station 70+58





- **Consists of a narrow, discrete zone of uncemented fault breccia composed primarily of clayey gouge up to 20 cm thick**
- **Oriented 170°/60° to 209°/81°**
- **Hanging wall composed of bedded tuff unit 2 (Tpb2)**
- **Footwall composed Topopah Spring, crystal-poor, middle non-lithophysal zone (Tptpmn)**

Fault at Station 71+31

- **Fault zone is completely obscured by tunnel and shotcrete**
- **Consists of a 2-m wide zone of uncemented fault breccia composed primarily of gravelly sand and silt**
- **Oriented roughly due North, dipping near vertical**
- **Hanging wall composed of Topopah Spring, crystal-poor, middle non-lithophysal zone (Ttptmn), and Topopah Spring, crystal-poor, upper lithophysal (Ttptul)**
- **Footwall composed of intensely fractured Topopah Spring, crystal-poor, middle non-lithophysal zone (Ttptmn)**

Generalized Cross-Section from Station 69+50 to 72+20 (approx.)



- | | | | |
|---|-----------------|---|----------------------|
|  | Class 1 |  | Class 4 |
|  | Class 3a |  | Blocky Ground |


PTn - Paintbrush Tuff, nonwelded

TSw1 - Topopah Spring, welded, lithophysal-rich

TSw2 - Topopah Spring, welded, lithophysal-poor

Station (00+60 to 30+00 m) versus Rated Q and Q Moving Average in the Main Drift

Sandia National Laboratories
QA: Preliminary




Station (30+00 to 60+00 m) versus Rated Q and Q Moving Average in the Main Drift.

Stratigraphy


Sandia National Laboratories

QA: Preliminary




Station (60+00 to 74+40 m) versus Rated Q and Q Moving Average in the Main Drift.

Sandia National Laboratories
QA: Preliminary




Calculated Ground Support Class

Station 00+60 to 74+40



Installed Ground Support Class


Station 00+60 to 74+40




YM 13814 2/11/97 Examples of Ground Support



**YM 13876 2/26/97 Views of the "Dip" Area in ESF Main at Station
71+30 to 71+40M after Reconstruction**



**YM 13849 2/18/97 Views of the TBM Ahead of the Misalignment
Area at 71+36.2M**



YM 13809 2/11/97 Examples of Ground Support



IS 1st 3 Cap Night Shift

1910 0601 03

1910 0601 03

1910 0601 03

1910 0601 03


1910 0601 03


1910 0601 03

1910 0601 03


1910 0601 03

Cross Section From New Bedrock Geologic Map



-  Breccia Zone
-  Tiva Canyon Tuff
-  PTn
-  Topopah Spring Tuff
-  Calico Hills
-  Prow Pass

YM 13884 2/26/97 Construction Activities at the ESF South Portal



DOE/NRC Technical Meeting

March 13, 1997

Alcove 1 - Upper Tiva Canyon Alcove

DOE/NRC Technical Meeting


March 13, 1997

Alcove 2

**No additional significant testing results to report
since last update**

ESF Alcove 2

Bow Ridge Fault Test; two radial boreholes ~30m deep



DOE/NRC Technical Meeting


March 13, 1997

Alcove 3 = Upper PTn Contact Alcove

**No additional significant testing results to report
since last update**

ESF Alcove 3:

Upper Paintbrush Tuff Non-Welded Contact
Test of Lower Tiva hydrostratigraphic unit; two radial
boreholes ~ 30m deep each



DOE/NRC Technical Meeting


March 13, 1997

Alcove 4

**No additional significant testing results to report
since last update**

ESF Alcove 4

Lower Paintbrush Non-welded Contact
Test of PTn hydrostratigraphic unit; one radial
borehole ~ 30m deep




DOE/NRC Technical Meeting

March 13, 1997

Alcove 5

Bill Boyle is presenting status and results testing in thermal alcove


ESF Alcove 5 Thermal Test Facility



ESF THERMAL TESTING FACILITY - GAGE INSTALLATION


ACTUAL vs TARGET GAGE INSTALLATION PROGRESS - DRIFT SCALE TEST

(MARCH 4, 1997: 3.0% COMPLETE)



ESF THERMAL TESTING FACILITY - CORING

ACTUAL vs TARGET BOREHOLE CORING PROGRESS - DRIFT SCALE TEST
(MARCH 5, 1997: 24.8% COMPLETE)



**YM 13823 2/12/97 Face of Heater Test Drift at Completion of
Excavation Alcove 5**

NRCTYNAN.PPT.123.3-13-9738

DOE/NRC Technical Meeting

March 13, 1997

Alcove 6 = North Ghost Dance Alcove Testing:

- **Core Water Sampling**
 - **No statistically significant tritium concentrations were found**

– **Preliminary Draft**

DOE/NRC Technical Meeting

March 13, 1997

Alcove 6 = North Ghost Dance Alcove Testing:

- **Air Injection Testing**

- **Permeabilities measured in fault range 1.3 to 11.1 darcies**
- **Permeabilities outside fault measured range 0.06 to 0.63 darcies**
- **Fault zone permeabilities one order of magnitude > rock**
- **Rock is dryer near main trace**

- **Preliminary Draft**

DOE/NRC Technical Meeting

March 13, 1997

Alcove 6 = North Ghost Dance Alcove Testing:


- **Future Testing Plans**

- **Excavate through fault to construct testing chamber**
- **Geothermal logging**
- **Pneumatic monitoring and gas sampling**
- **New drill hole series**
- **Perform 3-d air injection and tracer tests**

– **Preliminary Draft**

ESF Alcove 6

Northern Ghost Dance Fault Alcove: Phase II



DOE/NRC Technical Meeting

March 13, 1997

Alcove 7


- Phase I Construction completed to 1+34m**
- Thermal probe hole drilling (60m deep); planned to cross Ghost Dance Fault;**
- To initiate gas pressure and temperature data acquisition in early March**
- Core to be sampled for saturation and water potential determination**
- Alcove mapping and structural assessment progressing**

– Preliminary Draft

ESF Alcove 7

Southern Ghost Dance Fault

test alcove:



DOE/NRC Technical Meeting

March 13, 1997

ESF Moisture Monitoring/Testing (USGS)

Purpose = Monitor water use, rock dryout, wetting effects of exposure and ventilation

Objective = Determine net changes in moisture to use for modeling

Instrumentation = Temperature, humidity, wind velocity, heat dissipation, evaporation pans, tensiometers

Calculate = Net moisture flux using water balance equation, rock water potential, water content (*in situ*), water sorption / desorption curves; unsaturated hydraulic conductivities

- **Preliminary Draft**

DOE/NRC Technical Meeting

March 13, 1997

ESF Moisture Monitoring/Testing (USGS)

- **'97/98 Program Enhancements**
 - **Lateral diversion of water in the PTn, Phase 1**
 - **South Ramp hydrology characteristics of rock prior to dryout**
 - **Percolation flux and niche studies: characterize conditions leading to fracture flow via transient infiltration experiments**

– **Preliminary Draft**

DOE/NRC Technical Meeting

March 13, 1997

ESF Moisture Monitoring/Testing (USGS):

Results:

- Estimated water loss, 0.5mm/day due to ventilation effects**
- 30% porosity rock would dry at 2m/yr**
- Water balance studies in progress**
- Wetting in Alcove 3: moisture increased after alcove enclosed, but neither total saturation nor drips have been observed during testing period; basal Tiva**
- No dripping or running water observed to date to Sta 65+00;**
- South ramp wet spot likely not fully saturated. Niche studies are to characterize conditions required to induce dripping from fractures**

– Preliminary Draft

DOE/NRC Technical Meeting


March 13, 1997

C-Wells Reactive Tracer Tests (LANL):

- **Multiple paths observed**
- **Matrix diffusion observed in all paths**
- **All pathways with matrix sorption of Li^+**
- **Li^+ sorption field and lab studies in agreement**
- **SZ transport conceptual model validated for Bullfrog (dual porosity, matrix diffusion, sorption in matrix and fractures)**
- **Diffusion and sorption are effective retardation and dilution mechanisms**

- **Preliminary Draft**

YM 13775 1/24/97 Tracer Injection System at C-wells



DOE/NRC Technical Meeting

March 13, 1997

C-Wells Hydrologic Testing (USGS):

- Hydraulic testing conducted 95 to present, short and long term pump testing in Bullfrog - Tram units**
- Tracer testing in 96 to present; Bullfrog - Tram testing progresses, Prow Pass test planned for 1997/98**

Results

Fracture porosity 8.6% to 0.6%

Matrix porosity ~3% to 19%

Longitudinal dispersivity 8.68' to 20.75'

(~10:1 to 20:1 longitudinal to latitudinal dispersion, i.e., a 5 km plume down gradient would have dispersed only 500m laterally, but based on 30m separation of test wells)

Drawdown observed in farfield wells

Preliminary Draft

DOE/NRC Technical Meeting

March 13, 1997

- **Breathing Fracture:**
 - **Station 74+37; right spring line**
 - **Located stratigraphically at very top of Topopah**
 - **Aperture of 10cm**
 - **Breeze strong enough to blow out a match during onset of atmospheric high pressure**
 - **Tunnel cover/overburden ,100m**
- **Testing Program**
 - **UZ hydrology team has instrumented fracture and surface; monitoring (P,T, humidity) both locals**


- **Preliminary Draft**

Three South Ramp "Breathing" Fractures

Station	Strike	Dip	Trace Length	Infilling	Aperture
74+20.78	206	82	1.69m	none	25mm
74+36.60	200	78	2.18m	Calcite-2mm	30mm
74+36.86	170	64	0.52m	Calcite-2mm	25mm


All are in the top of the densely welded Topopah Spring, Specifically the crystal-rich, vitric zone (Tptrv), just below the PTn.

Ranges of Cover Over the Upper Repository Block



UB4COVER.CDR.125.NWTRB/1-23-97 61

Ranges of Cover Over The ESF



DOE/NRC Technical Meeting

March 13, 1997

- **SD6 Borehole**

- **Located on crest of Yucca Mountain at previously proposed site for SD6/H7 borehole**
- **Drill to total depth taking only cuttings and sidewall samples; no core**
- **Geophysical logging suite, UZ and SZ runs**

See prognosis and location map


- **Purposes/Objectives**

- **Obtain stratigraphic, hydrologic, rock properties data**
- **Permits model validation**

– **Preliminary Draft**

Availability of Site Characterization Boreholes

NOTE:
BOREHOLES DISPLAYED
ARE >200', UZN BOREHOLES
NOT INCLUDED




Prognosis: USW - SD6

GL = TBD

PTD \approx 2500' + TBD

spud 1997 TBD

T.D. 1997 TBD



DOE/NRC Technical Meeting

March 13, 1997

Natural Resource Update

Resources Issue	report title	author	current status of review	publication plans
Geothermal	Geothermal Resource Assessment of the Yucca Mountain Area, Nye County, Nevada	Thomas Flynn, Paul Buchanan, Dennis Trexler, Lisa Shevenell, and Larry Garside	1995. Accepted by DOE review.	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 2.
Industrial Rocks and Minerals	Assessment of Industrial Minerals and Rocks in the Controlled Area, Yucca Mountain Site Characterization Project	Stephen B. Castor, and David E. Lock	1995. Accepted by DOE review.	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 3.
Metallic	Assessment of Metallic and Mined Energy Resources in the Yucca Mountain Controlled Area, Yucca Mountain, Nye County, Nevada	Stephen B. Castor, Larry J. Garside, Joseph V. Tingley, Daphne D. La Pointe, Mario O. Desilets, Liang-Chi Hsu, Patrick M. Goldstrand, Thomas P. Lugaski, and Howard P. Ross	due 3/28/97 as Level 4 deliverable.	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 4.
Mined Energy	as above	as above	as above	as above
Hydrocarbon	Hydrocarbon Assessment of the Yucca Mountain Vicinity, Nye County, Nevada	Don E. French	due 4/11/97 as Level 4 deliverable	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 5.
Water	Assessment of the Water Resources of Yucca Mountain, Nye County, Nevada	Chuan Mian Zhang, Robert Young, James Booker, Garth Taylor, and Keith Little	due 3/28/97 as Level 4 deliverable	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 6.
Synthesis	Natural Resources Final Report	Jan C. Rasmussen	due 6/2/97 as Level 3 deliverable	Nevada Bureau of Mines and Geology, Open-file Report 97-?, chap. 7.
Surface Markers	Feasibility Assessment for Permanent Surface Marker Systems at Yucca Mountain	Gregory Fehr, Thomas Flynn, and William Andrews	finished 9/30/96, 59 pages accepted by DOE review	none

DOE/NRC Technical Meeting

March 13, 1997

Deliverables (2nd & 3rd Quarter)

LEVEL 3 DELIVERABLES DUE 12/1/96 - 3/1/97
WBS Elements 1.2.1 thru 1.2.5
Sorted by Baseline Due Date

WBS	Del #	Deliverable Description	Baseline	TPM Rcvd
1.2.2.3.3	WP233735	EBS/WP Parts List	12/13/96	12/12/96
1.2.4.2	RP120MG1	VA Design & Review Plan	12/31/96	12/20/96
1.2.4.6	RP242CM	Operations Staffing Letter Report	1/2/97	12/31/96
1.2.5.2.4	PR15M3	Submit Semi Annual Progress Rpt 15 for Review	1/8/97	1/8/97
1.2.2.5.1	WP61607	Init of Rel Humidity Chamber Corr Tests	1/13/97	1/16/97
1.2.5.2.1	SL21M3B	2nd Quarterly Regulatory Interaction Summary Rpt	1/15/97	1/14/97
1.2.5.2.1	SL21M3C	Semi-Annual S/C Activities Open Item Status Rpt	1/15/97	1/14/97
1.2.2.5.1	WP26708	Init of Abiotic & Biotic MIC Tests	1/16/97	1/16/97
1.2.2.5.1	WP60703A	Initiation of Crack Growth Rate Testing	1/16/97	12/16/96
1.2.3.14.1	SP9901C3	Ltr to Recomm Initiation of Heat-Up Cycle of LBT	1/27/97	1/24/97
1.2.4.6	RP243AMA	Waste Handling Systems Config.	1/30/97	1/30/97
1.2.2.5.1	WP26402	Init of LT Controlled Electrochem Pot Tests	2/10/97	2/11/97
1.2.5.4.4	SLX03D1	Submit SZ Flow Model Wkshop Documentation	2/19/97	NA
1.2.5.4.2	SL208DM	Submit WP Degrad Abs/Test Wkshop Results	2/24/97	NA
1.2.5.4.4	SLX01DM	Submit VA UZ Flow Model Abstr/Test Wkshop Doc.	2/27/97	NA
1.2.3.2.2.1.2	SPG42AM3	Rpt Geo North/South Main Drft Sta 28+00 to55+00	2/28/97	NA
1.2.3.2.2.1.2	SPG42BM3	Ltr Rpt: Geo S.R. Sta 55+00 to STA 63+47	2/28/97	NA
1.2.3.9.5	SP23BM3	Updated Integrated Site 3-D Geo Framework Model	2/28/97	NA
1.2.2.5.1	WP015A3	Engr. Matis. Char. Rpt. Rev 1	2/28/97	NA
1.2.5.10	BMA05A	New version of MANICURE w/assoc doc and demo of total system	3/1/97	NA

LEVEL 3 DELIVERABLES DUE 3/1/97 - 6/1/97
WBS Elements 1.2.1 thru 1.2.5
Sorted by Baseline Due Date

WBS	Del #	Deliverable Description	Baseline	TPM Rcvd
1.2.5.10	BMA05A	New version of MANICURE w/assoc doc and demo of total system	3/1/97	NA
1.2.1.2	SE422M3	MGDS Requirements Document	3/3/97	NA
1.2.3.3.1.2.4	SP3506M3	Initiate South GDF Testing Geothermal Borehole	3/3/97	NA
1.2.3.3.1.2.3	SPH223M3	Main Drift Hydrology Report	3/14/97	NA
1.2.5.10.2	BM141M3	Identify Records Reprocessing Location	3/14/97	NA
1.2.5.4.3	SLX09M	Submit Thermohydrolog Mdl Abstr/Test Wkshop Doc.	3/18/97	NA
1.2.3.3.1.2.4	SP3500M3	Initiate North GDF Alcove Testing	3/19/97	NA
1.2.3.9.5	SPT22M3	(YAR) Updated 3-D Integrated Site Model (ISM2.0)	3/28/97	NA
1.2.5.3.6	SLTDM3	Submit Geographic Information CD to YMSCO	3/31/97	NA
1.2.1.5	SE200M3	Complete Throughput Study	3/31/97	NA
1.2.4.7	RP120M3E	Subsurface EBS Design	3/31/97	NA
1.2.1.5	SE440M3	Waste Isolation Req'mt Study Report	4/1/97	NA
1.2.4.7	RP120M3F	Performance Confirmation Design	4/1/97	NA
1.2.2.4.1	WP0035A3	Waste Form Char. Rpt. Rev.1	4/8/97	NA
1.2.5.2.1	SL21M3D	3rd Quarterly Regulatory Interaction Summary Rpt	4/15/97	NA
1.2.1.5	SE456M3	Rail Corridor Evaluation Report	4/30/97	NA
1.2.1.5	SE502M3	Retrievability Study - VA Rpt.	4/30/97	NA
1.2.4.6	RP247M3	Engineering File for NEPA	4/30/97	NA
1.2.5.4.4	SLX05D1A	Submit Transp. Model Wkshop Documentation	4/30/97	NA
1.2.3.2.2.1.2	SPG32M3	Rpt: Lithostrat Q'd Frac Data, UZ Hydro Flow Mdl	4/30/97	NA
1.2.1.10	PD121D7303	Approach to Incorp.Plut.Waste into FWMS	4/30/97	NA
1.2.5.10.2	BMA05B	Develop semiautomatic tools for increasing percentage of pages in the greater than 99	5/1/97	NA
1.2.5.4.2	SL210DM	Submit WF Mobil. Abstr/Testing Workshop Doc.	5/15/97	NA

LEVEL 3 DELIVERABLES DUE 3/1/97 - 6/1/97
WBS Elements 1.2.1 thru 1.2.5
Sorted by Baseline Due Date

WBS	Del #	Deliverable Description	Baseline	TPM Rcvd
1.2.3.14.2	SP9200M3	Ltr Rpt: Recomm Ending Date of Single Htr Test	5/23/97	NA
1.2.1.5	SE506M3	Seals Study Report	5/30/97	NA
1.2.4.6	RP243AMB	Waste Handling & Cask Maint.	5/30/97	NA
1.2.5.7	SL5X4B1M	Submit UZ Flux Uncertainty Characterization Rpt	5/30/97	NA

ESF TUNNEL STRATIGRAPHY*

STATION

0+00 to 0+99.5m

Tiva Canyon crystal poor upper lithophysal zone.

Alcove #1 (centerline station intersection):0+42.5

0+99.5 to 1+90m

Tiva Canyon crystal poor middle nonlithophysal zone

Alcove #2 (centerline station intersection):1+68.2

1+90 to 1+99.5m

Tiva Canyon crystal poor lower lithophysal zone.

1+99.5 to 2+02m

Bow Ridge Fault Zone (placing Pre-Ranier Mesa Tuff against Tiva Canyon Tuff)

2+02 to 2+63.5m

Pre-Ranier Mesa bedded tuffs

2+20

Fault (4.3m offset)***

2+63.5 to 3+33m

Tuff "X"

3+33to 3+49.5m

Pre-Tuff "X"

3+49.5 to3+59.5m

Tiva Canyon crystal rich vitric zone

3+59.5 to 4+34m

Tiva Canyon crystal rich nonlithophysal zone

4+30m

Fault (~10m offset)***

4+34 to 4+39m

Tiva Canyon crystal rich lithophysal zone

4+39 to 5+53m

Tiva Canyon crystal poor upper lithophysal zone

5+50m

Fault (~5m offset)***

5+53to 5+87m

Tiva Canyon crystal poor middle nonlithophysal zone

ESE TUNNEL STRATIGRAPHY CONTINUED*

STATION

5+87 to 6+17m Tiva Canyon crystal poor lower lithophysal zone
6+17 to 7+77m Tiva Canyon crystal poor lower nonlithophysal zone
7+00m Fault (~20m? offset)***

Alcove #3 (centerline station intersection):7+54.

7+77 to 8+69m Tiva Canyon crystal poor vitric zone
8+69 to 8+72.5m Pre-Tiva Canyon bedded tuffs
8+72.5 to 8+73.5m Yucca Mountain Tuff
8+73.5 to 9+12m Pre-Yucca Mountain bedded tuffs
9+12 to 10+20m Pah Canyon Tuff
10+20 to 10+51.5m Pre-Pah Canyon bedded tuffs

Alcove #4 (centerline station intersection):10+27.8

10+51.5 to 12+00m Topopah Spring crystal rich vitric zone
12+00 to 17+17m Topopah Spring crystal rich nonlithophysal zone
17+17 to 17+97m Topopah Spring crystal rich lithophysal zone
17+97 to 27+20m Topopah Spring crystal poor upper lithophysal zone
27+20 to 63+08m Topopah Spring crystal poor middle nonlithophysal zone

Alcove #5 (centerline station intersection):28+27

35+93m Sundance fault (most prominent fault plane, minor fracturing reported between Stations 35+85 and 36+40)

Alcove #6 (centerline intersection): 37+37

Alcove #7 (centerline intersection): 50+64

ESF TUNNEL STRATIGRAPHY CONTINUED*

STATION

57+30	Splay of the Ghost Dance Fault - Offset is approximately 2 meters
63+08 to 64+53	Topopah Spring crystal poor upper lithophysal zone
63+25	Fault with the offset estimated as 3.8 meters
64+53 to 65+13	Topopah Spring crystal rich lithophysal zone
65+13 to 65+23	Topopah Spring crystal rich nonlithophysal zone
65+23	Fault
65+23 to 65+35	Topopah Spring crystal rich lithophysal zone
65+35 to 66+35	Topopah crystal rich nonlithophysal zone
66+35 to 66+40	Topopah Spring vitric zone
66+40 to 66+98	Pre-Pah Canyon bedded tuffs
66+98 to 67+26	Tiva Canyon crystal poor vitric zone
67+26 to 67+62	Tiva Canyon crystal poor lower nonlithophysal zone
67+62 to 67+70	Tiva Canyon crystal poor vitric zone
67+70 to 67+88	Tiva Canyon crystal poor lower nonlithophysal zone
67+88 to 67+91	Dune Wash fault (offset is greater than 10m)
67+91 to 68+47	Topopah Spring crystal poor upper lithophysal zone
68+47 to 68+85	Topopah Spring crystal rich lithophysal zone
68+85 to 69+84	Topopah Spring crystal rich nonlithophysal zone

ESF TUNNEL STRATOGRAPHY CONTINUED*

STATION

69+84 to 69+96	Topopah Spring crystal rich vitric zone
69+96 to 70+58	Bedded tuffs
70+58	Fault (Offset greater than 10 meters)
70+58 to 71+68?	Topopah Spring crystal poor middle nonlithophysal zone
71+31?	Fault
71+68 to 73+46?	Topopah Spring crystal poor upper lithophysal zone
73+46 to ?	Topopah Spring crystal rich lithophysal zone
? to ?	Topopah spring crystal rich nonlithophysal zone
? to 74+30?	Topopah Spring vitric zone
74+30 to face	bedded tuffs

Note: Starting at station 57+02 and ending at 59+80, the crystal poor lower lithophysal zone is exposed in the lower portion of the tunnel (below springline).

* All stations given are referenced to the right springline unless otherwise noted. Station 0+00 is located at coordinates N765352.7, E569814.4.

? Indicates that contact is preliminary and has not been verified by USGS geologists.

*** Only significant faults are noted on the table.

DOE/NRC Technical Meeting

March 13, 1997

^{36}Cl Studies

No bomb pulse chlorine has been detected in any of the 53 samples collected and analyzed beyond ESF station 45+00. The Study seems to document that fast paths exist; they are associated spacially with fault features, but not coincident with faults in all cases.

ATTACHMENT 6

YUCCA MOUNTAIN PROJECT


Studies

Retrieval

Presented to:
DOE-NRC ESF Technical Meeting

Presented by:
Paul Harrington
DOE Team Lead for License Application

March 13, 1997



U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

Regulatory Requirement

10CFR 60.111(b)

- **GROA Design must preserve option for waste retrieval during waste emplacement period and completion of performance confirmation program**
- **Any or all waste could be retrieved on a reasonable schedule starting at any time up to 50 years after waste emplacement begins.**

Retrievability Design Impacts

- **Subsurface Layout**
- **Emplacement Mode**
- **Emplacement & Retrieval Equipment**
- **Remote Systems Design**
- **Ground Support Systems**

Retrieval Issue Description

- **Development of a retrievability strategy to 10CFR60.111b**
- **Credible off-normal scenarios are currently being considered as part of waste package movement design**
- **The proof-of-principle aspects of retrievability must be addressed**
- **The emplacement drift environment of high heat and radiation, and the size and weight of the waste packages and the long retrievability period add to the complexity of the retrievability issue.**

Current Status

- **The FY97 scope of work includes an engineering study to develop a retrieval strategy.**
- **As part of the VA design, equipment concepts are being developed to meet various waste package movement off-normal scenarios. The DBE study will provide further input in this area of design.**
- **The remote system control and communications systems for retrieval equipment are also being analyzed.**

Current Status (continued)


VA design changes to the ACD repository layout and emplacement method that make retrievability more credible include:


- retrieval from both ends of the emplacement drifts, enhanced ventilation system with a central exhaust air main**
- gantry emplacement of the waste packages onto pedestals.**

Current Status (continued)

- **The current VA design for gantry emplacement supports retrieval on a when and as needed basis.**
- **The need for monitoring requires periodic access into the emplacement drift and to maintain a continuous retrieval option requires an intact access system (such as gantry rail, power, control systems, and gantry) and a stable drift ground support.**
- **The same equipment can be used for both emplacement and retrieval, for normal conditions retrieval is essentially the reverse process of emplacement.**

Conceptual Repository Layout






PERSPECTIVE VIEW

NO SCALE

HOIST FRAME SHOWN IN HALF
RAISED POSITION

Gantry Transporting Waste Package



Current Assumptions

- **The repository will be designed for a retrievability period up to 100 years after initiation of emplacement. (Note: This is twice as long as 10CFR60.111(b))**
- **Retrieval of emplaced waste may be performed for the following reasons**
 - **Failure in site, waste package, or some other system causing an unreasonable risk to public health and safety**

Current Assumptions (continued)


- The determination that recovery of valuable resources from the spent nuclear fuel is necessary**
- Proof of principle demonstration if necessary for waste package retrieval will be conducted following license application.**
- Specific design and procedures for retrieval will be performed when, and if, retrieval of the waste package is directed.**

Design Events To Be Evaluated

- **Ground support failure resulting in damaged waste packages, and damage to the gantry rail, invert, and waste package support structure.**
- **Minor ground support failure resulting in debris on waste packages and gantry track and power supply system would impede retrieval.**
- **Failure of control systems would impede retrieval although backup systems and equipment will be available to handle such situations.**
- **Leaking waste packages contaminating the underground facilities would impede recovery.**



Off Normal Scenarios That May Necessitate Retrieval:

- **WP Transporter Derailment**
- **Rock and Ground Support Collapse on WP**
- **Non Mechanistic Flooding**
- **Loaded Gantry Failure**




HOIST FRAME SHOWN IN RAISED POSITION

EMPLACEMENT DRIFT




CABLE W/ CLEVIS ATTACHMENT
TO WASTE PACKAGE




PLAN VIEW



CABLE W/ CLEVIS ATTACHMENT
TO WASTE PACKAGE



SIDE VIEW



PLAN



END VIEW

Remaining Resolution Items

- **DBE Study to identify events with a potential to disrupt normal retrieval operations. FY97 & 98**
- **Design analyses to develop methodologies and equipment for handling off-normal situations. FY97 & 98**

Plan To Close Issue

- **The systems engineering study will describe the strategy for retrieval and analyses will provide a preliminary design of waste package transportation system, the mechanism for loading and unloading waste packages, the emplacement gantry - also used for retrieval, and the subsurface layout and facilities design. Other analyses will address ventilation and retrieval scenarios.**

Plan To Close Issue (continued)

- **VA design during FY97 and FY98, will develop the strategy for retrieval, and retrieval equipment and remote handling systems.**
- **VA design will also address retrieval under off-normal conditions, in such cases special recovery equipment may be required. The following table lists the tasks, including analyses and studies, that will be performed to develop a viable retrieval approach.**

Title	Description	ECD
Retrievability Strategy Report	A Systems Engineering study to examine retrieval issues and develop a retrievability strategy with sufficient detail to support development of the License Application Plan. The study will provide input to the FY 97 repository retrieval design for Viability Assessment.	4/97
Waste Package Transport and Emplacement Equipment Analysis	Develops system for transporting waste packages from surface to the subsurface emplacement horizon and emplacing in the emplacement drifts. Normal retrieval is considered a reversal of the emplacement process.	8/97
Repository Subsurface Layout Configuration Analysis	Develops subsurface layout configuration for the emplacement drifts, access ramps and mains, and ventilation openings. Layout development addresses constructability, waste package transportation and emplacement, and retrieval.	3/97
Equipment for Waste Package Retrieval	Develops preliminary equipment description for recovery of waste package, waste package transporter, and retrieval gantry involved in off-normal situations.	7/97

Title	Description	ECD
Sub Surface HVAC Analysis	Perform analysis that establishes normal ventilation conditions and system capacities as they apply to normal operations and retrieval processes.	5/97
Airflow Control Analysis	Determine the quantity and type of airflow control devices to be used under normal and retrieval conditions to allow for altered airflow scenarios.	3/97
Near Field Design Analysis	Develop a description of the near field conditions that could be expected during the retrieval process. This provides input for equipment evaluation and performances.	8/97
DBE/Scenario Analysis	Develops the scenarios under which retrieval would be performed. This includes evaluation of package spacing, waste type, temporary redistribution of waste packages, and logistics for the retrieval process.	3/97

Title	Description	ECD
Retrieval Scenario Analysis	Develop the scenarios under which retrieval would be performed. This includes evaluation of package spacing, waste type, temporary redistribution of waste packages, and logistics of the retrieval process.	3/98
RH&C Description Document	Prepare a description of the Remote Handling and Controls equipment that is envisioned for the emplacement equipment. These same controls will be utilized in the retrieval equipment, and will serve as input to the retrieval equipment design.	10/97
Retrieval Drawings and Specifications	Develop drawings and outline specifications that depict and describe the equipment to be utilized under the expected retrieval conditions and scenarios. These products are preliminary in nature, not to be used for procurement of fabrication, and will serve as input to detailed design for the following design phase.	10/97
Refinement of Equipment Description	Enhance the design of the major retrieval equipment items to address remote handling and control, and special handling scenarios developed under RP47500.	6/98

ATTACHMENT 7

FUTURE FOCUS OF QUARTERLY TECHNICAL MEETING

OBJECTIVE: Timely, clear information exchange with NRC

CURRENT STATUS:

PURPOSE: Status construction and testing work in ESF and surface-based testing

SCHEDULE: Quarterly

FORMAT: Videoconference

TITLE: ESF Technical Meeting

PROPOSED ENHANCEMENTS:

PURPOSE:

Provide status and progress made since last update for construction, design, and testing (including surface, subsurface, and laboratory)

Include repository related activities and update of design status

Involve other technical disciplines as necessary (e.g. performance assessment)

SCHEDULE:

Remain quarterly

Flexible agenda to include other areas of design or related topics (e.g. waste package issues, links to and feeds from performance assessment)

Flexible meeting length to allow discussion

FORMAT:

Continue to use videoconferencing, but consider scheduling periodic face-to-face interactions

TITLE:

Change title of meeting to reflect broader technical agenda and change in focus of current work

Rename "Quarterly Technical Meeting"




Figure 2. Distribution of $^{36}\text{Cl}/\text{Cl}$ ratios measured for rock samples, as a function of distance along the ESF as measured from the North Ramp Portal. ESF stations are marked in 100-m increments. Samples with ratios exceeding 1250×10^{-15} are considered to contain a component of bomb-pulse ^{36}Cl . Data from Appendix B.