J. Kennady



Department of Energy

Nevada Operations Office P. O. Box 98518 Las Vegas, NV 89193-8518

WBS #1.2.9.3 "AO"

MAY 24 1989

Joseph C. Calovini Technical Project Officer for Yucca Mountain Project Holmes & Narver, Inc. 101 Convention Center Drive Phase II, Suite P-280 Las Vegas, NV 89109

YUCCA MOUNTAIN PROJECT OFFICE (PROJECT OFFICE) QUALITY ASSURANCE (QA) AUDIT 89-2 OF HOLMES & NARVER, INC. (H&N) (NN1-1989-2370)

Reference: Letter, Blaylock to Calovini, dtd. 5/8/89

Enclosed is the report of QA Audit 89-2, which was conducted by the Project Office at the H&N facilities in Las Vegas, Nevada, from April 24, 1989, through April 28, 1989.

During the course of the audit, the audit team generated one Standard Deficiency Report (SDR) 332, eleven observations, and three recommendations. The SDR was previously transmitted to you for response (see referenced letter). A copy of the SDR is enclosed with the audit report for your information.

Written responses to the 11 observations (Nos. 1 - 11) contained in this report are required. These responses are due within 20 working days of the transmittal date of this report. Please address your responses to me, and concurrently send a copy of each observation response to Nita J. Brogan of Science Applications International Corporation, Las Vegas, Nevada.

James Blaylock

Project Quality Manager

Yucca Mountain Project Office

YMP:JB-4021

Enclosure: UN PURIL QA Audit 89-2 Report

FULL TEXT ASCII SCAN

8905300151 890524 WASTE WM-11 PDC cc w/encl:
Ralph Stein, HQ (RW-30) FORS
Dwight Shelor, HQ (RW-30) FORS
A. E. Gurrola, H&N, Las Vegas, NV
Richard Ivy, H&N, Las Vegas, NV
C. O. Wright, H&N, Las Vegas, NV
S. W. Zimmerman, NWPO, Carson City, NV
Stephen Metta, SAIC, Las Vegas, NV
H. H. Caldwell, SAIC, Las Vegas, NV
E. P. Ripley, SAIC, Las Vegas, NV
F. J. Ruth, SAIC, Las Vegas, NV
L. G. Scherr, SAIC, Las Vegas, NV
N. J. Brogan, SAIC, Las Vegas, NV
T. W. Noland, W, Las Vegas, NV

J. W. Gilray, NRC, Las Vegas, NV J. E. Kennedy, NRC, Washington, Desert

PROJECT OFFICE QUALITY ASSURANCE AUDIT REPORT FOR

THE YUCCA MOUNTAIN PROJECT OFFICE AUDIT OF

HOLMES & NARVER, INC.

AUDIT NUMBER 89-2

CONDUCTED: APRIL 24-28, 1989

PREPARED BY: Frederich of Ruth	DATE:	5/16/89	
FREDERICK U. RUTH	_	777	
LEAD AUDITOR			

APPROVED BY: CALDWELL
DIVISION MANAGER, AUDITS

DATE: 16 May 89

APPROVED BY:

JAMES BLAYLOCK

PROJECT QUALITY MANAGER

DATE: 5/23/89

103.

8905300144 3200

EMCLOSURE

EXECUTIVE SUMMARY

PROJECT OFFICE AUDIT REPORT 89-2

HOLMES & NARVER, INC. (H&N)

LAS VEGAS, NEVADA

APRIL 24 - 28, 1989

In the opinion of the Project Office audit team, the effectiveness of the Quality Assurance (QA) program at H&N cannot be determined at this time. However, based on the results of the audit, the H&N QA program appears adequate to support the initiation of Title II design. This is based upon the fact that staffing appears adequate, training is satisfactory, most required procedures are in place, and there are no major outstanding deficiencies.

It should be noted that the H&N QA program, at this point, is not in total compliance with NNWSI QA Plan 88-9, Revision 2. The areas not in compliance are Organization and the Control of Non-Conforming Items. In addition, the 14 Observations identified should be an indication that the full program is not yet totally complete. If quality related work governed by the program had been in progress, some of the observations would have been documented as deficiencies. These Observations should be closely scrutinized and actions taken where necessary.

The effectiveness of the QA program cannot be determined until such time as the program is completed and objective evidence to demonstrate technical adequacy and program implementation can be reviewed.

1.0 Introduction

This report contains the results of a Quality Assurance (QA) audit of H&N Yucca Mountain Project (YMP) activities. The audit was conducted at the H&N facilities in Las Vegas, Nevada, April 24 - 28, 1989. the audit was conducted in accordance with the requirements of QMP-18-01, Revision 3, "Audit System for the Waste Management Project Office." The QA program requirements to be verified were taken from NNWSI/QA plan 88-9, Revision 2.

2.0 Audit Scope

The purpose of this audit was to evaluate the effectiveness of the H&N Quality Assurance Program Plan (QAPP), Revision 3, and to verify the implementation of the Quality Assurance program as it relates to the Yucca Mountain Project.

The scope of the audit focused on the 18 QA criteria with the implementation of appropriate procedures. In addition, deficiencies identified during the Project Office Audit S89-1 were added to the audit scope to verify satisfactory implementation of corrective actions. The technical portion of the audit included the review of technical procedures, readiness to start Title II design activities, and interviews with the design engineers to determine their knowledge of procedures, and their education and experience as it relates to the Holmes & Narver Position Descriptions.

3.0 Audit Team Personnel

Frederick J. Ruth	Audit Team Leader/	
	Lead Auditor	SAIC, Las Vegas, NV
John C. Friend	Auditor	SAIC, Las Vegas, NV
Stephen P. Hans	Auditor	SAIC, Las Vegas, NV
Sidney L. Crawford	Auditor	SAIC, Las Vegas, NV
LeRoy Savage	Auditor	SAIC, Las Vegas, NV
Neil D. Cox	Auditor-In-Training	SAIC, Las Vegas, NV
Ed Cikanek	Technical Specialist	HARZA, Las Vegas, NV
Mike Robb	Technical Specialist	LATA, Albuquerque, NM
John W. Gilray	Observer	NRC, Las Vegas, NV
Bill Belke	Observer	NRC, Washington, DC
Naiem Tanious	Observer	NRC, Washington, DC
Robert Brient	Observer	NRC, SAN Antonio, TX
Jim McConville	Observer	HARZA, Las Vegas, NV
Susan Zimmerman	Observer	State of Nevada
Francisco Cheng	Surveillant	DOE/HQ Weston
W. R. Marchant	Surveillant	DOE/HQ Weston
Wendell B. Mansel	Observer	YMP, Las Vegas, NV
Ram B. Murthy	Observer	YMP, Las Vegas, NV

4.0 Summary of Audit Results

4.1 Statement of Program Effectiveness

In the opinion of the Project Office audit team, the effectiveness of the Quality Assurance program at H&N cannot be determined at this time. Until such time as the program is completed and objective evidence to demonstrate technical adequacy and program implementation can be reviewed, the effectiveness will remain indeterminate.

However, based on the results of the audit, the H&N QA program appears to be adequate to support the initiation of Title II design. This is based upon the fact that staffing appears adequate, training is satisfactory, most required procedures are in place, and there are no major outstanding deficiencies.

4.2 Summary of Technical Evaluation

Based upon the responses to the technical questions that the technical specialists asked of Holmes & Narver, Inc. during the audit, it was concluded that the H&N Quality Assurance Program is technically adequate. The H&N design control procedures were reviewed and found to be technically adequate for the performance of Title II design. The H&N design personnel appeared to be well qualified in the specific areas for which they have been assigned design responsibility and had an adequate understanding of their design control procedures. In summation, the technical specialists found no reason to impede H&N from starting Title II design.

4.3 Summary

A total of 2 Standard Deficiency Reports (SDRs)/(Enclosure 3), and 14 Observations (Enclosure 4) were identified as a result of this audit. One SDR (No. 332) was issued to H&N, and one SDR (No. 333) was issued to the YMPO. In addition, the audit team generated 3 Recommendations for consideration by H&N. A synopsis of each SDR and Observation, and the complete Recommendations are contained in Section 6.0 of this report.

Deficiencies identified by the Project Office are qualified by Severity Level, which is related to the significance of the deficiency. A discussion of Severity Levels is provided in Enclosure 1.

At the time of the audit, SDRs No. 249, 251, and 257 remained open from the previous Project Office audit of H&N (S89-1). The corrective actions to close SDRs No. 249 and 251 have been satisfactorily implemented and a recommendation will be to close both SDRs. The corrective action required by H&N is complete for SDR 257; however, revision of NNWSI-029 is dependent upon the resolution of Observations 1 and 2, which were generated during Audit S89-1 that are the responsibility of the Project Office.

The following program elements were deemed to meet the requirements of NNWSI/88-9, Revision 2 and H&N QAPP, Revision 3.

- 2.0 QA Program
- 3.0 Design Control
- 5.0 Instructions, Procedures, and Drawings
- 6.0 Document Control
- 12.0 Control of Measuring and Test Equipment 16.0 Corrective Action
- 17.0 QA Records
- 18.0 Audits

Program elements or portions of elements that are not in compliance with program requirements are:

- 1.0 Organization
- 15.0 Control of Nonconforming Items

The following program elements were reviewed for compliance during the audit; however, no activities had taken place that would have provided objective evidence to verify implementation:

- 4.0 Procurement Document Control
- 7.0 Control of Purchased Items and Services
- 8.0 Identification and Control of Items
 10.0 Inspection
- 11.0 Test Control
- 13.0 Handling, Storage, and Shipping
- 14.0 Inspection Test and Status

The following program element was reviewed during this audit, but is not ready to be used for Yucca Mountain Project activities:

9.0 Control of Process

Technical review was limited during this audit to the following:

- o Technical Qualifications of Design Personnel
- o Understanding of the Design Control Process and Procedural Requirements
- o Procedural Adequacy from a Technical Standpoint

5.0 Audit Meetings

5.1 Preaudit Conference

A preaudit conference was held with the H&N Technical Project Officer (TPO) and his staff at 10 a.m. on April 24, 1989. The purpose, scope, and proposed agenda for the audit were presented and the audit team was introduced. A list of attendees for this meeting is provided in Enclosure 2.

5.2 Audit Status Meetings

Audit Status Meetings were held with the Holmes & Narver TPO and his key staff at 8:30 a.m. on April 25, 26, and 27, 1989. A status of how the audit was progressing and identification of discrepancies were discussed daily.

5.3 Postaudit Conference

í

The postaudit conference was held at 10 a.m. on April 28, 1989. A synopsis of the preliminary SDRs and Observations identified during the course of the audit was presented to the TPO and his staff. A list of attendees of this meeting is provided in Enclosure 2.

6.0 Synopsis of SDRs, Observations, and Complete Recommendations

6.1 Standard Deficiency Reports (SDRs)

- 1. H&N's QAPP does not address the organizational structure, lines of communication, authority, and duties of the NTSO organization, or the EG&G organization. SDR No. 332.
- 2. H&N does not have sufficient authority or organizational freedom to assure the control of nonconforming items, or unsatisfactory conditions until proper disposition has occurred. SDR No. 333.

6.2 Observations

Observation No. 89-2-01

H&N has not established channels for the resolution of disputes to progressively higher organizational levels including the YMPO, PQM.

Observation No. 89-2-02

The QA record package on the code Traverse did not include any documentation from the software supplies, nor a verification/validation report, nor a software requirements review.

Observation No. 89-2-03

H&N does not have procedures for conducting Readiness Reviews prior to starting major activity. Draft procedures were reviewed during the audit.

Observation No. 89-2-04

The H&N/QAPP allows minor changes to be processed without the same level of review and approval as the original document. Several procedures have been issued without changing revision, or date date, or indicating the reissue as a "corrected copy." As a result, it is very difficult to assure distributed procedures are, in fact, the current version.

Observation 89-2-05

Nondestructive testing is considered a special process; however, H&N has not identified in its program which NDT will be performed.

Observation 89-2-06

· ;

H&N procedures do not contain specific measures for the control of design information received and transmitted by H&N.

Observation 89-2-07

H&N's report to management, issued 4/19/89, contained a section on trending that contained combined data from YMP and the H&N weapons activities.

Observation 89-2-08

H&N NDT personnel have not been certified to H&N procedure NNWSI-022, Rev. 0, "NDT Personnel Certification."

Observation 89-2-09

H&N/QAPP, Rev. 2, Section 8, Para. 111.A.2.b, states in part, "methods shall be described and implemented to ensure that samples are mixed with like samples." NNWSI/88-9, Rev. 2, Section VIII, Part B, Para. 1.1, requires measures to "assure that samples are not mixed with like samples."

Observation 89-2-10

H&N Procedures do not clearly denote the relationship between the DBD and the DICD, or the relationship of the DBD and DICD to the "ESF Basis for Design Document," the SDRD and the Reference Information Base (RIB).

Observation 89-2-11

YMP-003 does not contain provisions for design verification of specifications. Also, YMP-006 does not provide for design verification to be accomplished per YMP-014 for design analyses to justify assumptions, or confirm the adequacy of analyses.

Observation 89-2-12

The Exploratory Shaft Facility Subsystem Design Requirements Document (SDRD) was issued 4/11/89 as "Revision 0" by YMP Change Directive 89/023. Revision 0 is the same document as the previous Benchmark 4, dtd. 1/31/89, without incorporating several resolved comments from the Benchmark 4 review cycle.

Observation 89-2-13

The H&N/QAPP excludes "Scientific Investigations" from the scope of H&N responsibility. Much of the testing performed at the H&N Material Test Lab (MTL) is done to USGS direction with USGS supplied samples. However, USGS/QAPP excludes requirements of Criteria XI

(Test Control), and conducts all test activities as "Scientific Investigations." H&N and USGS should mutually resolve the basis under which tests for ESF are/and will be conducted with project Office assistance, if necessary.

Observation 89-2-14

NNWSI project QA plan 88-9, Rev. 2, Section IX, "Quality Assurance Program," states, "Readiness reviews shall apply to major scheduled/planned activities which could affect quality. Readiness reviews used in verifying that specified prerequisites and programmatic requirements have been identified prior to starting a major activity." The State of Nevada is requesting written documentation as to how major activities are determined. If Title II ESF Design is not considered a major activity, the State would like written justification as to how this was determined.

6.3 Recommendations

Recommendation No. 1

H&N procedure YMP-036, "Utrasonic Testing", Rev. 0 contains acceptance criteria; however, H&N/ NNWSI-028, "Magnetic Particle Testing Procedure", Rev. 0, and YMP-035, "Ultrasonic Flaw Detection", Rev. 0 do not contain acceptance criteria. It is recommended that a standard method of identifying acceptance standards be used during the next procedure revision.

Recommendation No. 2

H&N procedure NNWSI-028, "Magnetic Particle Testing Procedure", Rev. 0 contains several areas that need to be corrected during the next revision of the procedure.

- o Section 3.2, SNT-TC-1A (latest edition) should be SNT-TC-1A (1980 edition)
- o Section 4.1, ASTM Standard E265 should be ASTM Standard E269
- o Section 6.2.8, does not address what actions are to be taken if damage is done to the examined item during the use of the prod method.
- o Section 6.3.9.f, Para. 6.6 should be Para. 6.7.

Recommendation No. 3

H&N plans to have auditors from the weapons program perform the independent audit of Criteria 18 each year. The use of personnel from outside of the YMP should be explained in H&N procedure NNWSI-031, Rev. 0, "Audits."

7.0 Required Action

A written response is required for each SDR delineated in Section 6.0. Responses to each SDR are due 20 working days from the date of the SDR transmittal letter. Upon response, acceptance, and satisfactory verification of all remedial and corrective actions, the SDRs will be closed and H&N will be notified by letter of closure.

A written response is required for the 14 Observations contained in Enclosure 4 of this report. Responses are due 20 working days after the transmittal letter of this report.

Written responses are not required for the recommendations contained in this report. The recommendations were generated by the audit team for the H&N staff to consider during implementation of its QA program.

ENCLOSURE 1

Severity Levels

Severity Level 1

Significant deficiencies considered of major importance. These deficiencies require remedial, investigative, and corrective actions to prevent recurrence.

Severity Level 2

A deficiency which is not of major importance, but may also require remedial, investigative, and/or corrective action to prevent recurrence.

Severity Level 3

A minor deficiency in that only remedial action is required. These deficiencies are generally isolated in nature or have a very limited scope. In addition, the integrity of the end result of the activity is not affected nor does the deficiency affect the ability to achieve those results.

ENCLOSURE 2
ATTENDEES

AUDIT REPORT 89-2

	E	NCLOSURE 2		CONTACTED DURING	
NAME	TITLE	<u>ORGANIZATION</u>	PREAUDIT	AUDIT	POSTAUDIT
Belke, Bill	QA Project Manager	NRC	X		X
Blaylock, James	Project Quality Manager	DOE/YMP			X
Brake, Margaret	Sr. Engineer	H&N	X	, X	X
Brient, Robert	Group Leader	NRC/CNWRA	X		X
Brown, Don	Sr. QA Engineer	H&N	X	X	X
Burns, Allan	0bserver	SAIC	X		
Caldwell, Henry	Manager, QA Audits	SAIC	X		Χ.
Calovini, Joseph C.	Technical Project Officer		΄ Χ	X	X
Cheng, Francisco	Nuclear Engineer	Weston/HQ	Χ		X
Cikanek, Edward	Lead Tech. Specialist	T&MSS/HARZA	X		X
Cox, Neil D.	Auditor-in-Training	SAIC	X		X X
Crawford, Sidney	Auditor	SAIC	X		
DeKlever, Richard	Sr. QA Engineer	H&N	X	X	X
Donnelly, James	QA Engineer	DOE			X
Friend, John	Auditor	SAIC	χ		X
Gilray, John	Observer	NRC	X		X
Hall, Helen	Sr. Engineer	H&N	X		X
Hans, Stephen	Auditor	SAIC	X		X
Kratzinger, Frank	QA Engineer	SAIC			χ .
Mansel, Wendell	QA Engineer	DOE/YMP	χ		X
Marchand, W. R.	QA Engineer	Weston/HQ	χ		X
McConville, Jim	0bserver	HARZA	X		X
McNeely, John E.	Sr. Engineer	H&N	X		
Metta, Stephen	Rep. Director, QA	T&MSS			X
Murthy, Ram	0bserver	DOE	Χ .		
Musick, Ralph	Project Engineer	H&N	X		
Narron, J. R.	QA Engineer	SAIC			Χ
Replogle, Jim	Project Engineer	H&N	X	X	X
Robb, R. M.	Technical Specialist	LATA	X		X
Ruth, Frederick J.	Audit Team Leader	SAIC	X		X
Sabol, Ron	QA Engineer	H&N	X	X	X
Savage, LeRoy	Auditor	SAIC	X		
Schreiner, Randolph	Design Section Chief	H&N	X	X	X X X
Tanious, Naiem	Mining Engineer	NRC	X		X
Thumala, V.	Sr. Engineer	H&N	••		X
Tuthill, H. R.	Sr. Project Engineer	H&N	X	X	X

AUDIT REPORT 89-2

ENCLOSURE 2

(Continued)

	(001101111402)		DUDTMC	
NAME	TITLE ORGANIZATION	PREAUDIT	DURING AUDIT	POSTAUDIT
Verden, Janice Wanniski, Terry	Admin. Section Chief H&N Manager, NV Operations H&N	X	X	X X
Wilmot, Ed	Department Manager YMPO			X
Wright, Carl O.	Chief, QA H&N	X	X	χ.
Yelvington, Tom	Manager, Tech. Services H&N	X		
Zimmerman, S. W.	QA Manager State of NV	X		X

ENCLOSURE 3
SDRs

	YMPO STANDARD DEFICIENCY REPORT N-QA-038 4/89								
	1 Date 4-27-89		2 Severity	Level [] 1 E	2 🗆 :	3 Page	1 of	2
Organization	3 Discovered During Audit 89-2	3a Identi S. Hans	fied By				4 SDR No. 332	. Rev	
	5 Organization Holmes & Narver		Person(s) Conta Wright	acted			7 Respons 20 Work Date of	se Due Da king Days Transmitt	from
Originating QA	8 Requirement (Audit NNWSI/88-9, Rev ence 1-1, state cation, authori	v. 2, Sec es in par	c. 1, Para. 1. rt: The organ	.0, Orga nization	nizatio al stru	cture,	lines of c	ommuni-	
à	zational structure, lines of communication, and authority and duties of the								
ig j	10 Recommended Ac	10 Recommended Action(s): ☑ Remedial ☐ Investigative ☒ Corrective							
Completed	Develop a method of identifying and defining the NTSO and EG&G functions.								
Aprw.	11 OAE/Lead Auditor/D	42/89	12 Division Ma	AA T	ate leg 89		Project Quality	•	
د 5	14 Remedial/Investigation	ve Action	(s)	-	1	s Effect	ive Date		
Block					•	9 L	ave Date		
E B	1								
									,
rganization	16 Cause of the Cond	dition & C	orrective Action	n to Prev	ent Rec	currence	9	 	
					1	7 Effect	tive Date		
o A									
Completed	18 Signature/Date								
ó	19 Response Accepted	QAE/Lea	ad Auditor/Date	Divisi	ion Mana	iger/Dat		Quality Mg	
QA Org.	Verif. Satisfactory	QAE/Lea	ad Auditor/Date	Divisi	ion Mana	iger/Dat	te Project (Quality Mg	r./Date
	21 Remarks								
Orig.									
á									
Сошр.									
8	- IOAE/	A cod Aud	Star/Data Div	iolon Mar	nanor/Ds	. <u>.</u> P	OM/Data		
	22 QAE/Lead Auditor/Date Division Manager/Date PQM/Date								

. .

YMPO STANDARD DEFICIENCY REPORT CONTINUATION SHEET

N-QA-038 12/88

SDR No. 332

Rev.

Page 2

of 2

8 Requirement (continued)

ties affecting quality shall be clearly established and delineated in writing.

9 Deficiency (continued)

functions on the Project, and both are referenced in H&N implementing procedures.

	•	YMPO STANDARD DE	FICIENCY REPORT	N-QA-038 4/89
	1 Date 4-27-89	2 Severity Le	vel 🗆 1 🕱 2 🗆 3	Page 1 of 2
Organization	3 Discovered During Audit 89-2	3a Identified By S. Hans	T 4	SDR No. 333 Rev
	5 Organization YMP	6 Person(s) Contact W. B. Mansel/J. B		7 Response Due Date is 20 Working Days from Date of Transmittal
Originating QA	8 Requirement (Audit Checklist Reference, if Applicable) Audit checklist, Ref. 1-2, NNWSI/QAP, Rev. 2, Sec. II, Para. 2.0, QA Functions states in part, The persons and organizations performing QA functions shall have sufficient authorityand organizational freedom toassure that fur-			
à	not have sufficient authority or organizational freedom to assure the			
je	10 Recommended Act	ion(s): 🛛 Remedial 🗌 In	vestigative X Correctiv	e
control of nonconforming or unsatisfactory conditions until proper 10 Recommended Action(s): A Remedial Investigative A Corrective The Project Office should provide a method to control the further pring of nonconforming items in accordance with the requirements of NN				
Aprvi.	ty QAE/Lead Auditor/D		ager/Date 13 Pro	oject Quality Mgr./Date
5	14 Remedia /Investigativ	ve Action(s)	0	_
ion in Block			15 Effective	Date
Organization	16 Cause of the Cond	ition & Corrective Action 1	to Prevent Recurrence 17 Effective	Date
Completed by				
Com	18 Signature/Date			
g.	19 Response Accepted	QAE/Lead Auditor/Date	Division Manager/Date	Project Quality Mgr./Date
QA Org.	20 Corrective Action Verif. Satisfactory	QAE/Lead Auditor/Date	Division Manager/Date	Project Quality Mgr./Date
Orig. C	21 Remarks			
Comp. by				
Ö	22 QA CLOSURE QAE/L	ead Auditor/Date Division	on Manager/Date PQN	M/Date

à

YMPO STANDARD DEFICIENCY REPORT CONTINUATION SHEET

N-QA-038 12/88

SDR No. 333

Rev.

Page 2

of 2

8 Requirement (continued)

ther processing, delivery, installation, or use is controlled until proper disposition of a nonconformance, deficiency, or unsatisfactory condition has occurred. This includes the ability to stop (or cause to be stopped) unsatisfactory work through established channels.

9 Deficiency (continued)

disposition has occurred. Additionally, no other organization or person that performs QA functions have been identified or documented as controlling the further processing of nonconforming items.

10 Recommended Actions (continued)

88-9, Rev. 2.

ENCLÓSURE 4
OBSERVATIONS

	WMPO OBSERVATION NO. 89-2-01					
	Noted During:	Identified B	y.	Date:		
6	Audit 89-2	S. Hans		4-27-89		
3	Organization:	Person(s) C	Contacted:	Response Due Date Is		
į	Holmes_& Narver_	C. Wright		20 Days from Date of Transmittal		
δ	Discussion:					
Completed by Originating OA Org						
	Medical Auditor Litth 5/	Date 5/89	Branch Manager Solution 15	May 87		
Completed By Respondes	Response:					
	Signature:		Date:			
	Response Receipt Verified/Closed)				
	QAE/Lead Auditor	Date	Branch Manager	Date		
Completed By QA Org.	Remarks:			·		

	WMPO OBSE	RVATION N	0. <u>89-02-02</u>	N-QA-012 8/88
	Noted During:	Identified By	ŗ.	Date:
S	H&N-Audit 89-2	N. D. Cox		4-25-89
ing OA Organization	Organization: Holmes & Narver	Person(s) C Randolph Twyla Smi	contacted: Schreiner ith	Response Due Date Is 20 Days from Date of Transmittel
9040	Discussion:			
Completed by Originals	The QA record package on the code <u>Traverse</u> was examined prior to its submittal to RIS (records storage). This package did not include any documentation from the software supplier, nor a verification/validation report, nor a software requirements review. NNWSI/88-9 requires these (Appendix H). Also, there was no H&N work initiation form for approval activity per YMP-013, Para. 6.2.2. If a software Quality Assurance Plan were in effect, any one of the above omissions would have resulted in a finding.			
	CAELead Auditor	Date SIRA	Branch Manager (1)	Date 5 May 89
Completed By Respondes	Response:			
	Signature:		Date:	
	كالمستقل فالمناز والمستفين والمنطوع والمستقل والمستوان والمستوان والمستوان والمستقل	0		
	QAE/Lead Auditor	Date	Branch Manager	Dete
Completed By QA Org.	Remarks:			

	WMPO OBSE	RVATION N	10. 89-2-03	N-QA-012 8/88
S	Noted During: Audit 89-2	Identified B S. Hans	λ:	Date: 4-27-89
partratic	Organization: Holmes & Narver	Person(s) (C. Wright		Response Due Date is 20 Days from Date of Transmittel
Completed by Originating QA Oro	Discussion: HEN does not have procedures starting major activity. Di	raft proced	ures were reviewed during	ior to the audit.
	The August Ruth	Date 5/5/89	Branch Manager Quell	Date 5 Mog 89
Completed By Respondes	Response:			
_	Signature:		Date:	
	Response Receipt Verified/Closed QAE/Lead Auditor	Date	Branch Manager	Date
Completed By OA Org.	Remarks:			·

•

	WMPO OBSEF	RVATION N	O. _89-02-04	N-QA-012 8/88
-	Noted During:	Identified By	y.	Date:
5	Audit-89-2	S. Crawfo		5/4/89
Series A	Organization: Holmes & Narver	Person(s) C Jan Verde		Response Due Date is 80 Days from Date of Transmittal
Completed by Originating QA On	The Han QAPP, Rev. 2, Section processed without the same lev document. Han procedure YMP-0 of minor changes without change procedure transmittal 41 issue YMP-001, without changing revi "corrected copy". As a result procedures are, in fact, the cobe identified on the first page.	vel of revi 001, Rev. 2 ging revisi ed four (4) ision or da t, it is ve current ver	iew and approval as the ori 2, Para. 6.5.3 provides for ion level of procedures. H) procedures, fully in acco ate or indicating the reiss ery difficult to assure dis- rsion. Minor procedure cha- rected copy, issued xx/xx/x	iginal r issuance H&N ordance with sue as a stributed
		Date 5/5/89	Branch Manager AM Callurell	Date 5 May 89
	Response:	-1 -		
Completed By Respondes				
	Signature:		Dete:	
		0		
		Date	Branch Manager	Date
ompleted By OA Org.	Remarks:			

С

2

	WMPO OBSE	RVATION N	Ю. <u>89-02-05</u>	N-QA-012 8/88	
8	Noted During: Audit 89-2	identified E		Date: 5/4/89	
Cantras	Organization: Holmes & Narver	Person(s) (Ron Sabo		Response Due Date Is 20 Days from Date of Transmittal	
Completed by Originating QA Org	NNWSI/QAP 88-9, Rev. 2, Section IX, Para. 2.2.1, "Responsibility", states, "It is the responsibility of the Participating Organization and Nevada Test Site (NTS) Support Contractor that is performing the work to identify which portions of its activities involve the use of special processes. A special process is a process in which the results are highly dependent on either the control of the process or the operator's skill, or both, and in which the specified quality cannot be readily determined by inspection or testing of the item." Han performs nondestructive testing services for the YMP. These services require Han to develop NDT procedures and to have qualified/				
	Thidrick J. Kath 5 Response:	15/89	Branch Manager A Callwell 5	May 89	
Completed By Respondes			•		
4	Signature:		Date:		
		Date Date	Branch Manager	Date	
Completed By OA Org.	Remarks:				

WMPO OBSERVATION NO. 89-02-05 CONTINUATION PAGE

N-QA-012 8/88

certified NDT personnel. Nondestructive testing is considered a special process; however, H&N has not identified in its program which NDT will be performed. H&N's contention is that NDT services do not apply to the reference section.

PAGE

___ OF __

٠	WMPO OBS	ERVATION N	0. 89-02-06	N-QA-012 8/88
	Noted During:	Identified B	y :	Date:
2	Audit 89-2	S. Crawfo	rd	5/4/89
tration	Organization:	Person(s) C	contacted:	Response Due Date Is 20 Days from Date of
Oppos	Holmes & Narver	R. Schre	iner	Transmittal
2	Discussion:			
Completed by Originating OA	NNWSI/88-9, Revision 2, Secti transmitted across interfaces procedures do not contain spe information received and tran identifies a related deficien III, Para. 2.6.1. Observation HEN response to SDR 293 shoul NNWSI/88-9, Section III.	s shall be do ecific measur nsmitted by F ncy of noncom on S89-1-03 i	res for the controlled." res for the control of design. REN. Previous SDR 293, 3/mpliance with NNWSI/88-9, and a sess compliance with Para.	H&N ign 13/89, Section ea. The
	QAEALead Auditor	Pate	Branch Manager	Date
	Tredrick & Kuth	5/5/89	HOAT Callwell	5 Meg 89
Completed By Respondes	Response: Signature:		Date:	
4			URU:	
ŀ	Response Receipt Verified/Closed QAE/Lead Auditor	Date	Branch Manager	Date
Completed By OA Org.	Remarks:			

•	WMPO OBSERVATION NO89-02-07 8/88				
٦	Noted During: Audit 89-2	Identified B J. Friend	_	Date: 5/4/89	
rganization	Organization: Holmes & Narver	Person(s) C C. Wright	Contacted: t/R. Sabol	Response Due Date is 20 Days from Date of Transmittal	
Completed by Officiaries QA Oro	A review of H&N's report to me trending that contained combined in the determined from the determined from the could not be determin	ined data from this dat	rom YMP and the weapons ta what applied to which	activities.	
	QAE/Lead Auditor	Date 5/5/89	Branch Manager HOLC Quell	Date 5 May By	
Completed By Respondes	Response:				
Ц	Signature:		Dete:		
	Response Receipt Verified/Closed QAE/Lead Auditor	Date	Branch Manager	Date	
Completed By OA Org.	Remarks:				

e.	WMPO OF	SERVATION I	VO. <u>89-02-08</u>	N-QA-012 8/88
8	Noted During: Audit 89-2	identified (Date: 5/4/89
Deritas	Organization: Holmes & Narver	Person(s) Contacted: R. Sabol/W. Cotter		Response Due Date Is 20 Days from Date of Transmittal
Completed by Originating OA Or	Discussion: HEN NDT personnel have n "NDT Personnel Certifica maintains for weapons pr documentation to support	tion". A rev ograms do not certification	iew of NDT personnel f currently contain suf n to SNT-TC-1A (1980).	iles that H&N ficient
	CAELgad Audhor Such	Date 5/5/89	Branch Manager Wall	2 5 Max 87
Completed By Respondes				
	Signature:		Dete:	
	Response Receipt Verified/Closed QAE/Lead Auditor	Date Date	Branch Manager	Dete
Completed By OA Org.	Remarks:			

	WMPO OF	SERVATION N	O. 89-02-09	N-QA-012 8/88
	Noted During:	Identified B	ŗ.	Date:
•	Audit 89-2	S. Crawfo	ord	5-4-89
partratos	Organization: Holmes & Narver	Person(s) C C. Wright	Contacted: t/R. Sabol	Response Due Date Is 20 Days from Date of Transmittal
Completed by Originating OA Orga	The H&N QAPP, Rev. 2, Sectimpractical to place the described and implemented samples". This is in Part B, Para. 1.1, which mixed with like samples". omission in the QAPP, the NNWSI/88-9 in this area.	identification to ensure tha contradiction requires measu Although thi	on the sample, methods t samples are mixed with to NAWSI/88-9, Rev. 2, S res to "assure that samps may have been an inadv t the QAPP is in direct	shall be like ection VIII, les are not ertent conflict with
	Ineder OK O Ruth	Date ga	Branch Manager	Date 5 May 89
Completed By Respondes				
	Signature:		Date:	
	Signature: Response Receipt Verified/Closed QAE/Lead Auditor	Date	Date: Branch Manager	Date

	YUCCA MOUNTAIN PROJECT OFFICE N-QA-0 1YMPO OBSERVATION NO. 89-02-10 4/89				
uo	2Noted During: Audit 89-2	³ Identifie	d By: S. Crawford	4Date: May 11, 1989	
ganizati	5Organization: Holmes & Narver	⁶ Person((s) Contacted: R. Schreiner	7 Response Due Date is 20 Days from Date of Transmittal	
Completed by Originating Organization	BDiscussion: H&N Procedures YMP-018, Rev. 0 and NNWSI-015, Rev. 0 (with ICN-001) identify measures for the development and control of a Design Basis Document (DBD) and Design Input Control Document (DICD), respectively. Both the DBD and DICD are derived from the ESF Subsystem Design Requirements Document (SDRD), but the H&N procedures do not clearly denote the relationship between the DBD and the DICD, or the relationship of DBD and DICD to the "ESF Basis for Design Document" (AP-5.18Q), the SDRD, and the Reference Information Base (RIB).				
	Spedench Auditor Spedench Auditor 5/	Pate 11 89	10Branch Manager	Date 5/11/87	
Completed by Respondee	11 Response!				
	12Signature:		Date:		
Completed by QA Org.	13 Response Receipt Acceptable ☐ Initiator 14 Remarks:	Date	QA/Lead Auditor	Date	
Сотріє	·			Page _1of_2_	

·, · .

YMPO OBSERVATION NO. 89-02-10 CONTINUATION PAGE

N-QA-012 1/89

8 Discussion: (continued)

NNWSI-015 was revised during the audit (as YMP-015) to cross reference YMP-018, and add clarification of design input sources.

Page

2 of 2

	YUCCA MOUNTAIN PROJECT OFFICE N-QA-01 1YMPO OBSERVATION NO. 89-02-11 4/89					
nc	2Noted During: Audit 89-2	³ Identifie	ed By: S. Crawford	4Date: May 11, 1989		
ganizatic	5Organization: Holmes & Narver	⁶ Person((s) Contacted: R. Schreiner	7 Response Due Date is 20 Days from Date of Transmittal		
Completed by Originating Organization	(YMP-003) and drawings (YMP-00 design verification of drawing contain similar provisions for YMP-006 does not provide for design analyses to justify	2 provides for design verification of specifications -005). Although YMP-005, Para. 6.4.1.2 requires ings prior to QA and TPO approval, YMP-003 does not for design verification of specifications. Also, r design verification to be accomplished per YMP-014 ify assumptions, or confirm the adequacy of analyses.				
		Date 4 /89	10 Branch Manager Win full H Culve	Date U 5/11/FE		
Completed by Respondee	11 Response: V			•		
	12Signature:		Date:			
Completed by QA Org.	13 Response Receipt Acceptable Initiator 14 Remarks:	Date	QA/Lead Auditor	Date		
Соп				Page _1 _ of _1 _		

• _ @

5 ...

,	WMPO OBSEF	RVATION N	0. <u>89-2-12</u>	N-QA-012 8/88
5	Noted During: Audit 89-2	Identified By S. Crawfor		Date: 5/4/89
antrag.	Organization: Project Office	Person(s) Co R. Schrein		Response Due Date is 20 Days from Date of Transmittel
Completed by Originating OA Orga	SDRD and incorporation of the DICD. OAF/Lead Auditor	ective 89/0, without i review cycop), and Des design reques and app	D23. Rev. 0 is the same doincorporating several hundred. As a result, H&N is posign Input Control Document quirements. H&N should not proval until receipt of the ad clarification into the Inches Manager.	4/11/89 as ocument as red resolved preparing t (DICD), t release e revised
Completed By Respondes	Response:	5/84	N. M. (As Church 3	
	Signature:		Dete:	
	المتحال	Date	Branch Manager	Dete
Completed By OA Org.	Remarks:			

٠	WMPO OBSE	RVATION N	10. <u>89-2-13</u>	N-QA-012 8/88
	Noted During:	Identified B		Date:
2	Audit 89-2	S. Crawford		5-4-89
i i	Organization:	Person(s) Contacted:		Response Due Date Is 20 Days from Date of Transmittel
į	Project Office	Carl Wright		
Completed by Originating OA Oro	Discussion: iaN QAPP, Rev. 2, Section Investigations" (Criterion III is conducted under "Test Conta testing performed at the H&N I date) is done to USGS directio USGS QAPP-01, Rev. 5, excludes and conducts all test activiti III. H&N and USGS should mutu the ESF are conducted, with Pi	I) from the rol, Section Material Technology on with USC the requires as "Sciually resolution Offi	e scope of H&N responsibile of 11 (Criterion XI). Much st Lab (MTL)/(Prototype to S supplied samples. Howeverements of Criterion XI (Sentific Investigations" power the basis under which ce assistance if necessary	ity, testing h of the esting to ver, the Para. 11.2) er Criterion
	Neder (N) Luck 5/5/	Date 89	Branch Manager Will 5	May 89
Completed By Respondes				
	Signature:		Dete:	,
	Response Receipt Verified/Closed	0		
	QAE/Lead Auditor	· Date	Branch Manager	Date
Completed By QA Org.	Remarks:			

_

:

L	WMPO OBSERVATION NO. 89-2-14 N-QA-0 8/88			
	Noted During: H&N Audit 89-2	Identified (F. J. Ru	•	Date: 5/4/89
and and	Organization: Yucca Mountain Project Office	Person(s) Ed Wilmo	Contacted: t	Response Due Date is 20 Days from Date of Transmittel
Concluded by Origination OA Con	prerequisites and programmatic starting a major activity. Sus written an Audit Observer Inqui documentation that Title II ESF Title II is not considered a mafication as to why not.	uality Ass heduled/pl ll be used requiremen an Zimmern ry (see at design is jor activi	urance Program," states, " anned activities, which co I in verifying that specific Its have been identified pr Itan, from the State of Neva Itached) requesting written It considered a major activi	rogram," Readiness uld affect ed ior to da, has ty. If
	Frederick Skith 3	15/89	Branch Manager 51	May 39
Completed By Respondes	Response:			
	Signature:		Dete:	
	Response Receipt Verified/Closed QAE/Lead Auditor C)ate	Branch Manager	Dete
Completed By OA Org.	Remarks:			

YUCCA MOUNTAIN PROJECT AUDIT OBSERVER INQUIRY

N-QA-084 4/89

Audit No
Log No
Name Susar Zimnerma Organization State of Novada
YMP Requirement Reference
Question/Concern The State would like written down at the
determination of According to 88-9, Row 2 and the HAN WAPP Pour
Title II design is considered a major activity. If Title II
ustification of why not
Response
Observer's Acknowledgement
Cleared for Submittal to YMP Participant Stedent City State Sta
Lead Auditor / Lead Technical Specialist Incorporated in YMP Audit ChecklistRef 22.066 10 1/23
Incorporated in YMP Audit ChecklistRef 22: Vage 10 9 123
I / WENDING WERE MAN