

NEVADA NUCLEAR WASTE STORAGE INVESTIGATIONS PROJECT

MONTHLY REPORT

NOVEMBER 1986

Prepared by Nevada Nuclear Waste Storage Investigations (NNWSI) Project participants as part of the Civilian Radioactive Waste Management Program. The NNWSI Project is managed by the Waste Management Project Office of the U.S. Department of Energy (DOE), Nevada Operations Office. NNWSI Project work is sponsored by the DOE Office of Civilian Radioactive Waste Management.

> UNITED STATES DEPARTMENT OF ENERGY NEVADA OPERATIONS OFFICE

NACE OF A DECK

. Ť.

. X

.

TABLE OF CONTENTS

	•		ر موجوع در در د	n an					Рала
Abstract				· .					Lage
AUSTREE									
Ke	ey Activi	ties	• • • •	• • • •	• • •	• • • •	• • •	• • • •	. 1
Fu	nding Ov	erview	••••	• • • •	• • •	• • • •	• • •	• • • •	. iv
NN	WSI Proj	ect Cost	vs. Plan	Graph .	• • •		• • •	• • •	. v
NN	WSI Proj	ect Budget	t Baselin	e	•••	• • • •	• • •	• • • •	vi
<u>Project S</u> WB	<u>tatus</u> S 1.2.1	Svstems			s pursy	- 			1-1
WB	S 1.2.2	Waste Pa	ackage .		• • • •		• • •	• • • •	2-1
·WB	s 1.2.3	Site Inv	vestigati	ons	• • • •		• • •		3-1
VB	S 1.2.4	Reposito	ory Inves	tigation	s		• • •	• • • •	4-1
VB	s 1.2.5	Regulato	ory and I	nstituti	unal Ir	nvestig	ations	• • • •	5-1
VB	S 1.2.6	Explorat	ory Shaf	t Invest	igation	ns	• • •	••••	6-1
WB	S 1.2.7	Test Fac	ilities	• • • •	• • • •	• • • •	• • •	••••	7-1
VB	S 1.2.8	Land Acc	uisition	• • • • •	• • • •		•••	• • • •	8-1
WB	s 1.2.9	Program	Managemei	nt	•••		• • •	• • • •	9-1
VB	s 1.2.10	Financia	1 and Te	chnical 1	lssues.	• • •	• • • • •	• • • •	10-1
Cost Perf	ormance 1	Report - I	evel 3.				4.* 5 - 1 € 10 ≵ - 1 € 10 • * *	ang A	11-1
Cost Perf	ormance l	Report - 1	evel 4.		• • • •	• •	• • •	• • • •	11-2
NNVSI Pro	ject Par	ticipant E	udget vs	Cost.	• • •	•	•	• • • •	11-4
NNWSI Pro	ject Leve	el I Miles	tones .	• • • • •	• • • • • • • • • • •	• • •	• • •	• • • •	11-22
NNVSI Pro	ject Stal	fing	• • • •	• • • • •	• • • •	• • •	• • •		11-26
Planned N	NVSI Proj	ect Field	Activiti	les	· · · · · ·	• • •	• • •	• • • •	11-27
			n na serie Na gunden serie Na serie na serie	danus (n an the second se

¢

ABSTRACT

1.2.1 SYSTEMS

During November 1986, Sandia National Laboratories (SNL) staff members concentrated efforts on the Nevada Nuclear Waste Storage Investigations (NNWSI) Project Systems Engineering Management Plan (SEMP). A first draft of the cost effectiveness section of the Site Characterization Plan Conceptual Design Report (SCP-CDR) was written and submitted for review by the SNL staff. The SNL data base staff assisted in compiling a list of parameter needs for the site and engineering properties data base. SNL computer graphics personnel developed a topographic mapping program, compiled a land grid map of townships and sections, and completed a preliminary modeling study of hydrologic parameters at Yucca Mountain. The SNL staff also completed a report (satisfying Milestone M180) on saturated flow modeling. SNL reports on the boundary for the engineered-barrier system and the sealing program completed peer review.

1.2.2 WASTE PACKAGE

Vitric tuff alteration experiments were initiated at LLNL and are progressing. A glass dissolution simulation was successfully completed using the EQ3/6 code. After terminating all remaining in-house experiments on test specimen exposure to repository-relevant environments, LLNL personnel are characterizing the specimens for evidence of corrosion or degradation. LLNL staff members completed information need text for Issue 1.4 in Chapter 8 of the SCP. The LLNL scientific investigation planning (SIP) documentation for performance assessment was approved by the Waste Management Project Office (VMPO) and the stop-work order for this activity was lifted.

1.2.3 SITE INVESTIGATIONS

The stop-work order issued to the U.S. Geological Survey (USGS) suspended almost all site characterization technical activities, but quality level assignments are being developed. Fenix and Scisson (F&S) personnel prepared Project drillhole histories (for publication and printing) and an accurate drillhole designation list. F&S staff presented the preliminary drawing of the Exploratory Shaft Facility (ESF) layout at the 1,020-foot level to WMPO for review. Due to the accelerated SCP schedule, SAIC staff focused their efforts on writing, editing, and reviewing the data and plans chapters of the SCP. SAIC staff completed review of the State Grant Proposal and compiled a comprehensive review package for WMPO. USGS personnel collected streamflow and precipitation data that records a November 18 flood; only minor runoff occurred in Topopah Wash and upper Fortymile Wash near Rattlesnake Ridge. The data suggest that at least 1 in. of rainfall is needed to result in 👉 runoff in the Yucca Mountain area. USGS personnel performed psychometry on preserved drilling samples in the Test Cell-C lab. A Los Alamos quality assurance (QA) audit of the solubility determination task identified no significant problems. Los Alamos staff conducted a computerized literature search for thermodynamic data on americium. Los Alamos Milestone R309 vas submitted for technical review. The Milestone R319, Report on problematic

i

mineral deposits in faults was completed, but will not be ready for incorporation into SCP Chapter 1. The meteorological monitoring stations are in operation, and the Final Preliminary Site Characterization Radiological Monitoring Plan was completed. The Transportation Scientific Investigation Plan was completed and submitted to T&MSS QA for transmittal to VMPO. LLNL staff completed a draft of the Fiscal Year EQ 3/6 Data Base Status Report (Milestone P331).

1.2.4 REPOSITORY INVESTIGATIONS

SNL prepared Chapters 1 and 5 of the SCP-CDR for design review by the Office of Geologic Repositories and WMPO. SNL personnel tested two repaired flatjacks in the G-Tunnel underground facility. SNL staff members incorporated the U.S. Department of Energy/Headquarters (DOE/HQ) comments into the horizontal emplacement feasibility report.

1.2.5 REGULATORY AND INSTITUTIONAL INVESTIGATIONS

The schedule for NNWSI Project and the U.S. Nuclear Reg.latory Commission (NRC) interactions was preempted by the accelerated SCF deadline. DOE/HQ requested accelerating the SCP preparation process with an expected April 1, 1987 delivery to the printers; therefore, PIRC revisions must be completed by the end of December 1986. The Technical Overview Committee was replaced by the Project Overview Committee (POC). The SAIC Institutional Branch submitted a revised draft of the NNWSI Project Affairs Flan for WMPO review.

1.2.6 EXPLORATORY SHAFT INVESTIGATIONS

REECo Management and Integration staff worked with F&S and Holmes & Narver (H&N) on proposals to refine the surface and underground layouts. Los Alamos staff members completed and issued the first version of the data base on fluids and materials to be used in the ESF. H&N, REEC: and F&S completed work on the Phase I Construction Schedule for the ESF. Los Alamos, SAIC, and WMPO prepared a draft Project position paper on the need to change ESF design. The Los Alamos draft Integrated Data System Requirements document was approved by WMPO. The USGS response to review comments on prototype hydrologic tests was completed (first draft) and submitted for internal Project review.

1.2.7 TEST FACILITIES

USGS personnel evaluated pressure measurements on vented and unventilated air. The LLNL topical report on posttest thermomechanical calculations was printed and distributed. H&N nondestructive testing personnel completed radiography tests on the flatjacks from G-Tunnel.

1.2.9 PROJECT MANAGEMENT

LLNL staff submitted a procurement plan to WMPO in response to an HQ request for contractor and subcontractor information. Larry R. Hayes officially became the new TPO for the USGS. The SAIC Computer Support Services Staff installed the XYPLEX communications equipment on the VAXcluster. H&N Microfilming Archival Storage Service Facility (MASSF) personnel completed microfilming properly prepared documents for records management. REECo implementing procedures for the Local Records Center and the QA Records Type List has been finalized. DOE/HQ requested a cost/benefit analysis for the NNWSI Project Information Management System. The USBR prepared the ES prototype budget. WMPO approved the REECo Project Quality Assurance Program Plan (QAPP). The F&S Director of QA approved revisions to sixteen procedures of the Tulsa ESF Design Effort. The Los Alamos report for the Lawrence Berkeley Laboratory (LBL) audit was completed, reviewed. and sent to LBL. The stop-work order was lifted for all ongoing Los Alamos NNWSI Project activities. The USGS QA manual is printed. The LLNL performance assessment SIP documentation and QALAs were approved. WMPO comments were incorporated into Revision 3 of the T&MSS QAPP. Revision 1 of the SCP Management Plan was approved by WMPO. The SAIC QAPP and implementing procedures were approved.

`***

Sec. Sec.

.....

िंठ उन्दर्धी है

Funding Overview

The month-end estimated costs were \$6,687,090 against a plan of \$6,572,837 resulting in a cost overrun of \$114,253.

The following are the year-to-date plans, costs, and variances:

·		Plan (\$000)	Cost (\$000)	Variance	% Variance
WBS 1.2.1	Systems	\$ 446	\$ 391	\$ 55	12
WBS 1.2.2	Waste Package	488	376	112	23
WBS 1.2.3	Site	1,603	1,675	(72)	(5) (5)
WBS 1.2.4	Repository Investigations	554	591	(37)	(7)
WBS 1.2.5	Regulatory and Institutional Investigations	544	553	(9)	(2)
WBS 1.2.6	Exploratory Shaft Investigations	1,034	888	146	14
WBS 1.2.7	Test Facilities	25	28	(3)	(12)
WBS 1.2.8	Land Acquisition	-0-	-0-	-0-	-0-
WBS 1.2.9	Project Management	1,605	1,533	72	5
WBS 1.2.10	Financial and Technical Assistance	274	-652	(378)	(138)
WBS 1.2	NNWSI Project	\$ 6,573	\$6,687	\$ (114)	- (2)



Remarks:

V

NNWOI PROJECT BUDGET BASELINE

¢

NOVEMBER 1986

CONTRACTORS	(\$000) ORIGINAL FY 87 FUNDING	B	(\$000) CURRENT ASELINED BUDGET	(\$000) <u>Change</u>	
SNL	\$ 16,148		\$ 20,131	3,983	
LLNL	9,311		11,440	2,129	н К
Los Alamos	10,003	المحافظ المحافظ والمحافظ والمحافظ	10,810	807	
USGS	13,333		15,739	2,406	•
SAIC	12,138	• • • • • •	14,272	2,134	•
REECo	3,889		4,678	789	
H&N	2,182		2,304	122	
FŁS	5,472		5,871	399	
WSI	230		230	-0-	
PAN AM	5		52	47	
State grant	3,765		3,765	-0-	
DRI	100		100	-0-	
EG&G	60	• • • •	60	-0-	21
LBL	267		267	-0-	
OSTI/TC	-0-		5	.	· · ·
HEDL	-0-		117	117	• •
CSC	-0-		80	80	
NTS allocation	980	• • • •	1,020	40	
Unidstributed Budget	1,398		1,398	-0-	
SUBTOTAL	\$ 79,281		92,339	13,058	
CAPITAL EQUIPMENT	5,081	•	2,727	(2,354)	
TOTAL	84,362		95,066	10,704	-

vi



PROJECT STATUS

1.2.1 SYSTEMS

OBJECTIVE

The objective of this task is to apply the concept of systems to the development and design of the repository, both the surface and subsurface facilities, and to the evaluation of the effectiveness of the geologic and hydrologic environment in isolating radionuclides.

ACTIVITIES

WBS 1.2.1.1 SYSTEMS MANAGEMENT AND INTEGRATION

During November 1986 Sandia National Laboratories (SNL) staff members concentrated on preparation of the NNWSI Project Systems Engineering Management Plan (SEMF), which relates systems engineering and technical data base setting management to all other technical activities in the Project.

WBS 1.2.1.2 SYSTEMS ENGINEERING

WBS 1.2.1.2.3 Cost Schedule

A first draft of the Site Characterization Plan (SCP) Conceptual Design Report (SCP-CDR) subsection 8.2.12, Cost Effectiveness, written by SNL staff members, was submitted for review.

SNL personnel prepared four total system life cycle cost (TSLCC) estimates and transmitted them to the Project Office. These TSLCCs will be used in the fuel rod consolidation study.

WBS 1.2.1.2.4 Systems Engineering Integration

The Systems Engineering Integration Group (SEIG) met at Los Alamos on November 19-21. Major topics of discussion included: (1) identification of imple-menting procedures required by the SEMP, and (2) revision of the technical baseline change control process to reflect responsibilities assigned to the systems engineering and configuration management tasks.

المدافية لما

unipeli permitenten (

LLNL staff members completed a review of the draft Configuration Management Plan (CMP) and written comments were forwarded to WMPO and SAIC on November 3. A revision of selected sections is in progress.

During November, the SAIC Systems Engineering staff completed FY 87 task plans and budget input for Systems Management and Integration, and T&MSS Systems Engineering support. They also continued review of the preliminary draft versions of the SEMP in support of SNL and the VMPO. The SEMP is currently subject to an internal review at SNL and is scheduled to be submitted to VMPO for review and comment on December 15, 1986.

1-1

WBS 1.2.1.2.5 Configuration Management and Change Control

The Configuration Management Plan, Milestone RO47, was rescheduled for delivery to the Project Manager by December 15, 1986. This plan is under continuing review by WMPO and NNWSI Project participants, including those developing the Project SEMP.

WBS 1.2.1.3 TECHNICAL DATA BASE MANAGEMENT

WBS 1.2.1.3.1 Tuff Data Base

SNL data base staff assisted in the compilation of a comprehensive list of parameter needs for the NNWSI Project. The parameter listing was prepared and organized from information obtained from Chapter & :f the draft SCP. Redundant parameters are now being eliminated. The result of this effort will be the first complete listing of the (minimum) resurements for data storage for the site and engineering properties data base (SEPDB).

الإيجاب أراري المحاجز والمرجوع فالمعادي والمرجع

WBS 1.2.1.3.2 Computer Graphics

SNL staff members completed a preliminary modeling study of hydrologic parameters at Yucca Mountain.

SNL personnel have developed a program for creating top-graphic slope maps for the Interactive Graphics Information System (IGIS). The software will be used initially to identify areas of high, intermediate. and gentle topographic slopes at Yucca Mountain.

Members of the SNL staff compiled a land grid map showing surveyed and protracted townships and sections in the Yucca Mountain area from official Bureau of Land Management (BLM) records. Boundaries of the Nevada Test Site (NTS). Nellis Air Force Range, and BLM lands have been determined from the original land-withdrawal orders.

WBS 1.2.1.3.4 Data Base Management Systems Computer Support

Work is continuing on extending the technical data base logical design to accommodate a complete list of scientific and engineering properties and parameters. Approximately 775 individual data items have been identified from Chapter 8 of the SCP as inputs required to satisfy specific information needs. These parameters are currently being characterized and analyzed to form a basis for data base planning activities.

WBS 1.2.1.4 TOTAL SYSTEMS PERFORMANCE ASSESSMENT

WBS 1.2.1.4.1 Flow and Radionuclide Transport

SNL staff members revised and submitted SCP Section 8.3.5.12, Ground-water Travel Time Performance.

A contractor report from Lawrence Berkeley Laboratory (LBL) entitled "Hydrologic Mechanisms Governing Partially Saturated Fluid Flow in Fractured Welded Units and Porous Nonwelded Units at Yucca Mountain" (SAND85-71145) is being printed.

SNL personnel completed a report on the saturated flow modeling at Yucca Hountain. The report, which will satisfy Hilestone M180, describes contours of heads and concentrations based on several interpretations of inverse calculations.

WBS 1.2.1.4.2 Radionuclide Source Term

Members of the SNL staff modified the SCP writeup on the disturbed zone based on peer review comments. Recent information from the latest U.S. Nuclear Regulatory Commission (NRC) generic technical position paper was also included.

The SNL report on the boundary for the engineered-barrier system completed peer review and has started through SNL management review.

Peer review of the SNL report entitled "Performance Goals, Design Requirements and Material Recommendations for the NNVSI Repository Sealing Program" was completed.

WBS 1.2.1.4.4 Radionuclide Releases from Total System

SNL staff participated in the 5th HYDROCOIN Workshop and Coordinating Group meeting in the Netherlands on November 10-14, 1986. Preliminary results of sensitivity analyses of one-dimensional isothermal flow through layered, unsaturated tuff were presented. Two other EYDROCOIN teams (the NRC and the UK Atomic Energy Research Establishment (AERE) at Harvell) are also working on the unsaturated zone problems proposed by the NNVSI Project. AERE is having good success with the flow code NAMMU, while the NRC is having considerable difficulty with the code FEMWATER.

The SNL paper entitled "A Continuum Model for Water Movement in a Fractured Rock Mass" has completed review by WMPO and is currently in line review at SNL.

Two SNL abstracts, "Radionuclide Transport in an Unsaturated, Fractured Medium," and "Measuring and Modeling Water Imbibition into Tuff," are being prepared for the American Geophysical Union (AGU) Fall Meeting session "Symposium on Flow and Transport Through Unsaturated, Fractured Rock," December 8-12, 1986, in San Francisco, CA.

PLANNED WORK

Members of the SNL staff vill start the documentation of NNWSI Project Systems Studies Register (Milestone P126) during January 1987. The System Study Register task has been delayed because of commitments to the NNWSI Project SEMP. An NNWSI Project cost concurrence meeting is scheduled for December 11, 1986, at DOE/HQ to address several design scenarios concerning high-burnup fuel currently being studied by Veston.

MILESTONE PROGRESS

19,223

. . .

 $M \in \mathbb{R}^{n \times n}$

and a standard and the

· 是是一些人的问题,我们就是一些人,我们还是是我的问题。

。 (1927年7月17日) - 1927年1日) - 1927年6日) - 1927年6日) - 1927年7月1日日(1927年7月1日) - 1927年7月1日) - 1927年7月1日) - 1927年7月1日) 1927年7月1日日(1927年7月1日) - 1927年6日) - 1927年6日日) - 1927年7月1日日(1927年7月1日) - 1927年7月1日) - 1927年7月1日) - 1927年7月1日)

SNL Milestone M261, the Yucca Mountain site-specific mined geologic disposal system description, is delayed.

SNL Milestone R079. "Technique for Subterranean Surface Modeling for the NNWSI Project Repository: Software Documentation," will be delayed.

SNL Milestone R091, "Initial Three-dimensional Reference Stratigraphic Hodel for the Area Within the Accessible Environment of the NNWSI Project," and R790, Definition and Pictorial Representation of Critical Boundaries," are on schedule.

SNL Milestone RO80. "Status Report of NNWSI Project Data Base Capabilities," is delayed and the new estimated date of completion is December 24, 1986.

A report for SNL Milestone N117, "Updated Concepts of Flow in Fractured Unsaturated Tuff," is being printed.

A draft of the technical portions of volume 1 of the Total System Performance-Assessment Code (TOSPAC), in support of Milestone M102, should be available for peer review by December 31, 1986.

1990 an 199

.....

المناجع المعرفي والمعالية المحاجبة والمحاجبة والمحاجبة والمحاجبة والمحاجبة والمحاجبة والمحاجبة والمحاج و

.

ي. د مار در ديو دوه و د د د د د د د



1-5

.

COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARIMENT OF ENERGY NNWS1 PROJECT

For: NOV 1987

.

Date: December 17, 1986

.

		•	YEAR TO	DATE		
WDS NUMBE	R AND DESCRIPTION	• BUD. COST	BUD, COST 1	ACTUAL COST	I VAR	ANCES
		• SCHEDULED	PERFORMED !	PERFORMED	SCHEDULE	COST
1211 5 1212 5 1213 1 1214 1	Systems Management and Integration Systems Engineering Technical Data Base Management Total Systems Performance Assessment	• 22.000 • 340.776 • 189.600 • 288.000	22.000 340.776 189.600 288.001	11.000 306.032 145.000 321.000	.000 .000 .000 .000	11.000 34.744 44.600 -32.999
121 5	SYSTEMS	• 840.376	840.378	783.032	.002	57.346

• 5

									•						
MILE	RESP. AGENCY	WRS	MILESTONE DESCRIPTION	0	N	p	J	F	м	A	м	J	J	A	s
P132	WMPO/ SNL	1.2.1.1	WMPO submits Annual PASS Program Interaction Letter Report for FY 87 to UGR	1. 1.2 - 1.1	र्थ श _व ≹ेन्द्र										Δ
R108	WMPO/ SNL	1.2.1.1	WMPO submits Letter Report on Studies of Performance Aflocation Included in SCP to OGR	-	-2001			Δ							
R109	WMPO	1.2.1.1	WMPO submits Letter Report on Studies of Coupled Processes Included in the SCP to OGR for Information	21.015.02.1		ì		\Diamond							
M120	WMPO/ SNL	1.2.1.2	rucca Mountain Mined Geologic Disposal System (MGDS) Requirements		ask to the				Δ		\diamond				
M261	WMPO/ SNL	1.2.1.2	Draft Yurea Mountain Site Specific Mined Geologic Disposal System (MGDS) Description						 .			Λ			
MIOB	WMPO/	1.2.1.2	System Engineering Management Plan (SEMP)		ang den Say			Δ							
R074	WMPO/	1.2.1.2	UGR Systems Engineering Review of the NNWS1 Project	7000		- 			Δ						
R092	MMPO/	1.2.1.3	WMPO Submits Hard Copy (1987 Annual) Version of the Reference Information Base to OGR								Δ				

O REVISED MILESTONE COMPLETION DATE

COMPLETED AS REVISED

5

1.2.2 WASTE PACKAGE

OBJECTIVE

The primary objective of this task is to develop a technical basis and engineering capability to design, test, and fabricate a waste package that is compatible with the hydrological conditions and geochemical environment in the unsaturated zone beneath Yucca Mountain.

ACTIVITIES

VBS 1.2.2.1 MANAGEMENT AND INTEGRATION

During November, members of the SAIC Engineering Staff completed FY 87 task plans and budget input for the waste package management and integration support; supported WMPO concerning the waste package regulatory compliance strategy; and received final response from DOE/HQ on the revised definitions for the anticipated and unanticipated occurrences, the engineered barrier system (EBS), and substantially complete containment.

WBS 1.2.2.2 PACKAGE ENVIRONMENT

The vitric tuff alteration experiments (DB29 & DB30) which support this activity include a relatively long-term run (6 months) at 150°C and a shortterm experiment at high temperature. Both of these experiments were started early in November and are progressing normally. Fluid samples have been collected covering this first month of reaction and have been submitted for analysis.

LLNL staff prepared probe mounts of clinoptilolite crystals and carbon-coated them prior to electron microprobe analyses. If acceptably pure, these will become standard minerals for thermodynamic property determinations. The microprobe analyses should be completed early in December.

WBS 1.2.2.3 WASTE FORM AND MATERIALS TESTING

WBS 1.2.2.3.1 Waste Form Testing

The effort at LLNL to use EQ3/6 in glass modeling continued with successful completion of a glass dissolution simulation using the methods developed in Berlin.

WBS 1.2.2.3.2 Metals Barriers Testing

LLNL personnel terminated all remaining in-house experimental activity directed toward exposure of test specimens to various repository-relevant environments. The test specimens are now being characterized for evidence of corrosion or other degradation. A series of reports on results from these experimental activities is in preparation. Staff members at LLNL completed information needs for Issue 1.4 in Chapter 8 of the SCP. Review comments for the metal barrier part of Chapter 7 were received and responses prepared for these comments.

WBS 1.2.2.3.3 Other Materials

No ongoing work for the LLNL subtask to characterize other materials was completed due to the stop-work order.

WBS 1.2.2.3.4 Integrated Testing

LLNL personnel used a purified solution of AM(III) for preparation of crystalline americium hydroxide last month. This material will be used in solubility and speciation determinations.

A schoepite sample has been prepared, purified, and x-ray powder patterns obtained by staff members at LLNL. The patterns were quite good and correspond to those reported for pure schoepite. Samples of this material will be sent to Argonne in December for calorimetry work.

WBS 1.2.2.4 DESIGN, FABRICATE, AND PROTOTYPE TESTING

The scientific investigation planning (SIP) documentation was prepared by LLNL staff and is under internal review. Comments on Sections 7.2 and 7.3 of the Site Characterization Plan (SCP) have been received and are being addressed. The draft of Chapter 8 is under preparation.

WBS 1.2.2.5 PERFORMANCE ASSESSMENT

The LLNL SIP documentation was approved by WMPO and the stop-work order was lifted for the performance assessment activity on November 3, 1986.

PLANNED VORK

LLNL staff members will finalize the SIP for the design, fabricate, and prototype testing task and present it to WHPO and SAIC for review. Revisions will be incorporated as needed.

PROBLEM AREAS

The simultaneous requirements of writing the SCP, the waste package strategy document, and the SIP documentation exceed the available time of the LLNL staff in the integrated testing task.

MILESTONE PROGRESS

LLNL Milestone H015, "A Report on the Hydrothermal Experiment Using Topopah Spring Vitrophyre and Vitric Tuff," was submitted for internal review. The new completion date for LLNL Hilestone W224, "A report On Actinide Distribution in Rock Reaction Vessels," is June 1987. A new LLNL milestone, "A Report on the Actinide Distribution in Tuff Disks That Bave Been Part of Glass Waste Form Testing," will be completed first. Estimated delivery date for the new milestone is December 1986. All of the data is in hand; however, the SCP schedule and the waste package strategy document work precluded earlier preparation of the report.

LLNL milestone progress on performance assessment has been delayed by diversion of effort to the SCP and the Waste Package Post-Compliance Strategy document.

Milestones for the metal barrier testing task at LLNL are being reevaluated as part of the input for the Site Characterization Plan (SCP) Chapter 8 information needs and as part of the subject matter for the scientific investigation planning documents. Drafts of both documents are due for internal review on November 30, 1986. The actual schedule for milestones for the metal barrier subtask will depend on funding levels for FY 87 and beyond.

2-3

.....

 A Cartan Sec.

المرتب المرتبي . المرتبي المرتبي المرتبي المرتبي .



2-4

.

COST PERFORMANCE REPORT WIS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWS1 PROJECT

For: NOV 1987

Date: December 17, 1986

		•		YEAR TO	DIDATE			•
WES NUMBER AND DESCRIPTION		• BUD. COST	1	BUD CUST	ACTUAL COST	I VAR] AN	CES
		SCHEDULED	: ! = } =	PERFORMED	PERFORMED	SCHEDULE	!	COST
1221	Management and Integration Package Environment	• • 86.982 • 180.000	1	86.982 180.000	1 65.006 158.100	l 1000 1000	1	21.976
1223	Waste Form & Materials Testing Design, Fabricate, and Prototype Testing	 405.000 85.000 	Ì.	405.001 85.000	347.900 73.000	.001 .000 -	i I	57.101
1225	Performance. Assessment	• 158.000 •	1.	158.000	93.000	.000	! -	65.000
122	WASTE PACKAGE	• 914.982	ł.	914,983	1 737.006	1 .001	1	177.978

MILE- STONE	RESP. AGENCY	WEIS	MILESTONE DESCRIPTION	0	н	D	J	F	м	A	м	J	J	•	s
R003	WMPO/	1.2.2.1	Waste Packagé Postciosure Compliance Strategy Document		3-2 -1 3-7 - 5-		Δ								
M236	WMPO/	1.2.2.3	Progress Report on the Results of Testing Advanced Conceptual Design Metal Barrier Materials Under Relevant Environ. Conditions for a Tuff Repository	- 12 ¹			Δ			\diamond				·	
M257	WMPO/	1.2.2.3	Decision Made on Using Packing Material in the Waste Package to Assist in Controlling Radionuclides Release Rate		te er penter		Δ								
M013	WMPO/ tinl	1.2.2.4	Revised Draft Waste Package Subsystem Conceptual Design Requirements to DOC/HD for Review							Δ				0	
M233	WMPO/ LLNL	1.2.2.4	Initiate Waste Package Advanced Conceptual Design		the extent										Δ
M260	WMPO/	1.2.2.5	Report on Long-Term Performance Analysis of the Conceptual Waste Package Design		100					Δ		0			
M276	MMPO/	1.2.2.5	Report on the System Model for Waste Package Performance Analysis	Ā			\diamond								

A PLANNED MILESTONE COMPLETION DATE

A COMPLETED AS SCHEDULED

O REVISED MILESTONE COMPLETION DATE

COMPLETED AS REVISED

1.2.3 SITE INVESTIGATIONS

OBJECTIVE

The objective of this task is to determine whether Yucca Mountain is a suitable location for a high-level waste repository. The effort is divided into two areas of study. The first is understanding the characteristics of the rock mass that lies below the surface of Yucca Mountain. This encompasses the geology (structure and stratigraphy), hydrology (both saturated and unsaturated zone), geochemistry (chemical reactions that can be expected when waste is emplaced), and mineralogy and petrology (the study of the materials that will control the isolation and engineering characteristics of the rock). The second is understanding the processes and events that could occur in the area surrounding Yucca Mountain that could serve as potential disruptive forces. These efforts include the study of tectonics, seismicity, and volcanism, and the regional hydrologic, paleohydrologic, and paleoclimatologic systems.

ACTIVITIES

WBS 1.2.3.1 MANAGEMENT AND INTEGRATION

The stop-work order issued to the U.S. Geological Survey (USGS) in March 1986 remained in effect through November and almost all site characterization technical activities continued to be suspended. Most Project personnel continued work on preparation of scientific investigation planning documents with their corresponding quality assurance level assignment sheets (QALAs), a necessary step for resumption of work.

Fenix and Scisson (F&S) personnel prepared NNWSI Project drillhole histories for publication and sent the first series of the publication to the printer.

Staff members at F&S compiled and submitted to WMPO an accurate NNWSI Project drillhole designation list that will be used to correct the Holmes & Narver (H&N) data base.

F&S staff presented the preliminary drawing of the ESF 1,020-foot level layout to WHPO for review.

Many of the regular activities at SAIC were curtailed or postponed during the month of November due to the demands of the accelerated schedule to produce the Site Characterization Plan (SCP). Staff members were involved in writing portions of the data and plans chapters, reviewing and editing material for the PIRCs, and organizing and participating in POC reviews. This involvement will continue through the month of December.

SAIC staff members completed a thorough review of the State Grant Proposal, collating the total collection of review materials in a comprehensive package for the WMPO. The staff also prepared responses to several questions on site characterization posed by the general accounting office in preparation for its audit of site characterization activities. Planning for the Sample Management Facility (SMF) continued at a reduced level this month. The action memorandum and support materials requested by the WHPO were completed except for the portion regarding construction costs for converting warehouses #1 and #2 in Area 25 at the NTS. NTS and REECo personnel met to discuss the design needs of the SMF, and REECo indicated that the cost estimates would be completed by December 15. The cost estimates are the last element needed to complete the action memorandum.

SAIC personnel continued development of the technical and QA procedures for sample management. The "Activity Work Plan for NNWSI Core and Sample Curation" was completed in draft form, as were procedure No. 4, "Procedures for collection, labeling, and handling of NNWSI drill site samples," and Procedure No. 5, "Procedures for field logging and documentation of NNWSI core.

WBS 1.2.3.2 GEOLOGY WBS 1.2.3.2.1 Geologic Investigations

WBS 1.2.3.2.1.1 Site Geology

SNL staff members completed the draft field experiment procedure and it began internal review along with recently completed technical procedures for surface geologic mapping, trench mapping, sample collection and control, and geologic age dating. The study plan for these activities has been revised and is beginning a similar informal internal review prior to submission in the formal review process with WMPO and the NRC.

WBS 1.2.3.2.3 Site Stability

1442276 - KUN 1911

الألها الدابلي والدعس بالارمس بم

VBS 1.2.3.2.3.1 Tectonics and Volcanism

Los Alamos staff members completed a rough draft of the preclosure volcanic hazards report. A review of recent silicic volcanism (less than 1 million years) in the western Great Basin indicates that the most likely eruptive event during the preclosure period would be the eruption of domes₃ and associated tephra sheets with a combined volume of less than 1 km³. Eruptions of this type would pose only a minimal hazard during the preclosure period because of the small volume of pyroclastic material erupted and the distance of the repository from the vent areas.

WBS 1.2.3.2.3.3 Seismicity and Strain

A set of a set of a set of set

•• •• •

The seismic network for recording natural seismic events in southern Nevada continued in operation during November. No other technical activities were reported.

3-2

WBS 1.2.3.3 HYDROLOGY

WBS 1.2.3.3.1 Streamflow

USGS personnel collected streamflow and precipitation data that record the flood of November 18, 1986, in the Las Vegas valley. They also visited the streamflow network at the Nevada Test Site (NTS) on November 20 and found only minor runoff had occurred in Topopah Wash and in upper Fortymile Wash near Rattlesnake Ridge. Rainfall at the NTS on November 18 was roughly 0.8 inches during about 8-10 hours. Data suggest that rainfall near, or in excess, of 1 inch is needed to result in runoff in the Yucca Mountain area. This conclusion verifies earlier experiences of late January 1986, when similar amounts of rain (0.5-0.9 in.) also failed to result in runoff.

WBS 1.2.3.3.2 Ground-water Flow Analysis

USGS staff completed the first draft of the scientific investigation planning (SIP) documentation, "Hydraulic and conservative-tracer tests in fractured rock." This documentation describes well tests that will be done at Yucca Mountain and interpretation of test results to estimate aquifer properties. To the extent possible, test results will be used to estimate aquifer properties. The document will be submitted for technical review during December after typing and editorial review.

WBS 1.2.3.3.4 Unsaturated Zone Hydrology

USGS staff members continued the monitoring of shallow neutron access holes in the Yucca Mountain area for soil-moisture and infiltration data through November. USGS personnel spent several weeks performing psychrometry on preserved drilling samples in the Test Cell-C lab.

WBS 1.2.3.4 GEOCHEMISTRY

WBS 1.2.3.4.1.2 Natural Isotope Chemistry

A Los Alamos report on the use of chlorine-36 measurements to trace infiltration at Yucca Mountain is being prepared for publication. A representative from Los Alamos traveled to Tucson on November 19 to discuss some of the data that will be included in the report with Hydro Geo Chem personnel. Planning began for a field trip to Yucca Mountain as part of additional work to characterize infiltration through chloride and chlorine isotope measurements. The field trip is expected to require about two weeks of effort by two workers from Hydro Geo Chem and one worker from Los Alamos. This field work will be undertaken when the current land use restrictions at Yucca Mountain are lifted.

WBS 1.2.3.4.1.3 Hydrothermal Geochemistry

A representative from Los Alamos attended the Geological Society of America Annual Meeting this month and presented a paper on the thermodynamics of ordering in albite. Presentation of the paper resulted in finding additional data that apply to the problem and making contact with investigators who will be measuring the heat capacity of high albite in the near future.

WBS 1.2.3.4.1.4 Solubility Determination

A Los Alamos quality assurance audit of the solubility determination task contracted to Lawrence Berkeley Laboratory was conducted on October 28 and 29, 1986, by Los Alamos Technical Associates, Inc. The formal audit report (LANL-NNWSI-86-01) was issued on November 17, 1986. No significant quality assurance problem areas were identified and no response to the audit report was required.

Los Alamos staff members conducted a computerized literature search for thermodynamic data for americium. The search was done to ensure that all relevant work concerning a decus speciation and solids of americium has been reviewed for the EQ3/6 data base. The search accessed Chemical Abstracts, Energy Abstracts, and the National Technical Information Center files. Copies of the search results were sent to the Nuclear Energy Agency, OECD.

WBS 1.2.3.4.1.5 Sorption and Precipitation

Los Alamos Milestone R309 was submitted for internal technical review and Milestone M316 is being revised in accordance with the review of the manuscript.

Work was completed on two Los Alamos papers. The genetics group input to the "fluids" paper was sent to Las Vegas, and a final revision of "Biodegradation of Drilling Fluids: Effects on Water Chemistry and Actinide Sorption" was submitted to the Los Alamos Program Office for policy review.

WBS 1.2.3.4.2 Mineralogy and Petrology

Los Alamos staff made additions and corrections to Section 1.2.2.2.10 (Post-Diagenetic Lithologic Features) of the NNWSI Project SCP. This section reflects the work done to date on the calcite plus silica deposits encountered in faults near Yucca Mountain. The Milestone R319 report, "Problematic Mineral Deposits in Faults near Yucca Mountain, Nevada, Compared with Possible Analogs," has been completed but will not be published in time to be incorporated into Chapter 1 of the SCP; this report will be incorporated into the next SCP update. Modifications were also made in the Chapter 8 activity description dedicated to studies of the calcite and silica deposits. All changes and additions to these sections are being reviewed by Science Applications International Corporation, Los Alamos National Laboratory, and the U.S. Geological Survey (USGS). In addition, the Permanent Internal Review Committee (PIRC) 4 met with mineralogy-petrology personnel at Los Alamos to resolve technical and editorial review comments on Information Need 1.14.2 (mineralogy, petrology, and rock chemistry within the potential emplacement horizon and along potential flow paths) for Chapter 8 of the SCF.

Los Alamos personnel prepared a compilation of stratigraphic information from x-ray diffraction data for SNL following the requested format for input to the NNWSI Project stratigraphic data summary for the technical data base. This compilation will be given to SNL following review and approval at Los Alamos. Data were compiled for core samples from holes J-13, UE-25A#1, UE-25B#1, USW G-1, USW G-2, USW GU-3, USW G-3, USW G-4, and USW H-6 and for cuttings from holes USW H-3. USW H-4, USW WT-1, and USW VT-2. Mineralogic

3-4

subdivisions were made for correlation with the stratigraphic subdivisions used by Ortiz et al. (SNL report SAND84-1076, October 1985).

Los Alamos Milestone R345, "Minerals in Fractures of the Saturated Zone from Drill Core USW G-4, Yucca Mountain, Nye County, Nevada." was also revised following Los Alamos technical review. This report was submitted to the WMPO for review during the month.

Completed notebooks from mineralogy-petrology studies were collected and copied by Los Alamos staff members for records management. Organizational readjustments were made in preparation for the subdivision of mineralogypetrology studies into several WBS elements organized along task lines.

The Los Alamos report, "Chemistry of Diagenetically Altered Tuffs at a Potential Nuclear Waste Repository, Yucca Mountain, Nye County, Nevada," was received from the publisher and distributed during the month. This report may be obtained or referenced as Los Alamos report LA-10802-MS.

. .

WBS 1.2.3.5 DRILLING

tala porte en acarde a l'intega la porte com Arabi

WBS 1.2.3.5.2 Drilling. Construction, Engineering

Test hole USW UZ-8 remained at a depth of 58 feet as all drilling continued to be suspended under the stop-work order.

WBS 1.2.3.5.3 Field Geology and Hydrology

F&S personnel assisted the USGS in preparing SIP documentation for the matrix property study.

WBS 1.2.3.6 ENVIRONMENT

The meteorological monitoring stations are in operation. and there are no significant problems to report. SAIC staff members continued work this month on the preparation of the First Quarterly Data Report for submittal to WHPO. All outstanding QA nonconformance reports (NCRs) have been dispositioned.

At SAIC work continued on the Radiological Monitoring Flan (RMP) and the Pre-Site Characterization Radiological Monitoring Plan (PSCRMP). A draft of the PSCRMP was forwarded to WMPO for review. Several review sessions were held with WMPO representatives.

WBS 1.2.3.6.2 Transportation

The Transportation Scientific Investigation Plan was completed and submitted to T&MSS QA for transmittal to WMPO. Work packages (currently unfunded) were added to select the rail access route and perform transportation risk analysis.

SAIC staff members prepared response to the Office of Storage and Transportation Systems (OSTS) comments on the draft routing study and sent it to WMPO. Due to uncertainty in the selection of routes for use curing repository

1111

operations, references to specific routes will be deleted from the draft report. Clarification of comments related to OSTS plans for route selection decisions was requested.

The final Preliminary Site Characterization Radiological Monitoring Plan was completed by SAIC staff and approved by WMPO. The monitoring program will characterize radon and radioactive particulate releases from the site prior to the start of significant site characterization activities.

Staff members at SAIC completed a revised draft of "Population Densities Along Nevada Transportation Routes" (DOE/NV/10270-12, SAIC-86/8005) and sent it to DOE/NV for policy review prior to publication. The report documents methods and results of analyses to estimate route-specific population densities in Nevada.

WBS 1.2.3.8 PERFORMANCE ASSESSMENT GEOCHEMICAL MODELING CODE EQ3/6

A LLNL draft of the fiscal year EQ3/6 Data Base Status Report (Milestone P331) has been completed and is in internal review.

PLANNED WORK

Los Alamos Staff members will continue work on summarizing and analyzing the literature on the kinetics of silica polymorph evolution.

Los Alamos personnel will continue solubility studies of plutonium and americium in J-13 well water. These should be completed in the next reporting period. Work on the preparation of the study plan for the solubility determination task will be initiated.

Los Alamos Milestone R314 will be completed in draft forr in December.

The COVE2A meeting was postponed until after the first of the year.

PROBLEM AREAS

Without access to Well J-13, Los Alamos will soon be out of J-13 water, which will force stopping most of their experimental work. A QA procedure for sampling is being developed to restore access.

Because of the reduced number of Los Alamos staff assigned to the dynamic transport task and the increased administrative work, there likely will be long delays in future work in diffusion, if the appropriate design changes are to be implemented.

Los Alamos Milestone R323, smectite dehydration and stability, was delayed because the author had to devote full time to equipment problems that arose when his analytical equipment was installed in a new location. Costly loss of equipment would have resulted if this diversion of effort had not been made. The stop-work order was lifted by WMPO for all LLNL EQ3/6 activities on October 20, 1986. Until then, progress on the technical milestones had been delayed due to the redirection of effort for the completion of required QA documents.

MILESTONE PROGRESS

LLNL milestone M343 a completed draft of the "MCRT User's Manual," is in internal review.

and a second second

in the second second

. and the second second

.

.

in an

ารการแกรมปฏิสารณาที่ได้ระบบริเศษ แต่มีมีมีมีการแกรมได้ได้เรื่อง เราการแกรมปฏิสารณาที่ได้ระบบริเศษ แต่มีมีมีมีการแกรมได้ได้เรื่องการไปเห็นสุดไปเร็ก

<u>____</u>

Remarks:

3-8

COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWSI PROJECT

For: NOV 1987

Date: December 17, 1986

		•			YEAR TO) DA	TE			
WBS NU	MBER AND DESCRIPTION	•	BUD. COST	ŧ	BUD, COST	AC	TUAL COST	VAR	I A!	NCES
/ / /			SCHEDULED	: ! !	PERFORMED	FI	ERFORMED	SCHEDULE	.	COST
231	Management & Integration	•	672 052	ł	672 053		65.2 779		1	10 274
232	Geology	•	746.000	į	745.998		709 400	002	i	36.598
233	Hydrology	•	694.900	Ì	694,900		682.062	000	•	12.838
234	Geochemistry	٠	561.600	ŧ	561.601		693.000	.001	į.	-131.399
235	Dritling	•	204.659	!	204 658	• .	198.061	001	1	6.597
236	Environment	· •	121.991	ŧ.	121 941		150.986	- 000		-28.995
237	Sociosconomic	•	76.142	!	76.142		89,599 1	000	1	~13.457
238	Goochemical Modeling Code EQ3/6	•	128.000	•	127, 999		1, 1, 29, 900 1	001	1	-1.901
2 39	Deferred Site Close Hut	•	. 000	ŧ.	. 600		000 1	. 000	1	. 000
		•		•						
123	SITE INVESTIGATIONS	•	3,205,344	ŧ	3.205.341		3.305.787	003	i.	-100.445

MILE- STONE	RESP. AGENCY	WBS	MILESTONE DESCRIPTION	0	N	D	J	F	м	•	м	J	J	•	s
R845	WMPO/ USGS	1.2.3.2	Recommendation to Proceed with Deep Regional Seismic Survey to OGR for Approval	Set in 1										Δ	
M325	WMPO/ LANL	1.2.3.4	Report on Geochemistry Simulation of Yucca Mountain Using Best Available Data on Mineralogy, Water Chemistry, Flow Rates and Crack Statistics		Δ			\diamond							
R309	MMPO/ LANL	1.2.3.4	Preliminary Report on Sorption Modeling		U.S.A.T.J		Δ								
P509	WMPO/ REECo	1.2.3.5	Report: Completion of Trench Preparation at Surface Facilities Site						Δ						
P519	WMPO/ SAIC	1.2.3.5	Complete Drilling Shallow Unsaturated Zone										Δ		
M895	WMPO/ SAIC	1.2.3.1	Submit Report on Evaluation of Natural Resources at YM and Vicinity received to DOE/HQ for Information	-5876	-								Δ		
M897	WMPO/ SAIC	1.2.3.6	Final Radiological Monitoring Plan Complete					Δ							
R327	WMPO/ SAIC	1.2.3.6	Submit Air Quality Manitoring Plan to DOE/HQ		*e`2554					Ā					
N345	WMPO/ SAIC	1.2.3.6	Begin Air Quality Monitoring		and a star										Δ
R945	WMPO/ SAIC	1.2.3.7	Submit Working Draft Site Characterization Socioeconomic Monitoring and Mitigation Plan (SMMP)	10 (a 1 a 4	\$	Δ									
P030	MMPO/ SAIC	1.2.3.7	Submit Draft Socioeconomic Monitoring and Mitigation Plan to DOE/HQ	Sect and get		-			Γ	Δ					

A PLANNED MILESTONE COMPLETION DATE

A REVISED MILESTONE COMPLETION DATE

A COMPLETED AS SCHEDULED

♦ COMPLETED AS REVISED

3-10

.

1.2.4 REPOSITORY INVESTIGATIONS

OBJECTIVE

The objective of this task is to develop the engineering capability to design, construct, operate, and decommission a repository in tuff. Four specific technical areas are involved that include (1) determination of the physical and mechanical properties of the rock matrix and rock mass that are important to the design and construction of an underground structure; (2) engineering analysis and evaluation of technical details that are important to the design and operation of a repository; (3) development of the techniques of sealing a repository as part of decommissioning; and (4) preparation of a site specific design that will be accommodated within the development of the equipment to construct the repository, handle the waste and waste package, and transfer the waste package within the repository system.

ACTIVITIES

WBS 1.2.4.1 MANAGEMENT AND INTEGRATION

During November, members of the SAIC Engineering Staff reviewed a draft of the NNVSI Project Site Integration Management Plan, reviewed and identified numerical changes required in SCP Section 8.4.1, Surface Site Preparation Activities, and completed FY 87 task plans and budget input for the repository management and integration support task.

WBS 1.2.4.1.1 Management

Activities scheduled for the SNL management task during November 1986 were suspended because of the effort required to prepare SCP Chapters 6 and 8 and the SCP CDR.

WBS 1.2.4.1.2 Basis for Design

No work was performed by SNL staff on the Subsystems Design Requirements (SDR) pending reformatting guidance from the DOE.

The proposed NRC seismic and tectonics workshop has been postponed because of the SCP and SCP-CDR schedule.

WBS 1.2.4.1.3 Major Design Deliverables

Staff at SNL directed major effort toward the preparation of Chapters 1 and 5 of the SCP-CDR so that a design review by the Office of Geologic Repositories (OGR) and the WMPO could be held November 20-21, 1986. The design review was held as scheduled. Many comments made by Weston, Inc., and SAIC were discussed and noted for resolution in the near future. The minutes and action items were transmitted to the review attendees.

4-1

WBS 1.2.4.1.4 Engineering Design Support: Special Studies

No work was performed at SNL under the Engineering Design Support: Special Studies task in November 1986; staff time was devoted to the SCP-CDR.

WBS 1.2.4.2 DEVELOPMENT AND TESTING

WBS 1.2.4.2.1 Rock Mechanics

WBS 1.2.4.2.1.1 Rock Mass Analysis

Work to complete the task statement memorandum to revise sections of Chapters 6 and 8 of the SCP, and to revise Section 2.3 of the SCP-CDR continued and superseded all other work in the rock mass analysis task.

WBS 1.2.4.2.1.2 Field Testing

SNL personnel tested two repaired flatjacks (0.5 by 0.5 m) in a slot in the G-Tunnel underground facility. A new flatjack is being fabricated in the SNL shop on the NTS.

WBS 1.2.4.2.1.4 Water Migration Analysis

No activities were performed by SNL personnel under water migration analysis during November 1986 because of staff involvement with the preparation of the SCP and department operating procedures.

WBS 1.2.4.2.2 Equipment and Instrument Development

SNL staff members have revised the horizontal emplacement feasibility report originally issued in September 1986 to incorporate review comments from DOE/HQ. DOE/HQ approval is still needed before design activities related to horizontal emplacement equipment, particularly the prototype boring machine, can proceed.

ng di sing gabarang da sinahigiran seraa

فيحتج والموجع والمتوجع أراجع الموار والمعرومة

WBS 1.2.4.2.3 Sealing

e tra final e tab

WBS 1.2.4.2.3.1 Seal Performance Requirements

SNL personnel have resumed the preparation of "Analysis to Evaluate the Effect of the Exploratory Shaft on Repository Performance at Yucca Mountain" (Milestone R036, SAND85-0589). A draft outline has been prepared that addresses the scope of the performance analysis study.

WBS 1.2.4.2.3.3 Seal Concepts Development

The SNL report entitled "Modification of Rock Mass Permeability in a Zone Surrounding a Shaft in Fractured, Velded Tuff" has completed first-level management review. It is being revised as a result of these reviews. and the second second

• • •

WBS 1.2.4.3 FACILITIES

WBS 1.2.4.3.2 Surface Facilities

An SNL draft report prepared by Bechtel National, Inc., (BNI) on the repository options study has been reviewed and comments were sent to BNI for resolution.

The current SNL contract with BNI is being revised to incorporate specific SNL department operating procedures and quality assurance requirements.

WBS 1.2.4.3.3 Shaft and Ramps

SNL staff members provided support in the writing and review of the SCP-CDR. This work included revision of drawings, refinement of supporting calculations, and the development of revised text.

WBS 1.2.4.3.4 Underground Excavations

The major effort of staff members at SNL on the underground excavations task has been writing support for the SCP-CDR, including text revisions, development of operational and mechanical flow diagrams, and development of equipment lists.

WBS 1.2.4.3.5 Underground Services Systems

A draft of the position paper on fan reversibility was completed by Mine Ventilation Services. This paper will be submitted to SNL for review and approval this month.

WBS 1.2.4.4 OPERATIONS AND MAINTENANCE

Preliminary operations plan dravings were received from BNI, and from Parsons Brinckerhoff Quade & Douglas (PBQ&D), including a block flow diagrams, timeline diagrams, isometric diagrams, emplacement flow diagrams, a material flow diagram, layout draving, and organization chart. SNL staff members will review these and other operations plan drawings.

一 44 宏观,小特性法学意义感觉。

1.000

WBS 1.2.4.6 REPOSITORY PERFORMANCE ASSESSMENT

WBS 1.2.4.6.1 Performance Code Development and Certification

الحاج المحادية الحماصي فالموجهوسوس

Work to complete the task statement memorandum and to revise SCP Chapters 6 and 8 and SCP-CDR Section 2-3 continued and superseded all other work in this task.

"JEM Verification Calculations - Phase I," by RE/SPEC, Inc., was completed and summarized in a memo report and submitted to SNL. The memo completes work requested on Thermomechanical Analysis #12. The memo report will be reviewed and placed in the records system as time permits. The draft SNL report, "A Computational Model for Jointed Media with Orthogonal Sets of Joints" (SAND66 1122), was submitted for line review.

WBS 1.2.4.6.2 Design Analysis

SNL staff reformatted and revised Section 6.4.2 of the SCP based upon Permanent Internal Review Committee review comments. Work is proceeding on revising Section 8.3.2.2 (Issue 1.11, Configuration of Underground Facilities - Postclosure) of the SCP. This work included reformatting the dataneeded list based upon the products required to resolve the issue.

WBS 1.2.4.6.3. Preclosure Safety Analysis

SNL staff members completed drafts of SCP-CDR Sections 2.7, 4.6, 6.1, 7.4, 8.2.5, 8.3.3, 8.3.4, and 8.3.5. Also, Appendices F and L have been drafted.

SNL staff members revised and commented on "Guidance for the Preclosure Risk Assessment Methodology (PRAM)" for DOE/HQ.

PLANNED WORK

A draft of SCP-CDR Chapters 6. 7, 8, and 9 will be transmitted to the DOE Office of Geologic Repositories (OGR) by December 12, 1985. and the OGR will return additional comments on Chapters 1 through 5 to SNL by that date. A meeting with representatives from the OGR, WMPO, Weston Inc., SAIC, and SNL will be held the week of January 12, 1987, to review Chapters 6, 7, 8, and 9 and remaining comments for Chapters 1 through 5.

Modifications to SCP Chapters 6 and 8 and to the SCP-CDR vill supersede all work planned for this SNL task. All schedules for work are expected to slip accordingly.

During December 1986, the major emphasis of design analysis work at SNL will be on the SCP-CDR. Work will continue on preparing SAND reports of contractor work and other documentation required for support of the SCP.

الرجائل فلأفرث ومصحب الأمراد والمرادية

PROBLEM AREAS

SNL cannot revise the SDR until DOE/HQ provides reformatting guidance. Revision will not begin until the physical subsystem structure has been provided.

2

MILESTONE PROGRESS

SNL Hilestone N496, a report on properties of fractures in the Topopah Spring Member, has been delayed and the new completion date is December 15, 1986.

The SNL Hilestone informing VMPO that procurement of development prototype boring machine has started (P2O9), has been delayed.

Remarks:
COST PERFORMANCE REPORT U.S. DEPARTMENT OF ENERGY NNWS1 PROJECT

.

. . .

For: NOV 1987

Date: December 17, 1986

.

	• YEAR TO DATE											
WES NUMBER AND DESCRIPTION	BUD. COST !	BUD. COST	ACTUAL COST !	VARIA	NCES							
	OF WORK SCHEDULED	OF WORK PERFORMED	PERFORMED	SCHEDULE !	COST							
1241 Management and Integration 1242 Development and Testing 1243 Facilities 1244 Operations and Maintenance 1245 Decommisioning 1246 Repository Performance Assessment	 390.496 390.496 569.000 60.100 24.700 2.100 20.000 	390.497 569.001 60.100 24.700 2.100 19.999	445.615 602.000 29.000 26.000 .000 73.000	.001 .001 .000 .000 000 000	-55.119 -32.999 31.100 -1.300 2.100 -53.001							
124 REPOSITORY INVESTIGATIONS	• 1,066.396	1,066.397	1,175.615	.001	-109.218							

.

1

20

23.

133

13.2 . 1

. 1 ۰. 1.1 4.2 ., i

1.25

1.1 S 4

•

.

÷ . .

				1	_										The second se
MILE - STONE	RESP. AGENCY	WBS	MILESTONE DESCRIPTION	0	н	e.	J	F	м	•	м	J	J.	•	s
N430	WMPO/ SNL	1.2.4.1	Start Repository Advanced Conceptual Design	- Core Sanda	ie:3543 e								•		Δ
N433	WMPO/ SNL	1.2.4.1	Initial Subsystem Design Requirement (SDR)							Δ					
N432	WMPO/ SNL	1.2.4.1	Repository Conceptual Design in Support of Site Characterization					Δ	\diamond						
M455	WMPO/ SNL	1 2.4 2	Report on G-Tunnel Underground Facility (GTUF) Summary		1-21-1-2		Δ								
M295	WMPO/ SNL	1.2.4.2	Feasibility Analysis of Harizontal Emplacement and Retrieval – Letter Report 9/86		Δ										
N406	WMPO/ SNL	1.2.4.2	Horizontal Waste Emplacement Equipment Development Plan					Δ	\diamond						
N603	WMPO/ SNL	1.2.4.2	Initiate Drill Tests in G-Tunnel										Δ		
P403	WMPO/ SNL	1.2.4.2	Complete Fabrication of Development Prototype Boring Machine (DPBM) Waste Emplacement						Δ						
P404	WMPO/ SNL	1.2.4.2	Prepare "Technical Basis for Performance Goats, Design Requirements and Material Recommendation for the NHWS1 Project Repository Seating Program Report"	-y "a"N					Δ						
N427	WMPO/ SNI	1.7.4 2	Initiate Procurement of Development Prototype Noring Machine		\land							Ø			
R036	WMPO/ SNL	1.2.4.2	Analysis to Evaluate the Effect of the Exploratory Shaft on Repository Performance at Yucca Mountain						٥						
R848	WMPO	1.2.4.4	Submit Retrievability Compliance Strategy Plan to OGR for Review and Comment	575 65					Δ				0		
R267	WMPO/ SNL	1,2.4.4	Final Report on Spent Fuel Rod Consolidation			Δ		Ø							
N457	WMPO/ SNL	1.2.4.6	Pretiminary Study of the Effects of Uncertain Geologic Data on Design of the Underground Facility	1000										ŀ	

0 8/88

▲ PLANNED MILESTONE COMPLETION DATE ▲ COMPLETED AS SCHEDULED

O REVISED MILESTONE COMPLETION DATE

COMPLETED AS REVISED

1.2.5 REGULATORY AND INSTITUTIONAL INVESTIGATIONS

OBJECTIVE

The objective of the regulatory and institutional investigations task is to provide the capability for interfacing with all the institutions and to meet the requirements identified in various laws and regulations pertaining to the siting, design, and construction of a nuclear waste repository and a test and evaluation facility. The principal laws and regulations which govern the licensing of these include the Atomic Energy Act of 1954, the National Environmental Policy Act (NEPA) of 1969, and the Nuclear Waste Policy Act (NWPA) of 1982, 10 CFR Part 60, and 40 CFR Part 191.

> na sense a sens Alterna de la constance de la c

ACTIVITIES

WBS 1.2.5.2 LICENSING

WBS 1.2.5.2.1 Regulatory Interactions

The schedule for NNWSI Project and NRC interactions was invalidated by the revised SCP preparation schedule and associated dedication of most Project personnel to that effort. As a result, the confirmation of meeting prerequisites and their completion schedules were not completed as requested in September. Letters to Technical Project Officers (TPOs) will request specific commitments to provide NRC-required information, and an updated status will then be provided to the NRC, and schedules for the postponed interactions will be revised.

The following procedures for the Project Technical Data Management System continue to undergo development at SAIC:

- AP 2.8 "Monthly Technical Data Transfer Report."
 - AP 6.1 "Requirements for Screening and Identification of Data and Information for Entry into the Technical Data Base."
 - AP 6.4 "Requirements for Transfer of Data and Information of the Technical Records Centers and Management of the Technical Records Center."

Revision 1 of the Regulatory Document Manual was issued on November 30, 1986. Preparation of the revised Draft Regulatory Compliance Plan (RCP) continued at SAIC. At a November 20 meeting, reviewers' comments on Chapters 7, 8, and 9 of the RCP, which cover the Issue Hierarchy, Issues Resolution Strategies Management, and Documentation, were used to develop an action list for revisions to these chapters.

WBS 1.2.5.2.2 Site Characterization Plan

Staff members at USGS completed work on the shallow unsaturated zone section of the SCP.

USGS personnel completed a major revision to the geohydrology plans (in support of PIRC 3) to reflect new activity plans and provide an increased level of detail.

A reorganization of the USGS site geology plans for the SCP was completed by Science Applications International Corporation (SAIC)/Golden. No major technical changes were made during the Project review. The site geology plans were reviewed as a part of PIRC 2, concerned with rock characteristics. An issue resolution strategy was prepared. The methods. technical procedures, and milestones identified in the SCP were updated. The plans were integrated with the rest of Section 8.3 as a part of PIRC 15 activities.

USGS staff completed SCP climate-related tasks with most of the effort directed towards revisions of the future climate modeling study plans, and preparation of the climate issues resolution strategy.

A detailed review of the exploratory shaft test plans (ESTP) on hydrology was completed by SAIC/Golden. The review included recommendations for possible future unsaturated zone testing and analysis.

A draft list of SCP-supporting study plans was prepared by SAIC/Golden for review by USGS management. The draft list was reviewed and submitted to SAIC/Las Vegas and the Waste Management Project Office (WMPO). Planning for the development of the study plans were initiated with the preparation of an annotated outline.

LLNL staff completed drafts of all remaining sections of SCP Section 8.3 and participated in SCP review as PIRC members. PIRC 7, which covers the waste package, was not held, at HQ direction, so that a waste package compliance strategy could be developed.

SNL personnel completed text mark-up for safety-related sections of the SCP (Milestone P185) during November 1986.

Los Alamos contributions to Section 8.3.1.3 of the SCF were revised during the second week of November. These revisions were a result of the first PIRC 4 meeting held in August. A revised Section 8.3.1.3 was sent to SAIC for production and then was distributed to PIRC 4 members. A second PIRC 4 meeting was held November 19, 20, and 21. Section 8.3.1.3 was reviewed a second time, and the Issue Resolution Strategy (IRS) was reviewed for the first time.

Same and

WBS 1.2.5.2.2.1 SCP Preparation

DOE/HQ requested that the NNWSI Project shorten the SCF preparation process to assume a date of April 1. 1987, for submission to the printers; therefore. PIRC revisions must be completed by the end of December 1986. To meet this deadline, there will not be enough time for the Technical Overview Committee (TOC) review as originally planned. Therefore, that committee will be replaced by a Project Overview Committee (POC), which will check for sensitivities relating to the Project and the program. An accelerated SCP schedule, together with a procedure for POC review, was distributed to participants November 10, 1986. The POC was initiated the week of November 15, 1986, and the first POC review meeting (Chapter 4) was held in Las Vegas. By the end of the month POC reviews were completed for Chapters 2, 4, and 6 and Sections 8.3.2 and 8.3.3.

The PIRC process for completing the SCP is continuing. The status of the PIRCs is as follows:

- PIRC 1, <u>Geology with Tectonics and Erosion</u>: Sections 1.0-1.6 were submitted for POC review November 19, 1986. Section 1.7 was distributed to the POC on November 25, and Section 1.8 was distributed to the POC the last week of November. A meeting was held November 18, 1986, to revise the IRS for pre- and postclosure tectonics.
- PIRC 2, <u>Geoengineering with Rock Characteristics</u>: The draft IRS for Issues 1.15 and 4.7 were distributed for review November 12, 1986. A PIRC 2 comment response meeting (CRM) was held November 20 and 21, 1986, on the IRSs. Chapter 2 was distributed for POC review, and the POC review was completed on November 26, 1986.
- PIRC 3, Hydrology with Ground-Water Travel Time (GWTT): Chapter 3, except Section 3.6, was distributed for POC review, and revised Sections of 8.3.1.2 and 8.3.5.12 were submitted to PIRC 15 for review the last week of November.
- PIRC 4, <u>Geochemistry with Dissolution and Total Releases</u>: A PIRC CRM was held November 19 through 21, 1986, to review the geochemistry IRS and revised information needs. A CRM was held for Section 8.3, including the IRS and information needs for Issue 1.14.
- PIRC 5, <u>Climate and Meteorology</u>: A consolidated markup of Chapter 5 went to production November 19, 1986, and was distributed to POC for review the week of November 26, 1986.
- PIRC 6, <u>Repository Design and Seals</u>: Chapter 6 was revised to conform with the Comment Response Document (CRD) following the DOE/HQ review of the CRD November 20 and 21, 1986. After the DOE/HQ review, Chapter 6 was distributed for POC review.
- PIRC 7, <u>Waste Package</u>: A DOE/HQ meeting on waste package postclosure compliance strategy was held, and a one-page set of agreements was developed at the close of the meeting.
- PIRC 8, <u>Radiological Safety</u>: A CRM was held on November 17 through 19, 1986.
- PIRC 9, <u>Reference Verification</u>: WMPO called for all references to be published by mid-December; otherwise, they will be deleted from the text.
- PIRC 10, <u>Site Preparation and Decommissioning</u>: The text of Sections 8.4 and 8.7 was revised.
- PIRC 11, Schedules: A format for Section 8.5 was developed.

- PIRC 12, <u>Performance Assessment</u>: Revisions for the IRS for Issue 1.1 and a revised Issue 1.6 were distributed to PIRC 15.
- PIRC 13, High-Level Findings: Issues 1.9 and 2.5 were revised.
- PIRC 14, Project Strategy and Issues Hierarchy: D. Alexander and C. Hanlon (DOE/HQ) reviewed Sections 8.1 and 8.2.
- PIRC 15, <u>Chapter 8 Integration and Consistency</u>: PIRC 15 was initiated, and the first PIRC 15 telecon was held November 7, 1986. A kick-off meeting was held November 13 and 14, 1986, in Albuquerque, NM. A second PIRC 15 meeting was held November 24 through 26, 1986, to begin resolution of the 22 concerns identified at the first meeting.
- PIRC 16. Editorial Consistency Review: Editorial reviews of Chapters 1, 2. and 4 were completed in November.
- PIRC 17, Quality Assurance: A CRM was held November 17 and 18, 1986. DOE/HQ requested that the NNWSI Project Structure Section 8.6 to be consistent with DOE/RL 8.6. A letter was sent by WMF? to DOE/HQ summarizing the inconsistencies between curren: DOE/HQ guidance for 8.6 and the Annotated Outline. A consolidated markup of Section 8.6 was distributed to PIRC 15 and POC on November 16, 1986.

WBS 1.2.5.3.2 Environmental Impact Statement

Initial planning at SAIC for the Environmental Impact Statement (EIS) support documents is underway. The EIS scoping will be delayed until August 1987. No EIS baseline monitoring will occur until after the scoping hearings in FY 1988. SAIC personnel reviewed the DOE/HQ EIS implementation Plan Working Document and provided comments to WMPO for submittal to DOE/HQ.

WBS 1.2.5.4.1 Institutional Studies

The SAIC Institutional Branch staff submitted a revised draft of the NNWSI Project Public Affairs Plan for WMPO review. The revised plan proposes an extensive number of public affairs activities for the NNWSI Project in FY 1987. They also forwarded Project slides and a tuff sample for use in production of a comprehensive NNWSI Project modular slide presentation by SAIC/Oak Ridge, which specializes in audio-visual and graphic presentations and is preparing a draft slide show.

The NNWSI Project News Clippings Data Base is available to SAIC cost account managers to review Project related news story clippings.

SAIC representatives attended the Nevada Commission on Nuclear Projects meeting on November 17, 1986, and the Nevada Legislative Committee on High-Level Nuclear Waste meeting on November 24, 1986, where WMPO and Nevada representatives gave reports on the high-level waste program.

.

والمراجع والمتحد والمراجع



COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWSI PROJECT

For: NOV 1987

Date: December 17, 1986

17 .

÷Ì,

			•	YEAR TO	DATE	· · · · · · · · · · · · · · · · · · ·	
WBS NU	MBER AND DESCRIPTION		BUD. COST !	BUD. COST !	ACTUAL COST !	VARI	ANCES
 			SCHEDULED	PERFORMED	PERFORMED	SCHEDULE 1	COST
1251	Management, and Integ	ration - A an and	• · · · 75.814 •	75.814	67.630	000 !	8.184
1252	Licensing Equipmental Compli		• 866.924 !	866.924 !	945.021 1	.000 !	-78.097
1255	Communication and Li	aison i baim a baim	• 58.746 t	58.746 1	57 075 1	.000 !	5.3//
1255	Technology and Finan	cial Assistance	.000 !	.000	.000	.000 !	.000
			• !			· !	
125	REGULATORY AND INSTI	TUTIONAL INVESTIGATIONS	• 1,088.220 !	1,088 220 !	1,151.086	. 000 !	-62.866

•

412

. .

1

		1			_		_	_				-		-	_
MILE-	RESP.	WRS	MILESTONE DESCRIPTION	ò	N	D	J	F	м	^	м	J	J	•	s
R579	WMP0/ SAIC	1 2 5 2	Submit Draft Pretiminary Plan for Scheduling, Management, and Preparation of Position Papers to MMPD/NV		4442-01									Δ	
R583	WMPO/ SAIC	1.2 5.2	Submit Draft Seismic/Tectonic Summary Position Paper to WMPD/NV		a anna i							Δ			
M521	MMPO/ SAIC	1.2 5.2	Draft Site Characterization Plan (SCP)		Hand State		Δ								
M522	WMPO/ SAIC	1.2.5.2	Site Characterization Plan (SCP)					Δ		\diamond					
R798	WMPO/ SAIC	1.2.5.3	Draft Environmental Field Study Plans Received at HQ for Review									Δ			
R799	WMPO/ SAIC	1.2.5.3	Environmental Field Study Plans Received at HQ for Baselining	10000										Δ	
R794	WMPO/ SAIC	1.2.5.3	Submit Working Draft Environmental Regulatory Compliance Plan to DOE/HQ and State				Δ		\diamond						
R795	MMPO/ SAIC	1.2.5.3	Environmental Regulatory Compliance Plan Issued								Δ				
R996	WMPO/ SAIC	1.2.5.3	Submit Draft II Environmental Monitoring and Mitigation Plan (EMMP) to WMPO/NV	1.00		Δ									
P() 14	WMPO/ SAIC	1.2.5.3	Submit Environmental Monitoring fild Mitigation Film (EMMP) to DDE/NQ							\land					
M795	WMPO	1254	Complete and Sign C&C Agreement with State		-				$\overline{\mathbf{A}}$						

A PLANNED MILESTONE COMPLETION DATE

A REVISED MILESTONE COMPLETION DATE

COMPLETED AS REVISED

A COMPLETED AS SCHEDULED

-7

.

1.2.6 EXPLORATORY SHAFT INVESTIGATIONS

OBJECTIVE

The objective of this task is to identify and plan the tests that need to be conducted at the repository horizon as a part of detailed site characterization and to design and construct the Exploratory Shaft (ES) and the underground test area in Yucca Mountain. The primary focus of this effort will be to establish the basis for evaluating the unsaturated zone in a welded tuff formation. In addition, an effort will be made to define the nature of the unsaturated zone with regard to water content and water movement, and the nature of the natural barriers between the repository horizon and the static water level.

ACTIVITIES

WBS 1.2.6.1 MANAGEMENT AND INTEGRATION

At the direction of the Waste Management Project Office (WMPO) Exploratory Shaft Facility Project engineer, the REECo Management and Integration staff worked with F&S and H&N on various proposals to refine the surface and underground layouts for presentation to the Technical Project Officers (TPOs) on December 10 and 11, 1986.

WBS 1.2.6.1.1 Exploratory Shaft Facility Management, Planning, and Design Review

According to the WMPO, the quality assurance level assignments (QALAs) will not be included as Appendix A in the ESF Subsystems Design Requirements (SDR) document. Appendices B and C to the ESF SDR document will be transmitted to WMPO in their current format. Additional work will probably be required, however. Appendix B addresses the testing needs for the ESF, and Appendix C addresses the ESF core holes and boreholes.

A meeting was held on Thursday and Friday, November 13-14, at SAIC in Las Vegas to discuss the ESF QALAS. The fifth submittal will assume two 12-footdiameter shafts, a main test facility at the 1,020-ft depth, and long exploratory drifts.

Los Alamos staff members completed and issued the first version of the data base on fluids and materials to be used in the ESF underground. However, to complete the study, a biological and chemical study, transport calculations. and performance assessment must be conducted to determine if any liquids or materials shown in the data base will adversely affect repository performance. If such liquids or materials are identified, suitable alternatives must be selected or justification must be given for not allowing alternative liquids and materials.

Study plans will not be required for prototype tests because these are not part of site characterization.

H&N, in conjunction with REECo and F&S, completed work on the Phase I Construction Schedule for the ESF. This included man loading, equipment loading, and material loading. Schedule is currently being entered into the F&S computer.

F&S staff members completed the final draft of the Controlled Blasting Study.

WBS 1.2.6.9 TESTING

WBS 1.2.6.9.1 Exploratory Shaft Test Plan

Los Alamos personnel prepared an outline of the rationale for prototype air coring equipment for the VMPO.

Los Alamos. SAIC, and WMPO personnel prepared a draf: NNWSI Project position paper on the need to change the ESF design by adding a test of the 1,020-ft level and long drifts to investigate structures.

The PIRC 15 developed a plan for completing Section 8.3 of the SCP and for document integration.

. All Project members at USGS involved in hydrologic testing completed first drafts of their input into SIPs documentation for the exploratory shaft.

WBS 1.2.6.9.2 Exploratory Shaft

WBS 1.2.6.9.2.4 Geochemical Testing

The ES Test Plan Committee met in Las Vegas on November 20 and discussed several items that could affect the prototype testing for the ES Diffusion Test. One was the requirement for a detailed test plan by February. ... Another was the completion of a characterization matrix for each prototype test to help determine the priorities in implementing testing. A third potentially significant impact could occur if weapons testing is resumed near the proposed prototype test location.

فرقي بيهاف المائنا المناع المائر

an the second and the second and the second s

WBS 1.2.6.9.3 Integrated Data System Here have been to the or and graph property of the

The Los Alamos draft Integrated Data System Requirements document was approved by the WMPO.

WBS 1.2.6.9.4 Prototype Testing

WBS 1.2.6.9.4.1 Prototype Geologic Testing

The prototype SIP documents for geologic mapping were completed by USBR and are ready for transmittal to WMPO. An interim exploratory shaft SIP document vas prepared. 18 S. S. S. B.

Comments and replies were prepared by USBR for Project-wide critiques of exploratory shaft mapping.

WBS 1.2.6.9.4.2 Prototype Hydrologic Testing

USGS responses to review comments on prototype hydrologic tests by SNL. SAIC, F&S, and Battelle were completed in first draft and submitted for internal Project review. Ongoing literature reviews, schedule preparation, and several interagency meetings were held regarding planning and preparation for prototype testing. All Project members assigned as PIs for hydrologic prototype tests have received and reviewed the SIP documents for their tests from USBR.

The prototype SIP documentation for perched water was completed by USBF and transmitted to USGS.

Draft prototype SIPs for drillhole stemming, intact fracture (field), infiltration and cross hole testing are in the USGS review process or are being finalized.

The schedule and budget for the ES were revised by USBR to comply with the May 1988 construction start date and U.S. Department of Interior needs.

WBS 1.2.6.9.4 Prototype Testing

WBS 1.2.6.9.4.3 Prototype Geomechanical Testing

A draft of an SNL experiment procedure titled "Prototype Thermal Stress Testing" was prepared and distributed to the Exploratory Shaft Test Plan Committee on November 20, 1986, as an experiment procedure example. The draft is to be reviewed and revised.

PLANNED VORK

Los Alamos will submit the ESF QALAs for the fifth time and modify Appendix B to the ESF SDR so it can be issued to the architect-engineers allowing them to proceed with the design.

Los Alamos staff members will prepare a detailed test plan for geochemical prototype testing by the February deadline.

PROBLEM AREAS

Los Alamos received a letter from the VMPO concerning the study on the use of and restriction on the use of certain liquids and materials in the ESF. The VMPO requested that the study be completed by December 1, 1986. This request is impossible to comply with: a detailed schedule of the necessary activities indicates that the work cannot be completed until June 1987.

H&N needs a determination from WMPO on the reclassification of several special studies from QA Level II to QA Level III.

MILESTONE PROGRESS

A draft of SNL Milestone R086, Definition of Technical Procedures Required to be Prepared for Exploratory Shaft Testing, is in WMPO review.

e.

 $\omega_{\rm eff} < \omega_{\rm eff} < 0.55$

.

. . . .

- :

. . .

di san

-- *

•• ...



COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWSI PROJECT

For: NOV 1987

6-5

Date: December 17, 1986

 		• YEAR TO DATE												
i wes nu	MBER AND DESCRIPTION	• BUD. COST !	BUD. COST 1	ACTUAL COST	VARIA	NCES								
i 		• SCHEDULED !	PERFORMED 1	PERFORMED	SCHEDULE I	COST								
l I 1261	Management and Integration	• 1 • 647.488 1	647.489	690.974	.001	-43.485								
1262 1263	Site Preparation Surface Facilities	• .000 ! • .000 !	.000 !	. 100 1	.000	100								
1264	First Shaft Second Shaft	• 7.462 t	7.462 1	10.298 1	.000 1	-2.836								
1266	Subsurface Excavations	• 90.912 1	90.912 1	91.890	000 1	978								
1268	Operations	• 2.700 1	2.700	4 900 1	.000 1	-2.200								
]		•	/0/.///	n94.320	000 !	/3.400								

MILE	RESP AGENCY	WAS	MILESTONE DESCRIPTION	n	н	n	J	F	м	A	м	J	J		s
M105	WMPO/ FANL	1.2.6.1	Submit Prototype Test Plans to DOE/HQ for Review and Comment	120816	e <u>s a</u> Stives			Δ						\square	
M243	WMPO/ LANL	1.2.6.1	Complete Exploratory Shaft Readiness Review	die Typical	24110-12										Δ
R841	WMPO/ SAIC	1.2.6.1	DOE/HO Receives Final FY 89 Project Validation Material	designities					Δ						
M282	HMPO/	1 2.6.1	Start Field Prototype Testing in G-Tunnel	14530					Δ						
R241	WMPO/ LANL	1.2.6.1	Exploratory Shaft Facility (ESF) Subsystems Design Requirements Document		20 45 20	Δ		\diamond							
M773	WMPO/ SAIC	1.2.6.1	Final ESF Title II Design Requirements Document Submitted To DOE/HQ	1							Δ				
P763	MMPO/	1,2.6,1	Exploratory Shaft Title Design Summary Submitted to WMPO	vittere							Δ				

△ PLANNED MILESTONE COMPLETION DATE

O REVISED MILESTONE COMPLETION DATE

A COMPLETED AS SCHEDULED

COMPLETED AS REVISED

1.2.7 TEST FACILITIES

OBJECTIVE

The major objective of this task is the design, construction, and operation of the test facilities that support technology development for other waste management programs and other geologic repository projects. The two major facilities operated under this WBS element are the Climax Spent Fuel Test Facility and the E-MAD Facility.

ACTIVITIES

WBS 1.2.7.2 TESTING

U.S. Geological Survey (USGS) personnel evaluated pressure measurements on vented and unventilated air on November 6, 1986. This is preliminary work for exploratory shaft prototype testing.

WBS 1.2.7.2.1 Climax

The LLNL topical report on posttest thermomechanical calculations was printed and distributed. The reports on thermal and geomechanical analyses are being prepared for printing.

WBS 1.2.7.2.3 G-Tunnel

H&N nondestructive testing personnel completed radiography tests on the flat jacks from G-Tunnel, and are currently preparing a report of the results for submission to SNL.



COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWSI PROJECT

For: NOV 1987

Date: December 17, 1986

•/ .)

.

■	•	YEAR TO	DATE		
WBS NUMBER AND DESCRIPTION	• BUD. COST !	BUD. COST !	ACTUAL COST	VARIAN	CES
	SCHEDULED !	PERFORMED	PERFORMED !	SCHEDULE !	COST
t 1 1271 Management and Integration 1 1272 Testing 1 1273 New Facility Acquisitions		. 000 42.642 .000	000 45.521 .000 !	- 000 - 000 - 000	.000 -2.879 .000
I 127 TEST FACILITIES	• 42.642	42.642 1	45.521	000	-2.879

7-3

÷

 \mathbf{x}

1

1.2.8 LAND ACQUISITION

e

OBJECTIVE

The objective of this task is to maintain access to land adjacent to the Nevada Test Site that is controlled by the U.S. Air Force and the Bureau of Land Management and to protect land that could be used for a high-level waste repository and the surrounding buffer zones.

ACTIVITIES

None to report.



COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWS1 PROJECT

For: NOV 1987

•

Date: December 17, 1986

1		•	YEAR TO	DATE		
į	WBS NUMBER AND DESCRIPTION	BUD. COST	BUD. COST	ACTUAL COST	VAR	ANCES
l		SCHEDULED	PERFORMED	PERFORMED	SCHEDULE	COST
	1281 Land Acquisition	.000	. 000	2.956	.000	-2.956
· 1	128 LAND ACQUISITION	.000	. 000	2.956	.000	-2.956

.

1.2.9 PROJECT MANAGEMENT

OBJECTIVE

The objective of this task is to manage all activities of the NNWSI Project by all participants. The five major areas identified are Project Management, Project Control, Interface Activities, Quality Assurance. and Generic Requirements Document (GRD) Support.

ACTIVITIES

WBS 1.2.9.1 MANAGEMENT AND INTEGRATION

WBS 1.2.9.1.1 Management

A listing of SNL Level 1 milestones and their Level 2 precursors was submitted to the Change Control Board (CCB) for the December 1986 meeting.

H&N graphics personnel completed work on the assembly and mounting of a three-dimensional wall map for WMPO and are currently working on five topographic maps for WMPO.

An LLNL procurement plan was prepared and submitted to WMPO in response to a HQ request for contractor and subcontractor information.

The data base for the LLNL milestones has been reworked and a milestone listing is being prepared. Several weeks of effort were put into the upgrade of this data base to make it easier to use.

At LLNL, all but three of the major contracts intended for FY 87 have been put in place. With funding now available, several of the contracts will be increased in work scope.

On November 17, Larry R. Hayes officially became the new Technical Project Officer for the NNWSI Project at the USGS.

The SAIC Computer Support Services staff installed the XYPLEX communications equipment on the VAXcluster.

WBS 1.2.9.1.4 Records Management

H&N MASSF personnel completed microfilming of all available, properly prepared documents. SAIC personnel are expected at the H&N Engineering Records Library during the week of December 1, 1986, to discuss the status and to update equipment.

All efforts by SNL staff members in November 1986 were directed toward completing the SNL records management system department operating procedure which included the document-type listed as an appendix. Several other procedures were issued through the controlled document system being implemented by the records management staff.

REECo implementing procedures for the Local Records Center and the Quality Assurance Records Type List have been finalized. These documents, along with a copy of the document and package type codes contained in the REECo Quality Assurance Records Management System data base, are being submitted to WMPO for review and approval.

REECo personnel furnished information regarding the impact on subcontractors of providing socioeconomic reports to WMPO on November 1, 1986. A suggested matrix for reporting was included along with several questions that would need to be answered prior to including such requirements in the solicitation package.

REECo personnel attended a meeting with WMPO, regarding possible use of warehouses 1 and 2 in Area 25 as a Core Storage Facility for the NNWSI Project. REECo was tasked to provide estimates for processed modifications to these buildings.

As a result of an Office of Management and Budget (OME, review of the FY 88 Budget, DOE/HQ requested the NNWSI Project to provide a cost/benefit analysis for the NNWSI Project Information Management System (IMS). SAIC personnel prepared the cost/benefit analysis in accordance with the Federal Information Processing Standard Publication No. 64 as directed, and reflected current DOE/HQ direction with regard to implementation of the IMS.

As a result of guidance received from DOE/HQ regarding immediate implementation of portions of the IMS, a baseline date of December 1, 1986, was established to begin processing of all QA records generated. QA records generated prior to December 1, 1986, should then be processed starting with the most recent and working back.

WBS 1.2.9.2 PROJECT CONTROL

The ES prototype budget was prepared by USBR and presented at the TPO meeting.

All completed SIP documents have received USBR review including QA review.

A rough draft of the management work book was prepared by SAIC/Golden for instruction to the USGS/NNWSI Project management staff on the review and update of material necessary to update work plans for FT 1987. The purpose of the manual focuses on the verification of activities for FY 1987.

SNL provided schedule data on SNL milestones to SAIC to be used to update Project networks.

WBS 1.2.9.3 QUALITY ASSURANCE

REECo received WMPO approval of their NNWSI Project Quality Assurance Program Plan as having met the requirements of NVO-196-17, Revision 4.

REECo staff members assisted SAIC in the development of a procurement procedure for the WMPO.

The F&S Director of QA reviewed and approved revisions to sixteen Design Control Procedures for the Tulsa ESF Design Effort.

One of the 18 sections of the SNL Quality Assurance Program Plan was approved by WMPO in November 1986. Fifteen other sections, as well as the introductory material (Introduction, Purpose, Scope, and Policy), had been approved earlier, leaving two sections to be submitted and approved to complete the document. Those sections were submitted for review and comment by the quality assurance support contractor.

Eleven department operating procedures and quality assurance procedures implementing aspects of the SNL Quality Assurance Program Plan were approved or issued during November 1986, bringing the total to 19.

An NNWSI Project familiarization program was initiated for SNL Project personnel. This familiarization training is divided into a "General" portion, for all personnel, and a "Task-Specific" portion, tailored to each individual's job, background, and tenure in the organization.

The Los Alamos report for the Lawrence Berkeley Laboratory (LBL) audit, conducted in October, was completed, reviewed, and sent to LBL. The audit team report did not contain any findings but did note two observations.

Representatives from the Waste Management Project Office (WMPO), SAIC, and Los Alamos met on November 13-14. Discussions centered on the last submittal of the exploratory shaft facility (ESF) quality level assignments. Some agreements were reached on how to proceed with assigning quality levels to ESF construction and design-related activities.

The writing session for the revised Los Alamos NNWSI Quality Assurance Program Plan was delayed and rescheduled for December 4-5.

The stop-work order was lifted for all ongoing Los Alamos NNWSI Project activities.

The Los Alamos implementing procedure for Records Management, Revision 1, was submitted to WMPO for review and approval. A writing session for Revision 2 of this procedure is scheduled for December 11.

Two Los Alamos quality assurance orientation training meetings were held for new research groups being added to the Los Alamos NNVSI Project effort. The meetings were attended by research and Project management personnel.

USGS hydrology staff completed writing QALAs for all shallow unsaturated zone investigation work.

Preparation of the USGS QA training program continued by SAIC/Golden with completion of a second draft of the slides that describe the basics of the QA Hanual.

In excess of ten hours of QA Manual training for the entire QA staff was completed, including an introduction and in-depth explanation of the entire QA Manual. The USGS QA Manual is printed and ready for distribution. Initially, the bulk of the distribution will take place during the planned training sessions.

All of the USBR QA Manual procedures are being revised by SAIC/Golden to incorporate review comments from the USGS QA Manual. Three procedures required additional revision as a result of the the recent TPO meeting and decision regarding USBR participation in SIP documentation for the USGS. Progress on this manual revision has been impacted by priorities of the SCP and study plans.

The draft H&N Administrative Procedure addressing Project participant interfaces for the calibration of instruments and equipment was submitted to SAIC for QASC review.

Work continued at LLNL on the design of the QA training program.

LLNL staff issued the first draft of a procedure for peer review for internal review.

The LLNL performance assessment SIP documentation and QALAs were approved on November 3, 1986.

Two more boxes of LLNL spent-fuel test records were sent to the NTS for microfilming. Completion of the processing of these records is scheduled for mid-February.

WBS 1.2.9.3.1 Quality Assurance

Formal comments for the WMPO review of Revision 3 of the T&MSS QAPP and supporting procedures were received September 11 and have been incorporated as appropriate. Revisions to the QAPP and supporting procedures were completed by T&MSS and submitted to WMPO for approval on November 3, 1986.

Monitoring of the Site Characterization Plan activities continued in November. As a result of an Audit Finding Report (AFR). Revision 1 to the SCP Managément Plan for changes in organization and method of operation was drafted and transmitted to WMPO on October 31, 1986. WMPO approved Revision 1 on November 5, 1986.

Six additional SAIC QALAs were submitted to WMPO on November 7 and three more on November 21, 1986. One more QALAs (Socioeconomics) is required and should be submitted for approval in early December 1986. Contingent upon a timely WMPO review and approval, this issue should be closed by mid-January 1987.

The following significant administrative activities were accomplished by the SAIC staff under the QA task for November: Provided a description of the NNWSI QA Program, status of stop-work orders, and audit and surveillance activities input to the GAO auditors from DOE/HQ.

The first audit for FY 1987 is scheduled for March 1987. This schedule allows time for the participants and support contractors to implement their newly revised QAPPs and QMPs, and where applicable, satisfy the requirements established for lifting stop-work orders. Of the five audits conducted in FY 1986, four remain open. Of the 15 audits in FY 1985, seven audits remain open.

As a result of the stop-work orders issued to all Project participants, activities for surveillances in November 1986 were limited; therefore, only two surveillances were conducted during the month of November. To date, a total of three surveillances have been conducted in FY 1987 and 14 items or activities monitored. During this effort, no nonconformances have been recorded.

WBS 1.2.9.3.6 NNWSI Project Quality Assurance Overviev and Implementation

SAIC personnel began development of a WMPO Project Office Training Program Plan to address training requirements for the WMPO and QA support contractor staff. The Training Program will use "performance based training" as its approach for assuring the WMPO and QASC personnel's knowledge of the NNWSI Project commitments, Program Plans, and procedures.

The T&MSS QAPP and implementing procedures were approved for use on the NNWSI Project on November 25.

PROBLEM AREAS

Quality assurance procedures that were worked on jointly by WMPO, SAIC, and Los Alamos personnel are again experiencing extended delays in receiving WMPO approval. Four of these coordinated-effort procedures were submitted a month and a half ago; to date, no response or approvals have been received.

MILESTONE PROGRESS

SNL Milestone R890, "Developing and Issuing a Schedule for Internal and External SNL NNWSI Project Quality Assurance Audits During FY 1987," is delayed and the new estimated date of completion is December 10, 1986.

The new completion date for SNL Milestone R892, "Satisfy Quality Assurance Requirements to Release SNL Stop-work Order," is December 19, 1986.

กระกับ การมาก สารสินที่สุดิทธิ สิวิสถึงสารกรรณฑ์ กระดิการณ์ และการกรณี่ และสินที่มีการมี the second second states and second unistri u respeterizza produktive na konstructive na neza produktive na neza produktiva se se se se se se se s

and areas and D. (1998) from a loss areas and a star and D. C. C. C. Stars, and present reacting sets ్ సినిమాలు సిన సినిమాలు సినిమాలు సినిమాలు సినిమాలు సినిమాలు సినిమాలు సినిమాలు సినిమాలు సినిమాలు ఉన్నాయి. సినిమాలు సినిమాలు సిని

en eine server eine sterkenen under einer bereiten bei bereiten staten ander state bereiten bei bei bei bei bei

•

.



.

· 9–

COST PERFORMANCE REPORT WBS LEVEL 4 U.S. DEPARTMENT OF ENERGY NNWSI PROJECT

For: NOV 1987

Ŷ

Date: December 17, 1986

	•	• YEAR TO DATE												
WBS NUMBER AND DESCRIPTION	•	BUD. COST I	BUD. COST	ACTUAL COST I	VARI	ANCES								
	•	SCHEDULED I	PERFORMED	PERFORMED	SCHEDULE I	COST								
1291 Management and Integration	•	1 600 228	1 600 228	1 701 230	000	_11 002								
1292 Project Control		546.840	546.840	500.495 1	000 1	46.34								
1293 Quality Assurance	•	792.786 1	792.786	776.377	.000 1	16.409								
1299 NTS Allocation	•	163.200 !	163.200	163.200 1	.000	. 000								
	•			 	1									
129 PROJECT MANAGEMENT	•	3,193.054 1	3,193.054	3,141.302 I	.000	51.752								

4

MILE STONE	RESP. AGENCY	WBS .	MILESTONE DESCRIPTION	υ	N	D	J	F	м		м	J	J	s
R448	WMPO/ SAIC	1.2.9.1	Final NNWSI Project Munagement Plan to WMPO/NV and DOE/HQ	57.43.17		Δ	Γ			\diamond				
R849	WMPO/ SAIC	1.2.9.1	Submit FY 87 Baseline Budget Information and Cost Plans to OGR for Information	1.5.0 M		Δ								
R850	WMPO/ SAIC	1.2.9.1	Approved Revised Project Charter				Δ							
M712	WMPO SAIC	1.2.9.1	Submit FY 89 Budget to DOE/HQ						Δ					
R647	WMPO/ SAIC	1.2.9.1	ticensing Support System Document Collection Procedure to Headquarters for Approval							\land				
M725	WMPO/ SAIC	1.2.9.2	Implement Phase II of Earned Value System		Δ				0			_		
R810	WMPO SAIC	1.2.9.1	Submit NNWSI Project Plan to WMPO/NV and DOE/HQ											Δ
R842	WMPO/ SAIC	1.2.9.1	Implement Document Collection for the Licensing Support System	1000	2 8 8 9 1 2 No								Δ	

A PLANNED MELESTONE COMPLETION DATE

A REVISED MILESTONE COMPLETION DATE:

A COMPLETED AS SCHEDULED

COMPLETED AS REVISED



1.2.10 FINANCIAL AND TECHNICAL ISSUES

OBJECTIVE

This WBS element includes grant assistance to the State of Nevada.

ACTIVITIES

None to report.

COST PERFORMANCE REPORT - LEVEL 3 WORK BREAKDOWN STRUCTURE (FORMAT 1) U.S. DEPARTMENT OF ENERGY

I NAMESI Project I OTATION I OT	(P 1996 L YEAR COMPLETION
t CrAtion F D Box 14100 Lao Vegas, NV 09114 F Date December 17	1986 1986
1 F Date December 17	THE COPLETING
	TAR COMPLETION
CLARMENT PERIOD • VEAN IN DATE • FISCA	
Image: Internation of the second se	LATEST I PEVISED I VARIANT ESTIMATE I
1 121 SISTONS 446 188 1 446.189 1 390 761 1 001 1 55 421 + 840 376 1 840 376 1 763 812 1 002 1 57 346 + 7,457 000 1	7,419 652
1 122 WASTE PALWACE . 487 082 1 487 082 1 376 058 1 - 000 1 111 974 - 914 983 1 717 048 1 001 1 127 078 - 0.323 000 1	7,007,719
1 123 SITE INVESTIGATIONS + 1,602 001 1,002 007 1 1,075 166 1 - 001 1 -72,471 + 3,205 344 1 3,205 341 1 3,505 787 1 - 003 1 -100 445 + 20,521 000 1	21,377 672
1 124 REPOSITORY INVESTIGATIONS + . 554 148 1 554.140 1 590 764 1 .001 1 -38 815 + 1,066 395 1 1,175 815 1 001 1 -100 218 + 10,324 000 1	10,100 953
125 * RECIRATORY AND INSTITUTIONAL INVESTIGATIONS + 544.110 1 553 895 1 .000 1 -9.585 + 1.088 228 1 1.078 220 1 1.151 086 1 000 1 -62 866 + 5.595 000 1	5.818 346
126 EXPLORATORY SHAFT INVESTIGATIONS + 1,033 001 1,033 001 1 000 10 00 1 145 502 + 1,520 402 1 1,520 402 1 1,520 407 1 000 1 17 900 + 10,550 000 1	17,790 707 · · / / · · ·
127 TEST FACILITIES	327 361
128 LAND ACUISITION	•••• ••••
129 PROJECT MANACEMENT + 1,605 409 1 1,512 615 1 000 1 72 074 + 3,193 054 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,193 056 1 3,	10,336 101
1210 FINANCIAL & TECHNICAL ASSISTANCE . 273 500 1 273 501 1 852 013 1 001 1 -378 512 + 546 010 1 546 010 1 546 010 1 578 512 + 378 512 + 3,785 000 1	6,370 704
12 HAMPS 1 SIGNTOTAL + 6.572 837 1 6.572 838 1 6.687 646 1 001 1 -114 252 + 12.418 486 1 12.218 486 1 12.278 215 1 003 1 351 585 • 90.541 000 1	94,583 948

IRAN I SUITAL

A.4

92 339 000

.

PAGE

COST PERFORMANCE REPORT - LEVEL 4 WORK BREAKDOWN STRUCTURE (FORMAT 1) U.S. DEPARTMENT OF ENERGY

• •

.

11-2

1 CONTRA	10 ⁴	CONTRACT	TYPE NO.	:		PROJECT HANE	MADER.		I REPORT FIS	CAL MINTH AND Y	EAR	1 510	MATUME		
100751	Project			1. A. A.		MEVADA MUCL STORAGE INV	EAR WASTE		NOV 1987		:				-
I LOCATIO	N Bav 14100 Dgns, NV 89114	÷.					·.			•	·	111	PROJECT WHAG	CA	· · · · · · · · · · · · · · · · · · ·
	an a	· · · · · · ·										1 De	te December 17	1986	
		•		CUR	RENT PIRIOD		•		. Y F AR	10 DATE			fisca	L YEAR COMPLETING	• •
		- 1918 - 19		PLID COST OF WERP PLINT (PANED	8, AL 11142 CCP511 8 - CAL MERRIA - 1 8 - PERRAINALE - 1	SCHEDULE I	COST .	BRE- CONTER	(%) () () () () () () () () () () () () ()	An BERAN PERMIT	SCHERRE F	14. • COST •	BASELINED 1 BUDGET 8	LATEST REVISED ESTIMATE	A A SAME E
+ 1211 1212 1213 1214	satona Minuquonant and Integrat on Systema Engineering Dechnical Anto Masa Managament Tetat Systema Faifarmunya Aaaaaant	• •	5 600 1 588 6 588 6 800 6 800	15 000 180 580 185 000 184 001	1 140 160 1 140 160 1 176 000	000 i 000 i 000 i 001 i	11 909 + 31 879 + 44 509 + -31 999 +	22 000 1 340 274 1 189 606 1 268 000 1	27 000 1 140 776 1 194 600 1 788 001 1	11 000 1 307 012 1 14' 000 1 14' 000 1	000 (000 (000 (000 (11 000 + 34 744 + 44 600 + 37 949 +	450 000 1 2,204 000 1 1,254 000 1 3,509 000 1	229 167 4 2.047 621 4 1.276 812 4 3.045 992 4	20 033 0
i 121	5141105	· · · · 44	6 106 1	446 189	390 768	001	55 471 .	R40 576 1	··· A40 378 1	783 #32 F	······································	57 346	1,457 000	7,419 652	11 140
1 1221 1 1222 1 1223 1 1224 1 1225	Managament and Integration Packaga Invisionant Masle Fore & Materials Loating Design, Fabricata, and Prototype Testing Performance Assocant	27		53 987 96 966 276 966 45 966 79 966	37 440 (83 500 (185 900 (79 700 (39 500 (- 000 - 000 - 000 - 000 - 000	16 524 - 6 500 - 54 100 - 15 300 - 30 500 -	06 982 1 180 000 1 405 000 1 85 000 1 155 000 1	86 952 1 100 000 1 405 001 1 85 000 1 150 000 1	6 65 006 1 158 108 5 547 988 5 73 000 5 93 000 5	- 040 1 - 040 1 041 1 - 040 1 040 1	21 976 - 21 900 - 57 101 - 17 000 - 65 000 -	733 000 1 900 000 1 5,030 000 1 690 000 1 880 000 1	583 949 1 889 552 1 4,533 654 1 392 597 1 517 871 1	100 001 - 120 000 - 140 1 140 1 140 1 140 1
1 122	WASTE PACKAGE	. • . 41	7.992 i	487.992	376 058	- 999 i	111 924 -	914 907 i	014 903 i	737 005 1	69 1 I	177 978 +	8,373 000	7,097 719	1 25 200
1231 1232 1233 1234 1235 1236 1236 1236 1236 1236 1238 1238	Management & Integration Genlogy Hydrology Duchementry Duching Incohementry Incohement Incohement Modeling Code E03/6 Deterred file flose Out	• 33 • 34 • 20 • 10 • 10	6 070 0 3 000 0 7 450 0 6 000 0 7 340 0 1 003 0 6 071 0 6 000 0 000 0	336 076 372 999 347 450 200 001 102 347 61 003 30 071 64 000 000	315 744 336 760 334 7612 334 762 334 763 334 612 334 612 334 612 334 612 334 612 334 612 334 612 335 612 334 612 335 612 334 612 335 612 336 612 335 744 336 612 335 744 335 744 336 700 335 744 336 744 337 755 338 744 337 755 337 755 337 755 338 755 339 755 339 755 339	000 0 - 001 0 - 000 0	20 282 + 36 299 + 12 838 + -111 899 + 2 807 + -10 518 + -13 869 + - 108 + 609 +	672 052 1 746 040 1 684 940 1 561 640 1 204 654 1 121 951 1 76 142 1 128 040 1 640 1	672 053 1 745 000 1 694 000 1 204 650 1 721 001 0 76 142 1 127 000 1 000 1	852 779 4 789 400 4 887 468 1 197 461 1 198 461 1 158 986 5 74 599 1 124 309 4 640 4	001 1 - 002 1 - 000 1 - 001 1 - 001 1 - 000 1 - 000 1 - 000 1 - 000 1	10 274 + 36 598 + 17 R18 + 131 399 + 6 597 + 26 999 + 13 457 + 1 901 +	4,292 000 1 4,297 000 1 3,007 000 1 4,235 000 1 4,235 000 1 7,222 000 1 556 000 1 556 000 1 556 000 1 556 000 1	4,249 470 - 4,135 330 - 3,731 214 - 5 048 014 2,173 744 - 747 44 - 654 24 - 562 24 - 562 24 - 600 1	4* 470 + 4* 661 4 *5 561 4 *5 564 4 *5 564 4 *5 564 4 *5 564 4 *5 564 4 *6 267 4 *6 26 4 *6 4 *6 4 *6 4 *6 4 *6 4 *6 4 *6 4 *
1,121	114 INVI.1416A110NS	1,01	2 498 1	1.002 007	1 1.675 188	- 991 1	-72 471 +	3,205 344	3 205 341	5. 305 187 1	- 003 1	100 445 .	29.521 000	21.322 62.	in 1872 -
1 1241 1 1242 1 1242 1 1241 1 1244 1 1246	Mongement and Integration Tearingment and Instance Tearing and Mathematica Typestance and Mathematica Tearing and the Astronometer Hermatical Parlamence Assessment			105,248 208 000 31 100 17 700 2 100			-7 516 • -31 900 • -31 900 • -24 100 • -21 000 • -21 000 •	390 496 8 400 000 1 00 100 1 74 700 1 7 100 1 20 000 1	190 407 1 560 661 2 60 100 2 74 100 1 7 100 1 10 999 1	445 615 1 687 646 1 24 648 1 27 668 1 27 668 1 27 668 1 28 668 1	001 5 001 1 000 1 000 1 000 7 000 1 001 1	55 110 - 12 000 - 11 100 - 1 100 - 1 100 - 1 100 - 1 100 -	3,252 000 p 3 257 000 p 3 257 000 p 670 000 p 70 000 p 1,421 000 p	3 303 042 4 9 464 4 4 041 46 4 430 244 044 044	- 4 + 85,3 + - 10 + 5,4 - 840 - 840 - 840 - 840 - 144
1 124	HINGITON INVISTIGATIONS	• 55	4 148 1	554 149	E 590 764 1	PR1 i	-36 615 +	1,066 196 1	1,056 397 1	1 125 615 1	001	109 218 -	10,324 000 i	18 109 9"1	* ***
1 1251 1 1252 1 1253 1 1254 1 1255 1 1255	Monogement and Integration Licensing four-roomental Compliance (immunication and Lisiaan Terfinetagy and Financial Assistance		17 967 E 13 462 1 13 365 1 19 373 1 906 1	37 007 433 462 43 360 20 373 000	1 29 337 (456 450) 40 505 (1 27 40) 1 27 40) 1 000 1	- 906 976 976 976 976	8 578 - -72 988 - 2 963 - 1 978 - 949 -	75 814 8 846 924 1 86 736 1 58 746 1 900 1	75 814 6 - 866 924 1 866 736 1 58 746 1 909 1	67 630 1 945 021 1 01 359 1 52 075 1 000 1	- 000 j 000 j 000 j 000 j	0 184 - -78 007 - 5 3*7 - 1 671 - 000 -	616 PP0 1 3,943 PP0 1 - 466 PP0 1 478 PP0 1 070 PP0 1	531 24. 3 933 8-1 868 9-4 464 441 800	44 - 700 + 410 - 979 + 410 - 979 + 410 - 979 + 640 -
+ 125	REGREATORS AND INSTITUTIONAL INVESTIGATION	vs • ' 54	4 118 1	544.110	1 .553 695	1 999 1	-9 185 +	1,088 770 i	1.088 220 1	1,151 006 1		-67 864 +	5.595 000 1	5,818 541	** \$ 5.46 +
1 1261 1 1262 1 1263 1 1263 1 1264 1 1265 1 1266 1 1267 1 1269 1 1269	Monagement and Integration Sito Propuration Surface factition First Shaft Sacond Shaft Subsurface Enrovations Underground Sarvice Systems Ng arations	• 33	5 094 1 000 1 000 1 3 731 1 000 1 5 456 1 2 100 1 500 1	335 994 998 3 731 958 45 458 2 109 599 647 978	1 302 792 1 100 100 2 200 1 3 5 753 1 000 1 4 5 558 2 700 1 4 4 4	- 000 1 000 1 000 1 000 1 000 1 000 1 000 1 000 1 000 1	-47 097 + -100 + -2 200 + -2 122 + -000 + -3 450 + -2 200 + -2 200 + -3 450 +	647 488 4 000 1 7 467 1 000 1 90 812 1 4 200 1 2 700 1 767 720 1	647 489 1 000 1 7 462 6 000 1 7 462 6 000 12 6 4 200 1 2 700 1 2 700 1	898 974 1 100 1 2 J00 1 10 707 1 155 1 81 R40 5 4 900 1 894 370 1	001 ; 010 ; 010 ; 040 ; 040 ; 040 ; 040 ; 040 ; 040 ; 040 ;	41 405 + 100 + 2 200 + 2 836 + - 155 + - 978 + -3 450 + 73 409 +	5.056 000 p 707 000 p 131 000 p 233 000 p 107 000 p 416 000 p 5 000 p 9,247 000 p	6.507 3'4 1 202 666 1 131 666 1 205 195 1 422 566 1 928 76, 1 928 76, 1 9 0'4 1	6 354 1 000 010 62 195 1 630 1 640 1 67 290 1 6 210 1 6 210 1 6 210 1
126	E UPLEMATING SHAFT LINES STREET HIM	· • • •	13 94 1 -		1 AAA 109		145 582		1.520 407 1	1 507 487 1		17 196	16,550 000	17,799 207	4 40 287 1
1 1271 1 1272 1 1272	Mir-igomort and Entograt on Toot ng Noo Forristy Asya oit-ono	•	000 : 8/1 : 000 :	24 821	e en 1 27 700 1 6 enn 1	- 600	-7 879 - -7 879 -	000 1 42 642 1 000 1	000) 42 642 (000)	45 521 6 86 1	- 000 I 000 I	-2 815 . 100 .	353 000 0	377 161 800	000 i 4 19 i 600 i

.

.

۰.

4

. . .

.....

a la anter

~

۰,

Palif 1

COST PERFORMANCE REPORT - LEVEL 4 WORK BREAKDOWN STRUCTURE (FORMAT 1) U.S. DEPARTMENT OF ENERGY

DAL T

92,339 800 i

85.981 948 1

. . . 448

		•									. .		· · · · ·	• •										
I CONTRACTOR		E CONTRACT TYPE NO. :					I PROJECT NAME/HIMPER				I REPORT FISCAL WINTH AND YEAR						STANATURE							
NNNSI Project							NEVADA MUCLEAR WASTE STORAGE INVESTIGATIONS					NCW 1987												
LOCATION P O Bos 14100 Loo Vages, HV 89114						111LE PROJECT MMAGER Date December 17, 1996																		
		•																1						
HIS HANDER AND DESCRIPTION		•			CUA	•				YEAR				. FISCAL YEAR COMPLETTIN										
			BUD C OF NC SCHEDU	NOST (PUD COST OF WORK PERFORMED	I ACTUAL COS I OI HERN I PERIIHAED	SCHEDUL	AR JAH	CES COST	BUD CO OF WIN SCHETNE	1 I D I	BUD COST I OF WORK I PERFORMED I	AC TIJAL CC OF WIR PERFLORM	r,1 a 10 1- 12 1	VARIA SCHEDULE	NCES	51	• BASE • BU	LINED DGE 1		VISED		at at	₩ E
	181.1 PAR 26 89381	:'	24	871	24 821	1 (1) 1 1 27 700			-2 878 +	47 44		42 642 1	45 1		10)	2	 879		53	1 1	327 .561	;	-	4 1
1 1281	tund Aigu eitian	•	_					• !	***	•	H I			-		• 7	956	•.		!		•		
1 128	LAND ACOUTSTICN	:				i 000		• •			e i		2.0	nse i	898	2	956	•		i		•		
1 1291 1 1292 1 1293 1 1299	Managamant and Integration Project Contral Guaity Assurance NIS Attecation		851 275 396 81	576 920 393 600	851 576 275 929 396 393 81 699	1 844 479 1 232 895 1 373 642 1 81 699			7 097 + 43 025 + 22 751 + 099 +	1,690 27 546 8 792 7 161 2	18 1 19 1 16 1 19 1	1.690 220 1 546 840 1 797 786 1 163 200 1	1.701 560 776 153	10 E 95 E 177 E	- 000 000 000	11 - 46 16	847 345 489 889	• 8.7 • 3.2 • 5.0	91 000 43 000 49 000 120 000	1 0. 1 2. 1 4. 1 1.	.347 996 .971 998 .977 916 .929 991		•••	98) 38, 98,
, i 129 _	PROJECT MANAGEMENT	:	1,645	489	1,005 489	1 1,532 615			72 874 •	3, 193 0	54 I -	3, 193 954 1	3, 141	i se		51	752	- 18,1	43 000	1 10.	336 181	;	141	۱
1 12101	Financial & Technical Assistance	•	273	500	273 501	657 013	1.00		-379 512 +	546 9	•	546 911 1	925 4	25 1		1378	512	• 3.7			378 785		***	74
i 1210	FINANCIAL & TECHNICAL ASSISTANCE	:	273	500	273.501	1 652 013			-378 512 +	546 9	•	546 911 1	925	23	801	- 378	512	• 3.7		i •.	379 700		• ••	10
1 12	MANSI - SURTOTAL	•	6.572	837	8,572 838	6,657 099			-114 252 -	12.41B 4	• 1 · •6 1	12.418 409 1	12.770	ni i	en3	- 351	845				,583 941	.: .		*4(

UNDESTIMIBUTED BUDGET

NNISE TOTAL

1 12

.



, 11-4










Remarts:









Í1-13





Remarts:













Run Date. 01 Dec 1986

NEVADA NUCLEAR WASTE STORAGE INVESTIGATIONS MAJOR SYSTEMS ACQUISITION (MSA) MILESTONES 01 Oct 1986 to 30 Sep 1987

(B)-Raselined (P)-Planned 61 .

7

۰.

	MILESTONE DESCRIPTION	WBS NO.	WMPO RESP	I EVEL	RESP ORG	MHESTONE	DASELINE DATE	FORECAST or ACTUAL	(F) (A)
	WMPD submits letter report on Studies of Coupled Processes included in the SCP to OGR for information	1.2.1.1	Robson	1	WMPO	R109 (P)	26 Nov 86	16 Feh 87	(1)
	WMPO submits letter report on Studies of Performance Allocation Included in SCP to OGR	1.2.1.1	Robson	1	WMPO/GNE	RIOB (B)	16 Feb 87		
	WMPO submits Annual PASS Program Interaction Letter Report for FY87 to OGR	1.2.1.1	Robson	1	WMPO/SNI	г132 (В)	30 Sep 87		
	Yucca Mountain Mined Geologic Disposal System (MGDS) Requirements	1.2.1.2.1	Robson	1	WMPO/SNI.	M120 (8)	31 Mar 87	15 May 87	(F)
	Draft Yucca Mountain Site-Specific Mined Geologic Disposal System (MGUS) Description	1.2.1.2.1	Robson .	1	WMPQ/SNL	M261 (B)	30 Jun 87		
	System Engineering Management Plan (SEMP)	1.2.1.2.4	Robson	1	www.co/rshi	M108 (B)	16 Feb 87		
	OGR Systems Engineering Review of the NNWS1 Project	1.2.1.2.4	Robson	1	WAPO/ HL	P074 (B)	15 Mar 87		
	WMPO submits hard copy (1987 Annual) version of the Reference Information Base to (N-R	1.2.1.3.3	Livingston	1	WMP() /* #11	(H) \$P092	29 May 87	· .	
1-	Waste Package Postclosure Compliance Strategy Document	1.2.2 1	Valentine	1	WMPO/EINE	8001 (B)	30 Jun 87		
22	Progress Report on the Results of Testing Advanced Conceptual Design Metal Barrier Materials Under Relevant Environmental Conditions for a luff Repository	1.2.2.3.2	Valentine	1	WMPO/ILINI	M2.36 (8)	30 Jan 87	.30 Apr 87	7 (F)
	Decision Made on Using Packing Material In the Waste Package to Assist in Controlling Radionuclides Release Rate	1.2.2.3.3	Valentine	۱	WMPO/LINE	M257 (B)	30 Jan 87		
	Revised Draft Waste Package Subsystem Conceptual Design Requirements to DOE/HQ for Review	1.2 2.4	Valentine	1	WMPO/LENE	M013 (B)	30 Apr 87	14 Aug 87	r (F)
	Initiate Waste Package Advanced Conceptual Design	1.2 2 4	Valentine	. 1	WMPO/LENE	M255 (B)	50 Sup 87		
	Report on the System Model for Waste Package Performance Analysis	1.2.2.5	Valentine	1	WMPO/LINI	M276 (P)	31 Oct 86	17 Jan 87	7 (F)
	Report on Long Term Performance Anaylsis of the Conceptual Waste Package Design	1.2.2.5	Vatentine	1	WMPO/LLNL	M260 (B)	30 Apr 87	30 Jul 87	7 (Г)
	Submit Report on Evoluation of Natural Resources at Yucca Mountain and Vicinity received to DOE/ HQ for Information	1.2.3.1	Livingstor	n 11	WMPO/SAIC	: M895 (B)	31 Jul 87		
	Recommendation to Proceed With Deep Regional Seismic Survey to OGR for Approval	1.2.3.2.2	Rotert	1	WMP0/USGS	(R845 (R)	31 Aug 87		

Run Date	01 Dec 1986 NEVADA NIKLI MAJOR SISTEM 01 (AR WASTE STO AS ACQUISITIO ACT 1986 to 3	RAGE INVESTI N (MSA) MITE D Sep 1987	(R)-Baselined (P)-Ptanned					
	MILESTONE DESCRIPTION	WBS NO.	WMPO RESP L	ניננ	RESP ORG I	MILESTONE	BASET INE TIVEE	FORECAST	
Report or Best Ava Rates and	n Geochemistry Simulation of Yucca Mountain Using ilable Data on Mineralogy, Water Chemistry, Flow d Crack Statistics	g 1.2.3.4.1	livingaton	1	WMPO/IANI	M325 (R)	26 Nov 86	27 Feb 87	(F)
Prelimin	ary Report on Sorption Modeling	1.2.3.4.1	Livingston	1	WMPO/LANL	R309 (B)	30 Jan 87		
Report: Faciliti	Completion of Trench Preparation at Surface es Site	1.2.3 5.7	Rotert	1	WMPO/REEL 0	P509. (P)	31 Mar 87		
Complete	Dritting Shattow Unsaturated Zone	1.2.3.5.2	Rotert	1	WMPO/SAIC	P519 (P)	31 Jul 87		
Final Ra	diological Monitoring Plan Complete	1.2.3.6.1	Jankus	1	WMPO/SAIC	M897 (B)	27 Feh 87		
Submit A	ir Quality Manitaring Plan to DOE/HQ	1.2 3.6.1	Jankus	1	WMPO/SALC	R327 (8)	30 Apr 87		•
Begin Ai	r Quality Monituring	1.2.3.6 1	Blanchard	۱	WMPO/SATC	N345 (B)	30 Sep 87		
Submit W Monitori	orking Draft Site Characterization Socioeconomic ng and Mitigation Plan (SMMP)	1.2.3.7	Dixon	1	WMPO/SAIC	R945 (B)	01 Dec 86	21 Nov 86	- (A)
Submit D	raft Socioeconomic Monitoring and Mitigation Pla Q	n 1.2.3.7	Dixon	1	WMPO/SATC	P030 (B)	02 Apr 87		
N Start Re	pository Advanced Conceptual Design	1.2.4.1.1	Zvada	1	WMPO/SNI	N430 (R)	30 Sep 87		
Initial	Subsystem Design Requirement (SDR)	1.2.4.1.2	Skousen	1	WMPO/SNL	N433 (B)	30 Apr 87		
Reposita Characte	ory Conceptual Design in Support of Site crization	1.2.4.1.3	Skousen	1	WMPO/SNI	N4.32 (B)	27 Feb 87	31 Mar 87	/ ([)
Report a	n G-Tunnel Underground Facility (GTUF) Summary	1.2.4.2.1	Skousen	1	WMPO/SNL	M455 (A)	30 Jan 87		
Feasibil Retrieva	ity Analysis of Horizontal Emplacement and al — Letter Report	1.2.4.2.2	Skousen	1	WMPO/SNL	M295 (R)	30 Nov 86	05 Sep 86	3 (A)
Initiate Machine	Procurement of Development Prototype Boring	1.2 4 2 2	'skounna	1	WUENCE THE	N4.27 (D3	50 Nov 86	30 Jun M	7 (†)
Hor i zont	al Waste Emplacement Equipment Development Plan	1.2.4.2.2	Skousen	1	WMPO/SNL	N406 (8)	27 Feb 87	20 Mar 87	7 (F)
Complete Machine	Fabrication of Development Prototype Boring (DPBM) Waste Emplacement	1.2.4.2.2	Skousen	1	WMPO/SNL	P403 (P)	29 May 87	16 May 88	3 (F)
Initiate	Drill Tests in G-Tunnel	1.2.4.2.2	Skousen	1	WMPO/SNL	N603 (P)	31 Jul 87	15 Aug 88	8 (F)
Anatysis on Repos	s to Evaluate the Effect of the Exploratory Shaft sitory Performance at Yurca Mountain	1.2.4.2.3	Skousen	1	WMPO/SNL	RØ36 (A)	27 Leti 87	31 Mar 83	7 (F)

+/ v

•

Page 2

Run Date: 01 Dec 1986

NEVADA NUCLEAR WASTE STORAGE INVESTIGATIONS MAJOR STITLMS ACQUISITION (MSA) MILLSTUDIES 01 Oct 1986 to 30 Sep 1987

(B)-Basetined (P)-Plunned

3

MILESTONE DESCRIPTION		WMPO RESP LEVEL		RESP ORCE MILESTONE			13.'AH [AI]	1 PJF 1	NE FORECA		AI (
Prepare "Technical Basis for Performance Goals, Design Requirements and Material Recommendation for the NNW51 Project Repository Sealing Program Report"	1.2 4.2.3	Skousen	1	WMPO/SNI	P404	(8)	31 M	N 87				
Final Report on Spent Fuel Rod Consolidation	1.2.4.4	Skousen .	1	WMPO/SNI	R267	(A)	31 D	•c 86	16	Feb	87 ((F)
Submit Retrievability Compliance Strategy Plan to OGR for Review and Comment	1.2.4.4	Skousen	1	WMPO	R848	(ዮ)	31 M	17 87	15	Jut	87 ((Г)
Pretiminary Study of the Effects of Uncertain Geologic Data on Design of the Underground Facility	1.2.4.6.2	Skousen	1	WMPO/SNL	N457	(B)	27 F	eb 87				
Submit Draft Seismic/ Tectonic Summary Position Paper to MMPO/NV	1.2.5.2.1	Szymanski	1	WMPO/SAIC	R583	(B)	15 J	in 87				
Submit Draft Preliminary Plan for Scheduling, Management, and Preparation of Pusiton Papers to WMPO/NV	1.2.5.2.1	Szymonaki	1	WMPO/SATE	R579	(8)	31 A.	ig 87				
Draft Site Characterization Plun (SCP)	1.2.5.2.2	Clanton	1	WMPO/SAIC	M521	(A)	16 J	an 87	14	Jan	87	(1)
Site Characterization Plan (SCP)	1.2.5.2.2	Clanton	1	WMPO/SATC	M522	(B)	27 F	÷Ь 87	01	Apr	87	(F)
Draft Environmental Field Study Plans Received at HQ for proview.	1.2.5.3	Jankus	1	WMPO/SAIC	R798	(8)	30 J	yn 87				
Environmental Field Study Plans Received at HQ For Baselining	1.2.5.3	Jankus	1	WMPO/SA10	R 799	(8)	51 A	ug 87				
Submit Working Draft Environmental Regulatory Compliance Plan to DOE/HQ & State.	1.2.5.3.3	Jankus	1	WMPO/SAIC	R794	(B)	10 .1	an 87	27	Mar	87	(†)
Environmental Regulatory Compliance Plan Issued	1.2.5.3.3	Jankus	1	WMPO/SA1C	R795	(A)	31 M	nv 197				
Submit Draft [] Environmental Monitoring and Mitigation Plan (EMMP) to WMPO/NV	1.2.5.3.4	Jankus	1	WMPO/SATC	RAAU	(日)	01 ()	ar RR	Ø1	Dec	A R	(†•)
Submit Environmental Monitoring and Mitigation Plan (EMMP) to DOE/HQ	1.2.5.3.4	Jankun	1	WMPO/SATE	190,54	(8)	50) A	pi 87				
Complete and Sign C&C Agreement with State	1.2.5.4.1	Dixon	1	WMPO	M795	(P)	31 M	ar 87				
Exploratory Shaft Facility (ESF) Subsystems Design Requirements Document	1.2.6.1.1	lrby	1	WMPO/LANI	R241	(P)	30 D	er 86	27	Feb	87	(٢)
Submit Prototype Test Plans to DOE/HQ for review and comment	1.2.6.1.1	Irby	1	WMPO/LANL	M105	(8)	27 F	eh 87				
DOF/HQ receives Final FY89 Project Validation Material	1,2.6.1.1	Trby	1	WMPO/SATE	R841	(B)	13 M	ai 87	•			

.

•

Run Date: 01 Dec 1986	NEVADA NUCLEAF MAJOR SYSTEMS 01 Oct	R WASTE STO ACQUISITIO 1 1986 to 3	ORAGE INVESTIGATIONS (B)-Haselined ON (MSA) MILESTORES (P)-Planned 30 Sep 1987 (P)-Planned WMPO RESP LEVEL RESP ORG MILESTONE PASELINE FORECAST (F) or ACTUAL (A) I Trby 1 WMPO/LANI M282 (B) 30 Mar B7 I Trby 1 WMPO/LANI M282 (B) 30 Mar B7 I Trby 1 WMPO/SATC P753 (B) 29 May B7 I Trby 1 WMPO/SATC P753 (B) 29 May B7 I Trby 1 WMPO/SATC P753 (B) 29 May B7 I Trby 1 WMPO/SATC P753 (B) 29 May B7 I Trby 1 WMPO/SATC P753 (B) 30 Dec B6 22 Dec B6 (F) I Trby 1 WMPO/SATC P763 (B) 30 Dec B6 01 Apr B7 (F) I Dixon 1 WMPO/SATC P850 (B) 30 Jan B7 I Dixon 1 WMPO/SATC P850 (B) 30 Jan B7					
MILESTONE DESCRIPTION		WBS NO.	WMPO RESP	LEVEL	RESP ORG	MILESTONE	BASELTNE DATE	FORECAST (F) or ACTUAL (A)
Start Field Prototype Testing in G-Tunnel		1.2.6.1.1	irby	1	WMPO/LANE	M282 (B)	30 Mar 87	•
Final ESF Title II Design Requirements Doc to DOE/HQ	umont submitted	1.2.6.1.1	lrhy	1	WMPO/%A1C	M?73 (B)	29 May 87	• •
Exploratory Shaft Title 1 Design Summary S WMPO	ubmitted to	1.2.6.1.1	Irby	1	WPD/SATC	1263 (8)	29 Mity 87	
Complete Exploratory Shaft Readiness Revie	*	1.2.6 1.1	lrby	1	WMPO/EANI	M243 (B)	30 Sep 87	
Submit FY 87 Baseline Budget Information a to OGR for Information	nd Cost Plans	1 2 9.1.1	kunich	1	WMPO/GATC	R849 (B)	30 Dec 86	22 Dec 86 (F)
Final NNWS1 Project Munagement Flan to WMP	O/NV and Drif/HQ	1 2.9.1.1	Dixon	1	WMPO//SATE	R448 (B)	30 Dec 86	01 Apr 87 (F)
Approved Revised Project Charter		1.2.9.1.1	Vieth	1	WMPO, SALC	P850 (B)	30 Jan 87	
Submit NNWS1 Project Plan to WMPU/NV and D	KIE/HQ	1.2.9.1.1	Dixon	1	WMPO/SATE	6810 (B)	30 Sep 87	
Submit FY 89 Budget to 14 / /H2		1.2.9.1.2	Dixon	1	WMP0/SALC	M712 (B)	13 Mar 87	
Ticensing Support System Document Collecti Headquarters for Approval	on Procedure to	1.2.9.1.4	Hatch	1	WMPO/SALE	R647 (B)	<u>30 Apr 87</u>	
ט ה Implement Document Collection for the Lice System	insing Support	1.2.9.1.4	Hotch	۱	WMPO/SATC	R847 (P)	31 Jul 87	
Implement Phase 11 of Earned Value System		1.2.9.2	Dixon	1	WMPO/SALC	M725 (B)	30 Nov 86	31 Mar 87 (F)

Page 4

NNWSI PROJECT STAFFING' FISCAL YEAR 1987

700 ------



PLANNED NNVSI PROJECT FIELD ACTIVITIES

FOR JANUARY

			Planned				
Participant	Activity	Location	Day	Time			
LLNL	No scheduled activi- ties						
Los Alamos	No report received						
SAIC	Meteorological monitoring	Yucca Mountain	Field site to will mainta tions week per week.	echnicians ain sta- ly, 3 days			
USGS	Seismic network monitoring	NTS and Vicinity	Continuous the month.	nroughout			
	Collect precipitation and runoff data	NTS	Following sto	orm events			
	Water-level monitoring	Wells at Yucca Mountain and Vicinity	Jan. 5-7 Jan. 14-16	8-4			
	Monitoring of test well USW UZ-1	Test vell USW UZ-1	Jan. 5, 15, and 26	8-11 4-5			
	Monitoring of neutron test holes	Yucca Mountain and vicinity	Continuous throughout month	8-4			
. •	Service equipment Paleohydrology analog sites	South Central Nevada	Dec. 29 - Jan. 1	Daylight hours			