



*see packet to
for me to see*

WM Record File
(11)

WM Project 16
Docket No. _____
PDR
LPDR

UNITED STATES
NUCLEAR REGULATORY COMMISSION

WASHINGTON, D. C. 20555

WM DOCKET CONTROL
CENTER

Distribution: Linehan
EEB MJB JOB AMEK JTC HJM
DEM CFR Giarratana
(Return to WM 62357) 1985 Bilhorn Jf
Johnson

MEMORANDUM FOR: Robert E. Browning, Director
85 MAY 20 1985 Division of Waste Management

FROM: Tilak R. Verma, Senior On-Site
Licensing Representative

SUBJECT: SRP SITE REPORT FOR THE WEEKS OF MAY 6
AND MAY 13, 1985

1. Attended a Quality Assurance Audit of Morrison-Knudsen (M-K) in Boise, Idaho. M-K is a sub-contractor to Fluor Engineers, Inc., A/E for Repository Design in Salt. The QA audit was conducted by Fluor and it focused primarily on design and document control activities. I was invited as a NRC observer for the audit. A copy of the checklist (with my notes on it) along with the relevant portions of QA Manual and Project Procedure Manual is attached for your information. A copy of the audit report prepared by the Fluor Audit Team is also attached. I have discussed the results of the QA audit with Susan Bilhorn of WMRP.
2. I have received a draft copy of Surface-Based Test Plan for Deaf Smith County Site in Texas. I am in the process of reviewing it and then plan to discuss it with Salt Team Members at the NRC-HQ. The final document will be made available to NRC as a support document for SCP.
3. A copy of "Schemastic Hierarchy of Salt Repository Project Activities and Documentation" is attached for your information. This could be very useful information for planning DOE-NRC interactions and prelicensing consultation.

Tilak R. Verma
Tilak R. Verma
Senior On-Site Licensing
Representative, SRP

Attachments

- cc: M. Bell
J. Bunting
H. Miller
M. Knapp
J. Greeves
J. Linehan
R. Johnson
J. Giarratana
S. Bilhorn
R. Cook
P. Prestholt

7213B

8506250107 850517
PDR WASTE
WM-16 PDR

1084

QUALITY ASSURANCE AUDIT REPORT NO SP02-85
DESIGN AND DOCUMENT CONTROL ACTIVITIES

Conducted: May 7 and 8, 1985

Auditors: W.E. Underwood
J.R. Fitch

Observers: L.A. Parys DOE
T. Verma NRC

Contacted: Morrison-Knudsen Personnel

Quality Assurance	D.R. Bledsoe
Engineering Manager	R.W. Whiton
Staff Engineer	D. Rogers
Staff Engineer	W.R. Kennedy
Senior Staff Engineer	J.J. Sinsky
Document Control Coordinator	Michelle L. Paurley

Scope:

The noted Morrison-Knudsen Salt Project Team Members were interviewed to assess the degree of compliance, implementation, and effectiveness to Salt Project requirements as defined in the M-K Salt Project Procedure Manual, M-K Quality Assurance Manual, and M-K Quality Assurance Procedures. Major areas covered during the performance of this audit included:

- 1) Design Control
- 2) Procurement Document Control
- 3) Instructions and Procedures
- 4) Document Control
- 5) Design Verification
- 6) Computer Codes and Calculations
- 7) Engineering Study Reports

The following areas were also included in the audit checklist, but were judged not auditable or applicable due to insufficient activity at this stage of the project:

- 1) Design verification items per checklist numbers 4, 25 and 26

- 2) Resolution of disagreements between reviewer and originator of documents per checklist item 14
- 3) Alternate calculations per checklist item 15
- 4) Voided drawing requirements per checklist item 20
- 5) Revisions to reports per checklist item 21
- 6) Documents issued external to originating discipline per checklist item 24

Results

One discrepancy (Finding) was identified and recorded as noted below-

Findings:

- 1) Checklist item 18, based on PPM paragraph 6.4.3 states that initials and dates of reviewer of calculations shall be entered on calculation sheet. Contrary to this requirement calculation item number 3 for diesel fuel supply system has not been completed and/or reviewed/checked even though the results were reported/used in the Utility Service Entrance in Boreholes report.

It should be noted that corrective action was taken in that these calculations were completed and checked prior to audit completion.

Three observations were identified and recorded as noted below-

Observations:

- 1) Checklist item number 1, based on QAM paragraph 3.2.2, discusses changes to approved documents. Response to this audit question made reference to PPM paragraph 6.8.1g which left doubt as to who provided final approval status. Final approval status is by DOE. Paragraph 6.8.1g should be modified to indicate this position

- 2) Checklist items 12 & 13, based on QAP 3.3 "Design Verification", documentation provided to show compliance to these paragraphs was a test case situation which addressed comments on a report only and did not constitute a design document review as intended by QAP 3.3. Also M-K has issued to Fluor a position paper on Verification and Reviews (copy attached) which recommends that the Independent Review requirements be satisfied by the DOE/ONWI review activity.

Recommendation: It is recommended that QAP 3.3 be either rescinded, modified, or applicable positions written into New Engineering Procedure Manual until such time as Position document has DOE resolution.

- 3) Checklist Items 17 & 18, based on PPM Paragraphs 6.4.1 and 6.4.3, require that calculations shall be titled as to scope and objectives. This activity is adequately covered, however, no reference is shown on calculations Lead Sheet as to which report calculation is being prepared for.

Recommendation: The Calculation Lead Sheet should reference the report or document to which it is applicable and/or the published reports should have the calculation number entered along or near calculation title.


W.E. Underwood

Project Quality Assurance Manager

J.R. Fitch

Manager, Columbus Operations

CONTRACTORS
ENGINEERS
DEVELOPERS

MORRISON-KNUDSEN COMPANY, INC.

MBFI-314C

EXECUTIVE OFFICE
MORRISON-KNUDSEN PLAZA
PO. BOX 7808 / BOISE, IDAHO 83729 / U.S.A.
PHONE: (208) 386-5000 / TELEX: 368439

REFERENCE: U.S. DEPARTMENT OF ENERGY
NUCLEAR WASTE REPOSITORY IN SALT
CONTRACT DE-AC02-83WM46656
FLUOR CONTRACT 839704-9-K014
M-K WORK ORDER 1638

April 29, 1985

Mr. T. O. Mallonee (+2)
Fluor Technology, Inc.
3333 Michelson Drive
Irvine, CA 92730

Subject: Verification and Reviews

Dear Mr. Mallonee:

The Salt Project Statement of Work (SOW) Attachment C, Quality Assurance Specifications Paragraph 1.5, "Verification and Review" states in part

"As a minimum, all design reports...shall undergo independent technical verification/review. That is, independent technical verification/review shall be performed by any competent individual(s) or group(s) other than those who performed the original design but who may be from the same organization. These verification reviews shall supplement and not replace the design review/peer review to be conducted in response to Basic Requirement 3 and Supplement 3S-1 of NQA-1."

Additionally, SOW Paragraph 4.1.6, "Engineering Design Studies" states in part

"... studies shall be documented in comprehensive and free-standing design reports."

Therefore, as described above, design reports are engineering studies. These studies are an examination and analysis of subjects identified in the various SOW Paragraphs. ANSI/ASME NQA-1 does not require that design analyses be verified, but that they be

"... sufficiently detailed as to purpose, method, assumptions, design input, references, and units such that a person technically qualified in the subject can review and understand the analyses and verify the adequacy of the results without recourse to the originator."

MBFI-313C
April 29, 1985
Page Two

Based on these definitions, it is M-K's position that study reports are subject only to the independent technical verification/review described by SOW Paragraph 1.5 of Attachment C, shown above, and not design verification as described by Basic Requirement 3 and Supplement 3S-1 of NQA-1.

The requirements for conducting and documenting the independent technical verification/review required by the SOW are not defined, therefore, it is also M-K's position that the review of M-K study reports conducted by ONWI constitutes an independent technical review. These reviews are documented, responded to, and applicable comments are incorporated into the reports.

If you disagree with the M-K position on the review of these reports, please advise me of the action you wish M-K to take.

Sincerely,


for P. W. McKie
Project Manager

DRB/daB
115

cc: K. A. MacDonald
R. W. Whiton
F. L. Wilson
K. K. Bhattacharyya
J. M. Taipale
D. R. Bledsoe
Project File
Reading File
Document Control

**THIS PAGE IS AN
OVERSIZED
DRAWING OR
FIGURE,**

**THAT CAN BE VIEWED AT
THE RECORD TITLED:**

**"SCHEMATIC HIERARCHY OF
SALT REPOSITORY PROJECT
ACTIVITIES AND
DOCUMENTATION"**

WITHIN THIS PACKAGE..

D-01

bcc: JKClark
JRFitch, Fluor Columbus
GOFredrickson
KAMacDonald
JVParish
RDSnell
DESahlin
TJReese, DOE
PIC
RF



FLUOR ENGINEERS, INC.
ADVANCED TECHNOLOGY DIVISION

3333 MICHELSON DRIVE
IRVINE, CALIFORNIA
TELEPHONE: (714) 553-5000
TELEX: 18-2294

REPLY TO:
P.O. BOX C-11944
SANTA ANA, CA 92711-1944

April 29, 1985

Reference: Nuclear Waste Repository in Salt
Contract DE-AC02-83WM46656
Fluor Contract 839704

Letter No: FIMB-163C

Morrison-Knudsen Company, Inc.
Four Morrison-Knudsen Plaza
P.O. Box 7808
Boise, Idaho 83729

Attention: Mr. P. W. McKie
Project Manager

Gentlemen:

Fluor Quality Assurance Audit of Morrison-Knudsen's
Salt Project Task Force-Audit No. SP02-85
Design and Document Control Activities

An audit of the Morrison-Knudsen Salt Project Task Force regarding Design and Document Control Activities is scheduled for May 7 and 8, 1985. The scope of the audit will include an evaluation of the Design and Document Control Activities as outlined in the QA Manual and Project Procedure Manual sections related to these subjects. Audit will be performed using a checklist prepared from requirements in the latest revisions of these Morrison-Knudsen documents.

Audit team members will be as follows:

W. E. Underwood	Audit Team Leader	Fluor Irvine
J. R. Fitch	Auditor	Fluor Columbus
T. J. Reese	Auditor	DOE Columbus
L. A. Parys	Observer	DOE Columbus
B. Waters	Observer	DOE Columbus
T. Verma	Observer	NRC Representative in Columbus

Please provide adequate facilities for conducting preaudit and post audit meetings, and for the audit team to caucus and review documents.

Please notify cognizant management and other appropriate personnel of the proposed audit, and request their attendance at a preaudit meeting scheduled for 8:30 AM, May 7, 1985. Audit schedule times are as shown on attached audit plan.

Mr. P. W. McKie
Morrison-Knudsen Company, Inc.
Boise, Idaho

April 29, 1985
2

If you require additional information regarding the audit and/or proposed schedule please contact Gene Underwood.

Very truly yours,



T. O. Mallonee
Project Manager

^{WEU}
TOM:WEU:1p

cc: D. R. Bledsoe
R. Whiton

QUALITY ASSURANCE AUDIT PLAN

Audit Number SP02-85 Audited Organization Morrison-Knudsen

Project Name Salt Location Boise, Idaho

Audit Dates May 7 & 8, 1985

Audit Team:

Audit Team Leader W. E. Underwood

Auditor J. R. Fitch Fluor Columbus

Auditor T. J. Reese DOE Columbus

Observers - L. Parys, DOE/Columbus; T. Verma, NRC/Columbus;
B. Waters, DOE/Columbus

Audit Scope/Purpose: _____

Evaluation of Morrison-Knudsen Design and Document Control Activities to
ensure compliance with reference document requirements.

Reference Documents M-K QAM sections 3.0, 4.0, 5.0, 6.0 and QAP 3.3, M-K PPM
Section 6.0

Audited Organization(s) Notified By letter #FIMB-163C dated April 29, 1985

Audit Plan Approved by W. E. Underwood
name

4/29/85
date

Proposed Audit Schedule: (Time/Location)

Preaudit Conference: 8:30 AM May 7, 1985

Audit Schedule: 9:00 AM - 4:30 PM 5/7/85, 8:30 AM - 3:00 PM 5/8/85

Post Audit Conference: 4:00 PM 5/8/85

QUALITY ELEMENT CHECKLIST

CONTROLLING DOCUMENT (TITLE, NUMBER, REVISION)		AUDITED ACTIVITY	AUDIT TITLE	
M-K - Quality Assurance Manual M-K - Project Procedure Manual		Morrison-Knudsen Salt Project Task Force Boise	Design and Document Control Activities	
CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
1	OAM Sect 3.0 Para 3.2.2	States in part that the Mine Design Engineering Manager is responsible for assuring that applicable design inputs, such as design criteria, performance requirements, regulatory requirements, codes and standards are identified, documented and their selection reviewed and approved. Changes from approved status shall also be identified, approved, documented plus reason for change.	Approved Status: defined in the Project Procedure Manual Page 6-40. "Approval Status needs to be clarified."	
2	OAM Sect. 3.0 Para 3.2.3(b)	States in part that the Mine Design Engineering Manager shall identify and document the appropriate quality standards to be included in the design and that these standards shall be reviewed and approved by Quality Assurance.	→ Requirement being satisfied.	
3	OAM Sect 3.0 Para 3.2.3i	States in part that computer programs shall be controlled to assure that changes are documented and approved by authorized personnel and that when changes to previously verified computer programs are made, verification is required for changes.	In place. verification and validation addressed in Project Procedures Manual.	

PREPARED BY: W.E. Underwood Date: 4-26-85

APPROVED BY: T.O. Melloch Date: 4-26-85

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
4	QAM Sect 3.0 Para 3.2.3J	States in part that documentation of design analysis shall include: a) Definition of objective(s) of the analysis b) Definition of the design inputs and their source c) Identification of assumptions and indication of those that must be verified as the design proceeds d) Review and approval	Independent Technical Verification review ! Technical Review, Peer Review, Design Review Definition on these terms needed.	
5	QAM Sect 3.0 Para 3.2.4 (b)	States in part that design verification shall be performed by an individual or group other than those who performed the original design.	Gassy Mine's Report. Requirements are met. Qualifications of individual or group performing design verification.	
6	QAM Sect 3.0 Para 3.2.7e	States in part that controls shall be established to assure that documentation and records which provide evidence that design and verification processes were performed in accordance with requirements of this manual are stored and maintained in a manner which would preclude loss or damage by any means.	Requirements met.	
7	QAM Sect 4.0 Para 4.2.1 a(1) & a(3)	States in part that Procurement documents issued at all tiers of procurement shall include: a) Statement of scope of work to be performed b) Requirements for the supplier to incorporate quality program requirements in subtier procurement documents.	Procurement for consulting services : A statement should be added that the individual consultants would work under M&E-QA Program.	

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
8	QAM Sect 4.0 Para 4.2.2e	States in part that procurement documents shall be reviewed by QA personnel. This review to be performed and documented to assure that Quality requirements are correctly stated - etc.	<i>In effect.</i>	
9	QAM Sect 5.0 Para 5.2.1	States that activities that affect quality shall be described by and accomplished through implementation of documented procedures, instructions or drawings.	<i>QAPs are prepared and are available for review. (Six QAPs are available)</i>	
10	QAM Sect 5.0 Para 5.2.3 Sect 6.0 Para 6.2.1	States in part that all documents, procedures, and instructions that delineate requirements for implementing or prescribing quality activities shall be reviewed, approved and signed by the Quality Assurance Manager.	<i>In place.</i>	
11	QAM Sect 6.0 Para 6.2.2	States in part that documents prescribing or implementing quality affecting activities shall be controlled to assure that correct and applicable documents are available at the location where they are to be used and shall provide as a minimum: a) identification of document b) identification of personnel positions or organization responsible for preparation, review approval and issuance.	<i>In Place.</i> <i>QAP 6.1 for QA MANUAL.</i>	

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
11	(Continued)	c) review for adequacy, completeness and correctness prior to approval and issuance.	QAP 6.1, paragraph 4.4. Master copy is kept with Document Control.	
12	QAP 3.3 Para 4.2.2	States in part that the engineering manager assign the Design/Document Review (DDR) form number and determines the need for internal or external design/document review and checks the appropriate block in the review meeting schedule section of the DDR form.	In place, checked Gassy Mine Report - Applicability of Gassy mine Regulation	
13	QAP 3.3 Para 4.2.4	States in part that the Engineering manager shall, for each review to be conducted, designate one individual as the review board chairman who shall be responsible for coordination of design/document review efforts.	In place	
14	QAP 3.3 Para 4.2.18	States in part that comments which, in judgement of the originating engineer, are nonrelevent or out-of-scope of the design may be dispositioned "reject" with written justification provided for the rejection. Where disagreement between reviewer and originator exists concerning validity of comment resolution is performed by the engineering manager.	<p>The comments are filed with the original reports.</p> <p>No specific example is available.</p> <p>Why?</p>	

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
15	QAP 3.3	States in part that alternate cal-	<i>Not being done.</i>	
	Para 4.3.4	culations provided by the design/ document review board shall be		
		recorded on the Calculation Verifica- tion Record (CVR) and be attached to		
		the applicable Review Comment Record (RCR) page and be listed as an att- achment on the applicable RCR page by CVR number.		
16	PPM	States in part that analytical and	<i>One computer code is being used. This code on mine ventilation is not verified or validated.</i>	
	Para 6.3.4	computer design codes to be used during the Salt Project conceptual		
	(a) and (c)	and Title design must go through Software Validation and Verification		
		consisting of a minimum of		
		a) Reviewing theory, methodology and equations utilized in program for correctness and applicability. Plus conformance to applicable codes and standards		
		b) Running sample problems and com- paring results with known standard and acceptable engineering solutions etc.		
		All software validation and verifi- cation shall be documented and con- trolled.		
17	PPM	States in part that calculations shall	<i>In Place</i>	
	Para 6.4.1	have properly defined input data, shall indicate that the originator has selected and correctly utilized		

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
17	(continued)	the appropriate procedure or methodology for obtaining stated results. Calculations shall also comply with the following requirements:	<i>Several calculations were picked and checked.</i>	
		a) Shall be titled as to scope and objectives of document	<i>Procedures In Place</i>	
		b) Applicable codes and standards shall be identified by title, date of issue and revisions or addenda number.	<i>Procedure In Place</i>	
		c) Formula and procedures shall be identified by source or logically derived.	<i>Done</i>	
		d) Intermediate and final results shall be underlined or similarly identified.	<i>Done</i>	
18	PPM Para 6.4.3	States in part that heading of all calculations shall identify name of originator and that reviewer of calculations shall initial and date the calculations to indicate concurrence with results obtained and methods used -	<i>Not far enough along in some cases. Found O.K in several cases. However it was difficult to trace the calculations back to the report.</i>	
			<i>One calculation was incomplete and a finding was issued.</i>	
19	PPM Para 6.5.2	States that Drawing Titles should be per sample Drawing Title Block as noted on attachment 6-3 of PPM	<i>No Drawings issued yet. Format</i>	
20	PPM Para 6.5.5	States in part that when the requirement for a drawing no longer exists		

QUALITY ELEMENT CHECKLIST

CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
20	(continued)	the word <u>Voided</u> is printed in heavy block letters across face of drawing. drawing must be reissued with next revision number with description in revision block for reason of drawings being voided. <u>All prints of voided drawings shall be recalled and destroyed except for master original.</u>	} Not done yet.	
21	PPM			
	Para 6.8.1J	States in part that all revisions to <u>Engineering Study Reports</u> shall include the revision number and date, and shall identify all revised material by some means and that a revision log shall be maintained by the Project secretary -	} None Issued yet.	
22	PPM			
	Para 6.8.3	States in part that for Evaluation of Alternatives that the objective of the evaluation shall be clearly stated, describing the why for the evaluation performance and what decisions are to be resolved by this effort.	} In place. Checked two reports ESF Impact Report Borehole Report.	
23	PPM	States in part that documents that contain information or design philosophy that another discipline must be aware of, and/or agree to shall be submitted to that group for review and comment (or squad check)	} In place.	
	Para 6.11.2			

QUALITY ELEMENT CHECKLIST
CONTINUATION SHEET

CHK LT NO.	PROCEDURE PARA. NO.	ELEMENT CHARACTERISTIC	OBJECTIVE EVIDENCE REVIEWED/PERSONNEL CONTACTED	AUDIT RESULTS
24	PPM Para 6.11.3 (c)	States in part that all documents issued external to the originating discipline shall be made by the Document Control Coordinator.	Not Applicable (it only relates to Squad check activities)	
25	PPM Para 6.12.3 e	States that the Quality Assurance Manager shall monitor and participate in verification activities to assure that documents were prepared, reviewed, and approved in accordance with approved procedures and contain or reference the necessary quality requirements.	Not being done at this time due to the fact that there is no design verification activities at the present.	
26	PPM Para 6.12.3 N	States that Documentation and records which provide evidence that verification or review of design activities were correctly performed and controlled shall be prepared by the document originator and such documentation stored and maintained in Project Library as Project Records.	Same as above.	
27	PPM Para 6.17.2 (b)	States that distribution logs for all controlled documents shall be maintained by the project secretary and shall record who issued to and date issue made -		
28	PPM Para 6.17.3	States in part that a revision log shall be maintained by Document Control for all controlled documents and shall provide identification of revision number, date, and revision description.		

Note

Copies of procedural sections
considered for Audit. Highlighted
sections correspond with check-
list item numbers.

End