

# Fort Calhoun Station Steam Generators-Pressurizer- RV Head Replacement Projects

---

Omaha Public Power District  
Presentation to the Nuclear Regulatory Commission  
March 25, 2004

03/25/2004



1

## Introduction and Overview

Sudesh Gambhir  
Division Manager – Nuclear Projects

---

03/25/2004



2


# Meeting Agenda

- Introduction – Sudesh Gambhir
- Project Overview – Ron Short
- Component Design/Fabrication – Jay Cate
- Installation – Ron Bayer
- RRP/RRVH Installation – John Brandeau
- Licensing – Tom Matthews

03/25/2004



3



03/25/2004



4

## Project Goals

- Nuclear safety/quality
  - First time quality in everything we do
- Industrial safety
  - No one injured
- Excellent communications
- Improved plant performance
  - Reliability

03/25/2004



5

## Power Uprate Plans

- Plans currently indefinitely deferred
- Replacement components sized for up to 17% power uprate

03/25/2004



6

# Meeting Objectives and Projects Summary

Ron Short  
Manager – NSSS Refurbishment Project

03/25/2004



7

## Meeting Objectives

- Introduce project plans and team to NRC staff
- Provide overview of project responsibilities
- Provide overview of replacement component designs
- Provide summary of schedules
- Establish plans for additional meetings/ presentations

03/25/2004



8

## Scope

- Replace Steam Generators – 2006 RFO
- Replace Pressurizer – 2006 RFO
- Replace Reactor Vessel Head – 2006 RFO
- Install Rapid Refueling Package
  - New Missile and Neutron Shields in 2005 RFO (Phase 1)
  - Remainder in 2006 RFO (Phase 2)

03/25/2004



9

## Vendors Involved

- RSGs
  - Mitsubishi Heavy Industries (MHI): Design, Fabrication, and Delivery
  - Framatome ANP (Areva): Licensing/Safety Analysis
  - Bechtel: Installation
- RR VH
  - MHI: Design, Licensing, Fabrication, and Delivery (Westinghouse is Licensing subcontractor)
  - TBD: Installation



03/25/2004



10

## Vendors Involved

### ■ RPZR

- MHI: Design, Licensing, Fabrication, and Delivery (Westinghouse is Design and Licensing subcontractor)
- Bechtel: Installation



### ■ RRP

- Westinghouse: Phase 1 Design, Fabrication, and Installation
- TBD: Phase 2 Design, Licensing, Fabrication, and Installation



03/25/2004



11


## Schedule

- N-1 RFO: February 25 - April 21, 2005
- NSSS components delivery to FCS:  
May 15, 2006
- SGRO: September 8 - December 7, 2006

03/25/2004




12



## Component Design and Fabrication

Jay Cate  
NSSS Component Lead

03/25/2004  14

## NSSS Components - General


- Designed to ASME III, 1989 edition, no addenda
- Power uprate capable
- Design and material enhancements

03/25/2004



15

## Replacement Steam Generators (RSG) Fabrication/Design Features




03/25/2004



16



## Replacement Pressurizer (RPZR) Fabrication/Design Features




03/25/2004



17

## Replacement RV Head (RRVH) Fabrication/Design Features



03/25/2004



18

## NSSS Component Supplier Responsibilities

- Mitsubishi Heavy Industries (MHI) contracted to supply RSGs, RPZR, RRVH
  - ◆ Design
  - ◆ Material procurement
  - ◆ Component fabrication
  - ◆ Delivery to Fort Calhoun

03/25/2004



19

## Major Sub-suppliers of MHI

- RPZR Design – Westinghouse
- Heavy Forgings – Japan Steel Works
- RSG Tubing – Sumitomo Metals Industries
- Various other forging/material/services sub-suppliers – all accepted under MHI Quality Assurance Program

03/25/2004



20

# Component Installation

Ron Bayer  
NSSS Installation Manager

03/25/2004



21

## Component Installation 2 Phase Approach

- Phase 1
  - Perform engineering studies to determine optimum installation method
  - Identify risks and propose mitigation
  - Identify “first of a kind” evolutions for further action
- Phase 2
  - Perform detailed installation engineering
  - Perform detailed planning


03/25/2004



22

## Component Installation

- Maintenance Rule evaluations as appropriate
- Containment Opening
  - Similar to other plants
  - Complex process due to the helical tendon design and number of tendons
  - Octagon opening allows removal of the fewest tendons




03/25/2004



23

## Component Installation

- Inside Lift System (ILS)
  - Used for SG movements
- Double Runway System
  - Outside rails supports ILS
  - Inside rails used to transport components out of and in to Containment



03/25/2004



24

## Closing Containment Opening

- Reinstall Containment Liner
- Reinstall Tendon Sheathing
- Reinstall Rebar
- Pour Concrete to Close Opening
- Retension Tendons
- Code pressure testing

03/25/2004



25

## RRP/RRVH Installation


John Brandeau  
RRP/RRVH Installation Lead

03/25/2004



26

## RRP/RRVH Installation



Before 2005

After 2006

03/25/2004



27

## RRP/RRVH Installation

- RRVH installed with rapid refueling enhancements
  - Retractable utility bridges, integral fans
  - Missile & neutron shield installation 2005 RFO
  - Concept similar to Seabrook, Wolf Creek, others
- RRVH largely assembled prior to 2006 RFO
  - Limited laydown space in Containment
  - Difficult to reuse old components
  - Unique CEDM design (rack & pinion)
- OEM vendor (Westinghouse) as technical lead

03/25/2004



28

# Licensing Approach

Tom Matthews  
Projects Licensing Lead

03/25/2004



29

# Licensing Strategy

- Benchmarked with other licensees
- 10 CFR 50.59 Evaluation approach for component replacements
  - Framatome-ANP (Areva), Westinghouse
  - Interface meetings
- Coordination with NRC
  - Frequent communications with NRC/NRR Project Manager
  - Schedule meetings with NRC
  - Allow time for licensing actions review
- Minor relief request(s) and TS changes anticipated

03/25/2004



30

## License Amendment Requests

- Non-TS changes requiring NRC approval (per 50.59) have not been identified to date
- Technical Specifications Changes
  - Table 1-1, Item 3 (Low Steam Generator Water Level RPS Trip Setpoint description)
  - 3.17 (SG tube inspection requirements)
    - Waiver for 2006 outage
    - Revised requirements for new SGs
  - 4.3.1 (RCS volume)

03/25/2004



31

## Relief Requests

- ASME Section XI leak rate testing for Containment following restoration of opening
  - Type B local leak rate testing of liner plate welds vs. Type A integrated leak rate testing of Containment Building
  - Precedents are North Anna and Surry RV Head replacements

03/25/2004



32



## Licensing Actions Schedule

- License Amendment Requests (TS changes) and any Code Relief Requests submitted to NRC for review no later than March 1, 2005
- NRC approvals by no later than July 1, 2006
- Individual vs. batch submittals

03/25/2004



33

## Conclusion

- Questions
- Plans for next meeting

03/25/2004



34