



Entergy Nuclear Northeast
Indian Point Energy Center
450 Broadway, GSB
P.O. Box 249
Buchanan, NY 10511-0249
Tel 914 734 6700

Fred Dacimo
Site Vice President
Administration

March 30, 2006

Re: Indian Point Units 2 and 3
Dockets 50-247 and 50-286
NL-06-041

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555-0001

**SUBJECT: Schedule of Planned Activities for NRC Confirmatory Order EA-05-190
Regarding Indian Point Emergency Notification System (TAC MC8069 / 8070)**

REFERENCES: 1. NRC letter to Entergy regarding Confirmatory Order for the Indian Point Emergency Notification System, dated January 31, 2006.

Dear Sir or Madam:

Entergy Nuclear Operations, Inc (Entergy) is providing, in Attachment 1, a schedule of planned activities for the Indian Point Emergency Notification System upgrade project, as required by Section IV.II.C.1 of the subject order. Attachment 1 also identifies selected activities and milestones that have already been completed. Entergy will provide a progress report regarding the planned activities by June 30, 2006.

There are no new commitments identified in this submittal. If you have any questions or require additional information, please contact Mr. Patric W. Conroy, IPEC Licensing Manager at (914) 734-6668.

Sincerely,

A handwritten signature in black ink, appearing to read "Fred R. Dacimo", written over the word "Sincerely,".

Fred R. Dacimo
Site Vice President
Indian Point Energy Center

cc: next page

AX45

CC:

Mr. John P. Boska, Senior Project Manager, NRC NRR DORL
Mr. Samuel J. Collins, Regional Administrator, NRC Region I
NRC Resident Inspector's Office, Indian Point 2
NRC Resident Inspector's Office, Indian Point 3
Mr. Peter R. Smith, NYSERDA
Mr. Paul Eddy, NYS Department of Public Service

ATTACHMENT 1 TO NL-06-041

SCHEDULE OF PLANNED ACTIVITIES REGARDING IMPLEMENTATION OF NRC CONFIRMATORY ORDER FOR INDIAN POINT EMERGENCY NOTIFICATION SYSTEM

**ENTERGY NUCLEAR OPERATIONS, INC
INDIAN POINT NUCLEAR GENERATING UNITS NO. 2 and 3
DOCKETS 50-247 and 50-286**

MILESTONE OR ACTIVITY (Note 1)	SCHEDULE (Note 2)
Proposed system specification provided to County officials	11/28/2005 (C)
Project stakeholder meeting for project overview and review of proposed system specification	12/13/2005 (C)
Project stakeholder meeting for presentation by system vendors	1/4/2006 (C) and 1/24/2006 (C)
Project stakeholder meeting for project schedule review and status (Note 3)	3/21/2006 (C)
Begin evaluations with stakeholders for control and communications equipment needs at county facilities	3/21/2006 (C)
Issue proposed Design Report to stakeholders for evaluation and feedback	4/12/2006
Submit Design Report to approval authority [IV.II.B.3 and IV.II.C.3]	5/1/2006
NRC complete review of test plan [IV.II.C.3]	6/30/2006
System installation milestones: <ul style="list-style-type: none"> • Radio equipment and control / communication unit installation complete • Pole and siren installation complete 	7/31/2006 9/30/2006
Pre-operational testing completed	10/30/2006
New system declared operable (Note 4)	11/1/2006
Submit written report to NRC regarding operability [IV.III]	12/15/2006
Demolition of existing system	12/30/2006
Post-operational tests completed [IV.II.C.5] 3 consecutive successful tests conducted at least 25 days apart	3/15/2007
Submit written report to NRC regarding full compliance [IV.IV]	4/16/2007

Notes:

1. [xx] refers to the applicable section in NRC Order EA-05-190.
2. (C) indicates a completed activity.
3. Additional project review meetings to be held with stakeholders at approximately 6 – 8 week intervals.
4. Implementation deadline is January 31, 2007 per NRC letter dated January 31, 2006.