

HPCI LINE PIPING REPLACEMENT STATUS – 3/14/06

Current Work Status

- De-watering of Phase One continues, currently 118,000 gal groundwater in tanks, 7th Frac tank to be on-site today
- Courtesy communication made to Illinois EPA of river discharge to occur on Wed 3/15, communication coordinated with Corp Licensing, Communications, and Tritium OCC
- Phase 2 dewatering walkdown occurred today, additional de-watering wells to be installed Wed 3/15 and will be tied into Phase One de-watering wells
- Phase Two excavating to 4 ft level complete by Wed. 3/15, shoring then required
- STS Engineering shoring plan complete, third party review to be complete Wed 3/15, begin shoring the excavation Thur 3/16
- First shipment of pipe has arrived today

Upcoming Milestones

- | | |
|--------------------------------------|-------------------------|
| • Pipe delivery and receiving | 3/14/06 through 3/31/06 |
| • Excavation, shoring, pipe cribbing | 3/30/06 |
| • Pressure test pipe | 3/31/06 |
| • Repair leak if identified | 3/31/06 |
| • Run HPCI surveillance | 4/8/06 |
| • Begin pipe replacement | 4/10/06 |

Issues

- None

C-26