



Demonstration Bulk Vitrification System

Project Status

Presented by:
PK Brockman

October 18, 2006




Office of River Protection




CH2MHILL
Hatch Group, Inc.

RPP Tank Waste Treatment System Diagram



Bulk Vitrification Timeline




Decision Basis for Selection *- What Information is Being Gathered for Evaluation)*


DECISION CRITERIA

- *Worker and public safety*
- *Environmental protection performance comparable to vitrification*
- *Schedule acceleration*
- *Cost-effectiveness*
- *Operability*
- *System Interface Impacts*

Demonstration Bulk Vitrification System



Simplified BV Flow Diagram






Design Engineering/Testing Status

- DBVS facility design completed. July-06
- RCRA Design Packages approved by WDOE. July-06
- Baseline estimate and schedule submitted for DOE review and approval. September-06
- 130-liter dryer testing completed at Littleford-Day. October-06
- Preparation underway for FY2007 Integrated Dryer/Full-Scale Melt 38D. October-06

July 2006 Facility Design Completion



Waste Form Qualification and System Operability

Scale	Tests to Date	Test Objectives	Tests Objectives for DBVS
 <p>Crucible Scale Melts</p>	<p>>45 tests</p>	<ul style="list-style-type: none"> •Glass Formulations •Waste Loading •Test Full Range of Wastes (hot/cold) •Indicate Waste Form Performance 	<ul style="list-style-type: none"> •Addition Glass Formulations for Range of LAW •Waste Form Performance •Validate Scaling
 <p>Engineering Scale Melts</p>	<p>16 tests (3 hot, 1 actual tank waste)</p>	<ul style="list-style-type: none"> •Waste Loading •Test System Design (hot/cold) •Waste Form Performance •Mass Balance of System (off-gas, refractory, etc) 	<ul style="list-style-type: none"> •Test Proposed System Modifications •Pre-Test System Optimizations •Waste Form Performance
 <p>Full Scale Melts</p>	<p>7 tests</p>	<ul style="list-style-type: none"> •Waste Loading •Test system design (hot/cold) •Waste Form Performance •Mass Balance of System (off-gas, refractory, etc) 	<ul style="list-style-type: none"> •Test System Operability •Baseline Operability •Test Waste Variability and Waste Loading •Confirm Data from Eng. and Crucible Tests •Waste Form Performance



Objectives For Large Scale Series 38 Tests

The DBVS Series 38 testing was designed to:

- Provide initial large-scale data pertaining to the performance and design of the ICV container during actual operations using the “bottoms-up” approach (Tests 38-A and A-1)
- Provide data on temperature profiles and off-gas generation to validate design (Test 38-B)
- Validate engineering design inputs to support demonstration facility


Tests 38A and 38A1 Results

38A

Test was stopped early due to leak that developed during melt.

Evaluation of root causes:


- Refractory design and support (separation of bottom refractory panels from side panels)
- Molten metal from reduction of iron oxide in soils
- Insulation in box did not allow for heat exchange
- Thermocouples allowed for electrical short circuiting to box




38A1

Box and refractory redesigned using lessons learned from test 38A.

- Overall test objectives satisfied (refractory re-engineering successful)
- Identification of slag metal phase noted
- Temperature control/monitoring appear to have a dramatic impact on iron liberation within the glass melt
- Starter path volume has incremental impact
- Sodium bi-carbonate feeds (used in 38A -38A1) appreciably enhance the reducing environment



Full-Scale Test 38B




Objectives

- Used a 6-tank composite simulant waste with nitrated feed
- Provides full-scale melt data
- Obtains full scale performance data associated with NO_x generation for Off-gas System Design
- Confirm Waste Form Qualification data
- Provide information on the fate for constituents of potential concern (non-radioactive Cs, I, Re, and heavy metals)
- Mitigate slag iron pooling identified in 38A1

Full-Scale Test 38B



Molten pool during the test from ICV camera.




Surface view following clean soil addition.

Results

- Concluded 11/ 22; a trend of increasing differential pressures across the non-prototypic NOx scrubber was observed.
- At test conclusion, roughly three quarters of the planned waste stimulant had been melted into glass with approximately 160 hours of melting operations.
- Start up and operational difficulties caused schedule delays impacts test completion.
- Preliminary assessment of test results indicates that the majority of the test objectives have been met.

Full-Scale Test 38C

- Seventh full-scale test with S-109 simulant in May 2006
- Test “Hot Spot” Identified
- Test condition modified – Test Completed




Full-Scale Test 38C

- Glass Product
 - Homogeneous
 - Enhanced Zirconia incorporation
 - Excellent feed incorporation




- CRB Joints
 - Redesigned base joint
 - Best glass containment to date





Full-Scale Test 38C

- Hot Spot /CRB Penetration
 - Parallel electrical circuit (resistive heater)
 - Higher heat promoted MIS and glass leakage and localized corrosion
 - Eventually melt height high enough for glass leakage
 - Hot spot eliminated with removal of thermowells



Full-Scale Test 38C

- Molten Ionic Salt (MIS) Leakage
 - MIS is 1000x less viscous than bulk glass (like water)
 - Very electrically conductive (sodium component)
 - Lower melting temperature than glass (300°-600°C vs 800°C)
 - Leaked where glass did not





DBVS Master Schedule

LINE	Activity Description	Orig Dur	Early Start	Early Finish	Schedule											
					FY06	FY07	FY08	FY09	FY10	FY11	FY12					
1	38B - Melt	6	15NOV05*	22NOV05												
2	Process Hazards Analysis/Facility Worker Safety	36	12OCT05*	02DEC05												
3	DNFSB Interface/Status Update	45	30SEP05	05DEC05												
4	Develop PDSA Revision	194	05DEC05*	07SEP06												
5	Waste Form Qualification	93	17OCT05*	28FEB06												
6	DOE Approve Design Cost Estimate/Schedule	24	18OCT05*	18NOV05												
7	Vendor Design for Fabrication	127	31OCT05*	01MAY06												
8	Design Package - #5 DWH Pkg Update/State Review	151	30SEP05	04MAY06												
9	Design Package #6 - ICV Pkg Update/State Review	166	30SEP05	30MAY06												
10	Design Package #7 - OGS Pkg Update/State Review	167	05OCT05*	01JUN06												
11	Design Package #8 - Balance of Design	163	08DEC05*	28JUL06												
12	38C - Melt	6	02MAY06*	09MAY06												
13	Project Baseline Estimate/Schedule	35	31JUL06	18SEP06												
14	Expert Panel Review	92	22MAY06*	29SEP06												
15	Expert Panel Recommendations Evaluation	22	02OCT06	31OCT06												
16	DOE EAC Review	22	19SEP06	18OCT06												
17	DOE CD-2 Review	51	19SEP06	30NOV06												
18	DOE Issue CD-2	0		30NOV06												
19	CD-3 Review	35	22JAN07	14MAR07												
20	DOE Issue CD-3	0		14MAR07*												
21	Fab/Construction Ramp Up	63	01OCT08*	31DEC08												
22	Long Lead Equipment Fabrication	252	30OCT08*	27OCT09												
23	Equipment Fabrication	185	02JAN09*	22SEP09												
24	Construction	215	12MAY09*	18MAR10												
25	Construction Acceptance Test	127	30NOV09*	27MAY10												
26	IQRP/Ecology Rev/Approve (DBVS Const.)	137	30NOV09	11JUN10												
27	Testing	40	28MAY10	26JUL10												
28	39A - Box Prep/Melt/Flush (IT)	35	09JUL10	26AUG10												
29	40A - Box Prep/Melt/Flush (OAT)	55	27AUG10	21OCT10												
30	Operational Readiness Checklist	30	08OCT10	18NOV10												
31	Conduct Startup Mgmt. Self-Assessment	40	08OCT10	06DEC10												
32	Issue Declaration of Readiness Letter	1	07DEC10	07DEC10												
33	Operational Readiness Review's	40	08DEC10	03FEB11												
34	CH2M Letter Request Permission to Startup to ORP	1	04FEB11	04FEB11												
35	ORP Issue Start-up Letter	1	07FEB11	07FEB11												
36	Transfer S-109 to DBVS	7	08FEB11	16FEB11												
37	41A - Melt (1 Box)	8	17FEB11*	28FEB11												
38	Melt Operations (4 Boxes)	95	01MAR11	03JUN11												
39	Melt Operations (45 Boxes)	505	04JUN11	23OCT12												

Start Date 01JUN04


- Early Bar
- Progress Bar
- Critical Activity

DBVS Project

Sheet 1 of 1

Date	Revision	Checked	Approved

© Primavera Systems, Inc.





Demonstration Project Issues/Uncertainties

- Resolution of Molten Ionic Salt Challenge
- Finalize Demonstration Facility Confinement Strategy and Validate (DNFSB, et. all)
- Validate Prototypical Feed and Off-Gas System Performance
- Demonstrate Final Waste Product Equivalency
- Demonstrate Overall System Integration Process

DBVS FY 07 Planned Activities

- Conduct 130-liter scale dryer screening tests
- Conduct 10,000 liter full-scale dryer testing
- Conduct crucible and engineering scale testing to address Molten Ionic Salt issue
- Conduct integrated test of full-scale dryer and eighth full-scale melt 38D
- Address issues identified by FY2006 Expert Reviews



River Protection Project R&D Program

Presented by:
Jim Honeyman

October 18, 2006




Office of River Protection




CH2MHILL
A World Water Group, Inc. Company

Hanford Site Tank Farms




Hanford Site Waste Tanks

Single-Shell Tanks




- 149 tanks constructed 1943-64
- No waste added to tanks since 1980
- 67 are assumed to have leaked (~1 Mgal)
- Tanks currently contain ~ 31 Mgal of saltcake, sludge and liquid
- 5 tanks now retrieved

Double-Shell Tanks



- 28 tanks constructed between 1968-86
- None have leaked
- 1 to 1.2 Mgal capacity
- Tanks currently contain:
~ 22 Mgal of mostly liquids (also sludges and salts)

The Plan: Send ~97% of Radioactivity and ~5% of Waste Volume to Yucca Mountain




3 M gal TRU → **Package for WIPP Disposal**
Eliminates 1500 HLW Canisters



Waste Remaining in All Tanks:
~0.5 M gal residuals @ 99% retrieval
~1-2 M Ci

River Protection Project Mission



Key Elements of Overall Tank Waste Treatment/Closure Strategy

- **Avoid construction of new DST's**
- **Pretreat Waste to produce LAW and HLW streams for immobilization**
 - Radionuclide removal to meet overall NRC established site material balance and facility exposure limits
- **Optimize the HLW glass volume to shorten overall mission duration**
 - Feed selection and blending
 - Sludge Washing and Leaching to remove non-radioactive metals from HLW feed
 - Enhanced glass formulation
- **Package and ship TRU waste in tanks to WIPP to reduce HLW glass production**
- **Supplement LAW vitrification capability to complete balanced mission**
 - Bulk vitrification
 - Supplemental pretreatment
 - 2nd LAW facility
- **Retrieve SST wastes**
 - Retrieval from sound and assumed leakers
 - Effective heel retrieval
- **Close SST Waste Management Areas**
 - Tank heel characterization and stabilization
 - Ancillary equipment disposition
 - Historical leaks already in the environment
 - Closure Caps
 - D&D of legacy, existing, and newly constructed facilities



RPP Research and Development Activities


- DST Integrity
- SST Retrieval
- Waste Separations
- Waste Treatment
- Waste Characterization
- Waste Feed Delivery
- Tank Closure



DST Tank Integrity

- Corrosion control and monitoring
- In-service inspection

Installation of Second Generation Corrosion Probes in DSTs






SST Retrieval



- Sluicing Enhancements
- Tank Heel Retrieval
- SST Saltcake Dissolution
- Improve operational life for in-tank cameras and lighting

Tank S-112 Retrieval

- Completed S-112 retrieval to limits of technology on 5/17/05; Tri-Party Agreement (TPA) M-45-03C
- Technology: modified sluicing and saltcake dissolution
- 583 Kgal of waste retrieved; 95% of pre-retrieval volume
- 31 Kgal (~ 4,100 ft³) of waste remains
- Alternate retrieval methods being considered to meet TPA volume goal



Before




During


After

S-112 Retrieval – Before, During, and at Limits of Technology

Tank Waste Retrieval - Progress



RETRIEVED




IN PROGRESS




Salt Mantis: Waste Breakup and Mixing Tool

- High pressure spray breaks up and mixes waste
- Augments other retrieval systems



Aardvark: Waste Breakup and Transfer Tool


- Developed for mining industry
- Pumps material with Vortex Pump
- Does not fit in 12" riser



Sand Mantis: Waste Breakup, Mixing, and Transfer Tool


- Waste transfer capability added to "Salt Mantis"
- Deploys through a 12" riser

Sand Mantis




Rotary Viper: Waste Mixing Tool

- Sluicer
- Mixes Waste
- Fits down 4" Riser



Squid Pump: In-Line Waste Transfer Tool


- Small size allows installation of Transfer Lines and in existing pits




Hanford Tank Cleanup Progress

Retrieval Summary Updated through October 2, 2006


RETRIEVED

- 


C-201

 - Capacity of tank: 55,000 gallons
 - Completion date: March 23, 2006
 - Volume removed: 717 gallons
 - Curies removed: 961
 - Technology used: Vacuum retrieval
- 


C-202

 - Capacity of tank: 55,000 gallons
 - Completion date: August 11, 2005
 - Volume removed: 1,183 gallons
 - Curies removed: 2,560
 - Technology used: Vacuum retrieval
 - Lessons learned from first application reduced retrieval time from nine months to just six weeks.*
- 

C-203

 - Capacity of tank: 55,000 gallons
 - Completion date: March 24, 2005
 - Volume removed: 2,441 gallons
 - Curies removed: 1,095
 - Technology used: Vacuum Retrieval
 - First application of this innovative retrieval technology*
- 

C-106

 - Capacity of tank: 530,000 gallons
 - Completion date: December 31, 2003
 - Volume removed: 194,229 gallons
 - Curies removed: 8,885,700
 - Technology used: Sluicing/Acid dissolution
 - C-106 was a high heat tank and was placed on a safety "watch list." Retrieval of the waste solved this safety issue.*
- 

C-103

 - Capacity of tank: 530,000 gallons
 - Retrieval started: November 6, 2005
 - Volume removed: 68,654 gallons
 - Curies removed: 2,678,251
 - Technology in use: Modified sluicing

IN PROGRESS

- 

C-204

 - Capacity of tank: 55,000 gallons
 - Retrieval started: July 23, 2006
 - Volume of waste to be removed: 1,486 gallons
 - Volume of waste removed to date: 167 gallons
 - Curies removed to date: 55 of 486
 - Technology in use: Vacuum retrieval
- 


S-102

 - Capacity of tank: 758,000 gallons
 - Retrieval started: December 17, 2004
 - Volume of waste to be removed: 464,000 gallons
 - Volume removed to date: 253,000 gallons
 - Curies removed to date: 335,199 of 704,283
 - Technology in use: Saltcake Dissolution
 - Engineers developed unique variable height pump to prevent clogging that occurred using conventional pump assembly.*
- 


S-112

 - Capacity of tank: 758,000 gallons
 - Retrieval started: September 28, 2003
 - Volume of waste to be removed: 614,000 gallons
 - Volume removed to date: 610,900 gallons
 - Curies removed to date: 601,663 of 628,068
 - Technology in use: Remote Water Lance/ Modified Sluicing
 - Demonstration project under way to determine effectiveness of remote water lance to break up and mobilize hardened waste at bottom of tank.*


NEXT IN LINE

- 

C-108

 - Capacity of tank: 530,000 gallons
 - Volume of waste to be removed: 66,000 gallons
 - Curies to be removed: 167,198
 - When retrieval to begin: FY 2007
 - Technology to be used: Modified sluicing
- 


C-109

 - Capacity of tank: 530,000 gallons
 - Volume of waste to be removed: 63,000 gallons
 - Curies to be removed: ~ 844,000
 - When retrieval to begin: FY 2007
 - Technology to be used: Modified sluicing
- 


S-109

 - Capacity of tank: 758,000 gallons
 - Volume of waste to be removed: 400,000 gallons
 - Curies to be removed: 35,214*
 - When retrieval to begin: 2010
 - Technology to be used: Selective Saltcake Dissolution
 - Up to 200,000 gallons are to be used in the Demonstration Bulk Vitrification System to demonstrate a new technology with potential to supplement the Hanford Vitrification Plant for treatment of low activity waste.*
 - * The 35,214 number of curies is based on assumption that 80% of the Cs-137 and Tc-99 will be retrieved.*


● Acid Dissolution




● Modified Sluicing



● Vacuum Retrieval





● Saltcake Dissolution



Remote Water Lance (Salt Mantle)



Office of River Protection



Waste Separations


- WTP Ultrafiltration enhancements
- Supplemental at/in tank Pretreatment technology development
 - Fractional Crystallization
 - IX
- Caustic management and recycle
- At or in-tank solids-liquid separation to support supplemental pretreatment
 - Spin Tek rotary filters
- HLW slurry concentration
- Caustic and Oxidative Leaching of HLW solids

Fractional Crystallization Process

Office of River Protection


Process Description:

1. Introduce feed
2. Heat feed
3. Evaporate water
4. Form salt crystals
5. Separate/wash crystals
6. Add Condensate



Office of River Protection

Hot Lab Demonstration of Fractional Crystallization



Waste Treatment


- Bulk Vitrification
- Improved Secondary Waste Treatment
- LAW/HLW Glass Formulations

Waste Treatment Plant (WTP) World's Largest Radiochemical Processing Plant



Waste Treatment Plant Construction Site
February 2006

Demonstration Bulk Vitrification System



DEMONSTRATION BULK VITRIFICATION SYSTEM



Office of River Protection



amec

Bulk Vitrification Technology Demonstration Program

Office of River Protection




- Results to date indicate that the technology can immobilize Low Activity Waste comparable to Waste Treatment Plant
- Bulk Vitrification allows for treatment flexibility in treating difficult waste streams
- Secondary waste is minimized and recycled within the process or sent to Effluent Treatment Facility (no orphan waste streams)
- Results from bulk vitrification testing have application to Waste Treatment Plant operations (i.e. off-gas system technology/performance and waste form qualification)
- May allow for interim Low Activity Waste treatment prior to Waste Treatment Plant startup




Waste Characterization

- Residual Tank Waste Measurements
- HLW slurry hardness and abrasivity determination

- Profilometry
- Sampling 'possum'



Principle of the FTP Technology




$$h(x, y) = \frac{L\Delta\Phi(x, y)}{\Delta\Phi(x, y) - 2\pi f_0 d}$$

Where:
 h = height
 $\Delta\Phi$ = phase variation
 f_0 = fundamental frequency

Waste Feed Delivery

- DST tank mixing and sampling
- On-line Monitoring of solids in feed slurries
- Slurry line transfer and line unplugging




G00120026.1a



Tank Closure

- Tank residual waste immobilization
- Abandoned pipeline characterization
- Subsurface characterization and leak detection
- Tank closure demonstration and performance monitoring

Slant Penetrometer for Subsurface Characterization



Field Demonstration of Subsurface Geophysical Examination



Conceptual Defense-in-Depth Closure Concept

