

Tennessee Valley Authority, Post Office Box 2000, Spring City, Tennessee 37381-2000

William J. Museler Site Vice President, Watts Bar Nuclear Plant

DEC 1 8 1993

CDR-50-390

10 CFR 50.55(e)

U.S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, D.C. 20555

Gentlemen:

In the Matter of the Application of Tennessee Valley Authority Docket Nos. 50-390

WATTS BAR NUCLEAR PLANT (WBN) UNIT 1 - CONSTRUCTION DEFICIENCY REPORT (CDR) 50-390/93-04 - TURBINE DRIVEN AUXILIARY FEEDWATER PUMP (TDAFWP) ROOM DC VENTILATION EXHAUST FAN STARTER BREAKER WIRED INCORRECTLY - FINAL REPORT

The subject deficiency was initially reported to the NRC Operations Center on November 19, 1993, in accordance with 10 CFR 50.55(e)(3) as Problem Evaluation Report (PER) WBPER930287. This PER was subsequently escalated to Significant Corrective Action Report (SCAR) WBSCA930207. The enclosure contains TVA's final report on this subject. No commitments are being made in this submittal.

If you have any questions, please telephone P. L. Pace at (615) 365-1824.

Very truly yours,

William J. Museler

Enclosure cc: See page 2 9401040390 931218 PDR ADOCK 05000390 PDR

162r

U.S. Nuclear Regulatory Commission Page 2

DEC 1 8 1993

cc (Enclosure): INPO Record Center 700 Galleria Parkway Atlanta, Georgia 30339

> NRC Resident Inspector Watts Bar Nuclear Plant Rt. 2, P.O. Box 700 Spring City, Tennessee 37381

Mr. P. S. Tam, Senior Project Manager U.S. Nuclear Regulatory Commission One White Flint North 11555 Rockville Pike Rockville, Maryland 20852

U.S. Nuclear Regulatory Commission Region II 101 Marietta Street, NW, Suite 2900 Atlanta, Georgia 30323



ENCLOSURE

WATTS BAR NUCLEAR PLANT (WBN) - UNIT 1 TURBINE DRIVEN AUXILIARY FEEDWATER PUMP (TDAFWP) ROOM DC VENTILATION EXHAUST FAN STARTER BREAKER WIRED INCORRECTLY CDR 50-390/93-04 FINAL REPORT

DESCRIPTION OF DEFICIENCY

While performing verification for Quality Maintenance Data Sheets on September 14, 1993, day shift craft personnel discovered that the night shift craft personnel had incorrectly terminated cable 1SG233S at the breaker for magnetic starter 1-STR-030-0214-S. This condition was initially documented on Problem Evaluation Report WBPER930287 and was subsequently escalated to Significant Corrective Action Report WBSCA930207.

The subject starter operates the DC ventilation exhaust fan for the Turbine Driven Auxiliary Feedwater Pump (TDAFWP) room. The TDAFWP room contains one nonsafety-related AC ventilation exhaust fan and one safety-related DC ventilation exhaust fan. Either ventilation exhaust fan is capable of maintaining the TDAFWP room temperature below the maximum allowable temperature. The nonsafety-related AC ventilation exhaust fan is normally in operation.

The subject condition was identified after Quality Control inspectors had signed off on the work performed. It would not have been discovered through the normal closure process for Workplan D-08611-10 or Design Change Notice M-08611-10. Preoperational testing would have discovered the deficiency. However, WBN normally does not take credit for preoperational testing in determining whether a substantial safety hazard could have been created, if left uncorrected.

SAFETY IMPLICATIONS

There is a design basis event (small break Loss of Coolant Accident concurrent with Loss of Offsite Power and failure of a diesel generator) which requires that one motor driven auxiliary feedwater pump and the TDAFWP be available to provide the required flow. For this event, the safety-related DC ventilation exhaust fan is the only means available to maintain the TDAFWP room temperature below maximum allowable. Incorrect wiring of the safety-related DC ventilation exhaust fan starter breaker would prevent the fan from operating when the TDAFWP was running. Of primary concern is not the environmental qualification of equipment located in the TDAFWP room. Rather, the TDAFWP room temperature would increase to the point where room area temperature detectors would sense a TDAFWP steam line break and automatically cause closure of the Train A and Train B steam supply isolation valves to the TDAFWP. Insufficient feedwater flow would be available to mitigate the postulated design basis event.

CAUSE OF DEFICIENCY

The cause for the subject deficiency is personnel error. The craftsmen failed to terminate the cable properly and the Quality Control inspector failed to verify the termination correctly.

Drawing 45W1614-11 required the cable conductors to be terminated at points L1, Z, and L2 on the starter breaker. Craft personnel terminated the cable conductors at points L1, L2, and L3.

CORRECTIVE ACTION

2.

3.

4.

5.

- 1. An additional data sheet was added to Workplan D-08611-10 and the incorrect termination was corrected by craft and verified by QC.
 - This deficiency was reviewed with involved craft personnel.

Internal wiring of hardware associated with seven cables previously inspected by the involved QC inspector were reinspected. No deficiencies were noted. The seven cables are listed below:

Cable	Number:	1PM4026D
		1PM4027F
		1PM4029D
	•	1PM4030F
		1A1559 (
		1A1560
		1A1561

- Between January 1 and December 14, 1993, the involved QC inspector performed 1,103 inspections. TVA QC inspectors performed 55 overviews of the involved QC inspector's work. No unsatisfactory findings were noted.
- This deficiency was reviewed with involved Quality Control inspection personnel during documented training sessions on September 20,1993, October 14, 1993, October 19, 1993, and October 27, 1993.