SEP 2 9 1992

official cops

Docket Nos. 50-390, 50-391 License Nos. CPPR-91, CPPR-92

Tennessee Valley Authority
ATTN: Dr. Mark O. Medford, Vice President
Nuclear Assurance, Licensing & Fuels
3B Lookout Place
1101 Market Street
Chattanooga, TN 37402-2801

Gentlemen:

SUBJECT: MEETING SUMMARY - WATTS BAR UNIT 1

This letter refers to the meeting conducted at the Watts Bar site on September 22, 1992. The purpose of the meeting was to discuss plant construction activities. A list of attendees and a copy of the TVA handout are enclosed.

It is our opinion that this meeting was beneficial and provided a better understanding of TVA's activities. Should you have any questions concerning this letter, please contact me.

Sincerely,

(Original signed by J. Johnson)

Ellis W. Merschoff, Director Division of Reactor Projects

Enclosures:

- 1. List of Attendees
- 2. Presentation Summary

cc w/encls: (See page 2)

 $\mathcal{I}^3$ 

cc w/encls: J. B. Waters, Director Tennessee Valley Authority ET 12A 400 West Summit Hill Drive Knoxville, TN 37902

D. Nunn, Vice President, Tennessee Valley Authority 3B Lookout Place 1101 Market Street Chattanooga, TN 37402-2801

W. J. Museler Vice President, Watts Bar Site Tennessee Valley Authority P. O. Box 800 Spring City, TN 37381

M. J. Burzynski, Manager Nuclear Licensing and Regulatory Affairs Tennessee Valley Authority 3B Lookout Place 1101 Market Street Chattanooga, TN 37402-2801

G. L. Pannell Site Licensing Manager Watts Bar Nuclear Plant Tennessee Valley Authority P. O. Box 800 Spring City, TN 37381

TVA Representative Tennessee Valley Authority 11921 Rockville Pike Suite 402 Rockville, MD 20852

General Counsel Tennessee Valley Authority 400 West Summit Hill Drive ET 11B 33H Knoxville, TN 37902 2

The Honorable Robert Aikman County Executive Rhea County Courthouse Dayton, TN 37321

The Honorable Johnny Powell County Executive Meigs County Courthouse Decatur, TN 37322

M. H. Mobley, Director Division of Radiological Health T.E.R.R.A. Building, 6th Floor 150 9th Avenue North Nashville, TN 37219-5404

State of Tennessee

A. Harris

bcc w/encls: (See page 3)

### Tennessee Valley Authority

bcc w/encls:
E. W. Merschoff, DRP/RII

J. R. Johnson, DRP/RII
K. P. Barr, DRP/RII
B. M. Bordenick, OGC
J. B. Brady, DRP/RII
M. S. Callahan, GPA/CA
R. D. Gibbs, DRP/RII

F. J. Hebdon, NRR G. C. Lainas, NRR P. S. Tam, NRR

J. F. Wechselberger, EDO NRC Document Control Desk

NRC Resident Inspector
U. S. Nuclear Regulatory Commission
Route 2, Box 700
Spring City, TN 37381

RII: DRP

JBrady:vyg

09/23/92

RII: DRP

09/2\$/92

RII: DRP

09/28/92

RII: PRP

JJohnson

09/7//92

# ENCLOSURE 1

## LIST OF ATTENDEES

## <u>Name</u>

# <u>Title</u>

# NRC Staff

E. Merschoff	Director, Division of Reactor Projects, Region II, (RII)
B. Wilson	Branch Chief, Division of Reactor Projects, RII
K. Barr	Section Chief, Division of Reactor Projects, Watts Bar, RII
G. Lainas	Assistant Director for Region II Reactors, Office of Nuclear
-	Reactor Regulation, (NRR)
F. Hebdon	Director, Project Directorate II-4, NRR
P. Tam	Senior Project Manager, NRR
G. Walton	Senior Resident Inspector, Watts Bar, RII


# TVA Staff

W.	Elliott	Engineering Manager, Watts Bar
R.	Lewis	Project Manager, QA Records, Watts Bar
M.	Medford	Vice President, Nuclear Assurance, Licensing and Fuels
D.	Moody	Plant Manager, Watts Bar
W.	Museler	Vice President, Watts Bar Site
D.	Nunn	Vice President, Nuclear Production
G.	Pannell	Site Licensing Manager, Watts Bar
Н.	Weber	Engineering and Modifications Manager, Watts Bar
J.	Christensen	Site Quality Manager, Watts Bar
Α.	Capozzi	PAC/AC Project Manager, Watts Bar

# NRC/TVA MANAGEMENT MEETING

**SEPTEMBER 22, 1992** 

# WATTS BAR NUCLEAR PLANT



# WATTS BAR NUCLEAR PLANT

### TVA/NRC MANAGEMENT MEETING TRAINING CENTER CLASSROOM 5 SEPTEMBER 22, 1992 9 A.M.

**OPENING REMARKS** 

EBNETER/NUNN

INTRODUCTION (5 minutes)

**MUSELER** 

ENGINEERING AND MODIFICATIONS (5 minutes)

WEBER

- · Overview
- Engineering
- . Modifications
- Startup

PLANT (5 minutes)

MOODY

- System Turnover Process
- Procedures
- . Maintenance Rule

LICENSING STATUS (30 minutes)

**PANNELL** 

- · Technical Specifications
- · NRC Region II Open Items
- NRC NRR SSER Open Items
- FSAR
- Inspection Activities
  - CAPs/Special Projects
  - Overall Inspection Schedule
- Generic Issues
  - Thermolag
  - Station Blackout
  - IPE

OVERALL QUALITY (5 minutes)

**CHRISTENSEN** 

PAC/AQ RESULTS TO DATE (5 minutes)

CAPOZZI

QA RECORDS STATUS (5 minutes)

**LEWIS** 

**CLOSING REMARKS** 

NRC/TVA

#### INTRODUCTION

### • OVERALL SCHEDULE STATUS

- On track for January 94 fuel load
- Some adjustments required (No major milestone changes)

### • CHALLENGES

- Craft Productivity
- Safety-Related Testing Start
- Open Item Closures

# ENGINEERING AND MODIFICATIONS

#### ONGOING ENGINEERING/MODIFICATIONS/STARTUP WORK

#### ENGINEERING

- NE complete on over 51 systems
- Continuing refined SPAE process (System 211 complete)
- Continuing work on completion plans for Civil, Mechanical, and Electrical discipline work
- Engineering focus shifting to field test support, closure, and closeout of CAP/Special Projects
- Civil IDI by NRC completed

#### MODIFICATIONS

- Quality is remaining high
- Productivity based on Work Sampling has consistently improved
- Craft ramp-up in Unit 1 is in progress with a planned headcount projected at 1380

#### • STARTUP

- 9 Systems Component testing complete
- 6 Acceptance Test completed
- 4 Systems turned over to Plant
- Ready to begin safety-related test
- SOME SYSTEM HARD SPOTS IN COMPLETION DATES BEING EVALUATED

# **PLANT**

# SYSTEM TURNOVER PROCESS

•	<b>SYSTEM</b>	<b>WALKDO</b>	WNS

- PERFORMANCE OF WALKDOWNS
- SYSTEM PLANT ACCEPTANCE EVALUATION
- SYSTEM PRE-OPERABILITY CHECKLIST (SPOC)
- VERIFICATION AND VALIDATION SYSTEM

# PROCEDURE UPGRADE

•	COMPLETED AS SYSTEMS ARE TURNED OVER
•	TESTED TO THE EXTEND PRACTICAL DURING TESTING
•	USED TO PERFORM CORRECTIVE/PREVENTATIVE MAINTENANCE
•	EOPs CHECKED ON SIMULATOR AND BEING WALKED DOWN IN FIELD
•	USE FOR SURVEILLANCE AFTER TURNOVER
•	FOLLOWING SYSTEM WATERFALL AND MEETING SCHEDULE
•	EFFORT TO COMPLETE SEPTEMBER OF 1993

# MAINTENANCE RULE IMPLEMENTATION PLAN

• MAINTENANCE RULE WAS PUBLISHED IN JULY 1991, AND BECOMES EFFECTIVE IN JULY 1996

• WBN ACTIVITIES TO SUPPORT IMPLEMENTATION OF THE RULE

• SIX MAJOR PROGRAMMATIC ELEMENTS OF THE RULE


SUMMARY

# LICENSING STATUS

# TECHNICAL SPECIFICATION DEVELOPMENT

- WATTS BAR SPECIFIC TECHNICAL SPECIFICATIONS WILL BE DEVELOPED BASED ON THE NEW RESTRUCTURED STANDARD TECHNICAL SPECIFICATIONS UNDER DEVELOPMENT BY NRC/INDUSTRY
- PROPOSED TECHNICAL SPECIFICATIONS AND SUPPORTING DOCUMENTS WERE SUBMITTED FOR NRC REVIEW AUGUST 27, 1992
- CONTINUED NRC REVIEW COMMITMENT SPECIFICALLY FOR WBN CONFIRMED AT 9/15/92 MEETING WITH NRC TECH SPEC BRANCH CHIEF
- NRC REVIEW SCHEDULE TO BE DEVELOPED NEAR TERM. INTERACTION ON THE SUBMITTAL EXPECTED TO BEGIN THIS FALL LEADING TO A "PROOF AND REVIEW" TECH SPEC BY SPRING AND A "FINAL DRAFT" TECH SPEC BY SUMMER 1993


# NRC OPEN ITEMS WORKOFF CURVE WBN-LICENSING



PLANNED WORKOFF -	1 3	369	361	351	344	329	313	289	272	236	180	153	134	114	82	55	25	14
ACTUAL TO GO		369	356	347														
PERIOD PLANNED	]	12		15	12	20	21	29	22	41	<b>6</b> 1	32	24	25	37	32	35	18
PERIOD ACTUAL	<b>-</b> ;	25	25															
PERIOD ADDED		12	16															

NOTE: There are 101 packages with NRC to be closed. Closure of these packages will close 135 open items.

# NRR SSER OPEN ITEMS (Ols, Cls, LCs, CAPs/SPs)



# FSAR COMPLETION PROJECT


#### PRIMARY GOALS

- Provide documentation to certify that WBN is designed and constructed as described in the FSAR
- Ensure text is written from a technical standpoint in addressing system engineering and operations
- Ensure that commitments and corresponding documentation is at an appropriate level and that there are no over-commitments
- Ensure that the format is clearly defined and consistent with established format and figures
- Chapters will be certified as correct when all systems, structures, components, and integrated text and descriptive material within a chapter is complete

#### • PROJECT SCHEDULE

- Completion of FSAR text is being accomplished in accordance with the SPAE Phase II completion schedule for individual systems
- The schedule for certifying the FSAR is August 1993

#### WATTS BAR CAP/SP COMPLETION SCHEDULE



▼ 75% CAP/SP Completion

◆ 100% CAP/SP Completion


Closed CAP/SPs

Heat Code Traceability Seismic Analysis Concrete Quality Soil Liquefaction Use-as-is CAQs

# WATTS BAR RECOMMENDED INSPECTION SCHEDULE

				Oct 192			2	Т		Nov	92		Ì	De	× 19	2	$oldsymbol{oldsymbol{oldsymbol{oldsymbol{\Box}}}$	J	en '	93		ا	Feb	83				r 8		<u> </u>	Apr 93			
Activities	14	21	21	a : 5	Ţ,	2	19:	26	2	9	16	23	30	7	14	21	28	4	11	18	25	1	8	15	22	1	8	15	22	29	5	12	8 2	6
AC 2513 Inspection			_	=	÷		_	_																					-	F		_	+	
		Г		Ī									<u> </u>		-	_					_	4		_			_		ļ_	-	├	-	+	-
TRC Inspection 390, 391/92-29		Γ										ļ			ĺ						ı		Į						1					
Orrective Action Program		_	L	┵	4		_	_			<u> </u>	↓_		├-	<u> </u>	-		_			$\dashv$		-		-	-	-	<del> </del>	+-	$\vdash$	-	-	-+	+
100% CAP Completion -		ł	1		-	þ							1		l	l							-	ļ			}							1
Master Fuse List		1_	↓	-	$\downarrow$	_	_			<u> </u>	┞-	<b>!</b>	<u>!</u>	├-	├-	├-	-	-	-		-	$\dashv$		_	-		<del> </del>	╁	<del>†</del> –	+	┢		+	
75% CAP Completion - Replacement		1			ļ	- 1					١.	1	Ì					ĺ												1				
Items (Piece Parts)		┺	$\perp$	_	4	$\dashv$				<u> </u>	-		+-	├-	-	-	-	-	-	-	$\vdash$		Н		$\vdash$	_	-	$\vdash$	+-	$\vdash$	1	-	+	:
100% CAP Completion -	Ì	ı			1							1		ļ																l				
Welding Program	<u> </u>	<b>↓</b> _	$\bot$	+	4	4			<u> </u>	⊢	┼-	╀	+	-	-	╁	-	-	-	-		-			-	$\vdash$	+	╁	+	+		$\vdash$	寸	
75% CAP Completion		1			-	. [								1				l	Į									İ		1			-	
Microbiologically Induced Corrosion		┸	+		4	_		_		┼-	╂-	1	+-	+-		Ⅎ	-	╁─	-	<del>                                     </del>			-	-	<del> </del>	-	+-	$\vdash$	+-	+-	1	1		
75% CAP Completion -	1				-	1				1		1				1									1					1		1	ł	
Vendor Information	<del> </del>	1	+		$\dashv$			<del>                                     </del>	-	┼-	+	+	<del>+</del>	+	+	$\vdash$	<del>!</del>	+-	+-	$\vdash$	$\vdash$		$\vdash$	-	1	$\vdash$	1	+	<del>!</del>	T	Ī.	$\vdash$	T	
75% CAP Completion -		I				İ			١.		1	1			1					1												.		
Large Bore HAAUP	_	1	+-	+	-	-		-	<del> </del>	+	+	+	+	+	+-	+-		1	+-	1	$\vdash \vdash$		-	$\vdash$	+-	-	+-	$\dagger$	+	1		1	$\dashv$	
75% CAP Completion -		1				- 1		1		1		İ	1			1		1	1							l						1		;
QA Records	┡	4-	+	+	-	-		-	├-	+	+	+	+-	+-	┼	╁	$\vdash$		_	┼-	H		<del>                                     </del>	1	+-	┪	$\dagger$	+	Ť	+-	1	1		
Eagle 21 Inspection	l	1						<u> </u>	L	L	$\perp$	$\perp$	$\perp$	_	$\perp$	$\bot$	<u> </u>		-	↓_	<u> </u>		↓_	┞	$\vdash$	↓_	-	+-	+	+	+-	┼	-	
DBVP - Mechanical Cales IDI		Т	T									1						L	_							L	1	_	╧	$\perp$	$\perp$	↓_		
100% CAP Completion -	T	1	1	$\top$	_					Τ	Τ										1		į											i
Replacement Items (Piece Parts)		1						1_		1_	$\perp$	$\perp$		1	<u> </u>	$\perp$		1	1_	1		<u> </u>	↓_	↓_	╀	↓_	╀	╄	+-		$\bot$	╁—	-	
75% CAP/SP Completion -	Т	T						1																		4								
Radiation Monitoring	<u> </u>		1							$\perp$	$\perp$	_	$\perp$	$\perp$	<u> </u>	$\bot$	<u> </u>	$oldsymbol{\downarrow}$	-	+	↓_	<u> </u>	┼	╄	+-	+-	+-	+-	+-	+-	+-	+		
75% CAP Completion -	1	Г						1			1	1	1		Ì		i	ļ		1		ļ			į			•			i		1	
Small Bore HAAUP	_		$\perp$				_	L		$\perp$		$\perp$		1		4-	lacksquare	1_	$\perp$	-	-	ļ	ــــ	↓_	-	+	+-	+-		+	+	┼—	-	
75% CAP Completion -			1		ļ						1									1		1						4	į			1		
HVAC and Supports		┸					<u> </u>	⊥_	↓_	1-	┸	1		4	4_	4-	-	4-	1	-	-	├	+-	╁	+	╁	+	+	+-	+-	+	+-		
75% CAP Completion -		ı	Ì	]				ŀ						-	1	1						1	Ì		-	1		4		1				•
Cable Issues	1						_	L	1	┵	$\perp$	4	<u> </u>	_	$\bot$	4	+	4-	╁	+	┦—	├-	┿	+		╀	+	1	+	+	+-	+		
75% CAP Completion -														1		ŀ							İ									1		:
Env. Qual./Mech. Egpt. Qual.			1				L	1_	L	1	$\perp$	$\bot$	$\bot$	4	+	+	1	+	+	+	+-	┼-	+	+-	+-	+-	+	上	÷	+	+-	╫	-	-
75% CAP Completion -		ı	1				İ	1	1	-	-			1	ĺ	İ				1						1	Ì			-		1		
Cable Trays & Supports	1_	1	$\perp$			<u> </u>	_	1_	1	$\perp$	_	┵	_	$\bot$	$\bot$	$\perp$	+	-	-	+-	+-	}-	+	╁	+-	╁	+	+			+	+		-
75% CAP Completion -		ľ											1		-			1					Ì					-			-		:	
Instrument Lines	上	_1	$\perp$	_			↓_	1	4	4	_	$\bot$	_	$\perp$	+			+	+	-	+-	╂	+-	╁	+	╁╌	+-	+	+	L	╧			-
75% CAP Completion - Q-List		1	- 1								Ĺ		$\perp$	1_	1_			┸	$\perp$	↓_	$oldsymbol{ol}}}}}}}}}}}}}}}}}}$	1_	1	1	_	┸	4-	4	_}		7	—		
75% CAP Completion -		1	7				Γ	Т		Т	T		1	Ī						1	1					1			1	1				
Fire Protection		1					١.					$\perp$		┙	┙	┸	1	4-	$\perp$	$\perp$	1_	丄	$\bot$	1	4	4	$\perp$	+	4	-			<u>.                                    </u>	-
100% CAP Completion -	T	7					П	Ţ	T	T								1				1						-					•	
Vendor Information		1				L		$\perp$		┙	$\bot$	$\perp$	$\perp$	$\perp$		$\perp$	1	4	_	4	4_	↓	+	1	-	4-		+	<u>i</u>	+	+	+-		-
100% CAP/SP Completion - Q-List	Ţ	T											į	1		1								1			1	$\perp$	- !	$\perp$	_	1		
75% CAP. Completion -	+-	+	$\dashv$	_	-	$t^-$	Ť	+	+	+	+	+	十	$\top$	$\top$		1	7	$\neg$	$\top$		Τ		T	T				;	Ī				į
Containment Cooling		1				1											- !				1						_ _	$\perp$		⅃.				ļ
100% CAP Completion - QA Record	5	1	$\dashv$			1	+-	+	+	+	+	$\top$	1	$\dashv$	1	$\top$				1	$\top$	T									İ	1		
	-	-	_		-	$\vdash$	+	+-	+	-	+	+	-	+	<del></del>	+		+	+	+	+-	+	+	+	+	+	1	+	<del></del>	_	-	1		
100% CAP/SP Completion -							1.	1					1	1			;		:				-	-					•					
Microbiologically Induced Corrosio	<u>n  </u>	4	_		-	+	+	+	+-	+	-	$\dashv$	+	+	+	+	-	+	+	+	+	+	+	+	<del>- i</del>	+	:	+		+	+	1		$\top$
75% CAP Completion -		1			i					1				ļ	-		İ	-	i								į	1	:		Ì			
Equipment Seismic Qualification	1	⊥		L_	<u> </u>	<u>L</u>		1_				$\perp$			. :							┸	_!_	_!_	<u> </u>	_	<u> </u>		<u> </u>			<u> </u>		_

# WATTS BAR RECOMMENDED INSPECTION SCHEDULE



# TVA WBN THERMO-LAG ISSUE ACTIVITIES

ISSUE: ADEQUACY OF THERMO-LAG FIRE BARRIER SYSTEMS (BULLETIN 92-01 AND 92-01, SUPPLEMENT 1)

- WBN MUST ADDRESS BEFORE INDUSTRY INITIATIVE ARE COMPLETE IN ORDER TO SUPPORT LICENSING
- WBN TESTING THERMO-LAG CONFIGURATION
- TVA EVALUATING ALTERNATE FIRE PROTECTION METHODS
- MEETING WITH NRC PLANNED TO PRESENT DETAILS OF TVA PROPOSED APPROACH (EARLY OCTOBER)

### STATION BLACKOUT (SBO)

### OVERVIEW

- Detailed Station Blackout submittal provided to NRC on August 31, 1992
- Approach to Station Blackout is ac-independent for a 4-hour duration

### • SCHEDULE

- NRC's schedule for review - November 1992

# INDIVIDUAL PLANT EXAMINATION (IPE)

#### OVERVIEW

- No vulnerabilities were identified at WBN
- Level I Analysis (systems outside containment) and Level II Analysis (systems inside containment) submitted August 31, 1992
- Level I core damage frequency (CDF) calculated at 3.3 x 10<sup>-1</sup> per year
- PRA results were consistent with results of plants that were derived from comparable methods, data bases, and workscope


#### • SCHEDULE

- No NRC schedule has been provided

# OVERALL QUALITY

## **OVERALL QUALITY**

#### • INSPECTION RESULTS



## • WORKPLAN PROCESS

 Conducted the following monthly vertical slice assessments of engineering, work planning, installation, inspection, training, and documentation related to workplans:

June

July

August

Results have been satisfactory

# OVERALL QUALITY (CONTINUED)

#### • STARTUP AND TEST

- Conducted the following overviews:
  - · 70 Monitors
  - · Two assessments (SPAE process and readiness for preop testing)

Resolved a number of typical early programmatic weaknesses, ready for testing

### • OPPORTUNITIES FOR IMPROVEMENT

- Overview inspection results mechanical discipline
- Difficulty in identifying effective corrective action
- Lessons learned by Site Quality based on NRC identified Master Fuse List problems

# PAC/AQ RESULTS TO DATE

# PAC/AQ RESULTS TO DATE

#### • COMPLETED

- Prototype review of ERCW System
- All commitments have been identified and catalogued within one data base
- Commitments have been matched to their implementing documents with few exception
- Technical adequacy review of all WBN Corrective Action Programs (CAPs), Special Programs (SPs), Maintenance Process and Workplan Process

#### IN PROCESS

- One Vertical Slice Review of an electrical system
  - · System 211, 6.9kV shutdown power review completed
    - Extensive walkdowns and reviews
    - ° No significant deficiencies or trends identified
  - Report will be issued by September 30, 1992

#### REMAINING

- Vertical Slice Reviews of two mechanical systems (10/01/92 02/01-93)
- Oversight of operational readiness review program (05/01/93 12/01/93)


#### CONCLUSION

- WBN design and construction positive

OVERALL PAC/AQ ACTIVITIES - 65% COMPLETED

# **QA RECORDS STATUS**

# QA Records CAP Project Status/Completion



### **QA RECORDS CAP**

#### STATUS

#### COMPLETED

- Record quality problem resolution
- 60 of 198 record quality closure packages completed
- 24 of 36 record plans are completed

#### IN PROCESS

- Record technical content review
- Record technical problem resolution

### • REMAINING

- Integrated assessment
- Preparation of final report
- Implementation of corrective action and recurrence control

#### CONCLUSION

- Hardware deficiencies are enveloped by CAPs/SPs with few exceptions
- CAPs/SPs provide supplemental/alternate records to original records
- Essential records defined by record plans

# **CLOSING REMARKS**