

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
830 Power Building

January 9, 1978

REGULATORY DOCKET FILE COPY



Director of Nuclear Reactor Regulations
Attention: Mr. S. A. Varga, Chief
Light Water Reactors Branch No. 4
Division of Project Management
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Dear Mr. Varga:

In the Matter of the Application of) Docket Nos 50-390
Tennessee Valley Authority) 50-391

The schedule for completion of construction of Watts Bar Nuclear Plant units 1 and 2 has been updated. Scheduled fuel loading dates for those units will now be June 1979 and March 1980 respectively.

The primary reason for this delay in schedule is a result of the late delivery of ice condenser embedments causing significant impact to the construction critical path for unit 1.

Very truly yours,

James P. Harling
for J. E. Gilleland
Assistant Manager of Power

780160054