

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

82 JUN 10 P 1.11  
June 9, 1982

50-390

U.S. Nuclear Regulatory Commission

Region II

Attn: Mr. James P. O'Reilly, Regional Administrator

101 Marietta Street, Suite 3100

Atlanta, Georgia 30303

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - SEISMIC SUPPORTS FOR AUXILIARY  
FEEDWATER CONTROL VALVES - NCR EEB 8004 - SUPPLEMENTAL INFORMATION

The subject deficiency was initially reported to NRC-OIE Inspector M. Thomas on June 24, 1980 in accordance with 10 CFR 50.55(e). Our final report was submitted on August 22, 1980. In that final report, TVA committed to install the subject support struts by January 30, 1981. However, this commitment was not met and the completion date was moved to March 1, 1982. TVA again did not complete this commitment because of overall construction delays. TVA now anticipates this work being completed by August 31, 1982. This matter was discussed with Inspector R. V. Crlenjak on January 5 and June 3, 1982.

If you have any questions, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

D S Kammer

for L. M. Mills, Manager  
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

OFFICIAL COPY

IE 27