

50-390  
391

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

February 25, 1982

U.S. Nuclear Regulatory Commission  
Region II  
Attn: Mr. James P. O'Reilly, Regional Administrator  
101 Marietta Street, Suite 3100  
Atlanta, Georgia 30303



Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - GROUTED ANCHOR BOLTS ON  
MAIN STEAM LINE SUPPORTS - NCR SWP-80-W-2 - SUPPLEMENTAL INFORMATION

NRC-OIE Inspector M. Thomas was initially notified on March 14, 1980 that the subject deficiency was determined to be reportable in accordance with 10 CFR 50.55(e). Our final report was submitted on April 10, 1980. Additional information was submitted on November 18, 1981.

In our final report, TVA committed to replace the subject grouted anchor bolts by August 1, 1980 for unit 1 and July 11, 1981 for unit 2. However, those modifications were not completed due to the overall delay in the Watts Bar construction schedule. As documented in our November 18, 1981 report, TVA postponed the commitments to February 1, 1982 for unit 1 and October 1, 1982 for unit 2. However, as discussed with Inspector R. V. Crlenjak on February 8, 1982, TVA now expects the unit 1 corrective action to be completed by March 15, 1982. The unit 2 work is still scheduled to be completed by October 1, 1982.

If you have any questions, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager  
Nuclear Regulation and Safety

cc: Mr. Richard C. DeYoung, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

8203080378 820225  
PDR ADOCK 05000390  
S PDR

OFFICIAL COPY

32 27 5/10