

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

February 10, 1982



U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - NCR CEB 79-37 - POTENTIAL TO
OVERLOAD CCS PUMP DISCHARGE NOZZLES - SUPPLEMENTAL INFORMATION

The subject deficiency was initially reported to NRC-OIE Inspector
M. J. Gouge on January 3, 1980 in accordance with 10 CFR 50.55(e).
On January 31, 1980 we submitted a final report, and on May 20, 1980 we
submitted a revised response, and on July 18, 1980 our revised final report
was submitted.

In our revised final report TVA committed to complete corrective actions by
December 5, 1980. These dates were scheduled according to the fuel load
dates in effect at that time. Because of the subsequent slip in the fuel
load dates, the completion dates for this work have been delayed. As
discussed with Inspector R. V. Crlenjak on January 8, 1982, TVA is now
making a completion date of March 1, 1982 for unit 1 and unit 2 fuel load
for unit 2.

If you have any questions concerning this matter, please get in touch with
R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Regulation and Safety

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

8203080526 820210
PDR ADOCK 05000390
S PDR

OFFICIAL COPY

IE 27510

