TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401 400 Chestnut Street Tower II

November 19, 1984

\$5**\$**\$\$\$\$\$\$\$\$

U.S. Nuclear Regulatory Commission Region II Attn: Mr. James P. O'Reilly, Regional Administrator 101 Marietta Street, NW, Suite 2900 Atlanta, Georgia 30323

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNIT 1 - NRC OIE BULLETIN 79-14 - SEISMIC ANALYSES FOR AS-BUILT SAFETY-RELATED PIPING SYSTEM

In response to your July 27, 1979 letter which transmitted NRC-OIE Bulletin 79-14, we submitted the results of our investigations for Sequoyah, Watts Bar, Bellefonte, Hartsville, Phipps Bend, and Yellow Creek Nuclear Plants on September 7, 1979.

In order to address the requirements of Bulletin 79-14 for Watts Bar, we developed an inspection program for as-built configurations of safety-related piping systems. This program consisted of a Phase I program which was a detailed inspection of all category 1 safety-related piping 2-1/2 inches in diameter and larger, all category 1 piping regardless of size which was dynamically analyzed by computer, and a Phase II sampling program to audit the quality of the Phase I inspections and TVA's quality assurance program as applied to piping and supports.

During a telecon with NRC-OIE Region II representatives on August 16, 1983, we committed to provide the NRC with a copy of Special Engineering Procedure (SEP) 8225 R1. The SEP describes TVA's programs for implementation of Bulletin 79-14, Phase II inspections at Watts Bar Nuclear Plant unit 1. We submitted a copy of this SEP on November 2, 1983. Enclosed is a copy of the Phase II inspection summary report (CEB Report 83-31) which constitutes TVA's final response to Bulletin 79-14 for Watts Bar Nuclear Plant unit 1. The Phase II inspections were performed by an independent audit team from Teledyne Engineering Services (TES) at Watts Bar. The Phase II program has verified that TVA's Phase I inspection program was adequate and demonstrated compliance with NRC-OIE Bulletin 79-14.

8501160403 841119 PDR ADOCK 05000390 9 PDR

TE11

An Equal Opportunity Employer

U.S. Nuclear Regulatory Commission -2-

If you have any questions, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

J. a. Domer

for J. W. Hufham, Manager Licensing and Regulations

Enclosure cc (Enclosure):

•_

Mr. Richard C. DeYoung, Director Office of Inspection and Enforcement U.S. Nuclear Regulatory Commission Washington, D.C. 20555

Records Center Institute of Nuclear Power Operations 1100 Circle 75 Parkway, Suite 1500 Atlanta, Georgia 30339

WATTS BAR NUCLEAR PLANT UNIT 1 NRC-OIE BULLETIN 79-14 PHASE II

CEB REPORT 83-31





CEB REPORT

TVA 10752 (EN DES-2-83)

TITLE

~

RD

NRC-OIE	Bulletin 79	-14 Phase	II
Inspecti	on Summary	Report	

Inspection Summa	ry R	eport				ŀ	WBN/1 SAR SECTI NA	ON(S)	-	
VENDOR	CON	RACT No.	KEY NOUNS					NO	ID SYSTEM(S)	
NA		NA	Piping,	NRC, PI	nase II,	79-1	4		NA	
APPLICABLE DESIGN	REV	(FOR N	AEDS USE)		-	MEDS	ACCESSIO	N NUM	BER	
DOCUMENTS	RO	8311	29F00	6 3 (2	P()CE	b '83	3111	15	004	
REFERENCES	R1 .				GE	B ' 84	04()2	012	
(CEB 830921 018)	P2									

REPORT NO.

CEB 83-31 PLANT/UNIT

TENNESSEE VALLEY AUTHORITY

DIVISION OF ENGINEERING DESIGN

CIVIL ENGINEERING SUPPORT BRANCH

	Revision 0	R1	R2
Date	NOV 1 5 1983	APR 2 198	4
Prepared	SK Sherley	ck chung	
Checked	J. Hamm	a. Humen	
Submitted	War. J. Basans	Wm. 4 Karon	
Reviewed	E. D. Mahand	ED. Myano	
Recommended	Walklich	WE	
Approved	LO Balmeto	AA	

Revision No. DESCRIPTION OF REVISION 1 Revision to resolution, Discrepancy No. 1T01-0600200-06-04/07H, Index No. 5, in attachment 4 Original discrepancy form was an advance copy. Revision from WBN/1 and 2 to WBN/1 in PLANT/UNIT block, CEB REPORT cover sheet	Title :	NRC-OIE Bulletin 79-14 Phase II Inspection Summary Report	REVISIO	NL
1 Revision to resolution, Discrepancy No. 1T01-0600200-06-04/07H, Index No. 5, in attachment 4 Original discrepancy form was an advance copy. Revision from WBN/1 and 2 to WBN/1 in PLANT/UNIT block, CEB REPORT cover sheet	Revision No.	DESCRIPTION OF REVISION		Do Appr
Revision from WBN/l and 2 to WBN/l in PLANT/UNIT block, CEB REPORT cover sheet	1	Revision to resolution, Discrepancy No. 1T01-0600200 Index No. 5, in attachment 4 Original discrepancy form was an advance copy.	-06-04/07H,	4-2.
		Revision from WBN/1 and 2 to WBN/1 in PLANT/UNIT blo CEB REPORT cover sheet	ck,	
		-	-	
	-			
			-	
			•	
		·		

TABLE OF CONTENTS

e.

N

Section	Title	Page
1.0	Purpose	1
2.0	Phase II Inspection Description	1
3.0	Phase II Inspection Summary	1
4.0	Conclusion	7
5.0	Attachments	7

WATTS BAR NUCLEAR PLANT UNIT 1 PHASE II SUMMARY REPORT

0

1.0 PURPOSE

The purpose of this report is to describe the Phase II inspection program and to summarize the results of the inspections.

2.0 PHASE II INSPECTION DESCRIPTION

The Phase II inspection program was issued as the Special Engineering Procedure (SEP) 82-25 (attachment 1) by the Civil Engineering Support Branch (CEB). This program was conducted to verify the effectiveness of TVA's Phase I program (SEP 82-13) and to assure and demonstrate TVA's compliance with NRC-OIE Bulletin 79-14. The Phase II inspections were performed by an independent audit team from Teledyne Engineering Services (TES) at the Watts Bar Nuclear Plant (WBN). (See attachment 2.) The evaluations of the Phase II inspection findings were made by TVA and are summarized in section 3.0. The relationship of the Phase II inspection to the Phase I inspection is presented in the "WBN Units 1 and 2 Program Plan for IE Bulletin 79-14" (attachment 3).

3.0 PHASE II INSPECTION SUMMALY

The Phase II inspection was an audit of the as-constructed piping and supports on 9 piping analysis isometrics from different safety-related systems. Five hundred seventy-nine deviations were identified originally by the TES inspection team. Only 67 of the 579 deviations

-1-

033305.05

were classified by TVA as Phase II discrepancies; each of the others was not classified as a discrepancy because: (1) it was acceptable per issued TVA criteria, (2) it was identified by the Phase I inspection, or (3) it was declassified by TES from being a deviation through further inspection. (See attachment 4.)

Tables 1 and 2 summarize the results of the Phase II inspections. Attachment 4 is the complete evaluation of all Phase II deviations and discrepancies. The complete TES inspection checklists and records are stored at WBN.

Twenty of the 67 discrepancies require some minor onsite field work. Twenty-three of the 67 discrepancies require some minor changes to 7 of the 9 inspection isometrics. Twenty-three of the 67 discrepancies require some minor changes to pipe support drawings. All drawing changes will be made (under ECN 4376) to reflect the as-constructed condition. None of the 67 discrepancies were classified as a definite potential for loss of pressure boundary; 66 were classified as insignificant and 1 as significant. The 1 significant discrepancy was a localized stress problem where the lug induced stress exceeded the reserve stress; the pipe stress exceeded yield but not ultimate because the pipe displacement was limited to 0.15 inch by an adjacent flued head anchor (see discrepancy evaluation for 1T01-0600200-06-04/ 13H in attachment 4). Eight of the 67 discrepancies were designated by TES as P type (pipe) discrepancies; 9 as V type (valve) discrepancies; 0 as X type (floor and wall penetration clearance) discrepancies; 15 as C type (potential interference) discrepancies; and 35 as H type (support) discrepancies.

-2-

1

TEDIC I	ble l
---------	-------

•

F

Index	79-14 Phase II	Number Deviat	of ions	Number Discrepa	of Incies
Number	Package	Nonsupport	Support	Nonsuppport	Support
1	1 T62- 47W406-203	18	22	4	7
2	1163-478435-217	17	21	0	0
3	1772-478437-201	55	58	5	3
4	1768-478465-206	54	43	12	5
5	1T01-0600200-04-04	42	53	7	14
6	1167-478450-217	9	52	2	4
7	1770-478464-242	3	55	1	2
8	1T03-47W401-208	20	15	0	0
9	1T03-47W427-200	10	26	_1	0
	Total	234	345	32	35
		579		67	

Phase II Inspection Summary



€.4

• 9

\$`\$

Table 2

Phase II Discrepancy Summary

Index Number	Discrepency Number	Is Field Rework Required?	Is Discrepancy Significant?	Will Isometric Be Revised?	Will Support Drawing Be Revised?	Comment
1	1 T62-47W406-203/01P	No	No	Yes	No	17-3/8" less pipe
2	1 T62-47W406 -203/02V	No	No	Yes	No	90° off in orient.
3	1 T62-47W406-203/03 V	No	No	Yer	No	45° off in orient.
4	1 T62-47W406-203/04 C	No	No	No	No	No contact
5	1 T62-47W406- 203/01H	No	No	No	Yes	l" off on dimen.
6	1 T62-47W406-203/02H	No	No	No	Yes	Added stiffener
7	1T62-47W406-203/03H	No	No	Yes	No	2" off on loc.
8	1T62-47W406-203/04H	No	No	Yes	No	2" off on loc.
9	1T62-47W400-203/05H	No	No	Yes	No	l" off on loc.
10	1T62-47W406-203/06H	No	No	Yes	No	1-5/16" off on loc.
11	1 T62-47¥406-203/07H	No	No	Yes	No	1-11/16" off on loc.
12	1T72-47W437-201/01V	No	No	Yes	No	Iso did not show CG
13	1 T 72-47₩437-201/02▼	No	No	Yes	No	Iso did not show CG
14	1T72-47W437-201/03V	No	No	Yes	No	Iso did not show CG
15	1T72-47W437-201/04V	No	No	Yes	No	Iso did not show CG
16	1772-478437-201/058	No	No	Yes	No	Iso did not show CG
17	1T72-47W437-201/01H	No	No	No	Yes	Bolt spacing
18	1772-474437-201/028	Tes*	No	No	Yes	Bad design; NCR written
19	1 1 72-47W437-201/03H	Yes*	Po	No	Yes	Bad design; NCR written
20	1 T68-47W465-206/ 01C	Yes	No	No	No	Need 1/4" clearance
21	1 T68-47W465-206/02 C	Yes	No	No	No	Need 15/16" clearance
22	1 T68 -47 W 465-206/03C	Yes	No	No	No	Need 11/16" cl earance
23	1 T68-47W465-206/04P	No	No	Yes	No	Pipe l' off
24	1 T68-47W465-206/05 C	Yes	No	No	No	Need 15/16" clearance

*Not due to the discrepancy.

4

,

•

-4-

Index	Discrepancy	Is Tield	Is Discrepancy	Will Isometric	Will Support Drawing	Compat
Number	Number	Kework Kequireat	Significanti	De Kevised?	be Revised:	Countent
25	1 T68-47W465-206/06 C	No	No	No	No	Clearance adequate
26	1168-474465-206/07C	Yes	No	No	No	Need 15/16"
						clearance
27	1 T68-47W465-206/08 C	Yes	No	No	No	Need 3/8" clearance
28	1 T68 -47W465-206/09C	Yes	No	No	No	Need 5/16" clearance
29	1 T68-47W465-206/10 C	Yes	No	No	No	Need 1-1/4" clearance
30	1 T68 -47 W 465-206/11C	Yes	No	No	No	Need 1-1/4" clearance
31	1T68-47W465 · 206/12C	Yes	No	No	No	Need 15/16" clearance
32	1768-474465-206/018	No	No	Yes	No	Drawing error
33	1 T68-47W465-206/02H	No	No	No	Yes	Drawing error
34	1168-474465-206/038	No	No	No	Yes	Pin to pin dimension
35	1T68-47W465-206/04H	No	No	No	Yes	Bolt location
36	1T68-47W465-206/05H	No	No	Yes	No	Supt off 2-7/8"
37	1T01-0600200-06-04/01C	Yes	No	No	No	Need 1-5/16" clearacce
38	1T01-0600200-06-04/02C	Yes	No	No	No	Need 1/16" clearance
39	1T01-0600200-06-04/03C	Yes	No	No	No	Need 1/16" clearance
40	1T01-0600200-06-04/01P	No	No	Yes	No	Supt 15-3/4" off loc.
41	1T01-0600200-06-04/02P	No	No	Yes	No	Flow indic. loc.
52	1T01-0600200-06-04/03P	No	No	No	NO	Thickness of insulation
43	1T01-0600200-06-04/04P	No	No	Yes	No	Supt 13" off loc.
44	IT01-0600200-06-04/01H	No	No	No	Yes	Load setting off
45	1T01-0600200-06-04/02H	No	No	No	Yes	Rod length
46	1T01-06-0200-06-04/03H	Yes	No	No	No	Beam attachment
47	1T01-0600200-06-04/04H	No	No	No	Yes	Plate size
48	1T01-0600200-06-04/05H	No	No	No	Yes	Pipe clamp
49	1T01-0600200-06-04/06H	No	No	No	Yes	Load setting
50	1T01-0600200-06-04/07H	No	No	No	Yes	Beau size
51	1T01-0600200-06-04/08H	No	No	No	Yes	Beam supports grating not pipe
52	1T01-0600200-06-04/09H	No	No	No	Yes	Stiffener loc.
53	1T01-0600200-06-04/10H	No	No	No	Yes	Anchor bolts

033305.05

•

- 7						
Index Number	Discrepancy Number	Is Field Rework Required?	Is Discrepancy Significant?	Will Isometric Be Revised?	Will Support Drawing Be Revised?	Comment
54	1TU1-0600200-06-04/11H	l No	No	No	Yes	Support field weld
55	1101-0600200-06-04/128	No	No	No	Yes	Pipe clamp
56	1101-0600200-06-04/138	Yes	Yes	No	Yes	Local stress problem
57	1101-0600200-06-04/148	Yes	No	No	• Yes	Same as #56
58	1167-47450-217/01	No	No	Yes	No	C.G. loc.
59	1167-47450-217/024	No	No	Yes	No	C.G. loc.
60	1T67-47W450-217/01H	Yes	No	No	No	Loose bolts
61	1T67-47W450-217/02H	Yes	No	No	No	Gaps too big
62	1T67-47W450-217/03H	Yes	No	No	No	Gaps too big
63	1T67-47W450-217/04H	Yes	No	No	No	Pipe clamp
64	1T70-47W454-242/01P	No	No	Yes	No	Iso error
65	1T70-47W464-242/01H	No	No	No	Yes	Supt dwg error
56	1T70-47W464-242/02H	No	No	No	Yes	Vent hole
67	1T03-47W627-200/01P	No	No	Yes	No	Pipe 2-1/2" off

4.0 CONCLUSION

F

In conclusion, the Phase II program (SEP 82-25) has verified that TVA's Phase I program (SEP 82-13) is more than adequate, and it has assured and demonstrated TVA's compliance with the NRC-OIE Bulletin 79-14.

5.0 ATTACHMENTS

- 5.1 Attachment 1, EN DES-SEP 82-25, Revision 1, Program for NRC-OIE Bulletin 79-14 Phase II Inspection at Watts Bar Nuclear Plant Unit 1 (CEB 830921 018).
- 5.2 Attachment 2, Letter from TES to TVA dated September 14, 1983, Trip Report for Phase II Inspection - WBN Power Plant (CEB 830919 252).
- 5.3 Attachment 3, WBN Units 1 and 2 Program Plan for IE Bulletin 79-14 (CEB 810713 019).
- 5.4 Attachment 4, WBN Unit 1 Phase II Evaluations on All Deviations and Discrepancies.
- 5.5 Attachment 5, NRC-OIE Bulletin 79-14 Phase II TVA Internal Correspondence.
- 5.6 Attachment 6, EN DES-SEP 82-25 Inspection and Evaluation Forms (Masters).

-7-

٩

5.7 Attachment 7, NRC-OIE Bulletin 79-14 Pha. II Discrepancy Listing.

,*

5.8 Attachment 8, The Nine Phase II Inspection Isometrics.

•

۹,

·.			6		1017	
	TENNECCEE	VALLEY	CE	B 83 0 9	21 0	18
TVA	IENNESSEE	VALLET	AUIM	ORIT		
	Division	of Engineer	ring Desig	yn	ľ.	Þ
	ENGIN	ERING PRO	CEDURE			
	EN DES-	SEP_82-25				
	~					
TITLE: _	Program for NRC-OIE	Bulletin 79	-14 Phase	11		
_	Inspections at Watt	s Bar Nuclea	ar Plant U	nit l		
_						_
					-	
					-	
	ISSUE DATE:	August	<u>19, 1983</u>		~	
	ISSUE DATE:	August	<u>19, 1983</u>		-	
CONT	issue date:	August	<u>19, 1983</u>		-	
CONT	issue date: ROLLED OPY	August	<u>19, 1983</u>		-	
CONT CONT	issue date: ROLLED OPY	August	<u>19, 1983</u>		-	
CONT CONT	ISSUE DATE: ROLLED OPY REVISION RO	August R1	<u>19, 1983</u> R2	R3	R4	R
CONT CONT	ISSUE DATE: ROLLED OPY REVISION RO DATE 8/19/83	August R1 9/21/83	<u>19, 1983</u> R2	R3	R4	R
CONT CONT PREPARED	ISSUE DATE: ROLLED OPY REVISION RO DATE 8/19/83 JM MAR COM	August R1 9/21/83	<u>19, 1983</u> R2	R3	R4	R
CONT CONT PREPARED SPONSORED	ISSUE DATE: ROLLED OPY REVISION RO DATE 8/19/83 JM MAK COM LZ LANA ALLING	R1 9/21/83	<u>19, 1983</u> R2	R3	R4	R
CONT CONT PREPARED SPONSORED LAN REVIEWED	ISSUE DATE: ROLLED OPY REVISION RO DATE 8/19/83 IM MAK EBM Az Elem Kz Elem Kz Elem Kz Elem Kz Elem	R1 9/21/83 2004 St 2004 St 200	<u>19, 1983</u> R2	R3	R4	R
CONT CONT CO PREPARED SPONSORED SPONSORED SUBMITTED	ISSUE DATE: ROLLED OPY REVISION RO DATE 8/19/83 JM MAR COM LZ LANA COMUNICATION COMUNICATION	RI 9/21/83 LDV Str IR John PL 9_ IR John PL 9_	<u>19, 1983</u> R2	R3	R4	

COORDINATION LOG

Document No.: SEP

82-25

PROGRAM FOR NRC-OIE BULLETIN 79-14 PHASE II Title: INSPECTIONS AT WATTS BAR NUCLEAR PLANT UNIT 1

Revision: <u>R1</u>

ď.,

R-Denotes review

A-Denotes approval

ENGINEERING SUPPORT BRANCHES NEB QEB MEB CEB EEB R R Α R A R Α R Α R R Α Α A Α R 21 - 74-IEM ORM TEL TEL us

NUCLEAR PROJECTS DESIGN

BI	P	B	NP	D	NP	IR	P	P١	NP	W	BP				
R	A	R	A	R	A	R	A	R	A	R	A	R	A	R	A
										R6P	RN				
										JC2	POL				
1					-										
		Ι													

FC	DSSIL,	FYDR	C, & S	PECIA	L PRO	JECTS	DESIC	GN AN	DARC	HITE	CTURA	L SUF	PORT	BRAN	NCH
CI	BP	COP		COP F		HDP		SDP		ASB					
R	A	R	Α	R	A	R	A	R	A	R	A	R	Α	R	A

	ESB	ME	DS	P	BB	0	QA									1.
R	A	R	A	R	A	R	A	R	A	R	A	R	A	R	A] §
	TA AS]]
	· _															ĮŽ
													• •			1
	·,			L												

EN DES SPECIAL ENGINEERING PROCEDURE (SEP) INDEX

SPONSOR

		-		ORGANIZATION		
EN CES		DATE		AND	AFFECTED	
SEP NO.	REV	ISSUED	TITLE	PREPARER	ORGANIZATIONS	REMARKS
82-17	0		Control Room Design Reviews for All TVA Muclear Plants	EEB J. R. Hennessy	ENS Branches NPD (except DNP and IRP)	
82-18	1		Program for Aiternate Analysis Fix for Watts Bar Nuclear Plant - Coordinating, Documenting, and Verifying	WBP N. F. Consumo	CEB WBP	
82-19	0	4-26-83	Resolution of Piping Analysis Review Findings for Watts Bar Nuclear Plant	CEB J. H. Hoover	CEB ESB SWP	
82-20	0	3-15-83	Electrical Equipment Environmental Qualification Report for Bellefonte Units 1 and 2 - Preparation and Handling	EEB B. E. Reagan	BLP NEB EEB NUC PR MEB	
82-21	0	11-8-82	Independent Review of Watts Bar Nuclear Plant - Handling Findings	NEB H. L. Jones	CEB QAB EEB SWP MEB NEB	
82-22	0	1-14-83	Phase 1 of Alternate Analysis Design Review Sampling Program at Watts Bar Nuclear Plant, Unit 1	CEB J. D. Hansen	CEB SWP	
82-23	0	1-14-83	Documentation Control for Bellefonte Probabilistic Risk Assessment	NEB M. A. Linn	BLP NEB CEB EEB MEB	
82-24	1		Safe Shutdown Analysis for Postulated Fires ac Bellefonte Nuclear Plant	MEB J. J. Pierce	EEB BLP MEB NEB	
82-25	1	9-21-83	Program for NRC-OIE Bulletin 79-14 Phase II Inspections at Watts Bar Nuclear Plant Unit 1	CEB S. K. Sherfey	CEB WBP	
-	_	-		-	-	

Page _____

一般が

September 21, 1983

J.

- 4

PR Title: IN	OGRAM FOR NRC-OIE BULLETIN 79-14 PHASE II SPECTIONS AT WATTS BAR NUCLEAR PLANT, UNIT 1	REVISION LO EN DES-SEP 82-2		
Revision No.	DESCRIPTION OF REVISION		Date Approved	
1	Revised Attachment 2, sections 2.0-a. and 2.0-c. for tion of support inspection requirements.	clarific a-	9/21/8	

•

4

ſ

0

L

`

1

Ļ

5		
1.50		
100		
-	-	
	-	
-		
A		
1		
-		
-		
-		
ŕ		
v		
	\sim	

ð.

A 4

3.0

4.0

5.0

1

۶.

PROGRAM FOR NRC-DIE BULLETIN 79-14 PHASE II INSPECTIONS AT WATTS BAR WUCLEAR PLANT, UNIT 1 EN DES-SEP 82-2										
	CONTENTS									
Section	Title	Pa	ge							
1.0	PURPOSE AND SCOPE		1							
2.0	DEFINITIONS		1							

PROCEDURE

REFERENCES

ATTACIMENTS

1

3

4

033131.25

٠,



EN DES-SEP 82-25

1.0 PURPOSE AND SCOPE

IVA

This special engineering procedure (SEP) describes the method by which inspections and evaluations will be performed on selected Watts Bar Nuclear Plant (WBN) piping isometrics to verify the effectiveness of TVA's Phase I inspection program and to demonstrate TVA's compliance with NRC-OIE Bulletin 79-14. These piping isometrics will include only rigorously analyzed Seismic Category I piping regardless of size.

The Phase II inspections will be conducted by an independent inspection team not involved in Phase I.

2.0 DEFINITIONS

- 2.1 <u>Deviation</u> Any disagreement between as-analyzed and as-constructed piping and support configurations or requirements.
- 2.2 <u>Discrepancy</u> Any deviation not identified under the 79-14 Phase I inspections or outside the tolerances of existing acceptance criteria.
- 2.3 <u>Nonsignificant Discrepancy</u> A discrepancy which would not cause the affected piping to exceed its qualification level.
- 2.4 <u>Significant Discrepancy</u> A discrepancy which could cause the affected piping to exceed its qualification level.
- 2.5 <u>Definite Potential for Loss of Pressure Loundary</u> An engineering judgment by the evaluator which indicates that a pipe break is likely under design loading due to the discrepancy.

3.0 PROCEDURE

۰.

Civil Engineering Support Branch (CEB)

- Selects nine isometrics from nine of the safety-related systems; totals the number of supports. All selected isometrics must have been subjected to the Phase I inspections (see reference 1, Attachment 11 for the complete isometric list) before Phase II begins.
- Selects an inspection team of persons not involved in Phase I inspection as defined in EN DES-SEP 82-13; notifies the team members and receives formal acceptance that they will accept the task. (This team may be provided by a personal services contractor.)
- 3. Requests that the Division of Construction (CONST) provide the following personnel, services, and equipment during the onsite inspection:
 - a. Field engineers to guide the team and to aid in locating the piping in the plant.

TVA 10835 (EN DES-7-77)

GRAM	FOR NRC-OIE BULLETIN 79-14 PHASE II DNS AT WATTS BAR NUCLEAR PLANT, UNIT 1	EN DES-SEP 82-2
	b. At least one Construction Engineer representati preparing the deviation evaluation forms.	ve to aid in
	c. Measuring devices, flashlights, ladders, lighti scaffolding, etc., as required to perform the i	ng, nspections.
	d. Site office space for approximately 12 people.	
	e. Site conference room for training (approximatel	y 200 feet square)
	f. Removal of insulation for inspecting values, su necessary. (Note: Insulation must be replaced inspection.)	pports, etc., as after
	g. Inspection package for each of the selected iso	metrics.
	All inspection packages must contain the follow (Each document must be the latest revision exce coded isometric revisions. They must be the sa the Phase I inspections.)	ing documents. pt for the color me as were used in
	 (1) Two prints of the math model isometric draw rigorously analyzed piping. (One print mus clearly and conservatively show predicted m movements for all isometric piping.) 	ing for the t be color coded to mximum pipe
	(2) Prints of the mechanical (physical) drawing the actual routing of the piping in the bui	s which show lding.
	(3) Prints of the manufacturers' drawings of al and/or special components within the piping	l valves ; system.
	(4) Copies of the iuspection/recording forms (A	sttachment 1).
	(5) Prints of the pipe support design drawings perform the inspections described in Attach related Field Change Requests (FCRs), inclu	as required to ment 2 and all ding pending FCRs.
4.	Conducts a training session for the inspection team with Attachment 3.	in accordance
Ins	pection Team	
5.	Performs all detailed inspections in accordance wit the 79-14 Phase II checklists (Attachment 1).	th Attachment 2 usi
6.	Consecutively numbers all support deviations on one and consecutively numbers all nonsupport deviations isometrics.	e set of isometrics on shother set of

-2-

TVA 10836 (EN DES-7-77)

•

١

•

•

•

INSPECT	FOR NEC-DIE BULLETIN 79-14 PHASE II CONS AT WATTS BAR NUCLEAR PLANT, UNIT 1	EN DES-SEP 82-25
Si	te CEB and Watts Bar Project (WBP) EN DES Team	
7.	Reviews all 79-14 Phase II checklists to ensure cla completeness.	rity and
8.	Evaluates every deviation identified by the inspect Deviation Evaluation Form in Attachment 4.	ion t eam using the
9.	Assigns to CEB the responsibility to resolve all di	screpancies.
CEB		
10.	Reviews all discrepancies for evaluation and resolu	tion.
11.	Sends to WBP those support-related discrepancies ne WBP. (Transmittal is by the standard two-way memo.	eding resolution by)
12.	Evaluates discrepancies that require review by qual analysts who have access to the analysis packages.	ified pipe stress
13.	Sends to WBP, using the standard two-way memo, all discrepancies for review.	nonsupport-related
WBP		
14.	Evaluates and resolves all pipe support structural other discrepancies as required.	discrepancies and
15.	Reviews all nonsupport-related discrepancies.	
16.	Sends to CEB, using the standard two-way memo, all discrepancy evaluation forms.	completed
CEB		
17.	Reviews all support-related discrepancies.	
18.	Writes and issues a summary report according to Att (coordinated with WBP).	achment 5
19.	Sends to CONST the inspection packages and summery during life of the plant.	report for storage
20.	Submits the summary report to the NRC.	
No	te: In all transmittals each inspection package will	be kept intact.
4.0 PE	FERENCES	
4.	EN DES-SEP 82-13, Program for MRC-OIE Bulletin 79- Inspections at Watts Bar Muclear Plant Unit 1.	14 Phase I
4.	2 MRC-OIE Bulletin 79-14.	

>

TVA 10535 (EN DES-7-77)

PROGR INSPE	AM F	OR NRC-OIE BULLETIN 79-14 PHASE II NS AT WATTS BAR NUCLEAR PLANT, UNIT 1	EN DES-SEP 82-
	4.3	WBN Program Plan for NRC-OIE Bulletin 79-14 (CEB 8	10713 019).
	4.4	General Construction Specification G-43.	
	4.5	WBN Construction Specification N3C-912.	
	4.6	EN DES-EP 4.21. Revision and Voiding Engineering D	rawings.
	4.7	EN DES-EP 3.03. Design Calculations.	U
	4.8	General Construction Specification G-29C.	
5.0	ATTA	CHMENTS	
	5.1	Attachment 1, 79-14 Phase II Inspection Forms	
	5.2	Attachment 2, 79-14 Phase II Detailed Inspection R.	equirements
	5.3	Attachment 3, 79-14 Phase II Instruction Agenda for	r ïnspectors
	5.4	Attachmert 4, 79-14 Phase II Evaluation Criteria f	or Discrepancies
	5.5	Attachment 5, 79-14 Phase II Summary Report Instru	ctions
	5.6	Attachment 6, Distribution for EN DES-SEP 82-25	

I

.

L

.

•

EN DES-SEP 82-25 Attachment 1 Page 1 of 7 • •

2

79-14 PHASE II INSPECTION FORMS

2

DATA PACKAGE COVER SHEET

Revision _____

WATTS BAR NUCLEAR PLANT UNIT 1

Package No.:

3

4

1.	The	attached	package	contains		data	sheet(s)	1	
						data	sheet(s)	2	5
						data	<pre>sheet(s)</pre>	3	
						data	sheet(s)	4	
						data	<pre>sheet(s)</pre>	5	
			•		·	data	<pre>sheet(s)</pre>	6	

2. No additional supports exist on piping other than those specified by the analysis isometric.

Remarks:

Inspector No. 1

Date

Date

Inspector No. 2

3. Reviewed by:

EN DZS Site Representative

Date

EN DES-SEP 82-25 Attachment 1 Page 2 of 7

79-14 PHASE II DATA SHEET 1 Revision _____ PIPE SUPPORT* CHECKLIST Page ____ of ____ WATTS BAR NUCLEAR PLANT UNIT 1

Paci	Package No.:								
1.	Pipe Support Drawing No.								
2.	Is support installed per support drawing(s)? (Yes or No)								
	If no, indicate deviations on the support drawing and list them below.								

NOTE: See Attachment 2, section 2.0, for items to be checked and instructions.

3. Is there load carrying attachment(s) welded to pipe? (Yes or No) ______ If yes, does the weld(s) conform to support drawing(s)? (Yes or No) _____

Inspector No. 1

Date

Inspector No. 2

Date

EN DES Site Representative Comments:

EN DES Site Representative

Date

*For springs use Data Sheet 5.

ľ

EN DES-SEP	82-25
Attachment	1
Page 3 of 7	7

79-14 PHASE II DATA SHEET 2 Revision _____

VALVE	CHECKLIST	Page	of

WATTS BAR NUCLEAR PLANT UNIT 1

Inspector No. 1

Date

Inspector No. 2

Date

EN DES Site Representative Comments:

Ì

EN DES Site Representative

Date

EN DES-SEP 82-25 Attachment 1 Page 4 of 7

Page of ____

1

٠

79-14 PHASE II DATA SHEET 3 Revision _____

ISOMETRIC CHECKLIST

WATTS BAR NUCLEAR PLANT UNIT 1

Package No.: ____

- 1. Does the general configuration of the piping system, including support location, match the isometric? (Yes or No)
- 2. List deviations below and submit marked drawings. See Attachment 2, section 4.0, for instructions.

Inspector No. 1

Date

Date

Inspector No. 2

EN DES Site Representative Comments:

EN DES Site Representative

3

Date

EN DES-SEP 82-25 Attachment 1 Page 5 of 7

79-14 PHASE II DATA SHEET 4	Revision
PENETRATION CLEARANCE CAECKLIST	Page of
WATTS BAR NUCLEAR PLANT UNIT 1	

Package No.:

••

 Does the pipe have proper clearance through all penetrations (see Attachment 2. section 5.0, for instructions)? (Yes or No): If no, indicate interferences below and mark them on the isometric. Initial and date beside each penetration of the design drawing as it is checked.

Inspector No. 1

Date

Inspector No. 2

Date

EN DES Site Representative Comments:

EN DES Site Representative

Date

033131.25

Ť

		EN DES-SEP 82-25 Attachment 1 Page 6 of 7
	79-14 PHASE II DATA SHEET 5	Revision
	SPRING HANGER CHECKLIST	Page of
	WATTS BAR NUCLEAR FLANT UNIT 1	
Pac	kage No.:	
lan	ger Dwg. No.:	
Not	e: See Attachment 2, section 6.0, for instruction	
1.	Vendor	
2.	Size and Type of Canister	
3.	Travel Limits (inches)	
•.	Load Setting and Condition (1b) (i.e., hot or cold, full or empty)	
5.	Dynamic Travel Limit (inches)	
	Inspector No. 1	Date
	Inspector No. 2	Date
	EN DES Site Representative Comments:	
	EN DES Site Representative	Date
		033131.25

EN DES-SEP 82-25 Attachment 1 Page 7 of 7

79-14 PHASE II DATA SHEET 6	Revision
GENERAL CLEARANCE CHECKLIST	Page of
WATTS BAR NUCLEAR PLANT UNIT 1	

Package No.:			
Identify interference	es below per Att	achment 2, section 5.0.	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO, LOCATION:	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO, LOCATION:	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO, LOCATION:	
INTERFERENCE IS	IN THE	, LOCATION:	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO, LOCATION:	
INTERFERENCE IS	IN THE	DIRECTION FROM PIPE TO	

ŀ

Inspector No. 1

Date

Date

Į

Inspector No. 2

EN DES Site Representative

Date

EN DES-SEP 82-25 Attachment 2 Page 1 of 4

79-14 PHASE II

DETAILED INSPECTION REQUIREMENTS

WATTS BAR NUCLEAR PLANT UNIT 1

1.0 General

The inspectors <u>must not</u> use acceptance criteria or judgment to dismiss any disagreement between the design document and the as-constructed condition. (See Atachment 3 for measurement tolerances.) Two isometric sets are recommended to be used in performing the inspections. One set can be used in recording support deviation locations and the other set in recording nonsupport deviation locations.

Data sheets 1 through 6 must be used to record all deviations. Each set of data sheets will be preceded by a data package cover sheet.*

Additional checklists and/or worksheets may be used by the inspectors; however, they must be approved by EN DES and signed and dated by the inspector. All inspection documents must be signed and dated by two inspectors.

2.0 Detail Support Inspection

- a. Verify that each support specified on the selected analysis isometric is installed in the proper location and provide the intended support as specified on the analysis isometric drawing. Also, verify that there are no additional supports, damaged supports, or missing supports.
- b. Verify that all pipe supports shown on the selected isometrics constructed per the detailed support design drawings. Inspection should include all components of the supports (including support gaps) and all attachment welds. If support gaps are inaccessible due to insulation, then the gaps should be designated inaccessible. However, insulation must be removed, if nucessary, to guarantee that at least 50 percent of all supports with gaps are inspected. Exempt from the detailed support inspection are spring hangers and supports with pending FCRs. Spring hangers must be verified to be functional. (See data sheet 5*.) Approved FCRs must be used to supplement the design shown on the support design drawings.

*All data sheets are included in Attachment 1.

033131.25

Rl

EN DES-SEP 82-25 Attachment 2 Page 2 of 4

R1

0

c. Any deviation to the support design drawing must be noted on the drawing and turned in with data sheet 1*. The deviation description should provide all new information needed to perform a support structural analysis, if necessary. All support deviations must be numbered on both the support design drawing and the isometric used for recording support deviations.

The following items must be inspected:

- ******1) Support location
- ****2)** Restraint direction
- ****3)** Restraint type
 - 4) Structural member dimensions
 - 5) Welds
 - 6) Anchor bolts
 - 7) Bolted connections
 - 8) Snubber size and setting
 - 9) Spring can size
- 10) Cotte. pins
- 11) Component standard support sizes
- 12) Lug sizes
- 13) Gaps
- 14) Support damage
- 15) Additional attachments to the support

3.0 Valve Inspection

- a. Verify that all values are installed as specified by the isometrics and the mechanical piping drawings and inspect each value using data sheet 2*. The following will be documented:
 - 1) Valve tag number
 - 2) TVA valve mark number
 - 3) Valve size and type (specify B.W., F.W., S.O., etc.)
 - 4) Valve drawing number
 - 5) Valve manufacturer and model
 - 6) Valve location
 - 7) Operator orientation
 - 8) Operator manufacturer and model

Any deviations in value location and/or orientation must be marked and numbered on the isometric drawing and submitted as part of the inspection package.

*All data sheets are included in Attachment 1.

**Note: These checks are also required in section 4.0.a under isometric inspection, and it is intended that the isometric check will satisfy this requirement.

EN DES-SEP 82-25 Attachment 2 Page 3 of 4

b. In most cases, the required information can be obtained from the valve itself and the inspection package valve drawing. If a model number, figure number, or some other positive identification number is not available on the valve, record all information that can be obtained from the "alve. This may require removing insulation from the valve body.

4.0 Isometric Configuration Inspection

- a. Isometric configuration inspection must include verifying:
 - 1) Pipe diameter
 - 2) Routing

- 3) Support location and type
- 4) Restraint direction
- 5) Fitting type and location
- 6) Insulation type and thickness
- C) Equipment connections
- 8) Pipe wall thickness

This will entail taking actual measurements to verify correct:

- 1) Pipe segment lengths
- 2) Branch line locations
- 3) Support locations
- 4) Fitting locations
- 5) Insulation thickness (three places per isometric)
- 6) Pipe diameter (three places per isometric)
- 7) Pipe wall thickness (three places per isometric)

Those measurements corresponding to the dimensions on the analysis isometric must be circled in ink on the isometric drawing and/or piping physical drawing with any discrepancies marked and numbered on the isometric.

b. Data sheet 3* should be included with the marked isometrics. In cases where the isometric is congested, it may be necessary to mark up more than one copy. Areas which are not inspected or that are inaccessible must be marked on the drawing. Piping physical drawings may be used to supplement isometrics where dimensious on the isometrics are missing.

5.0 Clearance Inspection

Note: Prior to the Phase II inspections, CONST will have color coded the isometrics to clearly and conservatively show predicted maximum pipe movements for all isometric piping.

*All data sheets are included in Attachment 1.

EN DES-SEP 82-25 Attachment 2 Page 4 of 4 tr 🕻

- a. Inspect whether the piping which penetrates walls or floors has clearance with the sleeve to accommodate maximum pipe movements specified on the isometric; record the inspection results on data sheet 4*. Any problem in penetration clearance must be marked on the isometric drawing and submitted as part of the inspection package. Sleeves sealed with foam are to be treated the same as sleeves without foam.
- b. Inspect whether the piping has clearance with adjacent piping, supports and other fixed items to accommodate maximum pipe movements a noted on the isometrics; record the inspection results on data she 6*. Each clearance problem must be marked on the isometric drawing and submitted as part of the inspection package. Any insulation damaged during the hot functional testing due to lack of clearance must be identified. Maximum pipe movements must be doubled for checking clearance with adjacent piping (instrument lines and conduit are not considered adjacent piping).

6.0 Spring Hanger Data

The following information will be required on all spring hangers and must be recorded on data sheet 5*.

a. Vendor

- b. Size and type of canister
- c. Travel limit
- d. Load setting and condition (i.e., hot or cold, full or empty)
- e. Dynamic travel limit



SPRING CANISTER

*All data sheets are included in Attachment 1.

EN DES-SEP 82-25 Attachment 3 Page 1 of 1

79-14 PHASE II

INSTRUCTION AGENDA FOR INSPECTORS

I. Briefing by CEB

tr 🕻

Ì

A. Introduction

B. Scope of Inspection

C. Procedures and Documentation

II. Question Period

Note: The inspectors will be instructed not to use acceptance criteria or judgment in order to dismiss any variance between the design document and the as-constructed conditions. However, no measured dimensional variance will be recorded unless it exceeds 1 inch for a piping design dimension or 1/4 inch for a support design dimension. Recorded dimensional variances are to be rounded to the nearest 1/4 inch for piping design dimensions and 1/8 inch for support design dimensions. Support gaps, weld sizes, pipe thicknesses, pipe diameters, and insulation thicknesses are to be recorded as measured.

EN DES-SEP 82-25 Attachment 4 Page 1 of 7

79-14 PHASE II

EVALUATION CRITEPIA FOR DEVIATIONS

WATTS BAR NUCLEAR PLANT UNIT 1

1.0 Purpose

The purpose of this criteria is to provide guidelines for evaluating the deviations found in the Phase II inspections.

2.0 Scope

This criteria will be used for Watts Bar Nuclear Plant Unit 1 and will be used for evaluating the results of the NRC-OIE Bulletin 79-14 Phase II inspections.

3.0 Evaluation Procedure

Juring the Phase II inspection, the packages will be marked by the inspectors to indicate all deviations. The deviations are to be evaluated in accordance with section 4.0 to determine their significance.

- 3.1 The EN DES site team, with aid from CONST, must review the inspection packages immediately following the inspection in order to determine their clarity and completeness. The team must then evaluate all deviations using the "Deviation Evaluation Form" with help from CONST. Finally, the team will give all inspection packages to CEB in order to resolve the discrepancies.
- 3.2 CEB will evaluate all discrepancies transmitted to them by the EN DES site team, paying particular attention to the piping configuration, including additional or missing supports. Those discrepancies which involve WBP will be transmitted to them and will later be reviewed by CEB.
- 3.3 WBP will review, evaluate, and resolve all structural discrepancies against individual supports and other support-related discrepancies as required. WBP will also review all nonsupport discrepancies.
- 3.4 A summary of the significant and nonsignificant discrepancies will be prepared by CEB with input from WBP and/or the CEB Engineering Mechanics Group (ENG).

EN DES-SEP 82-25 Attachment 4 Page 2 of 7 2

- 3.5 Any significant discrepancies which have a definite potential to cause a loss of pressure boundary must be identified by CEB immediately. If one condition is found which was not identified in Phase I and which could result in a pressure boundary failure, endangering the safety of the plant or the health and safety of the public, the entire program will be stopped and reevaluated.
- 3.6 For deviations common to both the Phase I and Phase II programs, a comparison review will be conducted under the direction of CEB to determine the effectiveness of the Phase I inspection program.

4.0 Evaluation Forms

"Deviation Evaluation Form" (page 6 of 7) will be used to address all deviations. If the evaluator finds that a deviation is actually a discrepancy, he will assign a discrepancy number to the deviation and describe it on a "Discrepancy Evaluation Form" (page 7 of 7). Each discrepancy will be reviewed to determine whether it is significant or nonsignificant. (Refer to section 2.0 of this SEP for applicable definitions.) Support-related discrepancy evaluation forms will be prepared and checked by WBP; nonsupport by CEB. Support-related discrepancy evaluation forms will be concurred and reviewed by CEB; nonsupport by WBP.

5.0 Evaluation Considerations

The evaluators must take into consideration, as a minimum, the following items when reviewing inspection packages:

- 1) Analysis requirements
- 2) Pipe configuration and routing
- 3) Locations of all pipe fittings and special components
- 4) Pipe wall thickness and diameter
- 5) Valve locations
- 6) Support locations
- 7) Valve weights and center of gravity locations
- 8) Valve operator orientations
- 9) Insulation weights
- 10) Clearances around supports
- 11) Clearances around piping
- 12) Support type and function
- 13) Structurel adequacy of all supports

EN DES-SEP 82-25 Attachment 4 Page 3 of 7

6.0 Documentation:

0

3

ľ

.

NOTE

All revisions, deletions, or additions to quality assurance records must be made with black ink and must be initialed and dated by the author. Deletions or revisions must be lined out. No correction fluid, correction tape, or erasures are permitted.

6.1 <u>Inspection Package Number - Each inspection package will be</u> assigned an identification number. The number will include the designations as shown below:

EDS Example 1T70-0600200-04-04 TVA Example 1T70-47W464-6 UUU II sometric Drawing Number See Section 6.3 T represents this as a Phase II discrepancy Unit Number 1

EN DES-SEP 82-25 Attachment 4 Page 4 of 7 -6

6.2 <u>Discrepancy Number</u> - Each discrepancy will be assigned an identification number. The number will include the designations as shown below:

1

[

•

2

.



EN DES-SEP 82-25 Attachment 4 Page 5 of 7 •

6.3 WBN Piping System Identifications

Î

Î

·

•

۵.

System	TVA		EDS		TVA	
Abbreviation	Drawing Series	System S	ystem	No.	System	No.
MS	400	Main Steam	06		1	
FW, AFW	401, 427	Main & Aux. Feedwater	02,	, 05	3	
BD	400	Blowdown	07		1	
IM		Incore Monitoring	10			
AB	431	Aux. Boiler System			12	
RC	465	Reactor Coolant System	13		68	
HC	915	Hydrogen Collector			30	
HPFP	491, 206	High Pressure Fire Protection			26	
HVAC	915	Heating, Vent, and Air Conditioning			30	
CA	60 0	Control Air System			32	
SA	492	Service Air System			33,	81
SD	476	Station Drainage			40	
DW	492	Demineralized Water			59	
CVCS	406, 555	Chemical & Volume Contr	ol 08		62	
SIS	435	Safety Inspection	09		63	
ICCS	462	Ice Condenser Contain. System			61	
ERCW	450, 206	Essential Raw Cooling Water			67	
CCS	464	Component Cooling Water	04		70	
CS	437	Containment Spray			72	
RHR	432	Residual Heat Pemoval System	03		74	
WD	560	Waste Disposal System			77	
SFPC	454	Spent Fuel Pit Cooling			78	
UHI	435	Upper Head Injection	15		87	
RMS	600	Radiation Monitoring			90	

6.4 <u>WBN Drawing Revisions</u> - All drawings which are to be revised to resolve any discrepancies must be revised according to EN DES-EP 4.21 with the applicable discrepancy number(s) noted in the revision description block.

6.5 <u>Calculation Package Updating</u> - Discrepancy reports including any hand calculations which affect analysis are to be added to the analysis packages in accordance with EP 3.03.

033131.25

EN DES-SEP 82-25 Attachment 4 Page 6 of 7

А

.

٧

-

 79-14 PHASE II
 Revision

 DEVIATION EVALUATION FORM
 Page _____ of ____

 WATTS BAR NUCLEAR PLANT UNIT 1
 1

Pack	age No.:	Inspection Drawing:				
(2)	(3)	(4)	(5)	(6)		
Devia-	Phase I		Phase II			
tion No.	Discrepancy No.	Acceptance Criteria	Discrepancy No.	Comments		

NOTES:

- (1) This is an analysis isometric drawing number.
- (2) All deviations are to be listed consecutively.
- (3) If this deviation was previously assigned a Phase I discrepancy number, identify the number and do not address columns (4) and (5).
- (4) If this deviation is acceptable per existing acceptance criteria, identify the acceptance criteria and page number and do not address column (5).
- (5) If this deviation was not assigned a Phase I discrepancy number or is not acceptable per existing acceptance crieria, then this deviation must be assigned a Phase II discrepancy number per EN DES-SEP 82-25, Attachment 4, page 4.
- (6) Any related comments of interest should be recorded.

Prepared by ____

CONST/EN DES

Dute

Reviewed by

EN DES

Date

033131.25

*~ à

EN DES-SEP 82-25 Attachment 4 Page 7 of 7

	79-14 PHA DISCREPANCY EV WATTS BAR NUCLEA	SE II Aluation form R plant unit 1	Revision Page of
Discrepancy No.: _		-	
Support No.:			
Description of Dis	crepancy:		
Significant:		Nonsignific=nt:	
Definite potential	for loss of pressur	re boundary:	
Basis for judgment	:		
5 0			
Resolution:			
Preparer	Date	Checker	Date
		Supervisor	Date
Concurrer	Date	Reviewer	Dete
			2011
		Supervisor	Date
			033131.25

(°t

V

C

A

EN DES-SEP 82-25 Attachment 5 Page 1 of 1

3

79-14 PHASE II

SUMMARY REPORT INSTRUCTIONS

Summary Report

Significant differences between this data and that used in the analysis will be recorded and compared with that obtained in the Phase I inspection. This report will be sent to the NRC.

Outline of Summary Report

Final Response for NRC-OIE Bulletin 79-14 Phase II:

- 1. Inspection Description
 - a. Training

- b. Attendance
- c. Procedure
- 2. The selected isometrics, including drawing number, system, and number of supports
- 3. The purpose of Phase II
- 4. Deviation numbers assigned to all deviations made by the inspection team
- 5. The results of the deviation evaluation (All deviations must show resolution and/or rationale for acceptance.)
- 6. The rationale for the success of the program, or if not successful, the corrective action
- 7. Backup Data: comparison of Phase I and Phase II parameters for deviations with possible importance to seismic analysis

EN DES-SEP 82-25 Attachment 6 Page 1 of 1

DISTRIBUTION

1

Î

3

FOR

EN DES-SEP 82-25

		Number of Copies
R. O. Barnett	W9D224 C-K	2
J. C. Standifer	204 GB-K	7
ESB Procedures Control Section	S70 C-K	1
MEDS	W5B63 C-K	1
R. M. Pierce	104 ESTA-K	1
E. G. Beasley	W12B21 C-K	1



130 SECOND AVENUE

WALTHAM MASSACHUSETTS 02254

(617) 890-3.50 SWX (710) 324-7508

September 14, 1983 No. 2160 TES/TVA-476 252 1830919 **CEE**

SEP 1 9 1983 -ROB:DCG

CC: W. R. DANN, TOP ESTA-K G. L. D. Berner, VII. 126 C-K
G. A. Charler, WII. 126 C-K
J. A. Rauleren, WH02126 C-K
G. R. Hud, 6264 Keit-X R. M. Lichers, M. 7 13M-K S. B. J. et., 540 aller K MEDS, VIE DE GA R. A. Painter, EACO O-K

Subject: Personal Service Contract TV-43310A - Trip Report for M. Pierce, 20, 000 A-K Phase II Inspection - Watts Bar Nuclear Power Plant Unit. Species, Village C-K C. Standifer, 204 000-K J. P. Vineyard, 504 ESPO-K

Gentlemen:

Mr. R. O. barnett

Knoxville, TN 37902

Attn: Mr. Joe Hansen

Chief, Civil Engineering Branch Tennessee Valley Authority 400 West Summit Hill Drive

2

Recently, TES completed a 79-14 Phase II Inspection at Watts Bar Nuclear Plant, located in Spring City, TN. This inspection was performed in accordance with TVA Special Engineering Procedure SEP 82-25, a procedure developed by TVA tc:

- Describe the method by which TES would perform this inspection.
- Verify the effectiveness of TVA's Phase I inspection program.
- Demonstrate TVA's compliance with NRC-DIE Bulletin 79-14.

TES arrived at the plant site on August 22, 1983 with the following personnel:

> Joseph Santangelo Catherine McDonough Vernon Fritch Al Staffieri Craig Stott Don Messinger (Q.A. Engineer) Joe Calagione Neil Mager* Dan Gelinas*

At this time, Bob McKay and Steve Sherfev of TVA provided orientation on plant safety, and described in detail SEP 82-25.

*These inspectors arrived 8/24/83.

Mr. R. O. Barnett Tennessee Valley Authority September 14, 1983 Page 2

TELEDYNE ENGINEERING SERVICES

2160-476

TES was instructed to verify all piping dimension and support design drawings per the SEP, along with piping interferences for TVA designated systems listed below. (Please see attached EN DES SEP 82-25 for complete walkdown verification procedure).

> Main Steam (One piping isometric was chosen keedwater from each of these stems) Auxilliary Feedwater Chemical & Volume Control Safety Injection Essential Raw Cooling Water Reactor Coolant Component Cooling Core Spray.

The inspectors were told not to use any acceptance criteria or judgement in order to dismiss any deviation between the design drawings and the asconstructed condition. After reviewing the SEP in detail, TES inspectors were taken into the plant by a TVA guide to locate designated piping systems. From this point, TES inspectors worked completely on their own. TES completed the independent inspection on August 31, 1983.

Bob McKay (TVA) developed a 79-14 Phase II status reflecting TES findings. This status includes any deviations and definite potential for loss of pressure boundaries found by TES. By using their acceptance criteria, TVA classified these deviations as discrepancies, both significant and nonsignificant. A copy of this status is included.

Don Messinger (TES) audited TES performance to insure their compliance with SEP 82-25. This audit is attached for your review.

TES found TVA's procedure of verifying design drawings for asconstructed conditions to comply with NRC-OIE Bulletin 79-14 and appreciate TVA's acceptance of TES to perform this inspection.

If you have any questions or comments, please call.

Very truly yours,

TELEDYNE ENGINEERING SERVICES

Tangelo

Joseph R. Santangelo Project Engineer

JRS:alt attachments cc: TES Document Control

I. Phase II Contractor: Teledyne Engineering Services

II. Phase II Start Date: August 22, 1983

i

III. Total Phase II Packages: 9 Packages (listed below)

IV. Teledyne Inspection Completed: 9 Packages

V. TVA Review Complete: 9 Packages (status shown below)

			Deviations		Discrepancies		Non-Significant		Significant		DPLPB*	
System	Phase II Package No.	Pipe	Hangers	Pipe	Hangers	Pipe	llangers	Pipe	Hangers	Pipe	Hangers	
MS	1T01-600200-06-04	49	53	7	14	7	14	0	0	0	0	
FW	1 103-47w4 01-208	20	15	0	0	0	0	0	0	0	0	
AFW	1103-470427-200	10	26	1	0	1	0	0	0	0	0	
CVCS	1762-471406-203	18	22	4	7	4	7	0	0	0	0	
SI	1163-470435-217	17	21	0	0	0	0	0	0	0	0	
ERCW	1167-47₩450-217	8	52	1	4	1	4	0	0	Э	0	
RC	1768-47₩465-206	54	44	12	5	12	5	0	0	0	0	
33	1770-471 464-242	3	55	1	2	1	2	0	0	0	0	
CS	1T72-47W437-201	42	58	0	3	0	0	0	0	0	0	

79-14 PHASE STATUS

*Definite Potential For Loss of Pressure Boundary

TELEDYNE ENGINEERING SERVICES

QA AUDIT SUMMARY

INTERNAL	EXTERNAL	PROJECT	MANAGEMENT	FUNCTION (Specify)
	X			Field
PROJECT NO PRE-AUDIT CONF	2160 DK	8/19/83 PO	C ST-AUDIT CONFER	AR NOA
BY/TITLE	IPS CMM		DA1	E <u>8/22, 23, 24/83</u>
PERSUNNEL INVO	JLVED_0K3, CHIM,	JAC, VEF, AAS,	CWS, NMM, DLG	
STATEMENT OF P NRC-OIE Bulletin	PURPOSE Audit o 79-14 Phase II	f TES personnel inspections at	on location personal Matts Bar Plant,	forming walkdown for Unit 1.
SUMMARY OF OB	SERVATIONS Wal	kdown of 9 syste	ems are performed	by TES field personne
in accordance wi	th IVA procedure	ENDES-SEP 82-2	5, Attachment 2.	[CEB 830819 005
	_			
CORRECTIVE AC	TION RE JU'RED F	OR N/A		
A "HOLD" IS BEIN	G PLACED ON TH	E FOLLOWING PE	NDING RESOLUTI	ON OF THE DEFICIENCIES
		N/A		
AUDITOR SIGNAT	URE D. Mesa	nget - Isad	auditor	
ACKNOWLEDGEN	NENT AchitD-	Ti - Kopi	+ Marula	
(signature indicate	s understanding of	specific findings)		
REPORT ON FOLL	LOW-UP ACTION _			
CORRECTIVE AC	TION COMPLETED	PROJECT MA		
APPROVED		QA MANAGER	۶	DATE

Project Manager Sr. Vice President, Engineering

9/82

٦

I

I

2

•

AREA/ACTIVITY:

Q.A. AUDIT CHECKLIST

TELEDYNE ENGINEERING SERVICES , BASIS: ENDES-SEP 82-25

AUDIT DATE: 8/22, 23, 24/83

AUDITED BY: Don Messinger

A=COMPLIANCE

N=NUNCONFORMANCE

PROJECT NO.: 2160 DK

PAGE <u>1</u> OF <u>10</u>

			(1)
Do all TES personnel have a controlled copy of the latest TES PQAP?	Team #1Team #2Team #3J. SantangeloJ. CalagioneA. StafferiC. McDonoughV. FritchC. Stott		
	All teams had a copy of PQAP 2160 Rev. 4, dated 3/22/83.	x	
	<u>Note</u> : The PQAP does not contain any info/references for this field walkdown. PQAP carried for any possible questions other than the walkdown.		
Do All TES personnel have a controlled copy of the latest procedure for the NRC-OIE Bulletin 79-14 Phase II Inspections?	A copy of TVA procedure #ENDES-SEP 82-25 was issued to each TES inspector by TES Document Control. During orientation meeting with TVA engineering staff a few minor changes were made to the procedure.	x	
**	TVA personnel involved in assisting TES personnel were: Bob MacKay, Jim Waldrop, Steve Sherfly and Dan Sample.		
	<u>Note</u> : JRS requested two additional inspectors from TES office. N. Mager & D. Gelinas on site as of 8/24/83. N. Mager working with J. Calgione and D. Gelinas working with V. Fritch - Now four teams.		
(
	Do All TES personnel have a controlled copy of the latest TES PQAP? Do All TES personnel have a controlled copy of the latest procedure for the NRC-OIE Bulletin 79-14 Phase II Inspections?	Do all TES personnel have a controlled copy of the latest TES PQAP? Team #1 J. Santangelo J. Calagione V. Fritch C. Stott All teams had a copy of PQAP 2160 Rev. 4, dated 3/22/33. Note: The PQAP does not contain any info/references for this field walkdown. PQAP carried for any possible questions other than the walkdown. Do All TES personnel have a controlled copy of the latest procedure for the NRC-OIE Bulletin 79-14 Phase II Inspections? A copy of TVA procedure #ENDES-SEP 82-25 was issued to each TES inspector by TES Document Control. During orientation meeting with TVA engineering staff a few minor changes were made to the procedure. TVA personnel involved in assisting TES personnel were: Bob MacKay, Jim Waldrop, Steve Sherfly and Dan Sample. Note: JRS requested two additional inspectors from TES office. N. Mager & D. Gelinas on site as of 8/24/83. N. Mager working with J. Calgione and D. Gelinas working with V. Fritch - Now four teams.	Do all TES personnel have a controlled copy of the latest TES PQAP? Do All TES personnel have a controlled copy of the latest procedure for the MKC-OIE Bulletin 79-14 Phase II Inspections? Mote: JRS requested two additional inspectors from TES office. N. Mager working with V. Fritch - Now four teams. Mote: JRS requested two additional inspectors from TES office. N. Mager working with V. Fritch - Now four teams.

7 TELEDYNE ENGINEERING SERVICES Q.A. AUDIT CHECKLIST AREA/ACTIVITY: Design Empot. BASIS: EN DES. SEPSJ:25 AUDIT DATE: 8/22-23-24/83 PRUJECT NO .: 2160 DK AUDITED BY: D. Measinger A=COMPLIANCE N=NONCONFORMANCE PAGE 1 OF 10 Α N RESULTS ITEM CHARACTERISTIC CHECK 30 DupAll inspection packages must contain the following documents: 1. Two prints of the math model isometric drawing for the rigorously analyzed piping. 2. Prints of the mechanical (physical) drawings which show the actual routing of the piping in the building. 3. Prints of the manufacturers' drawings of all valves and/or special components within the piping system. Copies of the inspection/recording forms (Attachment 1). ~ 5. Prints of the pipe support design drawings as required to perform the inspections described in Attachment 2 and all related Field Change Requests (FCRs). Probages Powerved by TES Auditor 611 3.3-Pachiages did not always Contain all' manufactures drawings. This was 1770- 47 0464-242 wings. This was 1763-474435-217 on or system. liesower blusing welklow 1768-470465-206 dell angineding dept man hotified and they providentes researned with 1TO.7. 4711401 - 208 thee That were missing from the pockages 1762 - 17: 106-203 -3.4 - Inspection toronding forms were 1772-474437-201 ~ mot contained in en hawn rackages. 1767-470450-217-They were accidabie in the field Affine an ander by TELS reasonal

AREA/A AUDIT (ACTIVITY: / DATE: 8/1.2-23-24/83	Q.A. AUDIT (CHECKLIST	PROJECT N	ING SERVICE	S : F]-3 K
UDITE	DBY: D. Hlesanger	A=COMPLIANCE	N=NONCONFORMATIC	E PAGE <u>3</u> (DF 10	
TEM	CHARACTERISTIC	CHECK	RESU	LTS	А	И
40	Detail Support Inspection					
	 Verify that each support isometric is installed intended support in the no additional supports the pipe in a manner no missing supports are to 	rt specified on the se in the proper locatio e direction as specifi exist or that a support of intended by the ana o be reported.	lected analysis n and provides the ed. Also, verify that rt does not support lyst. Damaged or (1)4 	in proper land tion min + company supports, adde help ports or ony thes device 200 dominanted on the p upport checkhat . IEE 5	tions tions	
	conform to the detailed include all components and all attachment weld are spring hangers. Sy functional. (See data the design shown on the	support's should character i support design drawin of the supports (includes) is. Exempt from the d pring hangers must be sheet 5*). FCRs must support design drawin	ngs. Inspection should uding clearance to pipe) etail support inspection verified to be be used to supplement ngs.	to pope supports the not conform to support flarge donning support frammental on the la She		(
	noted on the drawing as	nd turned in with data	sheet 1*.			
		st be inspected:				
	The following items must 1) Support location 2) Restraint directon 3) Restraint type 4) Structural member 5) Welds 6) Anchor bolts 7) Bolted connections 8) Snubber size and s 2.9) Spring can size 10) Cotter ping	dimensions B Setting	javne in in in	by the succey support.	2 4 2 3 2 2 2 3 2 4 2 3 2 4 2 3 2 3 2 3	

area/a Aucht i	ACTIVITY: DATE: 1/12-23-24/83	A. AUDIT CHECI	KLIST	PROJECT NO.:	ERVICES	S (24 24
AUDITE	UBY: D. Medanger A=C	OMPLIANCE N=	NONCONFORMANCE	PAGE Y OF Z		-
TEM	CHARACTERISTIC CHECK		RESULT	5	Α	1
.5.0	 Valve Inspection a. Verify that all valves are insisometrics and the mechanical using data sheet 2*. The following data sheet 2*. The following data sheet 2*. The following the size and type (specify 4) Valve size and type (specify 4) Valve drawing number 5) Valve manufacturer and mode (specify the size of the siz	stalled as specified piping drawings and lowing will be docume by B.W., F.W., S.O., el model ion and/or orientation	by the inspect each value ented: etc.) on must be marked the inspection	All devictions more and sheet I'2 All devictions more and sheet I'2	2 22222222	
	b. In most cases, the required in valve itself and the inspection number, figure number, or some number is not available on the can be obtained from the valve insulation from the valve body	aformation can be obt on package valve draw e other positive iden e valve, record all i e. This may require 7.	tained from the wing. If a model ntification information that removing	5.6 All information opened for the value opening own available	r	

7 TELEDYNE ENGINEERING SERVICES Q.A. AUDIT CHECKLIST AREA/ACTIVITY: BASIS: EN-DES-SEP 82-25 AUDIT DATE: 8/22-23-24 PRUJECT NO .: 2160 DK A=COMPLIANCE N=NONCONFORMANCE AUDITED BY: 1 PAGE 5 OF 10 RESULTS Α N TEM CHARACTERISTIC CHECK 6.0 Isometric Configuration Inspection ... all intornation Seriation a. Isometric configuration inspection must include verifying: were documented on Data sheet 1) Pipe diameter # 3 2) Routing 3) Support location 4) Restraint direction 5) Fittings 11 6) Valves 1/2 1/2 1/2 7) Floor and wall penetration clearances 8) Insulation type and thickness 10) Pipe wall thickness in Did moturtheen during muchil. This will be done at the -Coul of the workhowing all system solve to concludintly of This will entail taking actual measurements to verify correct: "D" meter 9) Equipment connections 1) Pipe segment lengths 2) Branch line locations 3) Value location Magualina to heads of documented on I san. 4) Support locations 5) Fitting locations 6) Insulation thickness 7) Pipe diameter 8) Pipe wall thickness Those measurements corresponding to the dimensions on analysis - - Tracell'Ances well of un isometrics must be circled in ink on the drawing with any call on long of discrepancies shown. Packagen together: b. Data sheet 3* should be included with the marked-up isometrics. In cases where the isometric is congested, it may be necessary to mark up more than one copy. Areas which are not inspected or that are inaccessible must be marked on the drawing. Piping physical dravings may be used to supplement isometrics where dimensions on nore as Alo ma the isometrics are missing. matral

iea//	DAT	VITY: E: <u>\$/22-23.24/8</u> 3 D. M. c. AUDIT (GILGREIST	PROJECT NO.: <u>216 p</u> PAGE <u>6</u> OF <u>70</u>	ÞK -
EM	Γ	CHARACTERISTIC CHECK	RESULT	s A	N
7.	<u>Cle</u> Not	arance Inspection e: Prior to the Phase II inspections, CONST isometrics to clearly and conservatively movements for all isometric piping.	will have color coded the show maximum pipe in for	70 - One ropy of Ino! hages was Oder codes	
	8.	Inspect whether the piping which penetrates clearance with the sleeve to accommodate max specified on the isometric; record the inspe- sheet 4*. Any problem in penetration clearan isometric drawing and submitted as part of the Sleeves sealed with foam are to be treated the without foam.	walls or floors has imum pipe movements ction results on data nce must be marked on the he inspection package. he same as sleeves	7.2. all Cleasances for enclosions were cumented on data heet #4.	
	b.	Inspect whether the piping has clearance with supports and other fixed items to accommodate as noted on the isometrics; record the inspe- sheet 6*. Each clearance problem must be ma drawing and submitted as part of the inspect insulation damaged during the hot functional clearance must be identified. Maximum pipe for checking clearance with adjacent piping conduit are not considered adjacent piping).	h adjacent piping, e maximum pipe movements ction results on data rked on the isometric ion package. Any testing due to lack of movements must be doubled (instrument lines and	2. b. all cleannes for V exocent fixed stems wore documental anders. Reet #6.	

7 TELEDYNE ENGINEERING SERVICES Q.A. AUDIT CHECKLIST PROJECT NO .: 2160 DE AREA/ACTIVITY: AUDIT DATE: S/22.23-34 PAGE 7 OF 10 D. Measing 1.1 Α RESULTS ITEM CHARACTERISTIC CHECK 8.0 Spring Hanger Data The following information will be required on all spring hangers and must be recorded on data sheet 5*. Vendor 8. 2ь. Size and type of canister V Travel limit c. ¢..... Load setting and condition (i.e., hot or cold, full or empty) d. e. Dynamic travel limit 1-Only one springhanger was inspected dating this audit. All above information was checked geta invented on dieta sheet #5

200

T IELEDYNE FNGINEERING SERVICES PROJECT NO.: 2160 DK

Don Messinger

AULIT DATE: 8/22, 23, 24/83

AREA/ACTIVITY:

ITEM		CHARACTERISTIC CHECK	RESULTS	٩	ы
9.0	Α.	Were all data sheets required for each Inspection (Support, Valve, ISO, Pen. Clearance & Springhanger) properly doc- umented?	Data sheets for all completed supports, valves, ISO's, penetration clearances & springhangers were reviewed (ref. Attachment A of this audit for data sheets re- viewed) for proper documentation & completeness. Questions that could not or need not be answered were marked "N/A".	x	
	Β.	Were all data sheets signed and dated by both the TES Inspector & Checker?	All data sheets for each team were properly signed & dated by both TES inspectors involved in the particu- lar walkdown & documentation.	X	
	c.	Were all packages marked, by the inspectors, to indicate all discrepancies?	All discrepancies were indicated on the respective data sheets as well as on the ISO & the manufacturers drawing.	x	

PAGE 8 OF 10

Q.A. AUDIT CHECKLIST

Q.A. AUDIT CHECKLIST



APEA/ACTIVITY:

PROJECT NO.: 2160 DK

PAGE 9 OF 10

Don Messinger

AUDIT DATE: 8/22, 23, 24/83

ITEM	CHARACTERISTIC CHECK	RESULTS	۸	И
10.0	Remarks A. The following packages were completed during the scope of this audit: IT67-47W450-217 - walkdown completed - docu IT72-47W437-201 - walkdown completed - docu The following package is almost completed: IT63-47-W435-217 - both walkdown & document B. Attachment "A" of this audit contains a lis which team did the inspection.	mentation incomplete. mentation incomplete. ation. t of all items reviewed by this auditor and references		

TELEDYNE ENGINEERING SERVICES

""

ATTACHMENT "A"

		elo & C. McDonough
67-1ERCW-R193	67-1ERCW-R195	67-1ERCW-R280
67-1ERCW-R196	67-1ERCW-R197	67-1ERCW-R198
67-1ERCW-R200	67-1ERCW-R194	67-1ERCW-R199
67-1ERCW-R192	67-1ERCW-R151	67-1ERCW-R166
67-1ERCW-R165	67-1ERCW-9163	67-1ERCW-R161
67-1ERCW-R162	67-1ERCW-R160	67-1ERCW-R158
67-1ERCW-R159	67-1ERCW-R157	67-1ERCW-R201
67-1ERCW-R152	67-1ERCW-R151	67-1ERCW-R150
Pipe Support Chec	klist - A. Staffie	ri & C. Stott
72-105-036	72-105-022	72 105 057
72-105-850	72-105-R52	72-105-857
72-105-831	72-105-R44	72-103-835
474437-5-25	474555-18-27	474060-72
474060-72-2	477033-10-27	477.00-72
Valve Checklist -	J. Calagione & V.	Fritch
1-1SV-72-504	E2897-WH7	1-1SV-72-503
1-1SV-72-502	1-1SV-72-501	1-FCV-67-123-B
0-1SV-67-532-B	1-1SV-67-531-B	1-FE-67-245
Ponotration Chark	list - J. Santange	lo & C. McDonough,
Tene cracion check	J. La lagion	
1767-47W\$50-217	J. Lalagion Node 85	
1T67-47W450-217 1T67-47W450-217	J. Calagion Node 85 Node 95	
1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217	J. Calagion Node 85 Node 95 Node 103	
1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217	J. Calagion Node 85 Node 95 Node 103 Node 68	
IT67-47W450-217 IT67-47W450-217 IT67-47W450-217 IT67-47W450-217 IT67-47W450-217 IT67-47W450-217	J. Calagion Node 85 Node 95 Node 103 Node 68 Node 47	
1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217 1T67-47W450-217	J. Calagion Node 85 Node 95 Node 103 Node 68 Node 47 Node 54	

67-1ERCW-R197 Node 104

4

(

• • •

•

-