

# **Turkey Point Units 6 & 7 Limited Work Authorization**

William Maher - Director Licensing

# The information provided in the following presentation is of a preliminary nature and is considered DRAFT



#### **Turkey Point Units 6 & 7 will require extensive earthwork**

### **Site Plan**

#### General Project Information

- Approximately 210 acre island area within the Turkey Point Plant Property
- Finished grade at nuclear island will be raised approximately 26 ft due to storm surge wave run up
- Estimates are for use of upwards of 10 million cubic yards of fill







# Turkey Point Units 6 & 7 Project Sequencing – Pre-construction activities

### Following ACOE Permits (3rd Qtr 2011)

- Begin Site Clearing/Preparation
  - Access to island
  - Dewatering / Demucking
  - Reuse of site material
  - Retaining Wall
  - Reclaimed Water pipeline
- Begin Site Pre-construction
  - Buildup of site
  - Offices / Laydown / parking
  - Equipment Barge Unloading Area work
  - Infrastructure
    - -- water and power

Expected time to complete from ACOE permit to Deep Hole – 16 months




# **Turkey Point Units 6 & 7 Plant Area**






## **Turkey Point Units 6 & 7 Site Plot Plan**






# **Turkey Point Units 6 & 7 Excavation Plan (typical)**





# **Turkey Point Units 6 & 7 Excavation Plan (typical)**





# Turkey Point Units 6 & 7 - LWA would allow site work to continue Following LWA Issuance (3<sup>rd</sup> Qtr 2011)

#### Plant Construction

- Prepare nuclear island foundation surface preparation with dental concrete
- Place Lean concrete under the nuclear island
- Install mud mat under the nuclear island
- Install waterproofing under the nuclear island
- Erect safety-related concrete placement forms
- Install turbine, annex, and radwaste buildings foundations
- Install permanent reinforced concrete diaphragm wall to facilitate excavation for the nuclear island
- Site preparation and erection of the Training Building, which will house the Technical Support Center.
- Site preparation and erection of the Maintenance Shop / Office Building, which will house the Operations Support Center.



# **Turkey Point Units 6 & 7 Site Rendering**



