GE Hitachi

Nuclear Energy

ESBWR Design Certification Tier 1 July 20, 2009

Rick Wachowiak Patricia Campbell Rick Kingston David Piepmeyer

HITACHI





Shaded markup pages submitted on docket separately in RAI response

HITACHI

1.





	· · · · · · · · · · · · · · · · · · ·	·
Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
2.a1. The components identified in Table 2.4.2-1 as ASME Code Section III are designed in accordance with ASME Code Section III cequirements and eismit Category I requirements	Inspection of ASME Code Design Reports (NCA-3550) and required documents will be conducted.	ASME Code Design Report(s) (NCA-3550) (certified, wher required by ASME Code) exist and conclude that the design of the GDCS components identified in Table 2.4.2-1 as ASME Code Section III complies with the requirements of the ASME Code, Section III, including for those stresses and loads related to fatigue (including environmental effects), thermal expansion, seismic, and combined.
2.a2. The components identified in Table 2.4.2-1 as ASME Code Section III shall be reconciled with the design requirements.	A reconciliation analysis of the components using as-design and as-built information and ASME Code certified Design Reports (NCA-3550) will be performed.	ASME Code Design Report(s) (certified, when required by ASME Code) exist and conclude that design reconciliation has been completed in accordance with the ASME Code for as-built reconciliation of the GDCS components identified in Table 2.4.2-1 as ASME Code Section III. The report documents the results of the reconciliation analysis.
2.a3. The components identified in Table 2.4.2-1 as ASME Code Section III are fabricated, installed, and inspected in accordance with ASME Code Section III requirements.	Inspection of the components will be conducted.	ASME Code Data Report(s) (including N-5 Data reports, where applicable) (certified, when required by ASME Code) and inspection reports exist and conclude that the components identified in Table 2.4.2-1 as ASME Code Section III are fabricated, installed, and inspected in accordance with ASME Code Section III requirements

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
2.b1. The piping identified in Table 2.4.2-1 as ASME Code Section III is designed in accordance with ASME Code Section III requirements.	Inspection of ASME Code certified Design Reports (NCA- 3550) and required documents will be conducted. {{Design Acceptance Criteria}}	ASME Code certified Design Report(s) (NCA-3550) (certified, when required by ASME Code) exist and conclude that the design of the GDCS piping identified in Table 2.4.2-1 as ASME Code Section III complies with the requirements of the ASME Code, Section III, including for those stresses and loads related to fatigu (including environmental effects), thermal expansion, seismic, and combined. {(Design Acceptance Criteria)}
2.b2. The as-built piping identified in Table 2.4.2-1 as ASME Code Section III shall be reconciled with the with the piping design requirements.	A reconciliation analysis of the piping using the as-designed and as-built information and ASME Code certified Design Reports (NCA-3550) will be performed.	ASME Code Design Report(s) (certified, when required by ASME Code) exist and conclude that design reconciliation has been completed in accordance with the ASME Code for as-built reconciliation of the GDCS piping identified in Table 2.4.2-1 as ASME Code Section III. The report documents the results of the reconciliation analysis.
2.b3. The piping identified in Table 2.4.2-1 as ASME Code Section III is fabricated, installed, and inspected in accordance with ASME Code Section III requirements.	Inspections of the piping will be conducted.	ASME Code Data Report(s) (certified, when required by ASME Code) and inspection reports (including N-5 Data Reports where applicable) exist and conclude that the piping identified in Table 2.4.2-1 as ASME Code Section III is fabricated, installed, and inspected in accordance with ASME Code Section III requirements.

	·	
Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
3a. Pressure boundary welds in components identified in Table 2.4.2-1 as ASME Code Section III meet ASME Code Section III requirements.	Inspection of the as-built pressure boundary welds will be performed in accordance with the ASME Code Section III.	ASME Code reports) exist and conclude that the ASME Code Section III requirements are met for non- destructive examination of pressure boundary welds in the GDCS.
3b. Pressure boundary welds in piping identified in Table 2.4.2-1 as ASME Code Section III meet ASME Code Section III requirements.	Inspection of the as-built pressure boundary welds will be performed in accordance with the ASME Code Section III.	ASME Code report(s) exist and conclude that the ASME Code Section III requirements are met for non- destructive examination of pressure boundary welds in the GDCS.
4a. The components identified in Table 2.4.2-1 as ASME Code Section III retain their pressure boundary integrity at their design pressure.	A hydrostatic test will be conducted on those code components of the GDCS required to be hydrostatically tested by the ASME code.	ASME Code Data Report(s) exist and conclude that the results of the hydrostatic test of the ASME Code components of the GDCS comply with the requirements of the ASME Code Section III.
4b. The piping identified in Table 2.4.2-1 as ASME Code Section III retains its pressure boundary integrity at design pressure.	A hydrostatic test will be conducted on the code piping of the GDCS required to be hydrostatically tested by the ASME code.	ASME Code Data Report(s) exist and conclude that the results of the hydrostatic test of the ASME Code piping of the GDCS comply with the requirements in the ASME Code Section III.

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
5. The safety-related equipment identified in Table 2.4.2-1 and Table 2.4.2-2 can withstand Seismic Category I loads without loss of safety-related function.	 Inspection will be performed to verify that the safety-related Seismic Category I equipment identified in Tables 2.4.2-1 and.4.2-2 is located in a Seismic Category I structure. 	 Report(s) exist and conclude that the Seismic Category I equipment identified in Tables 2.4.2-1 and 2.4.2-2 is located in a Seismic Category I structure.
	ii. Type tests, analyses, or a combination of type tests and analyses of Seismic Category I equipment identified in Tables 2.4.2-1 and 2.4.2-2, will be performed using analytical assumptions, or under conditions which bound the Seismic Category I equipment design requirements.	ii. Report(s) exist and conclude that the Seismic Category I equipment identified in Tables 2.4.2-1 and 2.4.2-2 can withstand Seismic Category I loads without loss of safety-related function.
	iii. Inspection and analyses will be performed to verify that the as- installed equipment, including anchorage, identified in Tables 2.4.2-1 and 2.4.2-2 is bounded by the testing or analyzed conditions	iii. Report(s) exist and conclude that the as-installed equipment, including anchorage, identified in Tables 2.4.2-1 and 2.4.2-2 has been tested or analyzed under the conditions necessary to ensure compliance with Seismic Category I desig requirements.

	1	•
Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
1. Operating Experience Review (OER) is performed in accordance with the ESBWR HFE Operating Experience Review Implementation Plan.	An inspection is performed on the OER results summary report(s). ((Design Acceptance Criteria))	 A results summary report(s) exists that concludes that the OER activity was conducted in accordance with the implementation plan and contains: The scope of the OER. The list of sources of operating experience reviewed and summary of documented results. List of risk-important human actions and their resolutions from predecessor plants. A description of the process for issue analysis, tracking, and review. {(Design Acceptance Criteria))
ITAAC 1, 2, 3 & 12 are DAC only No as-built verification		Operating Experience Review Functional Requirements Analyses Task Analyses V & V Scenario Development

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
4. Staffing and Qualifications (S&Q) is performed in accordance with the ESBWR HFE Staffing and Qualifications Implementation Plan.	i. An inspection is performed on the S&Q results summary report(s). 40 {{Design Acceptance Criteria}}	 i. A results summary report(s) exists that concludes that the S&Q design activity was conducted in accordance with the implementation plan and contains: The scope of the S&Q activity. A summary of design requirements and inputs to the S&Q. {Design Acceptance Criteria}
	ii. An inspection is performed on the final S&Q results summary report(s).	 ii. A final results summary report(s) exists that concludes that the S&Q process was conducted in accordance with the implementation plan and contains: Final staffing levels and qualifications. The basis for the S&Q concluding that issues and concerns raised in other HFE activities are addressed.
ITAAC 4 through 8 hav as-built components	e DAC and	 Staffing and Qualifications Human Reliability Analyses Human System Interface
		 Procedure Development Training Development

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
11. The strategy for the Human Performance Monitoring (HPM) process is developed in accordance with the ESBWR HFE Human Performance Monitoring Implementation Plan.	An inspection is performed on the HPM results summary report(s).	A results summary report(s) exists that concludes that the HPM strategy was developed in accordance with the implementation plan and contains: • A description of the HPM strategy including the scope, structure, and provisions for specific caus determination, trending of performance degradation and failures, and corrective actions. • A description of the database to track activities and corrective actions.
ITAAC 9 through 11 hav verification only	ve are as-built 9 1 1	. Human Factors V & V 0. Design Implementation 1. Human Performance Monitoring



Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
la3The SMP is developed for the SSLC/ESF software project.	Inspection of the SMP for the SSLC/ESF software project will be performed. {{Design Acceptance Criterio}}	Report(s) exist and conclude that the SMP for SSLC/ESF software project complies with the criter contained in the SMPM. {{Design Acceptance Criteria}}
1b3. The SDP is developed for the SSLC/ESF software project.	Inspection of the SDP for the SSLC/ESF software project will be performed. {{Design Acceptance Criteria}}	Report(s) exist and conclude that the SDP for SSLC/ESF software project complies with the criter contained in the SMPM. {{Design Acceptance Criteria}}
Number identifies the	1. RTIF 2. NMS	c. SIntP d. SIP e. SOMP f. STrngP
	3. SSLC/ESF 4. ATWS/SLC 5. VBIF	g. SQAP h. SSP i. SVVP

. 7

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
2a3. The planning phase activities detailed in the SSLC/ESF software plans and CySP are completed for the SSLC/ESF software project.	The planning phase outputs are inspected and analyzed for the SSLC/ESF software project. {{Design Acceptance Criteria}}	Planning Phase Summary BRRts) exist and conclude that the SSLC/ESF software project planning phase activities were performed in compliance with the SSLC/ESF software plans and CySP as derived from SMPM, SQAPM, and CySPP. {{Design Acceptance Criteria}}
2b3. The requirements phase activities detailed in the SSLC/ESF software plans and CySP are completed for the SSLC/ESF software project.	The requirements phase outputs are inspected and analyzed for the SSLC/ESF software project. {{Design Acceptance Criteria}}	Requirements Phase Summary BRR(s) exist and conclude that the SSLC/ESF software project requirements phase activities were performed in compliance with the SSLC/ESF software plans and CySP as derived from SMPM, SQAPM, and CySPP. {{Design Acceptance Criteria}}
ITAAC 2 is associated v Letter identifies the im Number identifies the	with the implementation plementation phase software project	a. Planning b. Requirements c. Design d. Implementation e. Test

Design	Commitment	Inspections, Tests, Analyses	Acceptance Criteria
3c1. 11 a S: a fc P	he installation phase ctivities detailed in the SLC/ESF software plans nd CySP are completed or the SSLC/ESF software roject.	The installation phase outputs for the SSLC/ESF software project, including SSLC/ESF FAT and SSLC/ESF Cyber Security FAT, are inspected and analyzed.	Installation Phase Summary BRR(s) exist and conclude that the SSLC/ESF software project installation phase activities were performed in compliance with the SSLC/ESF software plans and CySP as derived from SMPM, SQAPM, and CySPP.
3c2. Ti pi di	he SSLC/ESF software roject performs as esigned.	FAT is performed on the SSLC/ESF software project.	SSLC/ESF FAT report(s) exist and conclude that the SSLC/ESF software project is in compliance with the SSLC/ESF software plans as derived from the SMPM SQAPM, and CySPP.
3c3. Ti P	he SSLC/ESF software roject is cyber secure.	A cyber security FAT will be performed for the SSLC/ESF software project.	SSLC/ESF cyber security FAT report(s) exist and conclude that the SSLC/ESF software project is in compliance with the SSLC/ESF CySP as derived from the SMPM, SQAPM, and CySPP.
ITAA Lette Num	C 3a – 3h are asso er identifies the so aber identifies pha	ciated with the FAT ftware project se of the FAT 1. Planning 2. Requirements 3. Design	j. RTIF k. NMS l. SSLC/ESF m. ATWS/SLC n. VBIF o. GENE DPS p. PIP q. HP CRD Isolation Bypass





De	sign Commitment	Inspections, Tests, Analyses	Acceptance Criteria
8a.	The GDCS injection lines provide sufficient flow to maintain water coverage above TAF for 72 hours following a design basis LOCA.	For each loop of the GDCS, an open reactor vessel test will be performed utilizing two test valves in place of the parallel squib valves in the GDCS injection line and connected to the GDCS actuation logic. Flow measurements will be taken on flow into the RPV. An analysis of the test configuration will be performed.	Report(s) exist and conclude that, based on analysis and test data, the observed flow rate, in conjunction with vessel depressurization and other modes of GDCS operation, maintains water coverage above TAF for 72 hours following the design basis LOCA.
9.	The GDCS squib valve used in the injection and equalization open as designed	A vendor type test will be performed on a squib valve to open as designed.	Record(s) of vendor type test exist and conclude GDCS squib valves used in the injection and equalization open as designed.
13	Each GDCS injection line includes a nozzle flow limiter to limit break size.	Inspections of the as-built GDCS injection flow limiters will be taken.	Report(s) exist and conclude that each GDCS injection nozzle flow limiter is less than or equal to 4.562E-3 m2 (0.0491 ft2) and a nominal reactor-side outlet length to diameter value of 4.41.

HITACHI



Changes to Definitions in Tier 1

Defining "Component" and "Equipment" to reflect appropriate use in Tier 1

- **Component** as used in Tier 1 for reference to ASME components means that subset of equipment that does not include piping.
- **Equipment** as used in Tier 1 as related to ASME Code and Seismic Category I requirements means both components and piping.

Adding to definition of Report that the Functional Arrangement report may be or may include an ASME Report. This clarification has been removed from the specific ITAAC in the ITAAC tables

B HITACHI





В нітасні



Other Items

GEH submitted cross-reference tables for key parameters in Tier 2 to location in Tier 1 (RAI 14.3-405)

Updating Design Commitments to be consistent with approach for certified material and ongoing design features (RAI 14.3-450)

Clarifying ITAAC for demonstrating conformance with IEEE 603 criteria for digital I&C

Updating description of Functional Capability



<section-header><text><text><text><text><text><page-footer>