

Mixed Oxide Fuel Fabrication Facility



**NRC/MOX Services Management Meeting
November 19, 2009**

Introduction

- MOX Services is committed to ensuring the MFFF meets regulatory requirements
 - Notice of Violation (NOV)
 - Root cause analysis to evaluate civil/structural issues
 - Preventive actions to preclude recurrence
 - Additional actions
 - Nuclear safety culture

Notice of Violations (NOVs)

- Three civil/structural NOVs for January – June 2009
 - Timely documentation of conditions adverse to quality
 - Following approved implementing drawings and specifications
 - Adequate documented justification for design changes
- NOV issues addressed in accordance with corrective action program
 - Evaluations demonstrated as constructed facility will perform IROFS functions
- Additional civil/structural issues identified in corrective action program
 - MOX Services generated CR 20090168 to investigate issues collectively

3

Root Cause Analysis (RCA)

- Includes civil structural issues in NOV
- Includes additional related MOX Services identified issues
- RCA team consisted of representatives
 - Quality Control
 - Root Cause Team Leader
 - Engineering
 - Construction Engineering
 - Quality Assurance
- Completed RCA-09-004 in July 2009

4

Root Cause Analysis (RCA)

- Identified four root causes
 - Installation tolerances were specified by direct reference to ACI codes
 - Subcontractor and construction engineering checks did not have necessary rigor to consistently identify and resolve deficiencies
 - Some technical decisions lacked clear documented justification
 - Process for changes during prolonged QC inspections needed improvement
- Also identified two contributing factors
 - Some concerns were dealt with verbally
 - Inattention to detail

5

Preventative Actions

- Improved quality barriers
 - Incorporated quality checklists (similar to those used by QC) into subcontractor and construction engineering procedures
 - Subcontractor and construction engineering checklists completed prior to release for final QC inspection
 - Briefed subcontractor and construction engineering on use of quality checklists
 - Training of subcontractor field supervision and management by MOX QC organization

6

Preventative Actions

- Improved quality barriers (con't)
 - RCA team did not find examples of QC missing issues when the requirements were clearly identified;
 - Expanded MOX QC checklists to clearly identify ACI tolerances
 - Revised QC process for extended inspections
 - Final QC inspection will not commence until after subcontractor and construction engineering verification of applicable attribute

7

Preventative Actions

- Improved attention to detail
 - Current subcontractor assigned onsite manager to strengthen onsite organization for the inspection process
 - MOX QA provided quality culture training to subcontractor
 - *Quality is the responsibility of the installer and cannot be inspected in*
 - Re-emphasized expectations for increased attention to detail

8

Status

- Construction audit results showed marked improvement by the installation subcontractor and the Construction Engineering organization
- Quarterly trends results indicate that ownership of quality is starting to take hold at the craft and engineering level
- Condition Reports (CRs) and Nonconformance Reports (NCRs) are being written by the line organization rather than QA/QC

9

Preventative Actions

- Improved communications
 - Provided training to construction, engineering, and QC
 - Emphasized need for clear documentation of decisions
 - How to raise current or repetitive issues
 - Incorporated into ongoing training
 - Established single point of contacts in Engineering, Construction, and QC to raise current or repetitive issues for resolution
 - Increased presence of design engineers in the field
 - Assigned civil design engineer to each pour
- Added engineering signoff to pour card
 - Issues are resolved for that pour

10

Preventative Actions

- Improved technical justification
 - Revised project procedure PP9-21, *Engineering Change Requests* to address the importance of providing appropriate level of technical justification
 - Developed and provided technical justification class room training to engineering personnel
 - Requirements for technical justification
 - Expectations for documentation of technical justification
 - Included in new engineer training

11

Preventative Actions

- Specification of tolerances
 - Issued ECR 1804 Rev 1 to clearly describe clear cover requirements
 - Performed review of ACI 117 and 349 tolerance requirements
 - Review supported by ACI code experts
 - Review incorporated into general notes drawings

12

Additional Actions

- Civil/structural staffing
 - Full time staff (including short and long term) increased from 15 to 28 since January 2009
 - Increased code and concrete expertise availability (Shaw and industry consultants)
 - Added additional ANSYS analyst
 - ANSYS expert available for short term consulting
 - Continuing to recruit experienced civil/structural engineers

13

Status

- Preliminary evaluations complete for each issue
- Analyses of as-constructed facility demonstrated MFFF structure will perform required IROFS functions
- Issues being addressed for in progress work
 - Verification of documented resolutions prior to each pour

14

Nuclear Safety Culture

- Safety conscious work environment survey
 - Conducted in February 2008
 - Scored high in awareness of and adherence to elements of safety conscious work environment
 - Additional survey currently being planned in 2010
- Training
 - General Employee
 - Material False Statement
 - Safety Conscious Work Environment
 - Design Requirements and Documentation
 - Corrective Action Process

15

Nuclear Safety Culture

- All Hands Meetings
 - MOX Project team values
 - Safety Conscious Work Environment
- Communications
 - Corrective Action Program
 - Open communications
 - Professionalism in the work place
 - Employee Concerns Program
 - Safety Conscious Work Environment
 - Timely reporting of adverse conditions
 - Quality culture posters
 - Quality culture topics

16

Conclusion

- MOX Services has implemented actions to preclude these types of issues
 - clear direction
 - added or modified processes
 - targeted training
 - increased staff
- MOX Services continues to take actions to improve nuclear safety culture and it's a continuous process