

## BEFORE THE UNITED STATES ATOMIC ENERGY COMMISSION

R	eg	ulatory	
		or and a second	

PUT IS BEBUILENT ROOM

In the Matter of Consolidated Edison Company of New York, Inc. (Indian Point Station, Unit No. 2) )


Docket No. 50-247


## PETITION REQUESTING EXTENSION

OF

## COMPLETION DATE

Pursuant to Section 50.55(b) of the Commission's regulations, Consolidated Edison Company of New York, Inc., Applicant in the above-captioned proceeding, hereby requests that the latest completion date for its Indian Point Station, Unit No. 2 specified in Provisional Construction Permit No. CPPR-21 (as previously extended by an order of the Commission dated May 19, 1969) be extended to June 1, 1971. Licensee has experienced construction delays which make it impossible for it to meet its present completion date of June 1, 1970. These delays have been caused by a continuation





request for extension dated April 18, 1969 (as supplemented by a letter to Dr. Peter A. Morris from LeBoeuf, Lamb, Leiby & MacRae dated April 28, 1969); namely, difficulties with various labor unions involved at Indian Point No. 2, including strikes, and delay on the part of Westinghouse Electric Corporation in providing suitable design details for the facility.

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.

Dir

Dated: April 45, 1970

William J. Cahill, Jr.

Vice President

Subscribed and sworn to before me this // day of April, 1970.

Karv Public

Clifford G. Sommer
Notary Public State of New York
No. 52-9106300

Qualified in Suffolk County Cert. Filed in New York County Commission Expires March 30, 1972