


LAW OFFICES OF
LEBOEUF, LAMB, LEIBY & MACRAE
1821 JEFFERSON PLACE, N.W.
WASHINGTON, D.C. 20036

ARVIN E. UPTON
EUGENE B. THOMAS, JR.
LEONARD M. TROSTEN
WASHINGTON PARTNERS

April 28, 1969

ONE CHASE MANHATTAN PLAZA
NEW YORK, N. Y. 10005

WASHINGTON TELEPHONE:
202 FEDERAL 8-0111



Dr. Peter A. Morris
Director
Division of Reactor Licensing
U. S. Atomic Energy Commission
Washington, D. C. 20545

Re: Consolidated Edison Company
of New York, Inc.
(Indian Point No. 2)
Docket No. 50-247

Regulatory File Cy.

Dear Dr. Morris:

Within the last few weeks we submitted on behalf of Consolidated Edison Company of New York, Inc. a petition to extend the latest completion date specified in Consolidated Edison's present construction permit in the above-captioned docket. In that petition we allege that construction delays had made it impossible for the Applicant to meet the latest completion date (June 1, 1969) specified in its construction permit.

The principal reasons underlying these construction delays are as follows:

1. During the course of construction to date of Indian Point No. 2, there have been difficulties with the various labor unions which have been working at Indian Point No. 2. Some of these disputes have resulted in strikes by the unions and such have slowed the course of construction.



8110300364 690424
PDR ADDCK 05000247
A PDR

1424

FROM:

LeBoeuf, Lamb, Leiby & MacRae
Washington, D. C.

(SAME)

TO:

Dr. Peter Morris

CLASSIF.:

POST OFFICE

H

REG. NO:

DESCRIPTION: (Must Be Unclassified)

Ltr furnishing

backup info in support of Con Ed's
request to extend latest completion
date specified in CP.....

ENCLOSURES:

REMARKS:

ACKNOWLEDGED
DO NOT REMOVE

3-ACRS (HOLDING)

DATE OF DOCUMENT:

April 28, 1969

DATE RECEIVED

April 29, 1969

NO.:

LTR.

MEMO:

REPORT:

OTHER:

X

ORIG.:

CC:

OTHER:

1

ACTION NECESSARY

CONCURRENCE

DATE ANSWERED:

NO ACTION NECESSARY

COMMENT

BY:

FILE CODE:

50-247

REFERRED TO

DATE

RECEIVED BY

DATE

Muller

4-29

w/4 cys for ACTION

DISTRIBUTION:

Regulatory files
Public Document Room

Compliance (2 cys)
OCC

H. Price & Staff
D. Thompson

Dube/Levine
Dromerick (2 cys)

Boyd
Case

1424

2. In addition to the foregoing reason and also contributing to the delay in construction has been the delay on the part of Applicant's chief contractor, namely, Westinghouse Electric Corporation, in providing suitable designs for some of the principal components of the facility. These delays in submitting a suitable design has, in turn, caused delays in the construction of the project.

Very truly yours,

LeBoeuf, Lamb, Leiby & MacRae

LeBoeuf, Lamb, Leiby & MacRae
Attorneys for Consolidated
Edison Company of New York, Inc.