#### William J. Cahill, Jr. Vice President

Consolidated Edison Company of New York, Inc. 4 Irving Place, New York, N Y 10003 Telephone (212) 460-3819

#### July 15, 1976

Re: Indian Point Unit No. 2 Docket No. 50-247 Facility Operating License No. DPR-26

Director of Nuclear Reactor Regulation ATTN: Mr. Robert W. Reid, Chief Operating Reactors Branch No. 4 Division of Operating Reactors U.S. Nuclear Regulatory Commission Washington, D.C. 20555

#### Gentlemen;


In our letters to you dated February 19, 1976, April 22, 1976 and May 27, 1976, we identified various modifications which we are planning to accomplish. Attachment A to this letter contains a listing of the modifications referred to in the letters and the status of each.

Very truly yours,

William J. Cahill, Jr. Vice President

Attachment mw

1070637



7135

## ATTACHMENT A

#### Indian Point Unit No. 2

#### References:

- Letter from Mr. W. J. Cahill, Jr. to Mr. R. W. Reid dated February 19, 1976.
- (2) Letter from Mr. C. L. Newman to Mr. R. W. Reid dated April 22, 1976.
- (3) Letter from Mr. W. J. Cahill, Jr. to Mr. R. W. Reid dated May 27, 1976.

## Modification

- Relocation of high head safety injection valves MOV-856A, B & D. (See Reference 1).
- Relocation of solenoids for accumulator N<sub>2</sub> fill line valves 891 B & D. (See Reference 2).
- Relocation of high head injection line flow transmitters FT-925 & 926 and low head injection line flow transmitter FT-946B. (See Reference 2).
- 4. Installation of redundant position indication in the CCR for the following eleven (11) motor operated valves that are de-energized during operation to meet single failure criteria per NRC Branch Technical Position EICSB-13: 856B & F; 894 A, B, C & D; 744, 882, 1810, 842 & 843. (See Reference 2).
- Installation of capability to restore power to high head SI pumps miniflow valves 842 & 843 from the CCR. (See Reference 2).
- Installation of fuses in series with existing circuit breaker in the curcuit supplying power to MCC # 28 (Containment). (See Reference 3 -Enclosure 1).

Status

Relocation Completed.

Relocation Completed.

Relocation Completed.

Installation completed; testing in progress and will be completed during current refueling outage.

Installation completed; testing in progress and will be completed during current refueling outage.

Installation completed.

## Modification

- 7. Installation of circuit breaker and fuses in series in the circuit supplying lighting panel # 218 (Containment). (See Reference 3 -Enclosure 1).
- Installation of fuses in series with existing circuit breaker in circuit #9 from 125 VDC Distribution Panel # 23 supplying power to fan cooler weir valves 1163 through 1167. (See Reference 3 - Enclosure 1).
- 9. Installation of fuses in series with existing circuit breaker in circuit # 3 from 118 V AC Instrument Bus # 24 supplying power to RCDT level transmitter LT-1003. (See Reference 3 - Enclosure 1).
- 10. Unitization of electrical interlocks between valves 730 & 731 and valves 888 A & B. (See Reference 3 - Enclosure 3).
- 11. Installation of electrical interlocks to bypass certain functions of the eight-switch sequence for changeover from injection to recirculation when SI signal is present. (See Reference 3 -Enclosure 3).
- 12. Installation of a second SI "block" switch for independent testing of the redundant logic trains for the low pressurizer pressure/low pressurizer level SI logic. (See Reference 3 - Enclosure 3).
- 13. Installation of a second annunciator in the CCR for independent "Safeguards train in test" indication for each train. (See Reference 3 -Enclosure 3).
- 14. Disconnection of power supplies to RHR miniflow valves 743 & 1870 (i.e. rendering them manual valves). These valves will be locked open during operation. (See Reference 3 - Enclosure 3).

## Status

Installation completed.

Installation completed.

Installation completed.

Modification in progress; to be completed during current refueling outage.

Installation in progress; to be completed during current refueling outage.

Installation in progress; to be completed during current refueling outage.

Installation in progress; to be completed during current refueling outage.

Modification in progress; to be completed during current refueling outage.

## Modification

- 15. Revision of Emergency Procedure E-2A to allow operator to proceed with low head recirculation based on flow readings from two of the four low head injection line flow transmitters (FT-946 A, B; C & D). (See Reference 3 - Enclosure 3).
- 16. Installation of a second reactor coolant system pressure transmitter to provide independent pressure interlocks for valves 730 & 731. Due to the delivery time for materials for this modification, the proposed change is expected to be completed during a future outage. During the interim, valves 730 &

731 will be de-energized in the closed position whenever the reactor coolant system pressure is above the RHR system design pressure. (See Reference 3 - Enclosure 3).

# Status

Revision in progress ;

to be completed during current refueling outage.

Present estimated installation date is November, 1976.