

Distribution  
 Court Copy  
 Docket file  
 LReading  
 RP Reading  
 PWR-2 File  
 RCDeYoung  
 OGC MKamman  
 OCR (2)  
 KKniel  
 MService (2)

Docket No. 50-247

JAN 5 1973

Mr. Edward J. Bauser  
 Executive Director  
 Joint Committee on Atomic Energy  
 Congress of the United States

Dear Mr. Bauser:

The Atomic Energy Commission has issued an Order extending the construction completion date for Consolidated Edison Company of New York, Inc.'s Indian Point Nuclear Generating Unit No. 2. In lieu of the completion date of January 2, 1973, as specified in our September 18, 1972 letter to Consolidated Edison for Provisional Construction Permit No. CPPR-21, the latest completion date has been extended to March 1, 1973.

This extension is necessary because of delays in the completion and associated testing of the facility due to the determination to refabricate the core and to inspect and repair, as necessary, deficiencies in particular vent/drain assemblies which were indicated during the precritical testing program.

Two copies of a request for extension of the completion date from the Consolidated Edison Company, together with two copies of the Order, are enclosed for the information of the Committee. The Order has been transmitted to the Office of the Federal Register for publication.

Sincerely,

Original Signed By

R. C. DeYoung

A. Giambusso, Deputy Director  
 for Reactor Projects  
 Directorate of Licensing

Enclosures:

1. Request for Extension
2. Order

8111210118 730105  
 PDR ADDCK 05000247  
 P PDR

*Read in DR Mail Room 1/4/73*

CRESS#03 MC#219242 12/8/72 DATE	OFFICE L:PWR-2 MService 12/19/72 DATE	L:PWR-2 KKniel 12/27/72 DATE	<del>L:PWR-2</del> OGC MKamman 12/19/72 DATE	Ad:pwr RCDeYoung 12/27/72 DATE	DL Giambusso 12/27/72 DATE	OCR 12/15/72 DATE
--	---	---------------------------------------	---	---	-------------------------------------	-------------------------