

12-11-70

) ) ) ) ) )

Docket No. 50-247

A circular library stamp from the University of Toronto Libraries. The text "UNIVERSITY OF TORONTO LIBRARIES" is arranged in a circle around the perimeter. In the center, the year "1968" is printed. The stamp is slightly faded and tilted.

Leaming

8110310438 701211  
PDR ADOCK 05000247  
PDR

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28

TESTIMONY OF JOHN T. STIEFEL

PRESIDENT, WEDCO

Q. Mr. Stiefel, what is the nature and design of the Indian Point Unit No. 2 Pressurized Water Reactor plant?

A. The principal elements of the plant, which are described in the FSAR, are the reactor and reactor coolant system, the reactor containment system; engineered safeguards including an emergency core cooling system, a containment spray system, a containment air recirculation cooling and filtration system and hydrogen recombiners; an instrumentation and control system including a reactor protective system, and radiation monitoring equipment; an electrical supply system including emergency diesel generating units and their fuel supplies; a waste disposal system; auxiliary and emergency systems including a chemical and volume control system, closed loop auxiliary coolant system, and service water system; a primary and auxiliary building ventilation system; a control room; a heating and ventilating system; a steam and power conversion system including the turbine-generator and condenser; and various necessary buildings and structures.

These systems provide a plant capable of producing power, but also important, allow a flexible construction and test program capability that permits various construction sequences and considerable latitude in the sequence of testing the various systems of the plant.

Q. How has Westinghouse managed the design and construction of this plant?

1 A. Westinghouse has used many techniques during the past 20 years.  
2 Attention to key areas throughout the development, design,  
3 procurement and manufacture, construction, test and operations  
4 has developed management techniques for communications and  
5 control and an extensive understanding of the many aspects  
6 required for complete nuclear power plants. Westinghouse has  
7 accumulated many years of nuclear experience in its management  
8 team and maintains organizational flexibility to cope with  
9 changing situations as projects proceed from design to  
10 commercial operation. The most important aspects of nuclear  
11 power are safety and quality assurance. Many years of  
12 experience in management understanding is required to balance  
13 the many aspects of a plant, but Westinghouse has always been  
14 concerned regarding quality and safety. We believe our  
15 experience based on over 75 designed and operating naval and  
16 commercial plants, shows that we can design and build with  
17 our tools, techniques and experience quality plants with  
18 excellent nuclear operating records.

19 In the design and construction of this plant we have used  
20 this experience, including the management techniques and  
21 technical expertise that has been developed over the years.

22 Q. Mr. Stiefel, what is the status of the construction and  
23 test program?

24 A. The construction of Consolidated Edison Company Indian Point  
25 station, Unit No. 2, is substantially complete.

26 Q. What do you mean by substantially complete?

27 A. Based on Westinghouse and my personal experience at other  
28 plants we are capable of meeting the following key milestone

1        dates:

2                    Commence Hot Functional Testing or

3                    Air Testing of the Reactor Containment 12/29/70

4                    Commence Core Loading                    2/10/71

5                    Achieve Criticality                    3/15/71

6                    Commence Power Test Program

7                    (Greater than 1% power)                    3/25/71

8                    We fully expect (barring unforeseen circumstances) to meet  
9                    the aforementioned dates.

10                   All major Indian Point Unit No. 2 plant components are in  
11                   place and, with certain exceptions, all systems have been  
12                   completed to the extent that pre-operational testing is in  
13                   progress.

14                   Significant component and system testing will have  
15                   progressed, by December 29, 1970, to the point such that either  
16                   heatup of the Reactor Coolant System or air testing of the  
17                   reactor containment may begin depending on our schedule  
18                   progress. This heatup, and the concurrent system "Hot  
19                   Functional" testing, unique to the pressurized water plant,  
20                   will provide final assurance prior to core loading and opera-  
21                   tional testing, that completed systems have been constructed  
22                   and operate in accordance with plans and commitments. Certain  
23                   construction work and system tests are planned for completion  
24                   during and after Hot Functional Testing and are generally  
25                   listed in the following tables:

Table A

Construction Status -- Unit No. 2

1. All systems will be completed prior to December 17, 1970, except the following:

- Reactor control
- H<sub>2</sub> and carbon dioxide systems for turbine-generator
- Waste disposal (gas)
- Radiation monitoring
- Nuclear instrumentation
- Rod control drive
- Incore instrumentation
- Reactor protection and safeguards systems
- Water treatment and makeup
- Misc. lighting and heat
- Cranes (includes fuel handling manipulator crane)
- Heat tracing
- Cathodic protection
- Computer
- City Water

In addition, the following modifications are planned for later completion:

- a. "Backup vent system" on the hydrogen recombiners (to be completed during the first two years of operation at power)
- b. Filtered exhaust system for fuel storage building (to be completed by the end of the first year of full power operation)
- c. Redundant turbine overspeed trip (to be completed prior to power).
- d. Missile protection beam or column external to reactor containment (to be completed prior to April 1, 1971).
- e. Structural reinforcements in turbine hall and Unit No. 1 superheater building (to be completed prior to power).

Installation of piping seismic restraints, pipe whip restraints and piping insulation will be in progress.

2. On December 25, 1970 (Hot Functional) construction status will be essentially the same as above, except that the non-nuclear portion of the computer is expected to be complete.

- 1 3. By February 10, 1971 (Core Loading) the following  
2 construction items will be incomplete:
- 3 - Certain seismic and pipe whip restraints in areas other  
4 than the vapor containment building, and some insula-  
5 tion
  - 6 - Nuclear portion of the computer software package
  - 7 - Modifications planned for later completion (as stated  
8 in 1. a - e above).
- 9 4. By March 15, 1971 (Initial Criticality) some restraints  
10 external to vapor containment, grading, leveling and the  
11 five modifications mentioned earlier will remain to be  
12 completed.
- 13 5. By March 25, 1971 (Start of Power Testing above 1% power)  
14 final grading, leveling and modifications a and b above  
15 will remain for future completion.

16 Table B

17 Test Status - Unit No. 2

- 18 1. The Reactor Coolant System cold hydrostatic test was com-  
19 pleted on June 29, 1970. This test required checkout and  
20 operation of the Reactor Coolant Pumps, charging pumps  
21 component Cooling System, Electrical Power Distribution  
22 Systems and other significant systems associated with  
23 normal operation of the Reactor Plant.
- 24 The following tests are planned for conduct after  
25 December 17, 1970 as part of the hot functional test  
26 program: Demineralizer, Reactor Coolant System, Auxiliary  
27 and Component Cooling System, Pressurizer System, Residual  
28 Heat Removal System, Sampling System and Safety Injection  
System.

2. The following tests are planned for conduct after completion of hot functional testing and include core loading procedures which are planned to be implemented on February 10, 1971: Boron Recycle System, Waste Disposal System, Radiation Monitoring System, Nuclear Instrumentation System, Chemical and Volume Control System, Fuel Handling Facility, Fire Protection Systems, Safety Injection System, Reactor Protection and Safeguards check-out, and Initial Core Loading.
3. The following tests are planned for conduct after core loading and prior to initial criticality: Boron Recycle System, Nuclear Instrumentation System, Reactor Coolant System, Pressurizer System, Rod Control System, Steam Generator Level Control System and Reactor Protection System.
4. The following tests, including initial criticality programmed for March 15, 1971, are planned for conduct prior to significant power operation: Initial Criticality, Boron Dilution/Addition Nuclear Instrument Checks.
5. The following tests, which include initial approach to significant power on March 25, 1971, are planned through the full power acceptance run: Startup Sequence, Nuclear Instrumentation System, Steam Generator Level Control System, Feedwater System, Steam Dump System, Reactor Control System, Natural Circulation, Load Reduction, Plant Trip.

..\_\_\_\_\_..

1 Construction and testing effort during the post Hot  
2 Functional Test period will be focused on completing the  
3 prerequisites for core fuel loading. These prerequisites  
4 are expected to be complete such that fuel loading may  
5 commence February 10, 1971.

6 Certain planned construction and test work not pre-  
7 requisite to core loading will remain to be completed  
8 following commencement of core loading, as indicated in  
9 Tables A and B.

10 Initial core criticality is expected to be achieved  
11 March 15, 1971, following completion of all prerequisite  
12 testing. Power testing at low levels and up to approxi-  
13 mately 35% of full power will follow initial criticality  
14 and should commence about March 25, 1971. Construction  
15 effort to be conducted during this period, if not previ-  
16 ously completed, is listed in Tables A and B.

17 The completion of all requisite testing and ascent to  
18 full power is expected to be complete in May 1971. Start  
19 of commercial operation (100 hour acceptance run) is  
20 expected at that time.

21 Q. Have you formed an opinion whether Indian Point Unit No. 2  
22 has been constructed in accordance with the technical  
23 portions of the application as amended?

24 A. Yes, I have. As constructed, the nuclear powered genera-  
25 ting unit, Indian Point No. 2, satisfies the safety  
26 requirements of the design set forth in the final  
27 Facility Description and Safety Analysis Report (FSAR)  
28 as amended, included in the application as amended.



1           This has been and is being verified by a comprehensive  
2           quality assurance program combining the talents of the  
3           principal organizations involved in the Indian Point  
4           project (Westinghouse, WEDCO, and United Engineers and  
5           Constructors) and their subcontractors.

6   Q.   What steps is Westinghouse taking in its quality assurance  
7       program to provide a plant meeting the AEC's requirements?

8   A.   The Westinghouse portion of the quality assurance program  
9       for Indian Point Unit No. 2 was planned to provide  
10      assurance that all phases of construction important to  
11      safety, both off-site and on-site, were conducted  
12      according to engineering and quality control standards  
13      and requirements established to meet the design set forth  
14      in the FSAR as amended included in the application as  
15      amended. The program has been carried out in accordance  
16      with the description set forth in the application as amended.

17           This was accomplished through the organization  
18      described in the FSAR as amended included in the application  
19      in which authority and responsibilities were assigned to  
20      provide internal checks and balances. Independent audits  
21      were carried out by Westinghouse, WEDCO, and UE&C at  
22      various times which confirmed that the quality assurance  
23      program was adequate and was being properly implemented.

24           Westinghouse, WEDCO and UE&C each have a quality  
25      assurance organization, whose task is to implement the  
26      quality assurance program for their respective companies.  
27  
28

1 They are independent of purchasing and construction functions  
2 and have the authority to assure that their independency of  
3 action and judgment is not impaired.

4 The quality assurance organizations share with the  
5 design engineers the responsibility for assuring that all  
6 equipment and structures meet the design and quality standards  
7 set forth in the FSAR as amended. The quality assurance  
8 organizations have the authority to stop work if necessary to  
9 assure adequate quality. Solutions to fabrication, instal-  
10 lation or construction problems affecting quality require  
11 concurrence of the cognizant design engineering organization.

12 The design and quality engineers for each of the prin-  
13 cipal organizations participating in Indian Point Unit No. 2  
14 evaluated suppliers and reviewed specifications, requests for  
15 quotations, and purchase orders as required to assure that the  
16 intent of regulatory requirements, industry codes and stan-  
17 dards, and other technical requirements were complied with.  
18 In each case, to the extent contemplated by the quality  
19 assurance program, these organizations utilized quality control  
20 residents at the manufacturer's plants, or by means of  
21 scheduled vendor surveillance visits reviewed the vendor's  
22 manufacturing, welding, and quality control records, and  
23 witnessed product tests in order to provide assurance that  
24 the components did in fact meet the requirements specified  
25 by the design. Documentation required by the quality  
26 assurance program was maintained. Both design and quality  
27 assurance personnel reviewed all pressure vessels to assure  
28 that these vessels were manufactured in compliance with

1 applicable ASME codes, were properly documented,  
2 and had nameplates affixed with stamps applied by independent  
3 insurance company inspectors under the auspices of the  
4 National Board of Underwriters.

5 Preparation for shipping and shipping of equipment  
6 important to safety was done in conformance with procedures  
7 established to provide adequate protection from environmental  
8 or mechanical damage and approved by the appropriate design  
9 and quality engineers.

10 As a further check to assure that no damage had occurred  
11 in transit, equipment was inspected upon arrival at the  
12 site. On site storage, installation, and quality control  
13 were done in compliance with specifications and procedures  
14 required by the quality assurance program described in the  
15 FSAR as amended.

16 Components were installed under the surveillance of  
17 engineering and inspection agencies to assure compliance with  
18 specifications.

19 For example, the reactor vessel had to be set to very  
20 close tolerances on elevation, plumb, level and rotation in  
21 respect to the building. All other major reactor coolant  
22 system components had to be set to very close tolerances  
23 relative to the reactor vessel. To assure compliance, after  
24 the surveyors and associated inspection agencies were  
25 satisfied that all components were positioned in accordance  
26 with the detailed procedures and specifications, the  
27 components were then grouted in place and re-checked.

28 All welding was performed using qualified welders and

1 qualified welding procedures. The qualification of personnel  
2 and procedures was that required by applicable codes and  
3 specifications. Records were maintained for all welds in  
4 systems important to safety to assure that this was the case.

5       Quality control testing was performed in accordance with  
6 applicable codes and specifications. Examples of tests  
7 performed are nondestructive procedures, such as dye  
8 penetrant, magnetic particle and radiography tests, and, on a  
9 sampling basis, destructive tests of structural materials such  
10 as concrete and reinforcing bar splices. This testing was  
11 performed in accordance with code requirements and engineering  
12 specifications, and records were maintained by the testing  
13 laboratories. We audited those records as an independent check  
14 on the validity of the test results.

15       During plant construction, teams of inspectors and  
16 engineers conducted "walk-through" inspections of installed  
17 systems to provide assurance that components had been  
18 installed as required and that all installation welding was  
19 properly identified and documented.

20       Upon completion of installation, the reactor coolant  
21 system and those engineered safeguards systems requiring  
22 insulation were and are being inspected immediately prior to  
23 insulation to assure that the surface condition of pipes,  
24 fittings, and components meet required standards and that  
25 these surfaces were properly cleaned to assure that no dele-  
26 terious amounts of materials or chemicals remained on the  
27 surface. On non-insulated engineered safeguards systems,  
28 final cleanup is performed after installation and testing is

1 completed and prior to removal of scaffolding.

2 Throughout the Indian Point project various audits of  
3 quality activities were conducted. Westinghouse nuclear power  
4 non-resident specialists, together with resident engineers,  
5 monitored installation of critical systems to assure con-  
6 formance to specifications. The Westinghouse Headquarters  
7 Quality Assurance group has audited Indian Point project  
8 quality activity. Also within the WEDCO Reliability section  
9 there is a Systems Reliability group, reporting to the  
10 Reliability Manager, which has conducted audits of construction  
11 activity, site quality control and vendor surveillance  
12 activities.

13 In those instances where quality control determined that  
14 design specifications had not been met that fact was docu-  
15 mented. In some cases, such as defective weldments, these  
16 were repaired on site using standard repair procedures  
17 having prior engineering approval. Other cases were processed  
18 to design engineering for decisions. This separation of  
19 functions permitted the individual responsible for deter-  
20 mining the action to be taken to be independent of the  
21 individual responsible for the construction schedule.

22 The WEDCO startup engineering organization is responsible  
23 for Westinghouse activities in the conduct of plant startup,  
24 including technical guidance of core loading and testing from  
25 the point of construction completion through commercial  
26 operation. This responsibility includes issue and approval  
27 of test procedures for control of these activities. Over  
28 and above the thorough check-out of systems performed by

1 construction, engineering and quality assurance agencies, this  
2 group has performed, and will continue to perform, an inde-  
3 pendent check of systems for completion, internal cleanliness,  
4 proper installation, calibration and operation during and  
5 after the final stages of construction.

6 The quality assurance activities heretofore described  
7 will continue to be enforced for those items of construction  
8 remaining to be completed to assure that the completed  
9 facility will be in accordance with the design set forth in  
10 the FSAR as amended.

11 Prior to full power operation of Indian Point Unit  
12 No. 2, the plant will undergo a thorough, systematic testing  
13 program which successively demonstrates the capability of the  
14 plant to proceed safely to each following stage of testing  
15 until full power is achieved and maintained. Each requisite  
16 stage of the initial startup tests will be successfully com-  
17 pleted before the next stage is undertaken. We will, of course,  
18 continue to follow the program set forth in the FSAR as amended.

19 The first stage of the initial tests is a program which  
20 ensures that required equipment and systems perform in accord-  
21 ance with design criteria prior to fuel loading. In general,  
22 the types of tests include hydrostatic, hot functional and  
23 preoperational tests and they are performed by Con Ed. They  
24 verify that equipment and systems are capable of performing  
25 the functions for which they were designated.

26 Fuel loading by Con Ed does not begin until the pre-  
27 requisite system tests and operations are satisfactorily  
28 completed and the AEC has granted permission to load fuel.

1        Upon completion of core loading, precritical tests will  
2        be performed by Con Ed to assure that all equipment and  
3        systems whose installation was completed during core loading  
4        are functioning properly. After satisfactory completion of  
5        these tests nuclear operation of the reactor will be initiated  
6        by Con Ed. This final stage of startup and testing includes  
7        initial criticality, low power testing and power level esca-  
8        lation to establish operating characteristics of the unit and  
9        core, to verify design predictions, to demonstrate that license  
10       requirements are being met and to verify that commercial power  
11       operation can be safely undertaken. The WEDCO startup organi-  
12       zation supplemented by appropriate Westinghouse technical  
13       experts provides technical advice, recommendations and assist-  
14       ance in planning and executing the respective stages of unit  
15       startup.

16       A great deal of care has been taken in the construction  
17       of Indian Point Unit No. 2 and will continue to be taken in  
18       completing the construction and placing the unit into operation,  
19       as described above and in much greater detail in the application  
20       as amended. In view of this, it is my professional opinion  
21       that as built and tested, Indian Point Unit No. 2 will meet  
22       the requirements set forth in the FSAR as amended included in  
23       the application as amended.