


~~Submitted w/ Ltr Dated~~ 7-19-72

BEFORE THE UNITED STATES
ATOMIC ENERGY COMMISSION



In the Matter of)
)
Consolidated Edison Company)
of New York, Inc.)
(Indian Point Station, Unit No. 3))

Docket No. 50-286

PETITION REQUESTING EXTENSION

OF

COMPLETION DATE


Pursuant to Section 50.55(b) of the Commission's regulations, Consolidated Edison Company of New York, Inc., Applicant in the above-captioned proceeding, hereby requests that the latest completion date for its Indian Point Station, Unit No. 3 specified in Provisional Construction Permit No. CPPR-62 be extended from September 1, 1972 to March 1, 1974.

Unit No. 3 has been subject to construction delays due primarily to an insufficient labor force, particularly in the skilled trades; delayed shipment of critical materials; and the necessity to incorporate design changes paralleling modifications found to be necessary in Unit No. 2.


8111110375 720719
PDR ADOCK 05000286
A PDR

3950
Rue

CONSOLIDATED EDISON COMPANY
OF NEW YORK, INC.

By 
William J. Cahill, Jr.
Vice President

Subscribed and sworn to
before me this 17 day of
July, 1972.


Notary Public

ARTHUR M. BROWN
Notary Public, State of New York
No. 24-5470901
Qualified in Kings County
Commission Expires March 30, 1974