

April 4, 1974

L. Manning Muntzing  
Director of Regulation

STATUS OF WATERFORD 3 AND INDIAN POINT 3

This is in response to your question relative to the circled items on the attached sheets. The status of these two projects is as follows:

WATERFORD 3

Early in 1974, OGC estimated that, if a settlement were not reached, the antitrust hearing would probably be held in May or June 1974, with a decision expected around Labor Day. However, the ASLB has recently denied the staff's motion for summary disposition. As a result, the hearing estimates may change. We will have better information after the ASLB issues an order based on the March 26 prehearing. The order is expected in the next few days.

INDIAN POINT 3

Con Edison has slipped the fuel loading date from July 1974 to November 1974 after an analysis of current construction status and planning resulted in a revision of turnkey contractor's schedule.

A. F. Abell  
Acting Chief  
M.I.S. Branch  
Office of Plans & Schedules, L

cc: E. G. Case  
J. F. O'Leary

Distribution:  
Files  
CPS  
L Reading  
DR Reading

8111230758 740404  
ADOCK 05000286  
GE

OFFICE →	L:OPS								
SURNAME →	TAbell/lpc								
DATE →	4/4/74								

*Memo*