

Docket
016

Distribution:
Courtesy
Docket
RP R/F
L R/F
PWR-1 R/F
RCDeYoung
OGC
OC R (2)
Gertter
Licensing Asst. (2)

Docket No. 50-286

AUG 16 1972

Mr. Edward J. Bauser
Executive Director
Joint Committee on Atomic Energy
Congress of the United States

Dear Mr. Bauser:

The Atomic Energy Commission has issued an Order extending the construction completion date for Consolidated Edison Company of New York, Inc.'s Indian Point Nuclear Generating Unit No. 3. In lieu of the completion date of September 1, 1972, as specified in Provisional Construction Permit No. CPPR-62, the latest completion date has been extended to March 1, 1974.

This extension was necessary because of construction delays due to an insufficient labor force, delayed shipment of critical materials, and the incorporation of necessary design changes paralleling modifications in Unit No. 2.

Two copies of a request for extension of the completion date from the Consolidated Edison Company, together with two copies of the Order, are enclosed for the information of the Committee. The Order has been transmitted to the Office of the Federal Register for publication.

Sincerely,

Original signed by R. C. DeYoung

R. C. DeYoung, Assistant Director
for Pressurized Water Reactors
Directorate of Licensing

Enclosures:

- 1. Request for Extension
- 2. Order

bcc: Commissioner Ramey
Commissioner Larson
Commissioner Doub

DR-8/15
OCR-8/15/72 @ 1:18

8111130184 720816
PDR ADOCK 05000286
A PDR

See previous yellow for concurrences

OFFICE ▶	AD:PWR	PWR-1	PWR-1	OGC	AD:PWR	OSR
x7401 SURNAME ▶	SBachrach:rw	CHale	DVassallo	Karman	RCDeYoung	OS
DATE ▶	8/2/72	8/2/72	8/2/72	8/3/72	8/14/72	8/16/72

Distribution:
 Courtesy
 Docket
 RP R/F
 L R/F
 PWR-1 R/F
 RCDeYoung
 OGC
 OCR (2)
 Gertter
 Licensing Asst (2)

Docket No. 50-286

Mr. Edward J. Bauser
 Executive Director
 Joint Committee on Atomic Energy
 Congress of the United States

Dear Mr. Bauser:

The Atomic Energy Commission has issued an Order extending the construction completion date for Consolidated Edison Company of New York, Inc.'s Indian Point Nuclear Generating Unit No. 3. In lieu of the completion date of September 1, 1972, as specified in Provisional Construction Permit No. CPPR-62, the latest completion date has been extended to March 1, 1974.

This extension was necessary because of construction delays due to an insufficient labor force, delayed shipment of critical materials, and the incorporation of necessary design changes paralleling modifications in Unit No. 2.

Two copies of a request for extension of the completion date from the Consolidated Edison Company, together with two copies of the Order, are enclosed for the information of the Committee. The Order has been transmitted to the Office of the Federal Register for publication.

Sincerely,

R. C. DeYoung, Assistant Director
 for Pressurized Water Reactors
 Directorate of Licensing

Enclosures:

1. Request for Extension
2. Order

bcc: Commissioner Ramey
 Commissioner Larson
 Commissioner Doub

CRESS T2088 7/31/72	OFFICE ▶ PG SURNAME ▶ DATE ▶	AD:PWR SBachrach 8/2/72	PWR-1 CHale 8/2/72	PWR-1 DVassallo 8/2/72	OGC Kerman 8/2/72	AD:PWR RCDeYoung 8/ /72
---------------------------	---------------------------------------	-------------------------------	--------------------------	------------------------------	-------------------------	-------------------------------