

Southern Nuclear
Operating Company, Inc.
Vogtle 3&4
7825 River Road
Waynesboro, GA 30830

Tel 706.826.5535
Fax 706.826.5580



NOV 11 2010

Project No.: 0783

ND-10-2187

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Units 3 and 4
Completion of ITAAC 2.2 03.08c.i-04

The purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the Simulated completion of Vogtle Electric Generating Plant (VEGP) Unit 3, Inspection, Test, Analysis and Acceptance Criteria (ITAAC) Item 2.2.03.08c.i-04 for verifying set pressure of the flow resistance in the Passive Core Cooling System (PXS) from each containment recirculation line to the reactor vessel in accordance with 10 CFR 52.99(c)(1). The closure process for this ITAAC is based on the guidance described in NEI 08-01 (Reference 1).

ITAAC Statement

Design Commitment:

The PXS provides RCS makeup, boration, and safety injection during design basis events.

Inspections, Tests, Analysis:

A low-pressure injection test and analysis for each CMT, each accumulator, each IRWST injection line, and each containment recirculation line will be conducted. Each test is initiated by opening isolation valve(s) in the line being tested. Test fixtures may be used to simulate squib valves.

Containment Recirculation:

A temporary water supply will be connected to the recirculation lines. All valves in these lines will be open during the test. Sufficient flow will be provided to fully open the check valves.

D103
NRO

Acceptance Criteria:

The injection line flow resistance from each source is as follows:

Containment Recirculation:

The calculated flow resistance for each containment recirculation line between the containment and the reactor vessel is:

Line A: $\leq 1.11 \times 10^{-5}$ ft/gpm² and

Line B: $\leq 1.04 \times 10^{-5}$ ft/gpm²

ITAAC Determination Basis

The calculated flow resistance was determined by installing flow test fixtures for the squib valves in the containment recirculation sump lines, filling the In-containment Refueling Water Storage Tank (IRWST) with demineralized water, and initiating flow from the "A" screen in the IRWST into the containment recirculation sump to recirculation injection line "B" to the reactor vessel. Then repeating the process with screen "B" to injection line "A" while measuring flow rate and differential pressure.

Flow resistance is a constant value proportional to flow loss divided by the square of the flow rate. The constant value for flow resistance was calculated, adjusted for measurement uncertainty, and compared to the acceptance criteria. The flow resistance was determined to be 1.05×10^{-5} ft/gpm² for Line A and 9.80×10^{-6} ft/gpm² for Line B which meets required the ITAAC acceptance criteria.

The flow resistance meets the acceptance criteria of the ITAAC which is used to verify the design commitment for the PXS to provide Reactor Coolant System (RCS) makeup, boration, and safety injection during design basis events.

ITAAC-Related Construction Finding Review

In accordance with procedures for ITAAC closure, Southern Nuclear performed a review of all ITAAC-related construction findings pertaining to the subject ITAAC. This review found that there were no relevant ITAAC-related construction findings associated with this ITAAC. The ITAAC Completion Package (Reference 2) documents the closure for ITAAC 2.2 03.08c.i-04 and is available for NRC review.

ITAAC Closure Statement

Based on the above information for VEGP Unit 3, Southern Nuclear hereby notifies the NRC that ITAAC 2.2 03.08c.i-04 was performed and the prescribed acceptance criteria are met.

We request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact J. (Jim) T. Davis at 706-826-5544.

Sincerely,



J. T. Davis
Vogtle 3 & 4 Licensing Supervisor
SNC Nuclear Development

JTD/faw

References (available for NRC review)

1. NEI 08-01, Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52.
2. ITAAC 2.2 03.08c.i-04 Completion Package

cc: Southern Nuclear Operating Company

Mr. J. A. Miller, Executive Vice President, Nuclear Development (w/o enclosure)
Mr. D. H. Jones, Site Vice President, Vogtle 3 & 4 (w/o enclosure)
Mr. C. R. Pierce, AP1000 Licensing Manager
Mr. J. D. Williams, Vogtle 3 & 4 Site Support Manager
Mr. J. T. Davis, Vogtle 3 & 4 Site Licensing Supervisor
Mr. B. W. Waites, Project Engineer
Mr. P. C. Albuquerque, Vogtle 3 & 4 Site Licensing Engineer

Nuclear Regulatory Commission

Mr. M. Jardaneh, Reactor Operation Engineers – NRO
Mr. M. Kowal, Branch Chief – NRO
Mr. S. Freeman, Senior Project Inspection – Region II
Mr. A. Blamey, Branch Chief – Region II

Georgia Power Company

Mr. T. W. Yelverton, Nuclear Development Director
Ms. A. N. Faulk, Nuclear Regulatory Affairs Manager

Oglethorpe Power Corporation

Mr. M. W. Price, Executive Vice President and Chief Operating Officer
Mr. K. T. Haynes, Director of Contracts and Regulatory Oversight

Municipal Electric Authority of Georgia

Mr. J. E. Fuller, Senior Vice President, Chief Financial Officer
Mr. S. M. Jackson, Vice President, Power Supply

Dalton Utilities

Mr. D. Cope, President and Chief Executive Officer

Shaw Stone & Webster, Inc.

Mr. B. Davis, Vogtle Project Manager (w/o enclosure)
Mr. J. M. Oddo, Licensing Manager

Westinghouse Electric Company, LLC

Mr. R. J. Buechel, Consortium Project Director Vogtle Units 3 & 4 (w/o enclosure)
Mr. R. F. Ziesing, Director, US Licensing, NPP
Mr. S. A. Bradley, Vogtle Project Licensing Manager
Mr. M. A. Melton, Manager, Regulatory Interfaces
Mr. D. A. Lindgren, Principal Engineer, AP1000 Licensing and Customer Interface
Mr. T. J. Ray, Manager AP1000 COL Licensing Support

Department of Energy

Mr. T. Miller, DOE/PM