ACCESSION NBR:8103040700 DOC.DATE: 81/02/23 NOTARIZED: NO DOCKET #: FACIL: 50-438 Bellefonte Nuclear Plant, Unit 1, Tennessee Valley Au 05000438 AUTH NAME AUTHOR AFFILIATION

MILLS, L.M. Tennessee Valley Authority RECIP. NAME RECIPIENT AFFILIATION

O'REILLY, J.P. Region 2. Atlanta, Office of the Director

SUBJECT: Responds to 800428 ltr re: INRYCO tendon installation. operations & related QA/QC; activities. Inspectors to be: maintained on simultaneously stressed groups of dome & horizontal tendons. INRYCO resumed tendon associated work.

DISTRIBUTION CODE: B0198 COPIES RECEIVED:LTR _L ENCL: _Q SIZE TITLE: Construction Deficiency Report: (10CFR50.55E)

NOTES:

	RECIPIENT	(COPIES		RECIPIENT		•	COPIES	
	ID CODEYNAM	EI I	LTTR	ENCL:	ID COL	DEVNAME	L	TTR	ENCL
ACTION:	A/D LICENSIG	04	1	1	YOUNGBI	LÕOD,B	05.	1 1	
•	RUSHBROOK, M.	06-	1.	4	BOURNI	A,T.	07	1	· } '
INTERNAL:		17-	. 1 i	1	ASLBP/	J.HARD		1.	,
	DIDIR HUM FAI	C15	1	1	DIR, DI	V OF LI	[C :	1	1 :
	EDO & STAFF	19	1.	1	EQUIP (BUAL BE	84.1	1	
	HYD/GEO: BR	55	1	1	I&E	<i>"</i> ",	09	1	
	LIC: QUAL: BR	12:	1	1	MPA		20	1	
	NRC PDR	0.2	1	1	OELD		21	1	A.
	PRUCALST REV	13:	1/	. 1	QA BR		14	1	
	REG FILE	01	1	i	RUTHER	ORD.W.	IE:	1	Á
	STANDROS DEV	21	1 :						1
EXTERNAL:	ACRS	16	16	16	LPDR		03:	1	1
• • •	NSIC	0.8	1:	J					

MAR 0 5 1981



CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

February 23, 1981

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNIT 1 - CONFIRMATION OF ACTION

This is in response to your letter dated April 24, 1980, RII:JPO 50-438 concerning INRYCO's tendon installation operations and related QA/QC activities for Bellefonte Nuclear Plant unit 1.

This letter confirms the telephone conversation on February 6, 1981, between W. R. Dahnke of TVA and J. J. Lenahan of your staff. As indicated in the telephone conference, TVA will maintain a minimum of two TVA inspectors and two INRYCO QC inspectors on each group of three dome tendons stressed simultaneously, and a minimum of one TVA inspector and one INRYCO QC inspector in each group of two horizontal tendons stressed simultaneously.

As discussed with you on February 6, 1981, and in accordance with your confirmation of concurrence letter dated February 10, 1981, TVA has allowed INRYCO to resume work associated with stressing of horizontal and dometendons. This completes the items outlined in your April 24, 1980, letter.

If you have any questions concerning this matter, please get in touch with D. L. Lambert at FTS 857-2581.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager Nuclear Regulation and Safety

oc: Mr. Victor Stello, Jr., Director Office of Inspection and Enforcement U.S. Nuclear Regulatory Commission Washington, DC 20555

30/9 1/0

U. T. MUCLEAR RECULATORY

8103040700

An Equal Opportunity Employer