

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8508270017 DOC. DATE: 85/08/22 NOTARIZED: NO DOCKET #
 FACIL: 50-438 Bellefonte Nuclear Plant, Unit 1, Tennessee Valley Au 05000438
 50-439 Bellefonte Nuclear Plant, Unit 2, Tennessee Valley Au 05000439
 AUTH. NAME: HUFHAM, J. W. AUTHOR AFFILIATION: Tennessee Valley Authority
 RECIP. NAME: GRACE, J. N. RECIPIENT AFFILIATION: Region 2, Office of Director

SUBJECT: Supplemental final deficiency & Part 21 rept re tube leaks
 in component cooling water HXs. Initially reported on 830124.
 Completion of retubing of Unit 2 HXs delayed until 870222.

DISTRIBUTION CODE: B001D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
	NRR/DL/ADL	1	0	NRR LB4 BC	1	0
	NRR LB4 LA	1	0	NRR LB4 PM 01	1	1
INTERNAL:	ACRS 41	6	6	ADM/LFMB	1	0
	ELD/HDS2	1	0	IE FILE	1	1
	IE/DEPER/EPB 36	1	1	IE/DQAVT/QAB21	1	1
	NRR/ROE, M.L.	1	1	NRR/DE/AEAB	1	0
	NRR/DE/CEB 11	1	1	NRR/DE/EHEB	1	1
	NRR/DE/EQB 13	2	2	NRR/DE/GB 28	2	2
	NRR/DE/MEB 18	1	1	NRR/DE/MTEB 17	1	1
	NRR/DE/SAB 24	1	1	NRR/DE/SGEB 25	1	1
	NRR/DHFS/HFEB40	1	1	NRR/DHFS/LQB 32	1	1
	NRR/DHFS/PSRB	1	1	NRR/DL/SSPB	1	0
	NRR/DSI/AEB 26	1	1	NRR/DSI/ASB	1	1
	NRR/DSI/CPB 10	1	1	NRR/DSI/CSB 09	1	1
	NRR/DSI/ICSB 16	1	1	NRR/DSI/METB 12	1	1
	NRR/DSI/PSB 19	1	1	NRR/DSI/RAB 22	1	1
	NRR/DSI/RSB 23	1	1	<u>REG FILE</u> 04	1	1
	RGN2	3	3	RM/DDAMI/MIB	1	0
EXTERNAL:	24X	1	1	BNL (AMDTS ONLY)	1	1
	DMB/DSS (AMDTS)	1	1	LPDR 03	1	1
	NRC PDR 02	1	1	NSIC 05	1	1
	PNL GRUEL, R	1	1			

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

1630 Chestnut Street Tower II

August 22, 1985

BLRD-50-438/83-15

BLRD-50-439/83-11

U.S. Nuclear Regulatory Commission
Region II

Attn: Dr. J. Nelson Grace, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

Dear Dr. Grace:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - TUBE LEAKS IN COMPONENT COOLING WATER
HEAT EXCHANGERS - BLRD-50-438/83-15, BLRD-50-439/83-11 - SUPPLEMENTAL FINAL
REPORT

The subject deficiency was initially reported to NRC-OIE Inspector
D. M. Verrelli on January 24, 1983 in accordance with 10 CFR 50.55(e) as NCR
2174. This was followed by our interim reports dated February 18 and June 3,
1983 and our final report dated November 3, 1983. Below is our supplemental
final report. We consider 10 CFR Part 21 applicable to this deficiency.

As discussed with NRC-OIE Region II Inspector A. Ignatonis on July 15, 1985,
the date of July 15, 1985 for completion of corrective actions on unit 2, as
indicated in our final report on this matter, was not met. A delay in the
delivery of the tubes needed for the unit 2 work has delayed completion of the
retubing of that units heat exchangers. The unit 1 work has been completed.
The corrective action on this matter for unit 2 will be completed by
February 22, 1987.

If you have any questions, please get in touch with R. H. Shell at
FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

J. W. Hufham, Manager
Licensing and Risk Protection

cc: See page 2

8508270017 850822
PDR ADOCK 05000438
S PDR

Boo1
1/0

U.S. Nuclear Regulatory Commission

August 22, 1985

cc: Mr. James Taylor, Director ✓
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Mr. H. B. Barkley
Babcock & Wilcox Company
P.O. Box 10935
Lynchburg, Virginia 24506-0935

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339