

ERDS VPN Transition June 17, 2011

Utility	Plant	Number Of Units	Percentage Complete	Status
AmerenUE	Callaway	1	100%	Complete
Arizona Public Service Company	Palo Verde	3	100%	Complete
Constellation Energy	Nine Mile Point	2	100%	Complete
	Ginna	1	97%	Planned Installation in July 2011
	Calvert Cliffs	2	65%	Planned Installation in Sep. 2011
Detroit Edison Company	Fermi	1	65%	Planned Installation in Sep. 2011
Dominion Generation	North Anna	2	25%	Planned Installation in 2012
	Surry	2	25%	Planned Installation in 2012
	Millstone	2	25%	Planned Installation in Sep. 2011
	Kewaunee	1	25%	Planned Installation in Sep. 2011
Duke Energy Carolinas, LLC	Catawba	2	25%	Planned installation in Sep. 2011
	McGuire	2	25%	Planned installation in Sep. 2011
	Oconee	3	25%	Planned installation in Sep. 2011
Energy Northwest	Columbia	1	100%	Complete
Entergy Nuclear Operations, Inc	James A. Fitzpatrick	1	97%	Planned installation in June 2011
	Indian Point	2	97%	Planned installation in June 2011
	Pilgrim	1	97%	Planned installation in June 2011
	Palisades	1	97%	Planned installation in May 2011
	Vermont Yankee	1	97%	Planned installation in Aug. 2011
	Arkansas Nuclear One	2	65%	Planned installation in Sep. 2011
	Grand Gulf	1	97%	Planned installation in May 2011
	River Bend	1	97%	Planned installation in Aug. 2011
	Waterford	1	97%	Planned installation in Sep. 2011
Exelon Corporation, LLC	LaSalle County	2	100%	Complete
	Quad Cities	2	100%	Complete
	Dresden	2	100%	Complete
	Clinton	1	100%	Complete
	Braidwood	2	97%	Planned Installation in June 2011
	Byron	2	0%	Planned Installation in July 2011
	Peach Bottom	2	0%	Planned Installation in Oct. 2011
	Three Mile Island	1	0%	Planned Installation in May 2012
	Limerick	2	0%	Planned Installation in Aug. 2012
	Oyster Creek	1	0%	Planned Installation in Sep. 2012
FirstEnergy Nuclear Generating Corp.	Perry	1	100%	Complete
	Davis-Besse	1	0%	Planned Installation in Dec. 2011
	Beaver Valley	2	0%	Planned Installation in Dec. 2011

FPL Group, Inc.	St. Lucie	2	97% / 100%	SL Unit 2 Complete/SLU1-Dec 2011
	Turkey Point	2	0%	Planned Installation in Aug. 2011
	Point Beach	2	97%	Planned Installation in 2012
	Duane Arnold	1	0%	Planned Installation in Sep. 2011
	Seabrook	1	0%	Planned Installation in Aug. 2011

Indiana Michigan Power Company	Donald C. Cook	2	65%	Transition date not provided
---------------------------------------	----------------	---	-----	------------------------------

Luminant Generation Company, LLC	Comanche Peak	2	5%	Planned installation in July 2011
---	---------------	---	----	-----------------------------------

Nebraska Public Power District	Cooper	1	100%	Complete
---------------------------------------	--------	---	------	----------

Northern States Power Company	Monticello	1	5%	Planned Installation in May 2012
	Prairie Island	2	5%	Planned Installation in Dec. 2011

Omaha Public Power District	Fort Calhoun	1	65%	Planned Installation in Sep. 2011
------------------------------------	--------------	---	-----	-----------------------------------

Pacific Gas & Electric Company	Diablo Canyon	2	97%	Planned Installation in July 2011
---	---------------	---	-----	-----------------------------------

PPL Susquehanna, LLC	Susquehanna	2	65%	Planned Installation in Dec. 2011
-----------------------------	-------------	---	-----	-----------------------------------

PSEG Nuclear, LLC	Hope Creek	1	65%	Planned Installation in Aug. 2011
	Salem	2	65%	Planned Installation in Aug. 2011

Progress Energy	Robinson	1	100%	Complete
	Brunswick	2	100%	Complete
	Harris	1	100%	Complete
	Crystal River	1	100%	Complete

South Carolina Electric & Gas Co.	Virgil C. Summer	1	0%	Planned Installation in Aug. 2011
--	------------------	---	----	-----------------------------------

Southern California Edison Co.	San Onofre	2	65%	Planned Installation in Dec. 2011
---------------------------------------	------------	---	-----	-----------------------------------

Southern Nuclear Operating Co.	Joseph M. Farley	2	97%	Transition date not provided
	Edwin I. Hatch	2	97%	Transition date not provided
	Alvin W. Vogtle	2	97%	Transition date not provided

STP Nuclear Operating Co.	South Texas Project	2	65%	Planned Installation in Aug. 2011
----------------------------------	---------------------	---	-----	-----------------------------------

Tennessee Valley Authority	Browns Ferry	3	100%	Complete
	Sequoyah	2	100%	Complete
	Watts Bar	1	100%	Complete

Wolf Creek Nuclear Operating Corp.	Wolf Creek	1	65%	Planned Installation in August 2011
---	------------	---	-----	-------------------------------------

Initial communication & scheduling	5% Complete
Acquire technical information	25% Complete
Equipment configuration & deployment	65% Complete
Testing	97% Complete
Confirm use of VPN	100% Complete