

UNITED STATES NUCLEAR REGULATORY COMMISSION

WASHINGTON, D.C. 20555-0001

August 30, 1999

LICENSEE: Wisconsin Public Service Corporation

FACILITY: Kewaunee Nuclear Power Plant

SUBJECT: MEETING BETWEEN THE WISCONSIN PUBLIC SERVICE CORPORATION

AND THE NUCLEAR REGULATORY COMMISSION STAFF CONCERNING THE REACTOR PROTECTION SYSTEM UPGRADE PROJECT AT THE KEWAUNEE

NUCLEAR POWER PLANT (TAC NO. MA5396)

The Nuclear Regulatory Commission (NRC) staff met with representatives from the Wisconsin Public Service Corporation (WPSC) and its contractor, Westinghouse Electric Company (Westinghouse) at NRC Headquarters on June 30, 1999, concerning the reactor protection system (RPS) upgrade project at the Kewaunee Nuclear Power Plant (Kewaunee). Enclosure 1 lists the meeting participants. A public meeting notice for the subject meeting was issued on June 11, 1999, and a copy of the meeting notice was posted on the NRC's public Internet Web page.

The WPSC's RPS upgrade project involves proposed replacement of the existing analog RPS and engineered safety features (ESF) instrumentation in the relay room at Kewaunee with new digital Westinghouse Ovation E-series equipment; according to the WPSC's project description, eight racks of original Foxboro process protection electronics and 14 racks of relay logic would be replaced in the fall of 2001.

A major factor in the licensee's decision revolves around the licensability of the new system and a timely review by the staff. Kewaunee would be the first domestic plant to utilize Westinghouse Ovation equipment in safety-related applications.

The WPSC and Westinghouse representatives presented an overview of the project and discussed the proposed schedule as described in the handout (Enclosure 2). The staff indicated that one of the most critical portions of its review would focus on the system architecture and defense-in-depth. WPSC requested that NRC review be conducted in two sequential parts. The first part involves staff review of the system architecture and project descriptions (submitted on June 7, 1999) including design, testing, verification, diversity, and defense-in-depth analysis. Supplemental submittals are expected in the next few months. WPSC requested the staff to issue a preliminary assessment letter by December 1999. The second part involves the license amendment request, which is planned to be submitted in December 2000, with the associated changes in technical specifications. WPSC requested that the staff complete its review in time to support the fall of 2001 installation schedule.

J/01

9909100057 990830 PDR ADDCK 05000305 PDR

WAS FILF GENTER CAPY

The staff stated that the WPSC's schedule appears very aggressive, and that the staff's ability to support the proposed schedule of issuing a preliminary assessment by December 1999 would depend on the quality and timely submittals and also would depend, in part, to the potential for involvement in Y2K inspection activities. The staff agreed to periodic meetings with WPSC and Westinghouse to discuss details of the submitted reports.

Tae Kim, Senior Project Manager, Section 1

Project Directorate III

Jac Krim

Division of Licensing Project Management Office of Nuclear Reactor Regulation

Docket No. 50-305

Enclosures: As stated

cc w/encls: See next page

Kewaunee Nuclear Power Plant Wisconsin Public Service Corporation

cc:

Foley & Lardner ATTN: Bradley D. Jackson One South Pinckney Street P.O. Box 1497 Madison, WI 53701-1497

Chairman Town of Carlton Route 1 Kewaunee, WI 54216

Harold Reckelberg, Chairman Kewaunee County Board Kewaunee County Courthouse Kewaunee, WI 54216

Attorney General 114 East, State Capitol Madison, WI 53702

U.S. Nuclear Regulatory Commission Resident Inspectors Office Route #1, Box 999 Kewaunee, WI 54216

Regional Administrator - Region III U.S. Nuclear Regulatory Commission 801 Warrenville Road Lisle, IL 60532-4531


James D. Loock, Chief Engineer Public Service Commission of Wisconsin 610 N. Whitney Way Madison, WI 53707-7854

M. L. Marchi Site Vice President-Kewaunee Wisconsin Public Service Corporation P.O. Box 19002 Green Bay, WI 54307-9002

MEETING ATTENDEES

NAME	<u>AFFILIATION</u>
T.J. Kim Jose Calvo Paul Loeser Angelo Marinos Keith Mortensen	NRC NRC NRC NRC NRC
Sang Rhow	NRC
Subinoy Mazumdar	NRC
Hulbert Li	NRC
Iqbal Ahmed	NRC
Eric Lee	NRC
Hukam Garg	NRC
Mario Gareri	NRC
Jim Stewart	NRC
S.V. Athavale	NRC
P. Brantmeier	WPSC
Jerry Riste	WPSC
Tom Schneider	WPSC
David Ozarowicz	WPSC
Ken Weinhauer	WPSC
Glenn Lang	Westinghouse
Bob Sterdis	Westinghouse
Albert Crew	Westinghouse
Wayne Barber	McGraw-Hill
Althera Wyche	Bechtel

Kewaunee Nuclear Power Plant Reactor Protection System Upgrade Project



WPS-NRC Meeting June 30, 1999

Kewaunee Project





Agenda

- WPS Intent to Upgrade Reactor Protection System
- Overview of Upgrade System Architecture
- Proposed Schedule for Submittal of Licensing Documents
- NRC Support of Proposed Schedule





WPS Intent to Upgrade Reactor Protection System

- WPS/WEC Team Introduction
- Scope of RPS Upgrade
- Schedule for RPS Upgrade
- Current Status of RPS Upgrade





WPS-W RPS Upgrade Team

■ WPS

Plant Manager -

Engineering Manager -

Project Engineer -

• I&C Engineering -

Licensing -

Westinghouse

Project Manager -

Functional and Licensing Engineer -

System Engineers -

NRC

Project Manager -

I&C Branch Chief -

Section manager -

Lead reviewer -

Review team -

Ken Weinhauer

Dan Cole

Dave Ozarowicz

Eric Streich, Pat Brantmeier

Tom Webb, Jerry Riste

Bob Sterdis

Glenn Lang

Carl Vitalbo, Al Crew

T. J. Kim

Jose Calvo

Jerry Mauck

Paul Loeser

Jim Stewart, Cliff Doutt




Scope of RPS Upgrade

- Replace 8 racks of Foxboro process protection electronics and 14 racks of relay logic
 - 4 process protection sets
 - 2 trains of RT, ESF, Aux Safeguards, and Test
- NIS electronics not replaced. NIS RT logic performed by upgraded system.
- Interfaces to plant computer, control systems, annunciator system, plant control board maintained
- Field devices not replaced as part of this upgrade
- Final actuation devices not replaced
- Field wiring to the cabinets maintained





Spacing Between Existing Racks




Page 6 of 33 © Copyright 1999 Westinghouse Electric Company





Entry Path for Upgrade Cabinets




KNPP I&C Upgrade Project

Page 7 of 33 © Copyright 1999 Westinghouse Electric Company





Existing RPS Relay Racks




Page 8 of 33 © Copyright 1999 Westinghouse Electric Company





Termination Boxes on Top of Racks




Page 9 of 33 © Copyright 1999 Westinghouse Electric Company





Existing Rack Cable Entry from Top




Page 10 of 33
© Copyright 1999 Westinghouse Electric Company





Existing Rack Cable Entry from Top




KNPP I&C Upgrade Project

Page 11 of 33
© Copyright 1999 Westinghouse Electric Company





Racks in Front Double Entry Doors




KNPP I&C Upgrade Project

Page 12 of 33 © Copyright 1999 Westinghouse Electric Company





View of Double Doors from Turbine Building Side




KNPP I&C Upgrade Project

Page 13 of 33
© Copyright 1999 Westinghouse Electric Company





Front View of Existing Foxboro Process Protection Rack (Rack 113)




Page 14 of 33 © Copyright 1999 Westinghouse Electric Company





Rear View of Existing Foxboro Process Protection Rack (Rack 113)




Page 15 of 33
© Copyright 1999 Westinghouse Electric Company





Front View of Existing Relay Rack 131




Page 16 of 33
© Copyright 1999 Westinghouse Electric Company





Rear View of Existing Relay Rack 131




Page 17 of 33 © Copyright 1999 Westinghouse Electric Company





MG-6 Relay Rack




Page 18 of 33 © Copyright 1999 Westinghouse Electric Company





Existing RPS Architecture



KNPP I&C Upgrade Project

Page 19 of 33 © Copyright 1999 Westinghouse Electric Company





Schedule for RPS Upgrade

Project Kickoff
March 1999

■ Docket RPS Upgrade June 1999

■ First Licensing Submittal June 1999

■ Final Licensing Report December 2000

■ License Amendment Request December 2000

■ NRC SER June 2001

Installation of Upgrade
September 2001





Current Status of RPS Upgrade Project

- Kickoff meeting held at NRC offices on March 4, 1999
- WPS docketted RPS Upgrade via letter NRC-99-041 dated June 7, 1999
- First licensing submittal in June 1999
 - Protection System Architecture
 - Protection System Testing Approach
 - Diversity & Defense-in-Depth Analysis
- Preliminary Design Review completed in May 1999





Overview of Upgrade System

KNPP I&C Upgrade Project

Page 22 of 33 © Copyright 1999 Westinghouse Electric Company





Topics of Discussion

- Architectural Design Considerations
- Simplified Block Diagram (w/o DAS)
- E3 Design Approach
- E3 Controller Internal Architecture
- Detailed Architecture (w/o DAS)
- DAS Functions





Architectural Design Considerations


- Present architecture
- Present layout and space availability
- Location of field wiring
- Interfaces to existing systems and components
- Impact on plant operations and procedure
- Diversity and Defense-in-Depth
- Testability
- Licensability
- Communication interface to future I&C upgrades





Retrofit Protection System Architecture Simplified Block Diagram

- Common solution for classic Westinghouse PWR plants.
- Maintains the "four process protection sets and two logic trains" model.
- Maintains existing plant interface signals and trip breaker configuration.
- Communication Network collects data for display at a maintenance workstation. (Possible future connection to the plant computer.)
- Each block is implemented with two "E3" controllers (D &D-in-D and protection against spurious trip)
- Replacement cabinets have same foot print and meet current qualification requirements









"E3"...

our unified approach to control & protection





- OvationTM hardware platform
- Additional "nuclear" features
 - Seismic Cabinet
 - CompactPCI Form Factor
 - Intelligent Communication Processors
 - Test Interface
- Qualify to Class 1E requirements



"E3"

- Eagle series multiprocessor controller architecture
- Eagle series licensed (NII) safety software
- Upgraded for new hardware
- Greater than 80% object module reuse in functional processor

KNPP I&C Upgrade Project


Page 26 of 33 © Copyright 1999 Westinghouse Electric Company LLC





"E3" Controller Internal Architecture

- Eagle-Style Multiprocessor Controller Architecture
 - Main Computer Board
 - Intelligent Slave Controller
 - Datalinks
 - ◆ SafetyNet
- Ovation-Style I/O Architecture
 - I/O Modules
 - I/O Bus
 - Intelligent Slave Controller






Page 27 of 33 © Copyright 1999 Westinghouse Electric Company LLC





Diverse Actuation System Design

- Sensor functional separation on module level
- Functional separation on a controller level
- Use of diverse sensors
- Diverse NIS process electronics
- Software design process per IEEE 7-4.3.2
- D&D-in-D analysis per NUREG/CR-6303
- Diverse actuation functions to meet 10CFR50.62
- Only one diverse actuation function added





Page 29 of 33 © Copyright 1999 Westinghouse Electric Company





1&C Upgrade Project Licensing Schedule

Kewaunee Project





Upgrade Project Licensing Schedule

		1999		2000	2001	
ID	Task Name	J F M A M J	JASOND	J F M A M J J A S O N D	J F M A M J J A S O N D	
1	Licensing Documents				1	
2	Architecture Report	•	6/7/99 8:00 AM			
3	D&D in D Report		6/7/99 8:00 AM			
4	Design, S/W Life Cycle and V&V Plan	•	7/30/99 8:00 A	AM I	***************************************	
5	Qualification Test Plan	***************************************	9/30/99	8:00 AM		
6	Reliability/FMEA Report		◆ 11/°	1/99 8:00 AM		
7	Platform S/W Verification Report			9/4/00 8:0	O AM	
8	Application S/W Verification Report			9/4/00 8:0	O AM	
9	System Validation Test Report			•	12/4/00 8:00 AM	
10	Qualification Test Results				12/4/00 8:00 AM	
11	Final Integrated Report (All Comments)			•	12/11/00 6:00 AM	
12	License Amendment			•	12/11/00 8:00 AM	
13	NRC Meetings					
14	NRC kickoff Mtg.					
15	Arch. & D&D in D MTG					
16	H/W & S/W Design Process					
17	Qualification Plan				·	
18	NRC Preliminary Assessment					
19	NRC Reports		•			
20	License Amendment				A48649A43	
21	NRC SER					





NRC Support of Proposed Schedule

- Request periodic technical meetings with the NRC to discuss details of submitted reports
- Request NRC plan for technical review
- Request NRC estimate of time and schedule to review and issue RAI's and to review responses to RAI's
- Request NRC to issue a preliminary assessment letter for RPS upgrade by December 1999
- Request SER within 6 months after submittal of Final RPS Upgrade Integration Report to support installation in September 2001





Summary

- Scope of RPS Upgrade includes Foxboro Process cabinets and Relay Logic cabinets
- WPS has proposed a licensing approach of submitting a series of licensing topical reports prior to submitting LAR
- NRC involvement throughout project is requested in order to address key licensing areas as design process proceeds
- NRC SER is requested to support a September 2001 installation





The staff stated that the WPSC's schedule appears very aggressive, and that the staff's ability to support the proposed schedule of issuing a preliminary assessment by December 1999 would depend on the quality and timely submittals and also would depend, in part, to the potential for involvement in Y2K inspection activities. The staff agreed to periodic meetings with WPSC and Westinghouse to discuss details of the submitted reports.

Original signed by:

Tae Kim, Senior Project Manager, Section 1
Project Directorate III
Division of Licensing Project Management
Office of Nuclear Reactor Regulation

Docket No. 50-305

Enclosures: As stated

cc w/encls: See next page

DISTRIBUTION

Hard Copy

Docket File (50-305) PUBLIC PD3-1 Reading T.J. Kim OGC ACRS

E-Mail

S. Collins

R. Zimmerman

B. Sheron

NRC Attendees

- J. Zwolinski
- S. Black
- J. Strosnider
- R. Wessman
- G. Tracy
- M. Leach, RIII
- J. Lara, RIII

DOCUMENT NAME: G:\PDIII-1\KEWAUNEE\MTG0630.WPD

To receive a copy of this document, indicate in the box: "C" = Copy without attachment/enclosure "E" = Copy with attachment/enclosure "N" = No copy

OFFICE	PM:LPD3	E BC:EICB	LA:LPD3	С	SC:LPD3	С
NAME	TJKim 10	LAJCalvo MC	EBarnhill &	9	CCraig) (`
DATE	8 /23 /99	8 / 27/99	8 1/27 /99	_	8 / 30/99	

OFFICIAL RECORD COPY

S126#1

The staff stated that the WPSC's schedule appears very aggressive, and that the staff's ability to support the proposed schedule of issuing a preliminary assessment by December 1999 would depend on the quality and timely submittals and also would depend, in part, to the potential for involvement in Y2K inspection activities. The staff agreed to periodic meetings with WPSC and Westinghouse to discuss details of the submitted reports.

Original signed by:

Tae Kim, Senior Project Manager, Section 1 Project Directorate III Division of Licensing Project Management Office of Nuclear Reactor Regulation

Docket No. 50-305

Enclosures: As stated

cc w/encls: See next page

DISTRIBUTION

Hard Copy

Docket File (50-305) **PUBLIC** PD3-1 Reading T.J. Kim OGC

ACRS

GEG

E-Mail

- S. Collins
- R. Zimmerman
- B. Sheron

NRC Attendees

- J. Zwolinski
- S. Black
- J. Strosnider
- R. Wessman
- G. Tracy
- M. Leach, RIII
- J. Lara, RIII

DOCUMENT NAME: G:\PDIII-1\KEWAUNEE\MTG0630.WPD

To receive a copy of this document, indicate in the box: "C" = Copy without attachment/enclosure "E" = Copy with attachment/enclosure "N" = No copy

OFFICE	PM:LPD3	E	BC:EICB	e	LA:LPD3	C	SC:LPD3	С
NAME	TJKim 1		JCalvo M	K	EBarnhill 🛃	<u>g</u>	CCraig \	`
DATE	8 /23 /99		8 / 27/99)	8 /23/99 C		8 / 50/99	

OFFICIAL RECORD COPY