

09/20/78

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)  
DISTRIBUTION FOR INCOMING MATERIAL

50-331

REC: DENTON H  
NRC

ORG: LIU L  
IA ELEC LIGHT & FWR

DOCDATE: 09/11/78  
DATE RCVD: 09/20/78

DOCTYPE: LETTER NOTARIZED: NO

COPIES RECEIVED

SUBJECT:

LTR 1 ENCL 0

FURNISHING INFO CONCERNING PRESENT STATUS OF SUBJECT FACILITY'S SECURITY  
PROJECT.

PLANT NAME: DUANE ARNOLD

REVIEWER INITIAL: XJM  
DISTRIBUTOR INITIAL: *ml*

\*\*\*\*\* DISTRIBUTION OF THIS MATERIAL IS AS FOLLOWS \*\*\*\*\*

NONPROPRIETARY INFO RE SECURITY PLANS  
(DISTRIBUTION CODE S003)

FOR ACTION: BR CHIEF ORB#3 BC\*\*LTR ONLY(1) LIC ASST ORB#3 LA\*\*LTR ONLY(1)

INTERNAL: REG FILE \*\*LTR ONLY(1)  
I & E\*\*LTR ONLY(2)

NRC PDR\*\*LTR ONLY(1)  
R A CLARK\*\*LTR ONLY(1)

EXTERNAL: LPDR'S  
CEDAR RAPIDS, IA\*\*LTR ONLY(1)  
ACRS CAT B\*\*LTR ONLY(1)

DISTRIBUTION: LTR 9 ENCL 0  
SIZE: 1P

CONTROL NBR: 780720284

*17460*

\*\*\*\*\* THE END \*\*\*\*\*

IOWA ELECTRIC LIGHT AND POWER COMPANY

General Office

CEDAR RAPIDS, IOWA

September 11, 1978

S78-369

LEE LIU

SENIOR VICE PRESIDENT - ENGINEERING

US NRC  
DISTRIBUTION SERVICES  
BRANCH

1978 SEP 20 AM 8 49

RECEIVED DISTRIBUTION  
SERVICES UNIT

Mr. Harold Denton, Director  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Ref: IE Letters S78-67, 119, 178, 231, 276

Dear Mr. Denton:

This letter is to inform you of the present status of the Duane Arnold Energy Center Security Project.

The Security Hardware bid proposals have been evaluated and the contract awarded to Diamond Electronics. Their schedule submitted with the bids indicates an August 1, 1979 completion date.

The Building Facility bid proposals were received September 6, 1978 and are presently being evaluated. Schedules received indicate a mid-June, 1979 building completion date.

Because of the close relationship between Security Hardware and the Building Facility we are in the process of negotiating an improved schedule with the Security Hardware contractor based on the initial information received in the Building Facility proposals.

As soon as negotiations are complete and information is available, changes which may take place in the Duane Arnold Energy Center Security Project schedule will be reflected in our monthly schedule updates.

It is hoped that this information will be of assistance to you and if you have any further questions, please do not hesitate to contact us.

Very truly yours,



Lee Liu

Senior Vice President, Engineering

LL/TBS/lw

cc: T. Shugart  
D. Arnold  
R. Lowenstein  
R. Clark  
L. Root  
H. Rehrauer  
A53, A58-A2

780720284

5603  
5/0