REGULATONY INFORMATION DISTRIBUTION YSTEM (RIDS)

ACCESSION NBR:	B607210210 DDC.	DATE: 86/07/16	NOTARIZED: NO		DCKET #		
FACIL: 50-331	Duane Arnold Energ	gy Center, Iowa	Electric Light	& Pow (5000331		
AUTH. NAME	AUTHOR AFFIL				,		
MCGAUGHY, R. W.	MCGAUGHY, R. W. Iowa Electric Light & Power Co.						
RECIP. NAME	RECIPIENT AF						
DENTON, H.	Office of Nuc	lear Reactor Re	gulation, Direc	tor (post	£ 851125		

SUBJECT: Notifies of four changes in Schedule B of "Plan for Integrated Scheduling of Plant Mods." Schedule changes will be incorporated into next semiannual update of integrated plan schedules.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR / ENCL O SIZE:

NOTES:

4 3

	RECIPIENT ID CODE/NAME BWR EB BWR FOB BWR PD2 PD 01 BWR PSB	COPIES LTTR ENCL 1 1 1 5 5 1 1	RECIPIENT ID CODE/NAME BWR EICSB BWR PD2 LA THADANI,M BWR RSB	COPIES LTTR ENCL 2 2 1 0 1 1
INTERNAL:	ADM/LFMB NRR/ORAS RGN3	1 C 1 C 1 1	ELD/HDS2 REG FILE 04	1
EXTERNAL:	EG&G BRUSKE,S NRC PDR 02	1 1	LPDR 03 NSIC 05	1 1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 22 ENCL



Iowa Electric Light and Power Company July 16, 1986 NG-86-2337

Mr. Harold Denton, Director Office of Nuclear Reactor Regulation U.S. Nuclear Regulatory Commission Washington, DC 20555

> Subject: Duane Arnold Energy Center Docket No: 50-331 Op. License No: DPR-49 Integrated Plan Schedule B Changes File: A-278

Dear Mr. Denton:

8607210210 860716

ADOCK 05000331

PDR

P

This letter provides the NRC with written notification of four changes in Schedule B, as required by Section V.B. of the "Plan for the Integrated Scheduling of Plant Modifications for the Duane Arnold Energy Center" (the Plan).

As we advised your staff on July 2, 1986, Iowa Electric Light and Power Company (IELP) has concluded that the completion dates of three IELP initiative items listed in Schedule B must be changed. These items are "Low-Level Radwaste Processing and Storage Facility - Storage and Processing Portions," "Construct Data Acquisition Center Facility," and "Training Facility."

Both the Storage and Processing Portions of the Low-Level Radwaste Processing and Storage Facility are currently scheduled for completion by July 31, 1986. Our revised completion date for both portions of this project is December 31, 1986. This schedule change is primarily due to construction and material shipment delays and a change in job scope.

The "Construct Data Acquisition Center Facility" item is currently scheduled for completion by August 31, 1986. Construction is being delayed because we unexpectedly discovered asbestos in the existing Administration Building where the Data Acquisition Center will be connected. The asbestos must be removed under a separate contract. Our revised completion date is October 31, 1986.

The "Training Facility" is currently scheduled for completion by September 30, 1986. This building is being delayed primarily due to unresolved settling problems in a portion of the foundation. Delays in shipment of key construction materials have also contributed to the delay. Our revised completion date is November 30, 1986.

> PDR General Office • P.O. Box 351 • Cedar Rapids, Iowa 52406 • 319/398-4411

100

Mr. Harold Denton July 16, 1986 NG-86-2337 Page Two

1 the

These schedule changes will be incorporated into our next semiannual update of the integrated plan schedules. Should you have any questions concerning these schedule changes, please feel free to contact our office.

Very truly yours,

Richard W. McGaughy Manager, Nuclear Division

RWM/EFB/ta*

cc: E. Borton

- L. Liu
- L. Root

M. Thadani

NRC Resident Office

Commitment Control No. 830311, 830310, 830313, 830303, 860254