PMLevyCOLPEm Resource

From:	Anderson, Brian
Sent:	Tuesday, July 26, 2011 1:29 PM
То:	Patel, Pravin; Thomas, Vaughn; Carl Costantino; Tom Houston
Cc:	Shams, Mohamed; Spicher, Terri; Minarik, Anthony; LevyCOL Resource
Subject:	Applicant's proposed revisions for drilled shaft ITAAC.docx
Attachments:	Drilled Shaft ITAAC Proposed Revisions.docx

Importance:

High

Pravin, Carl, Tom, Vaughn -

The attached shows (1) the current LNP ITAAC, (2) the NRC revised ITAAC, and (3) the applicant's proposed revisions to the ITAAC. Please take a look at this in preparation for tomorrow's call.

Thanks, Brian

Brian Anderson 301-415-9967 Senior Project Manager, AP1000 Projects Branch 1 Office of New Reactors U.S. Nuclear Regulatory Commission

Hearing Identifier:	Levy_County_COL_Public
Email Number:	862

Mail Envelope Properties (B46615B367D1144982B324704E3BCEED7E452D6626)

Subject:	Applicant's proposed revisions for drilled shaft ITAAC.docx
Sent Date:	7/26/2011 1:29:08 PM
Received Date:	7/26/2011 1:29:11 PM
From:	Anderson, Brian

Created By: Brian.Anderson@nrc.gov

Recipients:

"Shams, Mohamed" < Mohamed.Shams@nrc.gov> Tracking Status: None "Spicher, Terri" < Terri.Spicher@nrc.gov> Tracking Status: None "Minarik, Anthony" <Anthony.Minarik@nrc.gov> Tracking Status: None "LevyCOL Resource" <LevyCOL.Resource@nrc.gov> Tracking Status: None "Patel, Pravin" < Pravin.Patel@nrc.gov> **Tracking Status: None** "Thomas, Vaughn" <Vaughn.Thomas@nrc.gov> Tracking Status: None "Carl Costantino" <carl@cjcassoc.com> Tracking Status: None "Tom Houston" <tomwhouston@comcast.net> Tracking Status: None

Post Office: HQCLSTR01.nrc.gov

Files	Size		
MESSAGE	416		
Drilled Shaft ITAAC Proposed Revisions.docx			

Options	
Priority:	High
Return Notification:	No
Reply Requested:	No
Sensitivity:	Normal
Expiration Date:	
Recipients Received:	

Date & Time 7/26/2011 1:29:11 PM 15737

Existing ITAAC in LNP FSAR Rev. 2

Drilled Shaft Foundation Inspections, Tests, Analyses, and Acceptance Criteria (Sheet 1 of 1)				
Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria		
Drilled Shaft Foundations for the Turbine, Radwaste, and Annex Buildings will preclude movement in excess of the separation provided between the structural elements of the Turbine, Radwaste, and Annex buildings and the nuclear island structures	Inspection of the as-built drilled shaft foundation physical arrangement will be performed	A report exists that reconciles the as- built physical arrangement of the drilled shaft foundations for the Turbine, Radwaste, and Annex Buildings with the design drawings.		

Table 3.8-4

Revised ITAAC Proposed by NRC Staff on 7/21/2011

Table 3.8-4

Drilled Shaft Foundation Inspections, Tests, Analyses, and Acceptance Criteria (Sheet 1 of 1)

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria		
Drilled Shaft Foundations for the Turbine, Radwaste, and Annex Buildings will preclude movement be used to minimize movements in the soft foundation soils in excess of the separation provided between the structural elements of the Turbine, Radwaste, and Annexthese buildings and the nuclear island structures	Inspection of the as-built drilled shaft foundation physical arrangement will be performed to ensure that the foundation can provide adequate bearing capacity to safely sustain the vertical design load of the drilled shaft. The socket of the drilled shaft is to be at least 10' deep and have a minimum RQD of 25 over the full depth of the rock socket plus at least two socket diameters. A pilot hole will be drilled at the location of each shaft, with core obtained over the depth of the expected socket plus at least two	A report exists that reconciles the as built physical arrangement of the drilled shaft foundations for the Turbine, Radwaste, and Annex Buildings with the properties of the rock socket for each drilled shaft with the foundation design drawings.	 	Formatted: Font: 10 pt

socket diameters. The RQD will be		
determined from the rock core		
recovered from the pilot hole. If the		
pilot hole indicates that the RQD does		
not meet design requirements, the		
rock socket can be extended to a new		
design depth based on the core		
obtained from the pilot holes.	 	Formatted: Font: 10 pt
The bottom of the socket must be	 	Formatted: Font: 10 pt
inspected by an experienced		
engineer/geologist and shown to be free		
of all deleterious material, loose cuttings		
and muck. The socket shall be		
reasonably dry and ready to receive		
concrete. Pumping can be used to		
achieve a reasonably dry socket bottom.		
If the rate of water inflow is excessive in		
the judgment of the inspecting		
engineer/geologist, grouting of the		
socket may be used to ensure concrete		
is tremied effectively in the dry.		
Alternatively, wet construction methods		
for concrete placement will be followed		
as specified in ACI 336.1-01 and ACI		
336.		

Revised ITAAC Proposed by PGN/JVT on 7/25/11

 Table 3.8-4

 Drilled Shaft Foundation Inspections, Tests, Analyses, and Acceptance Criteria (Sheet 1 of 1)

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
Drilled Shaft Foundations for the Turbine, Radwaste, and Annex Buildings will preclude movement in excess of the separation provided between the structural elements of the Turbine, Radwaste, and Annex buildings and the nuclear island structures.	During construction, an inspection of the condition physical properties of the rock socket for each drilled shaft will be performed. Upon completion of construction, an inspection of the as- built drilled shaft foundation physical arrangement will be performed.	A report exists that reconciles the during construction condition properties of the rock socket for each drilled shaft and the as-built physical arrangement of the drilled shaft foundations for the Turbine, Radwaste, and Annex Buildings' drilled shaft foundations with the design specifications and drawings.