

# REGULATOR INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8401120406      DOC. DATE: 83/12/30      NOTARIZED: NO      DOCKET #  
 FACIL: 50-263 Monticello Nuclear Generating Plant, Northern States      05000263  
 AUTH. NAME      AUTHOR AFFILIATION  
 MUSOLF, D.      Northern States Power Co.  
 RECIP. NAME      RECIPIENT AFFILIATION  
                          Office of Nuclear Reactor Regulation, Director

SUBJECT: Revises schedule for completing installation of new inverter  
 for uninterruptible power supply, as committed to in 831028  
 reevaluation of response to IE Bulletin 79-27. Completion  
 date of 840131 anticipated.

DISTRIBUTION CODE: A001S      COPIES RECEIVED: LTR 1 ENCL 0      SIZE: 1  
 TITLE: OR Submittal: General Distribution

## NOTES:

RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL	
NRR ORB2 BC 01		7					
INTERNAL:	ELD/HDS1	1	0	NRR/DE/MTEB		1	
	NRR/DL DIR	1	1	NRR/DL/ORAB		1	
	NRR/DSI/METB	1	1	NRR/DSI/RAB		1	
	REG FILE 04	1	1	RGN3		1	
EXTERNAL:	ACRS 09	6	6	LPDR 03		1	1
	NRC PDR 02	1	1	NSIC 05		1	1
	NTIS	1					

TOTAL NUMBER OF COPIES REQUIRED: LTTR 25 ENCL 0



Northern States Power Company

414 Nicollet Mall  
Minneapolis, Minnesota 55401  
Telephone (612) 330-5500

December 30, 1983

Director  
Office of Nuclear Reactor Regulation  
U S Nuclear Regulatory Commission  
Washington, DC 20555


MONTICELLO NUCLEAR GENERATING PLANT  
Docket No. 50-263 License No. DPR-22

Revised Schedule for Completing Installation  
of New Inverter for Uninterruptible Power Supply

In our letter dated October 28, 1983 we provided, at the request of the NRC Staff, a re-evaluation of our response to IE Bulletin 79-27. In our letter we stated that a new static inverter would be installed by December 31, 1983 to replace the uninterruptible motor-generator set provided in the original plant design. The purpose of this letter is to inform the Staff of problems we are having in meeting this date and provide a new schedule for completing this modification.

Actual physical installation of the new inverter is nearly complete. Pre-operational testing, training of operators, and revision of operating procedures will not be completed by December 31, 1983, however. We believe it is prudent to complete these related activities in a thorough and orderly manner prior to placing the new inverter into operation. The original completion date we specified of December 31, 1983 did not allow sufficient margin for installation problems, holiday work schedules, or other work being performed by the plant staff related to the 1984 refueling/recirculation piping replacement outage.

We believe it will take one more month to complete the remaining work related to the inverter installation. A completion date of January 31, 1984 has been established in view of the circumstances described above. Please contact us if you have any questions related to this revised schedule.

  
David Musolf  
Manager - Nuclear Support Services

DMM/bd

c: Regional Administrator - III, NRC  
NRR Project Manager, NRC  
Resident Inspector, NRC  
G Charnoff

*Acc 1  
1/0*

8401120406 831230  
PDR ADOCK 05000263  
Q PDR