



Southern California Edison Company

23 PARKER STREET
IRVINE, CALIFORNIA 92718

R. M. ROSENBLUM
MANAGER OF
NUCLEAR REGULATORY AFFAIRS

TELEPHONE
(714) 454-4505

December 23, 1992

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D.C. 20555

Gentlemen:

**Subject: Docket No. 50-206
Fourteenth Edition of the Integrated Implementation Schedule (IIS)
San Onofre Nuclear Generating Station, Unit 1**

Reference: Letter from R. M. Rosenblum (SCE) to Document Control Desk (NRC),
dated June 12, 1992; Subject: Thirteenth Edition of the
Integrated Implementation Schedule (IIS)
San Onofre Nuclear Generating Station, Unit 1

In accordance with License Condition 2.C.(5) to Facility Operating License
DPR-13, this letter provides the fourteenth edition of the San Onofre Unit 1
Integrated Implementation Schedule (IIS). The Unit 1 Possession Only License
was issued October 23, 1992. This IIS reflects the decision to permanently
cease operation of the nuclear reactor at the completion of fuel Cycle 11.

If there are any questions on the enclosure or if you require additional
information, please contact me.

Very truly yours,

Enclosure

cc: J. B. Martin, Regional Administrator, NRC Region V
C. W. Caldwell, NRC Senior Resident Inspector, San Onofre Units 1, 2 & 3
J. O. Bradfute, NRC Project Manager, San Onofre Unit 1

9212240114 921223
PDR ADCK 05000206
R PDR

ADD 1/1

ENCLOSURE

INTEGRATED IMPLEMENTATION SCHEDULE
SAN ONOFRE NUCLEAR GENERATING STATION, UNIT 1

FOURTEENTH EDITION
DECEMBER 1992

Introduction

This report, the fourteenth edition of the IIS, provides the required status update for the period June 1992 through December 1992. The thirteenth edition of the IIS was provided to the NRC by letter, R. M. Rosenblum to NRC Document Control Desk, dated June 12, 1992.

The current Schedules A, B, and C are enclosed as Attachments 1, 2 and 3, respectively.

Progress In Implementing NRC Requirements

Modifications to the spent fuel cooling pump power supply are in progress and will be completed prior to core off load.

Changes Since The Last Report And The Reasons For Schedule Changes Associated With Schedules A and B.

The Preliminary Decommissioning Plan (PDP) was submitted on December 1, 1992.

Submittal of the permanently defueled Technical Specifications (PDTS) has been rescheduled to February 1, 1993.

Expected Percentages Allocation Of Resources On Regulatory And Betterment Projects For The Next Refueling/Modification Outage

All of the resource allocation for the remaining Schedule A and B modifications is on regulatory projects.

ATTACHMENT 1

INTEGRATED IMPLEMENTATION SCHEDULE A
MODIFICATIONS ASSOCIATED WITH RULE, REGULATION OR ORDER

CYCLE 12

Spent Fuel Pool Cooling Pump Modifications (Letter to NRC, May 16, 1990, and NRC Amendment #132 dated July 16, 1990)

ONGOING MAJOR EVALUATIONS REQUIRING SCE SUBMITTAL

NONE

ATTACHMENT 2

**INTEGRATED IMPLEMENTATION SCHEDULE B
MODIFICATIONS ASSOCIATED WITH
NRC COMMITMENTS AND OTHER REQUIREMENTS**

CYCLE 12

Spill Prevention Control and Countermeasures Modifications (Letter from H. Newton (SCE) to A. L. Coe (California Regional Water Quality Board), dated November 14, 1991). Scheduled for implementation September 1993.

CYCLE 13

NONE

ONGOING MAJOR EVALUATIONS REQUIRING SCE SUBMITTAL

February 1993 Permanently Defueled Technical Specifications (PDTS) submittal.

ATTACHMENT 3

**INTEGRATED IMPLEMENTATION SCHEDULE C
MODIFICATIONS ASSOCIATED WITH BETTERMENT PROJECTS**

CYCLE 12

NONE

CYCLE 13

NONE