February 8, 1989

Docket Nos.: 50-361 and 50-362

FACILITY: San Onofre Nuclear Generating Station, Unit Nos. 2 and 3

LICENSEE: Southern California Edison Company (SCE)

SUBJECT: SUMMARY OF MEETING HELD ON DECEMBER 7, 1988

RE: SPENT FUEL POOL RERACKING

On December 7, 1988, Southern California Edison Company (SCE) and representatives of their subcontractors, Westinghouse Electric Corporation (WEC) and Bechtel Power Corporation (BPC), met with NRR staff to discuss their plans to rerack the spent fuel pools of San Onofre Units 2 and 3. The list of attendees is provided in Enclosure 1.

The meeting consisted of a presentation by SCE and their subcontractors with questions, comments and discussion by the staff. Enclosure 2 provides the briefing slides prepared by SCE.

A list of issues to be addressed in the amendment request is provided as Enclosure 3.

original signed by

Donald E. Hickman, Project Manager Project Directorate V Division of Reactor Projects - III, IV, V and Special Projects

Enclosures: As stated

DISTRIBUTION Docket File NRC & Local PDRs PD #5 Reading JLee DHickman OGC (f/info only) EJordan BGrimes ACRS (10) MRJohnson (Region V) NRC Participants

DHickmand:rw 2/7/89

8902230114 890208

ADOCK 05000361

PDR

DRSP/D:PD5 GKnighton 2/8/89

PDC



UNITED STATES NUCLEAR REGULATORY COMMISSION WASHINGTON, D. C. 20555

February 8, 1989

Docket Nos.: 50-361 and 50-362

FACILITY: San Onofre Nuclear Generating Station, Unit Nos. 2 and 3
LICENSEE: Southern California Edison Company (SCE)
SUBJECT: SUMMARY OF MEETING HELD ON DECEMBER 7, 1988
RE: SPENT FUEL POOL RERACKING

On December 7, 1988, Southern California Edison Company (SCE) and representatives of their subcontractors, Westinghouse Electric Corporation (WEC) and Bechtel Power Corporation (BPC), met with NRR staff to discuss their plans to rerack the spent fuel pools of San Onofre Units 2 and 3. The list of attendees is provided in Enclosure 1.

The meeting consisted of a presentation by SCE and their subcontractors with questions, comments and discussion by the staff. Enclosure 2 provides the briefing slides prepared by SCE.

A list of issues to be addressed in the amendment request is provided as Enclosure 3.

Atmin VOS- Hacking

Donald E. Hickman, Project Manager Project Directorate V Division of Reactor Projects - III, IV, V and Special Projects

Enclosures: As stated Mr. Kenneth P. Baskin Southern California Edison Company

cc:

Mr. Gary D. Cotton Senior Vice President Engineering and Operations San Diego Gas & Electric Company 101 Ash Street Post Office Box 1831 San Diego, California 92112

Charles R. Kocher, Esq. James A. Beoletto, Esq. Southern California Edison Company 2244 Walnut Grove Avenue P. O. Box 800 Rosemead, California 91770

Orrick, Herrington & Sutcliffe ATTN: David R. Pigott, Esq. 600 Montgomery Street San Francisco, California 94111

Alan R. Watts, Esq. Rourke & Woodruff 701 S. Parker St. No. 7000 Orange, California 92668-4702

Mr. S. McClusky Bechtel Fower Corporation P. O. Box 60860, Terminal Annex Los Angeles, California 90060

Mr. C. B. Brinkman Combustion Engineering, Inc. 7910 Woodmont Avenue, Suite 1310 Bethesda, Maryland 20814

Mr. Dennis F. Kirsh U.S. Nuclear Regulatory Commission Region V 1450 Maria Lane, Suite 210 Walnut Creek, California 94596

Mr. Sherwin Harrís Resource Project Manager Public Utilities Department City of Riverside City Hall 3900 Main Street Riverside, California 92522 San Onofre Nuclear Generating Station, Units 2 and 3

Mr. Hans Kaspar, Executive Director Marine Review Committee, Inc. 531 Encinitas Boulevard, Suite 105 Encinitas, California 92024

Mr. Mark Medford Southern California Edison Company 2244 Walnut Grove Avenue P. O. Box 800 Rosemead, California 91770

Mr. Robert G. Lacy Manager, Nuclear Department San Diego Gas & Electric Company P. O. Box 1831 San Diego, California 92112

Richard J. Wharton, Esq. University of San Diego School of Law

Environmental Law Clinic San Diego, California 92110

Charles E. McClung, Jr., Esq. Attorney at Law 24012 Calle de la Plaza/Suite 330 Laguna Hills, California 92653

Regional Administrator, Region V U.S. Nuclear Regulatory Commission 1450 Maria Lane/Suite 210 Walnut Creek, California 94596

Resident Inspector, San Onofre NPS c/o U. S. Nuclear Regulatory Commission Post Office Box 4329 San Clemente, California 92672


SPENT FUEL POOL RERACKING MEETING

SAN ONOFRE UNITS 2 AND 3

DECEMBER 7, 1988

LIST OF ATTENDEES

NAME					FUNCTION
Fred Nandy		AFFILIATION SCE			FUNCTION
Jack Rainsberry		SCE .			Licensing
Derrick Mercurio		SCE			Licensing
				,	Licensing
Raymond Baker	· .	SCE		1	Project Engineering
Richard Blaschke		SCE	-		Civil Engineering
Richard Miller	•	SCE			Civil Enginerring
Dennis Ostrom		SCE			Civil Engineering
Tom Watson		WEC		·	Engineering Analysis
Keith Matthews		WEC			Licensing
Harry Flanders		WEC			NCD Analysis
Don Green		WEC	•		NCD_Analysis
William Guerin		WEC			Nuclear Safety
Richard Day		BPC			Structural Engineering
Selcuk Atalik		BPC			Task Engineering
Don Hickman		NRR			Project Manager
Charles Trammell		NRR			Project Manager
Jerry Wermiel		NRR			Plant Systems
Norman Wagner		NRR	•		Plant Systems
Neil Thompson	,	NRR			Structural Engineering
Hans Asher		NRR			Structural Engineering
David Jeng		NRR -	• .		Structural Engineering
Herman Graves		NRC			Research
Giulianc DeGrassi		NRC			Brookhaven National Lab



SPENT FUEL POOL RERACKING

HEAVY LOADS EVALUATION

SAN ONOFRE UNITS 2 AND 3

DECEMBER 7, 1988

AGENDA

I. INTRODUCTION (SCE) DERRICK MERCURIO

II. HEAVY LOADS (BECHTEL) RICHARD DAY

I. INTRODUCTION

A. <u>SCOPE</u>

1. INCREASE SPENT FUEL STORAGE CAPACITY

A. INCREASE FROM 800 TO APPROXIMATELY 1572 ASSEMBLIES PER UNIT

B. STORAGE CAPACITY TO YEAR 2002 WITH CORE OFF-LOAD

INTRODUCTION

Ι.

B.

PROJECT S	SCHEDULE AND MILESTONES
6/3/88	- INITIAL MEETING WITH NRC
12/7/88	- MEETING WITH NRC
2/1/89	- SUBMITTAL OF PROPOSED LICENSE AMENDMENT
3/30/89	- BEGIN RACK FABRICATION FOR UNIT 2
8/1/89	- LICENSE AMENDMENT ISSUED BY NRC
10/2/89	- RACK DELIVERY FOR UNIT 2
10/89	 BEGIN RACK INSTALLATION IN UNIT 2 (COMPLETE RACK INSTALLATION DURING CYCLE 5 OPERATION)

C. HEAVY LOADS CONSIDERATIONS

O CONSTRUCTION SEQUENCING


TEMPORARY SPENT FUEL STORAGE IN CASK POOL

O TEMPORARY CRANE - JANUARY 15, 1989 AWARD

0 NUREG-0612 EVALUATION

AGENDA

- **1. RACK REMOVAL/INSTALLATION SEQUENCING**
- 2. SAFE LOAD PATHS
- **3. TEMPORARY CONSTRUCTION CRANE**
- 4. CONTROL OF HEAVY LOADS (NUREG 0612)
- 5. POSTULATED CONSTRUCTION LOAD DROP
- 6. CASK POOL COVER DESIGN FUNCTIONS



RACK REMOVAL/INSTALLATION SEQUENCING


APPROACH

- SPENT FUEL STORED IN CASK POOL (DURING RERACKING)


SIGNIFICANT CRITERIA

- MAINTAIN SAFE LOAD PATH
- PROVIDE MINIMUM 3 EMPTY ROWS OF CELLS (NO SPENT FUEL) ADJACENT TO WORK AREA
- PROVIDE FLEXIBILITY IN SPENT FUEL LOCATIONS
- MINIMIZE REQUIRED FUEL SHUFFLING






ORIGINAL CONDITION



FINAL CONFIGURATION

RERACK SEQUENCING SPENT FUEL POOL (UNIT 2)




* 800 FUEL STORAGE LOCATIONS IN EXISTING RACKS

* 480 FUEL ASSEMBLIES STORED IN POOL (POST CYCLE 5 REFUELING)

* 320 EMPTY FUEL STORAGE LOCATIONS


ORIGINAL CONDITION



- * PLACE PROTECTIVE COVER OVER CASK HANDLING POOL
- * LOCATE REMAINING 300 FUEL ASSEMBLIES AT NORTH END
- * REMOVE NES RACKS #10-15


* REMOVE PIPING AND SUPPORTS FROM VACATED AREA

STEP 1




- * INSTALL W RACKS #7 & 8
- * SHIFT 132 FUEL ASSEMBLIES INTO W RACK #8
- * REMOVE NES RACKS #7-9
- * REMOVE PIPING AND SUPPORTS FROM VACATED AREA






- * INSTALL W RACK #6
- * PLACE ALL FUEL ASSEMBLIES IN W RACKS #6 & 8
- * REMOVE NES RACKS #1-6
- * REMOVE REMAINING PIPING AND SUPPORTS






STEP

- * INSTALL W RACKS #1-4
- * REMOVE PROTECTIVE COVER FROM CASK HANDLING POOL
- * SHIFT 180 FUEL ASSEMBLIES FROM CASK POOL TO SPENT FUEL POOL
- * PLACE W RACK #7 IN SPENT FUEL POOL




FUEL HANDLING BUILDING (UNIT 2)



PARTIAL PLAN AT ELEV. 63'-6" POOL DECK

SAFE LOAD PATHS

SECTION - SPENT FUEL POOL (UNIT 2)



TEMPORARY CONSTRUCTION GANTRY CRANE

TEMPORARY GANTRY CRANE

- 35 TON UPGRADED COMMERCIAL CLASS C
- MEET CMAA-70 AND CHAPTER 2-1 OF ANSI B30.2 REQUIREMENTS
- FACTOR OF SAFETY FOR LOAD BEARING MEMBERS
 - 3 AGAINST MINIMUM TENSILE YIELD STRENGTH
 - 5 AGAINST AVERAGE ULTIMATE STRENGTH
- MEET SRP LOAD COMBINATIONS (INCLUDES DBE)
- DUAL HOLDING BRAKES ON HOISTS (MAIN AND AUXILIARY) RATED AT 150% OF MOTOR TORQUE
- GANTRY AND TROLLEY BRAKES RATED AT 150% MOTOR TORQUE
- HOOKS TESTED AT TWICE RATED CAPACITY

CONTROL OF HEAVY LOADS AT NUCLEAR POWER PLANTS

SECTION

TITLE

5 5.1.1 5.1.2 GUIDELINES FOR CONTROL OF HEAVY LOADS GENERAL (GUIDELINES) SPENT FUEL POOL AREA - PWR

SECTION 5.1.1 GENERAL (GUIDELINES)

REQUIREMENTS

- 2. PROCEDURES
- **3. CRANE OPERATORS**
- 4. SPECIAL LIFTING DEVICES
- 5. LIFTING DEVICES THAT ARE NOT SPECIALLY DESIGNED (SLINGS)
- 7. CRANE DESIGN



- COMPLY
- COMPLY
- COMPLY
- COMPLY

COMPLY

SECTION 5.1.2 (GUIDELINES FOR) SPENT FUEL POOL AREA - PWR

REQUIREMENTS

(3) (a) "HOT" SPENT FUEL AT ONE LOCATION WITH MAXIMUM SEPARATION FROM LOAD PATH

COMPLY (NO "HOT" FUEL)

EXTENT OF COMPLIANCE

(b) PREVENT LOAD BLOCK MOVEMENT COMPLY WITHIN 25' (HORIZ) OF "HOT" FUEL (NO "HOT" FUEL)

SECTION 5.1.2 (GUIDELINES FOR) SPENT FUEL POOL AREA - PWR

REQUIREMENTS

(3) (c) MECHANICAL STOP/ELECTRICAL INTERLOCK TO PREVENT TRAVEL WHERE DROP COULD DAMAGE EQUIPMENT (SAFE SHUTDOWN)

> - ANALYZE DROPS IN UNRESTRICTED TRAVEL AREAS TO ENSURE NOT CAUSE OF CRITICALITY, LEAKAGE UNCOVERING FUEL, OR LOSS OF SAFE SHUTDOWN EQUIPMENT

COMPLY (NOT APPLICABLE)

COMPLY

EXTENT OF COMPLIANCE

SECTION 5.1.1 GENERAL (GUIDELINES)

REQUIREMENTS

1. SAFE LOAD PATHS

6. CRANES

- INSPECTION, TESTING, AND MAINTENANCE PER CHAPTER 2-2 OF ANSI B30.2-1976 **COMPLY -**EXCEPT MARKINGS OF FLOOR

EXTENT OF COMPLIANCE

COMPLY -EXCEPT LOAD TESTS (2-2.2.2) PERFORMED AT SHOP AND SITE PRIOR TO INSTALLATION

TEMPORARY GANTRY CRANE TESTING PER ANSI B30.2-1976

- OPERATIONAL TESTS (SECTION 2-2.2.1) AT FACTORY PRIOR TO SHIPMENT AT SITE PRIOR TO FINAL INSTALLATION IN PLACE (OVER POOLS) PRIOR TO INITIAL USE - RATED LOAD TEST (SECTION 2-2.2.2) AT FACTORY PRIOR TO SHIPMENT (1.25 X 35 TON) AT SITE PRIOR TO FINAL INSTALLATION (1.25 X 35 TON) - MODIFIED LOAD TEST (HOIST & TROLLEY ONLY) IN PLACE (OVER CASK POOL ONLY) PRIOR TO INITIAL USE (1.25 X MAX. ANTICIPATED LOAD)

SECTION 5.1.2 (GUIDELINES FOR) SPENT FUEL POOL AREA - PWR

REQUIREMENTS

(3) (b) LOAD BLOCK MOVEMENT WITHIN 25' (HORIZ) OF FUEL

- SUFFICIENT FUEL DECAY
- APPROVAL OF SHIFT SUPERVISOR



COMPLY

MEET INTENT BY PROCEDURE APPLICATION AND SCHEDULED WORK ACTIVITIES

COMPLY

MECHANICAL STOP/ELECTRICAL INTERLOCK IN PLACE PRIOR TO PLACING "HOT" FUEL IN POOL

SECTION 5.1.2 (GUIDELINES FOR) SPENT FUEL POOL AREA - PWR

REQUIREMENTS

(3) (b) LOAD BLOCK MOVEMENT WITHIN 25' (HORIZ) OF FUEL

- SUFFICIENT FUEL DECAY
- APPROVAL OF SHIFT SUPERVISOR

COMPLY

EXTENT OF

COMPLIANCE

MEET INTENT BY PROCEDURE APPLICATION AND SCHEDULED WORK ACTIVITIES

MECHANICAL STOP/ELECTRICAL INTERLOCK IN PLACE PRIOR TO PLACING "HOT" FUEL IN POOL COMPLY (NOT APPLICABLE)

SECTION 5.1.2 (GUIDELINES FOR) SPENT FUEL POOL AREA - PWR

REQUIREMENTS

(3) (d) CARRY LOAD (CASK) MAXIMUM 6 INCHES, OR LESS, ABOVE FLOOR MAXIMUM 24 INCHES IN POOL (RACK WEIGHT << CASK) EXCEPT WHEN ENTERING/ LEAVING ALL OTHER AREAS 12 INCH MAXIMUM

EXTENT OF COMPLIANCE

COMPLY - APPLYING DROP ANALYSES TO NORMAL TRAVEL PATHS

(3) (e) ANALYZE POSTULATED LOAD DROPS PER NUREG APPENDIX A

POSTULATED CONSTRUCTION LOAD DROP


SPENT FUEL POOL

RESULTS: 1) LINER (3/16" THICK) AND RELINER (1/8" THICK) PENETRATED

- 2) CONCRETE BASEMAT PENETRATED ABOUT 5 3/4 INCHES (7% OF THICKNESS)
- 3) LEAKAGE CONFINED TO LEAK CHASE SYSTEM (MAXIMUM FLOW RATE < 60 GPM)
- 4) MAKEUP WATER SUPPLY (150 GPM)
- 5) TECHNICAL SPECIFICATION WATER LEVEL MAINTAINED

CASK POOL COVER DESIGN FUNCTIONS

- PRECLUDE COVER DROP IN CASK POOL DURING INSTALLATION/REMOVAL
- WITHSTAND POSTULATED CONSTRUCTION LOAD DROPS (COMPLY WITH NUREG 0612 APPENDIX A)
- ANCHOR COVER TO POOL DECK
- PROVIDE UNIFORM WORKING SURFACE (LAYDOWN AREA)



CASK HANDLING CRANE HOOK POOL COVER ROLLER (TYP) COVER SUPPORT BEAM-24 44 থ CASK POOL-SECTION

SAN ONOFRE NUCLEAR GENERATING STATION

UNITS 2 AND 3

SPENT FUEL POOL RERACK

PRESENTATION

DECEMBER 7, 1988

AGENDA

I. INTRODUCTION (SCE) DERRICK MERCURIO

II. SEISMIC ANALYSES OF SPENT FUEL RACKS (WESTINGHOUSE) HARRY FLANDERS

I. INTRODUCTION

A: <u>Scope</u>

1. INCREASE SPENT FUEL STORAGE CAPACITY

A. INCREASE FROM 800 TO APPROXIMATELY 1572 ASSEMBLIES PER UNIT

B. STORAGE CAPACITY TO YEAR 2002 WITH CORE OFF-LOAD

INTRODUCTION

Ι.

B. RACK DESIGN PARAMETERS

1. FREE STANDING RACKS

2. FIXED BORAFLEX POISON

3. 2 REGION DESIGN

.

A. 312 LOCATIONS (APPROXIMATE) - NEW AND RECENTLY IRRADIATED FUEL

B. 1260 LOCATIONS (APPROXIMATE) - IRRADIATED FUEL

4. LICENSE FOR 4.1% ENRICHED FUEL (5.1% DESIGN)

5. STORE UNITS 1, 2 AND 3 FUEL

I. INTRODUCTION

Ċ.	PROJECT SCHEDULE AND MILESTONES						
	6/3/88	- INITIAL MEETING WITH NRC					
	12/7/88	- MEETING WITH NRC					
	2/1/89	- SUBMITTAL OF PROPOSED LICENSE AMENDMENT					
	3/30/89	- BEGIN RACK FABRICATION FOR UNIT 2					
	8/1/89	- LICENSE AMENDMENT ISSUED BY NRC					
	10/2/89	- RACK DELIVERY FOR UNIT 2					
	10/89	 BEGIN RACK INSTALLATION IN UNIT 2 (COMPLETE RACK INSTALLATION DURING CYCLE 5 OPERATION) 					

SAN ONOFRE UNITS 2 & 3 FUEL RACKS SEISMIC ANALYSIS

o Pool Layout

o Background Information

Fuel Rack Structural Model

Single Rack Seismic Models

- Full Fuel Loading
- Partial Fuel Loading (Quadrant)
- Partial Fuel Loading (4 Rows)
- Partial Fuel Loading (1 Row)
- Empty Rack
- Displacement Results

0

0

- Multiple Rack Seismic Models
 - Full/Full
 - Full/Empty

o Displacement Results


- Rack Absolute Displacements
 - Rack Relative Displacements
- Displacement Characteristics

o Conservatisms

AEA-88-304

SAN ONOFRE UNIT 2 OR UNIT 3 SPENT FUEL POOL LAYOUT

N -



BACKGROUND INFORMATION


BACKGROUND INFORMATION

Friction	-	.8 Maximum/.2 Minimum Reference: Rabinowicz, E., Friction Coefficients of Water - Lubricated Stainless Steels for a Spent Fuel Rack Facility, Report Q 23.1.3 to Boston Edison Co., November 1976
Finite Element Code	-	WECAN, <u>Westinghouse Electric Computer Analysis</u> . Configuration control under strict QA standards. Generic review by NRC and reviewed 2 times by Franklin Institute for fuel rack application.
Hydrodynamic Mass	-	Potential flow theory Reference: Fritz, R. J., The Effects of Liquids on the Dynamic Motions of Immersed Solids, Transactions of the ASME, February 1972
Time History	-	Developed by Bechtel Three statistically independent components 80 seconds duration
Standard Fuel Characteristics	-	Dynamic properties supplied by fuel vendor

AEA-88-304

FUEL RACK STRUCTURAL MODEL


SEISMIC MODEL DEVELOPMENT





FUEL RACK MODULE

STRUCTURAL MODEL

SEISMIC MODEL








EQUIVALENT STRUCTURAL MODEL MODE SHAPES


1ST MODE 2ND M	ODE 3RD MODE	4TH MODE	5TH MODE	6TH MODE	7TH MODE	
12.7 H _Z 40.4	H _Z 74,5 H _Z	116.3 H _Z	165.8 H _Z	226.8 H _Z	304.2 H _Z	


SINGLE RACK SEISMIC MODELS

- FULL FUEL LOADING
- PARTIAL FUEL LOADING (QUADRANT)
- PARTIAL FUEL LOADING (4 ROWS)
- PARTIAL FUEL LOADING (1 ROW)
- EMPTY RACK
- DISPLACEMENT RESULTS


THREE DIMENS









PARTIAL FUEL LOADING MODEL (QUADRANT LOADING)






MULTIPLE RACK SEISMIC MODELS


FULL/FULL FULL/EMPTY



MULTIPLE RACK POOL MODEL, FULL/FULL 12-D VIEW OF 3-D MODEL)




MULTIPLE RACK POOL MODEL, EMPTY/FULL (2-D VIEW OF 3-D MODEL)




.

MULTIPLE RACK MODULE MODE SHAPES REGION 2 STANDARD FUEL




FUEL 2ND MODE 4.6 H_Z




CELLS OUT-OF-PHASE 8.3 H_Z

EMPTY/FULL CONDITION




CELLS IN-PHASE 14.5 H_Z



FUEL 2ND MODE 4.6 H_Z

CELLS OUT-OF-PHASE 8.4 H_Z



CELLS IN-PHASE 15.2 H_Z

DISPLACEMENT RESULTS

RACK ABSOLUTE DISPLACEMENTS RACK RELATIVE DISPLACEMENTS DISPLACEMENT CHARACTERISTICS

SAN	ONOFRE	RACK	DISPL	ACEMENT	SUMMARY

		Max D	isp (in)	<u>Rel</u> D	isp (in)		Freque	ncy (Hz)
MODEL TYPE*	Mu	NS	<u>EW</u>	<u>NS</u>	EW	LOCATION	NS	EW
Reg. 1, Std, Full	.2	1.50	1.80	.33	-41	Top/Top	14.1	17.0
Reg. 1, Std, Full	.8	1.49	1.37	.84	.44	Top/Top	14.1	17.0
Reg. 1, Std, E/F	.2	1.30	1.51	1.39	.96	Top/Top	14.7	18.6
Reg. 1, Std, E/F	.8	1.42	1.60	.99	.90	Тор/Тор	14.7	18.6
Reg. 1, Std, Quad	.2	.39	.43	**	**	Тор/Тор	15.1	17.1
Reg. 1, Std, Quad	.8	.67	.33	**	**	Top/Top	15.1	17.1
Reg. 1, Std, Rows	.2	.33	.60	**	**		15.1	17.2
Reg. 1, Std, Rows	.8	.35	.64	**	**	Тор/Тор	15.1	17.2
Reg. 2, Std, Full	.2	1.00	1.39	.26	.59	Top/Top	13.8	14.1
Reg. 2, Std, Full	.8	1.44	1.36	.68	.76		13.8	14.1
Reg. 2, Std, E/F	.2	1.09	1.05	.99	.83	Top/Bot	14.2	15.2
Reg. 2, Std, E/F	.8	1.39	1.33	1.17	. 96	Тор/Тор	14.2	15.2
Reg. 2, 2xStd, Full	.2	2.28	2.38	.44	.38	Bot/Top	11.7	12.0
Reg. 2, 2xStd, Full	.8	1.33	1.34	.87	.83		11.7	12.0
Reg. 2, 2xStd, E/F	.2	1.29	1.37	1.27	1.22	Bot/Bot	13.1	14.5
Reg. 2, 2xStd, E/F	.8	1.40	1.14	.98	.79	Тор/Тор	13.1	14.5

* Loading Conditions

Four terms are used to define the different loading conditions. They are defined as follows. Full is used to describe the fully loaded situation. E/F describes a case where one rack is full and another is empty. Quad represents a single rack case where one quadrant only is loaded. Rows describes a case where only four rack rows are loaded. Finally, 2xStd represents a fuel assembly with double mass, increased beam stiffness, and increased hydrodynamic mass.


** These are single rack cases. Relative Displacements do not apply.

MAXIMUM ABSOLUTE DISPLACEMENTS UNITS (IN.)


Friction	Region 1		Region 2				
Coefficient	Standa	rd Fuel	Standard Fuel Full-Full		2xStandard Fuel Full-Full		
	Full-F	Full					
	N-S	E-W	N-S	E-W	N-S	E-W	
				-			
.2	1.50	1.80	1.09*	1.39	2.28	2.38	
.8	1.49	1.60*	1.44	1.36	1.33	1.34	

* Empty-Full Condition

AEA-88-304



MAXIMUM ABSOLUTE DISPLACEMENT PLOTS





MAXIMUM RELATIVE DISPLACEMENTS UNITS (IN.)

Friction	Regio	n 1	Region 2				
Coefficient		rd Fuel					
	Empty						
	N-S	E-W	N-S	E-W	N-S	E-W	
	· · · · · · · · · · · · · · · · · · ·					•	
.2	1.39	.96	.99	.83	1.27	1.22	
.8	.99	.90	1.17	.96	.98	.83*	


Full-Full Condition


AEA-88-304





MAXIMUM RELATIVE/ABSOLUTE DISPLACEMENT PLOTS





SLIDING/TORSION DISPLACEMENT CHARACTERISTICS


RACK 1 STANDARD FUEL

TIME (BEC)

R.T.BUL.DO

RACK 2 STANDARD FUEL

TIME (SEC)



CONSERVATISMS

CONSERVATISMS

- 1. ALL FUEL ASSEMBLIES RESPOND IN PHASE.
- 2. FRICTION COEFFICIENTS OF 0.8 MAXIMUM AND 0.2 MINIMUM.
- 3. FUEL ASSEMBLY GRID IMPACT DAMPING OF 4.4%.
- 4. HYDRODYNAMIC MASS BASED UPON CONSTANT GAPS. AS GAP DECREASES THE HYDRODYNAMIC MASS RESTORING FORCE INCREASES, BUT SINCE THE ANALYSIS IS BASED UPON CONSTANT GAPS, THE DISPLACEMENTS WHICH CLOSE THE GAPS ARE CONSERVATIVE.
- 5. THE SEISMIC MODEL, WHICH USES 4 EFFECTIVE SUPPORT PADS TO REPRESENT THE 26 TO 33 ACTUAL SUPPORT PADS, ROCKED ONTO ONE SUPPORT PAD AND PRODUCED ROTATIONAL MOTION. SINCE THE ACTUAL RACK MODULE HAS MULTIPLE INTERIOR SUPPORT POINTS AND WILL NOT LIFT OFF ONTO ONE SUPPORT POINT, THE SUPPORT PADS IN CONTACT WILL RESIST THE ROTATIONAL MOTION.
- 6. NO FRICTION USED IN SUPPORT PAD BALL JOINT TO RESIST ROTATION WHEN RACK ROCKS ONTO ONE PAD.
- 7. GAPS BETWEEN FUEL AND CELL WERE MAXIMIZED AND PRODUCE THE MAXIMUM IMPACT FORCES.
- 8. MARGIN OF SAFETY AGAINST RACK IMPACT BASED UPON THE MINIMUM GAP DURING SEISMIC EVENT.

SUMMARY/CONCLUSIONS

SOPHISTICATED AND REALISTIC DYNAMIC MODEL USED IN ANALYSIS

EVALUATED MANY CASES AND DETERMINED BOUNDING CASES

DESIGN BASIS IS FROM MULTIPLE RACK MODEL

RACK TO RACK AND RACK TO WALL IMPACT DOES NOT OCCUR

REMAINING SEPARATION RESULTS IN COMFORTABLE MARGIN OF SAFETY

IV. SUMMARY

(SCE)

DERRICK MERCURIO

NRC SEISMIC DESIGN INFORMATION REQUESTS FROM THE JUNE 3. 1988 NRC MEETING SAN ONOFRE UNITS 2 AND 3

- 1. PROVIDE A STRENGTH EVALUATION FOR THE GROUND MOTION DBE TIME HISTORY.
- 2. DESCRIBE THE CHANGES IN RACK FREQUENCY WITH WELD SIZE AND CLIPS, AND INCLUDE DESCRIPTIONS OF THE SIZES AND NUMBERS OF WELDS AND CLIPS.
- 3. PROVIDE ASSURANCE THAT RACK-TO-RACK SPACING IS MAINTAINED.
- 4. COMPLETELY ADDRESS RACK-TO-RACK AND RACK-TO-WALL INTERACTIONS.
- 5. EXPLAIN ANY EFFECT OF THE RACK LEVELING PAD ON ROCKING OR LIFTING FROM SEISMIC INPUTS.
- 6. JUSTIFY SRSS COMBINATIONS OF ADJACENT RACK DISPLACEMENTS.
- 7. INCLUDE ROTATION ABOUT ONE RACK SUPPORT FOOT AS A POTENTIAL WORST CASE DISPLACEMENT.
- 8. EXPLAIN HOW HIGH FREQUENCY IMPACT LOADS ARE CALCULATED WITH THE PROPOSED RACK MODEL.
 - A. DESCRIBE IN DETAIL HOW THE RACK CELL WALLS ARE DESIGNED INCLUDING THE FUEL ELEMENT/CELL WALL IMPACT MODEL.
 - B. IN MODELING THE FUEL ASSEMBLY-RACK CELL GAP WIDTH, THE GAP SHOULD BE MAXIMIZED BY INCLUDING TOLERANCES.
 - C. DEMONSTRATE THAT THE ANALYSES ENVELOPE DIFFERENT HYDRODYNAMIC MASS AND GAP SIZE CONDITIONS.
- 9. ADDRESS ANALYSES UNCERTAINTIES TO VERIFY THE RACK MODEL DYNAMIC CHARACTERISTICS.
- 10. IF VERTICAL ACCELERATION EXCEEDS 1G, INCLUDE THE IMPACT EFFECTS IN THE FUEL CELL ANALYSES.
- 11. INCLUDE AN ADEQUATE RANGE OF FUEL ASSEMBLY STIFFNESS (INCLUDING IMPACT STIFFNESS) TO ENCOMPASS CURRENT AND FUTURE FUEL.

0564n

IV. SUMMARY

- 0 2/1/89 SUBMITTAL OF PROPOSED LICENSE AMENDMENT
 - PROVIDE COMPLETE RERACKING ANALYSES AND LICENSE AMENDMENT REQUEST
- 0 3/30/89 BEGIN RACK FABRICATION

_

0

8/1/89 - NRC ISSUE LICENSE AMENDMENT

ENCLOSURE 3

SPENT FUEL POOL RERACKING SAN ONOFRE UNITS 2 AND 3 December 7, 1988 Issues to be Addressed in the License Amendment Request

- 1. Structural and Effective Structural Properties.
 - A. Analysis method and calculation to determine the structural properties of the cell-to-cell weld shear connection for the structural model.
 - B. Analysis method and calculation to determine the effective rotational stiffness properties of the cell-to-cell connections for the effective structural model.
 - C. Analysis method and calculation to determine the effective rotational stiffness properties of the fuel rack base for the effective structural model.
 - D. The basis for the use of rigid beams in the base of the nonlinear model. "Rigid base plate"
- 2. Hydrodynamic Mass.
 - A. Details of the hydrodynamic mass calculation.
 - B. Justification of the hydrodynamic mass simulation in the N-S direction (4 rack configuration).
- 3. Maximum support pad lift-off and margin against overturn.
- 4. Uncertainties and conservatisms.
- 5. WECAN Code.
 - A. Information on method and verification solutions on the nonlinear model superposition method. Justify its validity in case of multiple non-linearities.
 - B. List of licensees where WECAN was reviewed by NRC.
- 6. Engineering explanation of the relationship between the values of rack relative displacements for the N-S and E-W directions. Why does N-S exceed E-W?

7. Reference test data which may be used to substantiate rack parameters.

- 8. Stresses in rack components.
- 9. Interface loads and effects on pool.
- 10. Confirm earthquake time history inputs are compatible with FSAR.
- 11. Rack-to-rack and rack-to-wall gap adequacy, including installation tolerances
- 12. Walkdown requirements after a seismic event.

TDM:0633n